The Ashokan Rail Trail

Town of Hurley Ulster County, New York

DRAFT Phase 3 - Woodstock Dike Trailhead Stormwater Pollution Prevention Plan

April 2019



Ashokan Rail Trail

Town of Hurley Ulster County, New York

Phase 3 – Woodstock Dike Trailhead Stormwater Pollution Prevention Plan

April 2019

Prepared For:

Ulster County 244 Fair Street Kingston, NY 12402

Prepared By:

Barton & Loguidice, D.P.C.
Engineers • Environmental Scientists • Planners • Landscape Architects
10 Airline Drive
Suite 200
Albany, NY 12205

Table of Contents

<u>Sect</u>	<u>ion</u>		<u>Page</u>						
1.0		Evaluation, Assessment, and Planning							
	1.1	Project/Site Information							
	1.2	Contact Information/Responsible Parties							
	1.3	Nature and Sequence of Construction Activity							
	1.4	Soils, Slopes, Vegetation, and Current Drainage Patterns							
		1.4.1 Soil Type(s)							
		1.4.2 Slopes, Topography							
		1.4.3 Drainage Patterns							
		1.4.4 Vegetation							
	4 -	1.4.5 Disturbed Areas							
	1.5	Construction Site Estimates							
	1.6	Receiving Waters							
	1.7	Site Features and Sensitive Areas to be Protected							
	1.8	Potential Sources of Pollution							
	1.9 1.10	Endangered Species CertificationHistoric Preservation							
	1.10	HIStoric Preservation	40						
2.0	Erosion and Sediment Control Practices								
	2.1	Fiber Roll	41						
	2.2	Land Grading and Surface Roughening	41						
	2.3	Topsoil	42						
	2.4	Protecting Vegetation during Construction							
	2.5	Temporary Seeding on All Areas Left Bare for more than 14 Days	43						
	2.6	Mulching							
	2.7	Rolled Erosion Control Product (RECP)							
	2.8	Equipment and Laydown Areas	45						
	2.9	Temporary Stockpile Areas							
	2.10	Concrete Washout							
	2.11	Rock Outlet / Stone Apron	46						
	2.12	Stream Bank Protection	46						
	2.13	Dewatering	47						
	2.14	Dust Containment	47						
	2.15	Silt Fence							
	2.16	Erosion and Sediment Control Implementation and Maintenance	49						
3.0	Post-	Construction Stormwater Management	54						
4.0	Good	Housekeeping BMPs	57						

Table of Contents – Continued

<u>Section</u>	<u>on</u>		<u>Page</u>
5.0	Inspe 5.1 5.2 5.3	ections and Maintenance	59 61
6.0	Reco 6.1 6.2	Prdkeeping and Training	62
7.0	Notic	ce of Termination	63
8.0	Prim	e Contractor Certification	64
9.0	Subc	contractor Certification	65
10.0	Own	er Certification	66
11.0	Refe	rences	67
<u>Table</u> :	<u>s</u>		
Table Table Table	B: P 1: N 2: W	hase 1 Wetland Impacts	
Table	3: E	rosion and Sediment Control Planrosion and Sediment Control Maintenance Plan Maintenance	
Table Table	5: B	leasuresest Management Practice Categoryeak Swale Flow and Velocities	53
Figure	<u>es</u>		
Figure	2: P	lew York State Map roject Location Map roject Corridor Map	15

Table of Contents – Continued

Appendices

Appendix A	SPDES General Permit GP-0-15-002
Appendix B	Notice of Intent
Appendix C	Drainage Areas and Tc Flowpaths
Appendix D	Water Quantity and Quality Rate and Volume Calculations
Appendix E	Weekly Inspection Form
Appendix F	Corrective Action Log
Appendix G	Log of Changes and Updates to SWPPP
Appendix H	Endangered Species/Wetland/Historic Preservation Documentation
Appendix I	Web Soil Survey Map and Soil Data Mart Soil Descriptions
Appendix J	MS4 SWPPP Acceptance Form
Appendix K	Technical Field Guidance for Spill Reporting and Initial Notification
Appendix L	Notice of Termination
Appendix M	Contract Drawings (Bound Separately)
Appendix N	Erosion and Sediment Control Practices and Details
Appendix O	Contractor Submitted and Approved Erosion and Sediment Control
	Narrative and Plans for Specific Operations and Project Time Schedule
Appendix P	B&L Delineated Watercourses

^{*}Appendices relating to Phase 1 and 2 have been omitted from this SWPPP. References to these appendices may still be found within the text of this document. Only the appendices applicable to Phase 3 construction of the Woodstock Dike Trailhead are included within this document.

1.1

1.0 Site Evaluation, Assessment, and Planning

Project/Site Information								
Project/Site Name:	Ashokan Ra	il Trail						
Project Street/Location:	1278 Route	28						
City/State/Zip:	Town of Hurley, Kingston NY 12401							
County:	Ulster							
Latitude/Longitude	Latitude: Longitude:	41.994164° -74.095381°						
Method for determining lat	itude/longitud	e:						
 USGS topographic ma NYSDEC Web Site GPS Other (please specify) 								
Is the project/site located religious or cultural signific		ntry lands, or located on a property of dian tribe? Yes No						
If yes, provide the name of the Indian tribe associated with the area of Indian country (including the name of Indian reservation if applicable), or if not in Indian country, provide the name of the Indian tribe associated with the property Are you applying for permit coverage as a "federal operator" as defined in								
Appendix A of the 2012 CGP? Yes No								
SPDES permit number: (fill in number upon receipt of NYSDEC Acknowledgement letter)								

1.2 Contact Information/Responsable Parties

Owner: Ulster County Commissioner of Public Works

313-317 Shamrock Lane

Kingston, NY

Phone: (845) 340-3100

Project Manager: Chris White

Deputy Director

Ulster County Planning Department

244 Fair Street, PO Box 1800

Kingston, NY 12402 Phone: (845) 340-3338

Stormwater Manager

and SWPPP Contact: Thomas C. Baird, P.E.

Barton & Loguidice, D.P.C.

10 Airline Drive

Suite 200

Albany, New York 12205 Phone: (518) 218-1801 Fax: (518) 218-1805

Email: tbaird@bartonandloguidice.com

Emergency

24-Hour Contact: Ulster County Commissioner of Public Works

313-317 Shamrock Lane

Kingston, NY

Phone: (845) 340-3100

1.3 Nature, Description, and Sequence of Construction Activity Introduction:

The proposed project will construct a recreational trail along the former Ulster & Delaware ("U&D") Railroad corridor extending 11.5 miles from approximately Basin Road in the Town of Hurley to NYS Route 28A in the Town of Olive (the "Ashokan Rail Trail"). The corridor contains brush and low level vegetation and includes steel rail and deteriorated railroad ties and other miscellaneous railroad infrastructure that is still in place. Phase 3 of the proposed project will construct a trailhead parking area for The Ashokan Rail Trail at The Woodstock Dike.

This Stormwater Pollution and Prevention Plan (SWPPP) has been revised to include **Phase 3** of the Ashokan Rail Trail Project. The Phase 1 & Phase 2 discussions remain for reference and the Phase 3 information builds upon Phase 1 & Phase 2. Phase 3 includes the construction of the Woodstock Dike Trailhead in the Town of Hurley, as a part of the overall construction of the Ashokan Rail Trail.

Phase 1

Ulster County has procured a contractor to perform the removal of the existing steel rails, ties, other track materials ("OTM") and trees from the corridor (Phase 1). The engineering consultant will also perform part time construction oversite typically 2 to 3 days a week during this process. A preconstruction meeting was held on November 20, 2017 where details of the A NYCDEP pre-construction construction operations were discussed. meeting was also held on December 26, 2017 where operations specific to the SWPPP were discussed. The contractor's sequence of construction consists of the removal of the steel rails and OTM, followed by the tree felling and removals, and finally, the railroad tie removal and minor grading of the existing stone ballast just to fill-in the voids created by removal of the ties. This work entails a maximum disturbance width of 12' centered on the tracks and is within the limits of the existing ballast and 8' wide ties. The exception is that sensitive areas near water resources will not have the ties removed until all permits are in place (see below for more information).

Rail removal will not result in any clearing and the rail will be removed mechanically by specialized construction equipment designed specifically for this operation. The equipment is a wedge shaped device designed to hold down the ties while separating the track from the ties leaving the ties and ballast in place and undisturbed.

Important to note is that in certain sensitive areas, only the rails will be removed until all permits are in place. These areas were identified by DEP and are as follows:

```
Station 131+00 to Station 140+00 - B&L Wetland O, DEP Wetland G, H, I
Station 181+00 to Station 196+00 - DEP Stream 16, DEP Wetland D
Station 237+00 to Station 270+00 - DEP Streams 11,12,13,15, B&L Wetlands K,
L,M,N; NYS Wetland AS20
Station 464+00 to Station 471+00 - DEP Streams 3 and 4
```

After rail removal, the felling and removal of strategic trees will commence. The County and B&L determined what should be removed to construct the trail and bridges and also to fell trees that may pose a hazard to construction crews and future trail users. There will be no ground clearing with the tree removals. The only clearing under Phase 1 will be the area from the edge-of-ballast to the edge-of-ballast for a total width of 12' or less. Understory vegetation was mowed during the summer of 2017 and will not take place under Phase 1, only ancillary growth located within the limits of the ballast, and ties will be removed. Re-aligned portions of the trail and areas required for construction of the bridges under Phase 2 encompass 1.9 acres of additional tree felling. These areas will have the trees removed and the stumps flush cut in order to retain the existing soil, brush, vegetation, and root systems that anchor the soil.

In many segments, woodchips and sections of felled trees will be left on site to decompose naturally in areas highlighted on the Tree Removal Plans. All tree debris and remains will be completely removed from near wetland and all other sensitive areas.

After rail and tree removal, the ties and other track materials will be scooped with a "grasping" type bucket with screens sized to retain tie fragments and then placed in a truck bed. Captured organics, spikes, ballast, etc. will be disposed of with the ties as "tie waste" and not sorted on site. A magnetic device will pick up the remaining iron based materials and lastly workers will hand pick remaining tie fragments as described in the construction plans and SWPPP. Disturbance will be limited to the width of the ties and no more than 2' from each edge of the ties (within the ballast limits) for a total width of 12'. It is expected that all permits will be in place prior to the beginning of this operation, however, if they are not, the sensitive areas listed above will not be disturbed until the permits are in place.

Access during Phase 1 of the project will be from the existing DEP reservoir and sportsman access gates designated on the Tree and Track Removal

Plans, and from the two proposed trailhead locations near the Woodstock Dike, and Shokan Station (Jones Cove) along Route 28. These trailheads are being designed by DEP and will be constructed separately. The use of the future trailhead locations will be for parking of equipment and vehicles for the workers in areas already utilized for parking. There will be no ground disturbance or clearing activities at the trailheads and all access will be from already established access points. No new points of access or paths will be created. The procured contractor has indicated that stockpiling will be contained in the transport vessels (trailer beds, truck beds, etc.) and does not intend to stockpile materials on the ground. However, if stockpiling occurs, it is limited to the future trailhead areas at Shokan and Woodstock Dike. The stockpile and access roadways will be monitored and assessed the same as the trail corridor and will conform to the applicable Erosion and Sediment Control details outlined in the plans and Chapter 2 of this SWPPP.

Access roads at the Woodstock Dike, Shokan and Route 28A will require a stabilized stone construction entrance. No other temporary improvements or stone course stabilization is expected at these three locations. The remaining five (5) access points will require stabilization along most of their entire length during the progression of Phase 1. B&L and the County's contractor discussed each of these locations, reviewed photos, expected loads (Steel, ties, wood chips), equipment to be used and other variables such as weather. It was determined that the existing wheel paths in these access roads will require a layer of geotextile material (pervious) with a layer of stone placed on the geotextile to level out the roadway and build up any ruts as they develop. The work not encroach outside the existing disturbed access road corridor. These access roads will be utilized during Phase 2 of the project therefore, any stone and geotextile placed will remain in-place and not be removed after Phase 1. Please refer to Appendix R that includes figures displaying the access roads and where geotextile and stone stabilization will occur. All access roadways improved as part of Phase 1 will be retained as emergency access corridors at the end of the project (Phase 2). These additional access roadways include Gates E-8, E-8B, W-5 and W-7. In addition, Gate E-11 will serve as an emergency access route at the conclusion of Phase 2, however will not be used during the construction phase of the project.

Construction will begin with the removal of the steel rails at the Basin road overpass and continue west. This starting location is approximately 3 miles east of the nearest sensitive watercourse area. *At least one week prior* to the contractor performing any operations adjacent to sensitive areas, B&L will delineate these areas as they are identified on the plans and in the SWPPP. DEP will have the reasonable opportunity to review the delineations prior to construction activities beyond milepost K12. The use of colored tape

(surveyors flagging) and stakes will be utilized for delineation during Phase 1 and they will be spaced every 12' clearly above the existing snow cover. The stakes will also be supplemented by flagging on adjacent trees at an optimal height of 6' above the ground to call attention to the sensitive areas. The contractor has already been instructed to not disturb these areas and is committed to preserving resources. During the Phase 1 removal tasks, construction vehicles will remain within the existing railroad ballast footprint and there will be no filling, clearing, grubbing, or excavation activities adjacent to these flagged areas. After the ties are removed, the surface of the ballast will be minimally graded to fill the voids left from the tie removal within the limits of the existing ballast. This will help minimize tripping hazards and ponding. It is during Phase 2 of this project that minor grading, minor stone placements, and excavation activities will encroach on the boundaries of the sensitive areas and will require orange construction fencing for delineation and as a barrier.

At a minimum, weekly inspections by a certified Erosion and Sediment Control inspector or a Professional Engineer will be held to ensure that these areas remain undisturbed. Erosion and Sediment Control measures will always be on site and at the ready for the contractor to deploy at a moment's notice. See Chapter 2 of this SWPPP for the required Erosion and Sediment Control Practices. Phase 1 is expected to begin in December 2017 and continue to early July of 2018.

Requirements for Wetland Mitigation

The project is covered under a US Army Corps of Engineers (USACE) Nationwide Permit #14, which was obtained on March 12, 2018. A copy of the permit is included in Appendix T and the Joint Application for Permit as submitted and approved by USACE is included in Appendix U.

Included below is a summary of Sensitive Resource Impacts in Phase 1 including grading of ballast.

Resource Location	Description	Impact Area Phase 1
A131+00 to A141+50	1,050 Linear Feet (B&L Wetland O)	500 SF (0.012 ac)
A145+00 to 169+00	Wetland AS19 approx. 2400'	0 SF
A181+00 to A196+00	1,500 Linear Feet (DEP Stream #16)	0 SF

A229+10 to A253+75	2,465 Linear Feet (DEP Streams #14 & #15)	2000 SF (0.046 ac)
A253+75 to A255+75	200 Linear Feet (B&L Wetland M & N)	1000 SF (0.023 ac)
	Reservoir Road Bridge separates these resources	3
A257+50 to A258+40	90 Linear Feet (DEP Stream #12)	720 SF (0.017 ac)
A261+50 to A270+00	850 Linear Feet (B&L Wetland K & L, DEC Wetland AS-20)	2400 SF (0.055 ac)
A340+75 to A341+25	50 Linear Feet (B&L Wetland F)	0 SF
A468+00 to A471+00	300 Linear Feet (DEP Streams #3 & #4)	2400 SF (0.055 ac)

Phase 2

Phase 2 of the Ashokan Rail Trail project will consist of the trail construction, including construction of the two bridges spanning the Butternut Creek and Esopus Creek, drainage rehabilitation, and site amenities such as benches, fencing, and historical interpretation elements. The trail will be constructed along the same alignment as the former railroad tracks with only one major exception; where an 800 ft. section of trail will be re-routed to the north to avoid Wetland O. To minimize disturbances and impacts to sensitive watercourses (streams and wetlands) the trail was reduced in width from 12 ft. to 10 ft. and also shifted from 1 ft. to 4 ft. from the track centerline in several locations. Shoulders typically provided as per AASHTO guidelines were eliminated in all sensitive areas and reduced throughout the remainder of the corridor. The trail will utilize the remaining in-place ballast as a base course with additional stone added (typically 10 inches thick total) and spread and leveled to provide the desired base course thickness and a top course for the trail.

Throughout the project corridor, a total of 16 wetlands (Wetlands A through P) and 17 observed streams (streams 1 through 17) were identified and delineated by B&L within and adjacent to the project corridor as part of the environmental field investigation. In addition to the resources identified by B&L staff, New York City Department of Environmental Protection has provided the boundaries of 10 wetlands (labeled Wetlands Q through Z) in the vicinity of the project area based on delineations they previously conducted for forest management projects. DEP also provided the locations of 20 Watercourses (labeled streams 18 through 37). These watercourses ultimately connect to tributaries of the Ashokan Reservoir. A summary

of these features are displayed in Appendix Q. Additional details and the Wetland Delineation Report can be found in Appendix H. The total wetland impacts have been significantly reduced by the complete avoidance of wetland O, reduction of the total trail width (trail and structural back-up) through wetlands M and N, and the installation of a boardwalk system to completely span a 300 ft. length of wetland AS-20. In addition, strategic shifts in the alignment and profile of the trail throughout the corridor have resulted in the elimination of several impacts to delineated watercourses.

Drainage patterns and characteristics will remain the same as the pre-construction conditions. Minor improvements and rehabilitation will be made to the existing system to restore positive drainage flow. This rehabilitation work includes the installation of stone aprons at culvert outlets and swale outlets which will be provided in select areas prone, and expected to be prone, to erosion and higher velocities during significant rain events. This rehabilitation work also includes repairs to the corridor's network of existing concrete, cast iron, and steel culverts, which will typically remain "as-is" except for cleaning and structural repairs. One culvert has completely failed and will be replaced completely with a new, larger culvert to better handle higher stormwater flows. A few additional culverts will be removed and reset to correct sagging and separation of the pipes. These culverts to be repaired and replaced consist of culverts that are shallow when compared to the trail surface (approximately 5 ft. or less below the trail.) Stone aprons designed to reduce stormwater energy and velocity and dissipate runoff into a sheet flow condition will be installed as needed at the outlet and in some cases the inlet of the culverts. The stone aprons will also fill in scour holes that have formed over the years and will reduce the likelihood of a catastrophic culvert failure such as has previously occurred at the Butternut Creek culvert. This work is detailed in the Final Trail Construction Plans in Appendix N of this SWPPP.

In addition to culvert rehabilitation, the existing swales may be rehabilitated in non-sensitive areas to convey stormwater to existing culverts or outflow areas and to prevent ponding of stormwater adjacent to the trail. Debris accumulated in the form of fallen trees and logs will be extracted from the existing swales to restore stormwater flow. Grading activities shall not occur within existing swales unless specifically noted in the plans and approved by NYCDEP. Approximately 3,000 ft. of swales need to be established throughout the project corridor to convey stormwater flow and are noted on MT-1 of the Construction Drawings. New swales will be treated with rolled erosion control product and seed immediately upon completion of the final grading of the swale.

In order to perform the small culvert work in dry conditions, dewatering procedures will be performed as necessary to perform all in-stream work in dry conditions. Under no circumstances will work be allowed to take place within flowing or standing

water of a stream. Dewatering procedures shall consist of stacking sandbags to divert flows around the work area to form a cofferdam. In locations where the entire culvert needs to be blocked off for a period of time, a temporary diversion system consisting of a cofferdam and a waterway diversion will need to be installed. This diversion may consist of a pump and outlet hose system, or by simply running a smaller diameter pipe through the existing culvert to protect the flowing water while providing dry conditions for the contractor to work in. This will reduce impacts created by diverting the stream to an upland location and will allow the contractor to complete the work as detailed in the construction plans. For the location of the small culverts, see the general plans (PL-1 through PL-88) and for culvert specific rehabilitation details and Erosion and Sediment Control practices, see drawing CD-1 through CD-10 in Appendix N. Dewatering Procedures shall conform to New York State Standards and Specifications for Erosion and Sediment Control located in Appendix O and the notes and details on drawing ESCD-4 in Appendix N.

Construction access during Phase 2 of the project will utilize the access roads installed under Phase 1 of the project with the addition of a staging area at Route 28A as shown on the plans (Drawings AP-1 through AP-7). This staging area will serve as the construction access and staging area of the new Boiceville Bridge. The stockpile areas, laydown, and access roadways will be monitored and assessed the same as the trail corridor and will conform to the applicable Erosion and Sediment control details outlined in the plans and Chapter 2 of this SWPPP. Upon completion of the project, sportsman, maintenance and emergency access to the corridor will remain at these access points.

Laydown and stockpile areas are located at specifically designated locations within the corridor in the non-, or less-sensitive areas as discussed with NYCDEP during the design and Phase 1 process. Stockpiling of materials or equipment laydown outside of the designated areas is prohibited. These areas are identified on the construction plans (drawings AP-1 through AP-7) and details in Appendix N. Concrete washout areas shall only be installed at the designated laydown and stockpile areas, as discussed on drawing ESCD-2 in Appendix N. Stockpiling of materials (such as soils and stone) shall conform to the appropriate sections of this SWPPP and the details included on drawing ESCD-2, located in Appendix N. The contractor will also have the option to install construction vehicle passing areas throughout the project. These areas will consist of stabilized stone areas where construction vehicles will be able to pass one another along the corridor. Due to the narrow width of the trail and disturbance limits, construction vehicles such as dump trucks or excavators will not be able to pass one another unless in one of these designated locations. The locations have been detailed on drawings PL-1 through PL-88 and on drawing MD-7 in Appendix N.

Phase 2 will include the removal of the Butternut Creek Culvert and construction of a new bridge in its place, and the removal and construction of a new bridge crossing at the Esopus Creek at the site of the destroyed Boiceville Trestle. The existing Butternut Creek Culvert will be removed completely and replaced with an approximately 75' long pre-fabricated truss bridge placed on short abutments. This configuration will allow the Butternut Creek to be "daylighted," which will restore the natural flow of the creek and significantly increase the hydraulic capacity of the crossing. The destroyed four-span Boiceville Railroad Trestle will be replaced with a three-span steel girder bridge that will be rated for trail use and emergency vehicle use only. The bridge design will be such that the 50 year flood event will pass under the bridge with two (2) additional feet of clearance (freeboard), and will be able to withstand the 100 year storm event without overtopping.

During construction, Butternut Creek will be diverted by use of a temporary cofferdam through a temporary 4 ft. diameter culvert pipe installed adjacent to the existing concrete culvert while crews remove the existing concrete. This temporary pipe has been sized to convey the 5 year storm, also known as the 20% storm. The contractor will be required to set up and maintain a system capable of preventing the migration and settlement of concrete dust onto the surrounding project site during concrete removals. All concrete dust generated from cutting, jackhammering, or breaking of concrete shall be collected, removed from the project site, and disposed of in an appropriate disposal facility. Once the concrete culvert has been removed, the new stream banks will be established and the temporary culvert will be removed while the new bridge is constructed.

During construction of the Boiceville Bridge in the Esopus Creek, a temporary causeway will be constructed within the stream to allow construction crews access to remove the existing bridge segments and to construct the new piers and to set the new steel girders. This temporary causeway will likely consist of steel sheeting cofferdam driven into the streambed to divert stream flows around the causeway and protect the causeway, workers, and equipment. This cofferdam is one of 7 proposed for the construction of the new bridge in order to ensure dry working conditions during the construction of the Bridge piers, abutments, and removals of the existing segments of the bridge. Upon completion of the new bridge abutments and piers, heavy stone fill will be placed within the disturbed sections of the stream to prevent against scour and erosion of the new bridge. During placement of the fill required to elevate the new bridge at the north and south abutment, silt fencing, temporary and permanent seeding and mulching, and rolled erosion control product will be the primary practices used to prevent erosion and sediment migration during construction. Fiber logs may also be used on an as needed basis in areas where silt fencing is either not practical or in an emergency situation where silt fencing would take too long to set up. See drawings PL-3 and PL-4, ESCP-3 and ESCP-4, and BV-1 and BV-2 for the specific practices and details to be used by the contractor.

During Phase 2 there is a minimal volume of soil to be removed from the project site. Soil excavation will take place at the bridge sites and then most will be retained for use on site, specifically at the North end of the Boiceville Bridge where the trail will be raised approximately 7' to meet the new bridge. Demolition debris and soil that includes invasive plants that may need to be removed from the site will be removed and deposited in a landfill in accordance with the Invasive Species Control Plan in Appendix R.

Phase 2 will begin in August of 2018 and extend into August of 2019. In addition to this project, separate projects sponsored by NYCDEP will consist of the construction of the permanent trailheads at Boiceville (western terminus), Shokan Station (midway of trail) and at the Woodstock Dike (eastern terminus). The Ashokan Rail trail project has continuously coordinated with the DEP on their project to help minimize disturbances and re-utilize stockpile and staging areas. Included below is a summary of Total Wetland/Resource **Impacts in Phase 2.** All required permits are currently in place.

The construction activities included as part of Phase 2 of this project will result in a permanent impact of 0.07 acres of wetlands. Wetland impacts will not exceed 0.1 acres and therefore wetland mitigation is not required.

The Following Tables Identify Each USACE Jurisdictional Stream and any impacts

Table 1. B&L Delineated Stream Impacts													
Stream Number	DEC Mapped	STA.	Culvert Number	Plan sheet	Length of Stream within Project Boundary (LF)	Stream Width (ft.)	Area of Stream within Project Boundary (SF)	Temporary Stream Disturbance (LF)	Permanent Stream Disturbance (LF)	Temporary Stream Disturbance (SF)	Permanent Stream Disturbance (SF)	Permanent Stream Disturbance (CY below OHWM)	Notes
1	-	A 516+92	3	PL-73	70	8	560	60	0	180	0	0.0	Surface repairs to concrete culvert
2		A 506+05	4	PL-71	90	3	270	60	40	180	200	4.0	Repair/replace concrete headwall and install stone apron at inlet and outlet
3	H-171-P 848-12	A 494+75	5	PL-70	180	10	1,800	150	24	1,200	80	10.0	Repair cracked concrete, surface repairs to culvert and install stone apron at outlet of culvert
4	-	A 459+06	7	PL-65	105	8	840	135	20	1,080	200	20.0	Repair cracked concrete, surface repairs to culvert, repair/replace concrete headwall and install stone apron at outlet of culvert.
5	-	A 436+60	9	PL-61	75	2	150	50	24	100	72	3.3	install stone aprons at inlet and outlet
6	H-171-P 848-11	A 409+25	12	PL-58	110	3	330	100	0	1,000	0	0.0	Repair cracked concrete and surface repairs to concrete
7		A 345+64	19	PL-48	120	3	360	85	20	255	100	5.0	Repair cracked concrete and install stone apron at outlet of culvert.
8		A 341+50	828	. 2	135	2	270	0	0	0	0	. 2	No in-stream work
9		A 315+00	21	PL-44	175	2	350	60	24	120	72	3.3	Install stone apron at inlet and outlet
10	H-171-P 848-10	A 291+08	22	PL-41	50	15	750	40	0	400	0	0.0	Repair cracked concrete
11	2-	A 285+04	23	PL-40	80	15	1,200	70	0	210	0	0.0	Repair cracked concrete and surface repairs to concrete
-	Wetland AS-20	A 262+17	24	PL-37	35	10	350	25	0	250	0	0.0	Repair cracked concrete
12	H-171-P 848-9A	A 229+00	25	-	36	3	108	0	0	0	0	- 51	No proposed work
13	- "	A 203+04	26	PL-28	40	3	120	30	24	30	18	3.3	Install stone apron at inlet and outlet
14	H-171-P 848-9	A 173+00	28	BN-2	130	15	1,950	300	250	2,250	N/A	N/A	Remove existing concrete arch culvert and install 75' bridge, daylight butternut creek
15	8.	A 144+84	29	PL-20	85	3	255	105	20	420	330	40.0	Install stone apron at outlet and elevate stream be to meet culvert invert
16	16-	A 112+41	35	PL-15	125	3	375	0	0	0	0	20	Debris removal within culvert clogging existing flow through side-by-side steel pipes
17	H-171	A 30+00		BV-2	250	225	54,605	400	150	9,935	3,700	600.0	Install new bridge abutments and piers, removal of old abutments, piers and construction of temporar causeway and cofferdam.
		0 0				SUBTOTA	L (streams 1-17):	1,670	596	17,610	4,772	689	

							Table 2. DEP	Delineated St	ream Impacts				
Stream Number	DEC Mapped	STA.	Culvert Number	Plan sheet	Length of Stream within Project Boundary (LF)	Stream Width (ft.)	Area of Stream within Project Boundary (SF)	Temporary Stream Disturbance (LF)	Permanent Stream Disturbance (LF)	Temporary Stream Disturbance (SF)	Permanent Stream Disturbance (SF)	Permanent Stream Disturbance (CY below OHWM)	Notes
18	5.	A 506+05	4	PL-71			See S	Stream #2 for im	pacts and calcu	lations			
23	- 8	A 345+64	19	PL-48			See S	Stream #7 for in	pacts and calcu	lations			Repair cracked concrete and install ston apron at outlet of culvert.
26	-	A 285+04	23	PL-40			See S	tream #11 for ir	mpacts and calcu	ulations		9	See Stream #11
28	Wetland AS-20	A 262+17	24	PL-37	35	3	105	25	0	250	0	0.0	Repair cracked concrete
31	20	A 229+10 to A 253+75	2	PL-32 to PL-36	2465	3	7395	1,425	1,425	0	1,500	52.8	assumed 6" of fill below OHWM
32	20	A 239+50 to A 253+75	2	PL-33 to PL-36	1425	3	4275	1,425	1,425	0	1,500	52.8	assumed 6" of fill below OHWM
35	25	A 74+55	39	PL-10	100	5	500	45	0	0	0	0.0	Replace existing failed culvert
						SUBTOTA	L (streams 18-37):	2,920	2,850	250	3,000	106	
						TOTAL	(streams 1-37):	4,590	3,446	17,860	7,772	795	

Table 3. Wetland Impacts										
Wetland designation	Plan Sheet	Area of Wetland within project Boundary (sf)	Direct Permanent Impacts (ft²)	Impacts (acre)	100 Ft. Buffer Impacts (ft ²)	Volume of Fill in wetland (CY)	Volume of Fill in 100 ft. buffer (CY)	Notes		
AS-20	PL-36 to 38	2,363	2,363	0.05	14,200	150	250			
AS-19	PL-20 to 22	0	0	0	31,000	0	485			
B&L Wetland M	PL-35 to 36	500	500	0.01	N/A	N/A	N/A			
B&L Wetland N	PL-35 to 36	250	250	0.01	N/A	N/A	N/A			
B&L Wetland O	PL-18 to 19	0	0	0.00	N/A	0	N/A			
		TOTAL	3,113	0.07	45,200	150	735			

Note 1: Wetlands not listed in this table are outside of the limits of the trail boundary and will not be impacted

Note 2: The project boundary line is coinceident with the limits of cut/fill through wetland areas

Phase 3


Phase 3 of the Ashokan Rail Trail project will consist of the construction of two crushed stone parking lots, crushed stone roadways, a paved asphalt roadway entrance, and the installation of site amenities such as portable restrooms, bicycle racks, informational kiosks, fencing, and historical interpretation elements. The construction footprint was designed to utilize the existing gravel roadway and parking area, construction stockpile and laydown area, and existing disturbed areas to the greatest extent possible. Trees that require cutting and removal have been selected and will be felled prior to the end of the tree cutting window on 3/31/2019. Where possible, the design was altered to save specimen trees.

Earthwork for the new roadways and parking areas will consist of the removal of organic material to a maximum depth of 6". Geotextile fabric will be placed on the ground and will then be backfilled with 6" of crushed stone. This stone will serve as the surface for the parking lot and roadway. The existing land will undergo minor reshaping to produce positive drainage toward infiltration trenches which will be installed at the edges of the parking lots. The infiltration trenches are sized to collect rainfall from 90% of all 24 hour rainfall events in this area. Minor improvements and rehabilitation will be made to the existing drainage system at the intersection of NYS Route 28. This rehabilitation work includes the reshaping of the approximately 300 ft. of swales adjacent to the DEP driveway, and replacement of the culvert below the DEP driveway with an 18" concrete pipe, concrete end sections, and stone aprons at the culvert outlets. Replacement of the existing pipe is necessary to widen the driveway and provide the appropriate turning radius at the driveway entrance for vehicles. Portions of the existing railroad tracks and ties on the north side of the main parking area will be removed and disposed of in accordance with applicable NYS DEC standards.


The project will also consist of the installation of timber vehicular railing, bench and informational kiosk installation, sign placement, stockade fence installation, gate installation, boulder placement, grass paver installation, installation of an entrance sign, and tree planting.

Wetlands are located to the north of the proposed parking lots and to the east and west of the access roadway. No impacts to these wetlands will occur as a result of the trailhead construction project. Silt fencing will be installed at the edge of the construction area to prevent any silt laden runoff from leaving the construction site and entering the wetlands.

Location Maps:







Sequence of Construction:

The following sequence of construction should be followed and cannot be modified without revisions submitted as part of a SWPPP modification.

Any changes to required erosion and sediment controls used on site should be reviewed by the Kingston DEP Office if not already specified in the SWPPP.

Phase 1 - Track, Tree and then Tie Removal

- 1. Obtain plan approval and applicable permits or portions of permits with limited work approval.
- 2. Secure a qualified contractor to complete the work.
- 3. Hold a preconstruction meeting with the approving agency (DEP Regulatory and Engineering Programs) at least one (1) week prior to starting construction.
- 4. Field delineation and marking of the sensitive areas the contractor shall avoid during this phase to be completed at least one week prior to any work taking place near these sensitive areas.
- 5. Mobilize to site. Layout established limits of work and buffer areas and laydown areas prior to starting construction.
- 6. Install erosion and sediment control measures in preparation of the construction. Please note that the project will move along in stages and erosion and sediment control practices will be mobile as well. They will be approved prior to land disturbance throughout the project and in any staging areas.
- 7. Remove rails and associated infrastructure.
- 8. Fell and remove trees
- 9. Remove ties and organics within limits of the existing ballast including tie fragments. Finalize all remaining permits prior to removing ties in DEP identified sensitive areas.
- 10. Grade the remaining stone ballast to fill in voids from ties.
- 11. Remove any installed temporary erosion and sediment control measures

Phase 2 – Boiceville Bridge, Butternut Creek Culvert, Trail Construction <u>Pre-Construction</u>

- 1. Obtain plan approval and applicable permits or portions of permits with limited work approval.
- 2. Secure a qualified contractor to complete the work.
- 3. Hold a preconstruction meeting with the approving agency (DEP Regulatory and Engineering Programs) at least one (1) week prior to starting construction.

Boiceville Bridge

- Install cofferdam #7, temporary access road and crane platform from north stream bank and extending into stream, to approximately the center of the stream. The causeway is located on the west side (downstream) of the existing bridge. The temporary access road and crane platform will be used to transport materials and equipment to the locations needed for removal of the existing bridge and construction of the new bridge.
- 2. Install erosion and sediment control measures as shown in the details in this SWPPP and on drawing BV-2 of the construction plans in Appendix N.
- 3. Remove existing girder spans that currently rest on the North Abutment and Pier 1.
- 4. Install Cofferdams #1 thru #4.
- 5. Remove existing north and south abutments and remnants of existing piers. All removals shall occur within a dewatered cofferdam. A dust containment tent shall be implemented for any concrete cutting. The contractor may elect to develop an alternative concrete cutting dust control plan. The alternative plan shall be reviewed and approved by the engineer for implementation.
- 6. Drive piles for the new abutments and piers.
- 7. Form and pour concrete for new abutments and piers. All work for driving piles and forming and pouring new abutments shall occur within a dewatered cofferdam.
- 8. Install heavy stone fill surrounding the base of the new abutment and piers. All stone placements shall occur within a dewatered cofferdam.

- Remove Cofferdams #1 thru #4. The cofferdams are likely to consist
 of driven steel sheeting and must be removed before the proposed
 girders are set.
- 10. Set the new steel girders.
- 11. Install formwork and place concrete for proposed cast-in-place concrete deck.
- 12. Install cofferdams #5 and #6 and remove existing girder spans currently resting in the stream.
- 13. Remove cofferdams #5, #6, and #7.
- 14. Site restoration.

Butternut Creek Culvert

- 1. Install sediment and erosion control measures, as shown on drawing BN-2 of the construction plans in Appendix N.
- 2. Install permanent soldier pile and lagging walls on both sides of the existing culvert.
- 3. Install Cofferdam #1 at northeast wingwall.
- 4. Remove northeast wingwall and excavate for installation of temporary culvert pipe. A dust containment tent shall be implemented for any concrete cutting. The contractor may elect to develop an alternative concrete cutting dust control plan. The alternative plan shall be reviewed and approved by the engineer for implementation.
- 5. Install 4 ft. diameter temporary culvert pipe and install Cofferdams #2 and #3 to divert flow from the existing culvert into the temporary culvert pipe.
- 6. Remove Cofferdam #1.
- 7. Excavate at 2H:1V slope from base of stream to base of solider pile and lagging walls.
- 8. Remove existing concrete arch culvert and failed wingwalls currently resting in the stream. Flows will be diverted to the temporary culvert

pipe at this time so all work associated with this step will be completed away from running water. A dust containment tent shall be implemented for any concrete cutting. The contractor may elect to develop an alternative concrete cutting dust control plan. The alternative plan shall be reviewed and approved by the engineer for implementation.

- 9. Place heavy stone fill along stream banks from the base of the stream to an elevation of 1' above the ordinary high water mark.
- 10. Install Cofferdam #4 and remove temporary culvert pipe.
- 11. Excavate along trail for locations of proposed abutments.
- 12. Form and pour concrete for new abutments.
- 13. Set new proposed truss.
- 14. Form and pour cast-in-place concrete deck.
- 15. Site restoration.

Trail Construction

- Install orange construction fencing to delineate the sensitive areas the contractor shall avoid during this phase as shown on the contract plans ESCP-1 through ESCP-88 in Appendix N. Delineation shall be completed and reviewed by the Engineer and DEP at least one week prior to any work taking place near these sensitive areas.
- 2. Mobilize to site. Layout established limits of work and buffer areas and laydown areas prior to starting construction.
- 3. Install erosion and sediment control measures in preparation of the construction as noted on the contract plans ESCP-1 through ESCP-88 in Appendix N. Please note that the project will move along in stages and erosion and sediment control practices will be mobile as well. They will be approved prior to land disturbance throughout the project and in any staging areas.
- 4. Install construction vehicle passing areas. Locations are shown on the PL and ESCP drawings and on drawing MD-7 of Appendix N.

- 5. Clear debris in existing drainage swales and culverts as indicated on the PL and ESCP drawings and on drawing MD-7 of Appendix N.
- 6. Construct new and rehabilitate existing swales, swale outlets/inlets, stone aprons, and related erosion control elements.
- 7. Repair/Replace existing culverts. If culvert work conflicts with running water, the water shall be diverted through dewatering measures detailed on drawing ESCD-4 and CD-1 through CD-10 of Appendix N of this SWPPP.
- 8. Grade existing ballast to full trail width noting reduced width in sensitive areas. The contractor shall take care to identify areas in the contract drawings, where trail shifting, changes in trail width, and steep slope drop-offs adjacent to the trail exist.
- 9. Install and grade trail base course.
- 10. Soil, vegetate, and install erosion control measures to disturbed areas. Stockpiled native subsoil is to be scarified, and all compacted areas de- compacted to a minimum depth of 12-inches prior to top soil placement. Debris, woody plant parts, and stones over 3 inches in diameter are to be removed prior to application and disposed of in accordance with the Invasive Species Control Plan located in Appendix R.
- 11. Install trail-side fencing
- 12. Install and grade trail top course.
- 13. Remove construction vehicle passing areas and restore the widened areas to pre-construction conditions.
- 14. Remove any installed temporary erosion and sediment control measures.
- 15. Punch-list items.

Phase 3 – Woodstock Dike Trailhead

- 1. Obtain plan approval and applicable permits.
- 2. Secure a qualified contractor to complete the work.

- 3. Hold a preconstruction meeting with the approving agency (DEP Regulatory and Engineering Programs) at least one (1) week prior to starting construction.
- 4. Mobilize to site. Layout established limits of work and buffer areas and laydown areas prior to starting construction.
- 5. Install erosion and sediment control measures in preparation of the construction.
- 6. Grub areas that were previously cut. Remove felled trees from site
- 7. Remove railroad rails and ties
- 8. Remove areas of excess stone and establish turf.
- 9. Install new culvert adjacent to Route 28. Improve swales adjacent to the DEP driveway at the intersection with Route 28
- 10. Excavate and remove organic materials within footprint of roadway and parking area. Prepare subgrade material. Install geotextile and subbase course for roadway and parking areas. Excavate rock at the intersection of the DEP driveway and Route 28.
- 11. Install asphalt pavement and pavement markings at the intersection of the DEP driveway and Route 28.
- 12. Install site appurtenances including railings, fencing, kiosks, boulders entrance sign and site signage.
- 13. Remove any installed temporary erosion and sediment control measures.
- 14. Punch-list items.

Attention Contractor:

- Under Phase 1 there is not expected to be any disturbed earth as a result of the contractors operations.
- Under Phase 2 and Phase 3, the SWPPP and the contract plans identify and detail methods, materials, and means to controlling erosion and sediment during construction and prior to site stabilization suitable for this specific project. These should be utilized unless directed by the Engineer. The exact application of the measures will vary from location to location and will need to be applied to each specific situation using the details in the plans or slightly

- modified to meet the intent of the measure and will need to be approved by the Owner, Engineer, and / or DEP.
- The Contractor shall also demonstrate to the engineer and project owner proficiency in the application and understanding of Erosion and Sediment Control measures. The Owner and Engineer will work with the Contractor to ensure the ultimate goal of protecting waters and downstream infrastructure is achieved.
- The Owner or the Owners representative reserves the right to shut down project operations if a significant threat (as determined by the Owner) to the downstream infrastructure, or the surrounding environment is identified as part of the Contractors operations. This shut down will remain in effect until corrective measures to protect the environment are satisfactorily in place as deemed acceptable by the Owner or the Owners representative. No monetary claims shall be allowed due to delays caused by the Contractor's or sub-contractor's non-conformance with this SWPPP or Erosion and Sediment Control notes, details (included as part of the contract plans), specifications book, or Contractor-submitted and approved Plans and narrative.
- No more than five (5) acres can be disturbed at one time for this project.
- All erosion and sediment control practices will be installed and maintained in accordance with the New York State Standards and Specifications for Erosion and Sediment Control (2016) and as necessary to adapt to any unique conditions along the corridor. If full implementation of the contractor's measures do not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source. This shall be the responsibility of the Contractor at no additional cost to the owner.
- All erosion and sediment control practices will be enforced daily through construction inspection and administration. Needed repairs will be addressed immediately and repaired before daily work shutdown.
- To help ensure permit compliance through timely remedying of identified site deficiencies, Contractor's payment applications will not be processed until SWPPP (and documents inherently incorporated) deficiencies are corrected to the satisfaction of the Owner or the Owners representative.

- The Contractor shall have, onsite at all times during any disturbance activity, a NYSDEC 4-hr trained contractor representative to oversee disturbance activities and coordinate erosion and sediment control activities. The Contractor may appoint their qualified representative to act on behalf of the sub-contractor. This means the qualified representative must be present during sub-contractor activities even if Contractor activities are not being conducted during the same working period.
- Permanent vegetation will be established on all disturbed areas. Site stabilization will be defined as 90% vegetative cover over the entire site. Following site stabilization, which shall be approved by the Engineer, all temporary erosion and sediment control practices can be removed.

What is the function of the construction activity?
Residential Commercial Industrial Road Construction
☐ Linear Utility ☐ Other (please specify): Recreational - Bicycle and Hiking trail
Project Start Date: January 2018
Estimated Project Completion Date: September 2019

1.4 Soils, Slopes, Vegetation, and Current Drainage Patterns

The following provides a description of soils, slopes, vegetation, and current drainage patterns of the project limits.

1.4.1 Soil Type(s)

The NRCS' SSURGO Database and Web Soil Survey (USDA, 2016) were reviewed to determine the types and characteristics of soils mapped within the limits of the Project Corridor to preliminarily evaluate the presence of hydric soils, one of the required criteria for federally regulated wetlands. Table 1, below, lists the soil symbol, mapping unit name, taxonomic classification, hydric classification and rating, drainage classification, and typical Munsell soil colors information that characterize each soil type mapped along the Project Corridor. As shown in Table 1, one of the soils mapped within the Project Corridor, defined by a hydric rating percent of >50%.

Table 1. NRCS Mapped Soils Data									
Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors			
Menlo silt loam	Mn	Histic Humaquepts	Very poorly drained	100	0-5": 10YR 2/1 5-16": 10YR 2/1 16-22": 7.5YR 5/1	5-16": 7.5YR 4/6 16-22": 7.5YR 4/6. 10YR 5/6			
Oquaga-Arnot- Rock outcrop complex, sloping	ORC	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-			
Oquaga-Arnot- Rock outcrop complex moderately teep	ORD	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-			

1.4.2 Slopes, Topography

Existing Conditions:

Phase 1 & 2:

The existing profile (running slope) of the existing railroad corridor is flat to a maximum of approximately 1% in grade for the majority of the corridor. The sideslopes vary from zero (0) to no greater than 60% slopes. The trail also traverses through several rock cut sections where the rock faces are nearly vertical.

Phase 3:

The existing profile of the roadway and project area is generally flat to a maximum grade of approximately 6% along the entrance roadway. The entrance of the existing roadway traverses through a rock cut section that is approximately 125' in length along the roadway centerline. The land to the north of the parking lots slope steeply down to a wooded area which contains wetlands. South of the project area is the Ashokan Rail Trail and the manmade Woodstock Dike. Portions of the roadway sections traverse through heavily wooded sections, sections of steep drop-offs and sections of rock cuts adjacent to the roadway. Both the rock cuts and the drop offs are relatively minor in elevation change.

Future Conditions:

The existing grades within the railroad corridor will not be altered as part of Phase 1 of this project. The steep side slopes adjacent to the trail will not be

disturbed. The removal of the existing railroad ties will create voids in the existing railroad bed. These voids will be graded and leveled as a part of

Minor changes to the profile of the trail are anticipated during Phase 2 in select areas to eliminate the need to place embankment material on the side slopes. These select areas exist in various locations along the trail and at the Boiceville Bridge and Butternut Creek Culvert. The changes are reflected on the construction plan and profile sheets in Appendix N (Bound Separately).

Phase 3 of the project will include minor modifications to the existing grades to direct stormwater to the infiltration trenches or off the side of the roadway. The proposed maximum slope of the stone parking area and roadway is 2%, which is the minimum recommended slope to convey runoff. Additional grading immediately adjacent to the roadway or parking area will be performed to restore previously disturbed areas and establish turf.

1.4.3 Drainage Patterns

Existing Conditions:

Phase 1 & 2:

The existing corridor is primarily comprised of forested land, and dense tree cover. The ground is covered with leaves, tree debris such as small fallen branches to entire trees, small shrubs, young trees, and other underbrush. There are areas of exposed rock where sections were removed during the original railroad construction.

Stormwater runoff that does not infiltrate into the ballast is conveyed by sheetflow down the slopes at the edge of the ballast where the stormwater typically enters into depressions along the edge of the ballast, or sheetflows down the railroad embankments along the forest floor. Stormwater then will typically flow longitudinally along the tracks and ballast and outlet into the network of streams leading into the Ashokan Reservoir. In some cases, the water sits in the depressions except in heavier rainfalls where concentrated flows will eventually find drainage swales and outlet points onto the sideslopes adjacent to the trail. Various water courses and streams throughout the trail corridor also convey channelized runoff during storm events. Specific information on these streams and tributaries is described in the wetland delineation report for this project.

Phase 3:

Stormwater runoff that does not infiltrate into the existing access road and parking lot is conveyed by sheetflow into depressions, onto sideslopes, or onto forested lands at the edge of the roadway/parking lot. At the intersection of Route 28 and the DEP access roadway, existing swales located alongside the roadway collect and convey stormwater toward an existing swale and culvert immediately adjacent to Rt. 28.

Future Conditions:

In the post-construction condition of Phase 1, the drainage patterns will not be modified. The existing ballast has a footprint of approximately 10'-12' in width. The ballast will be graded and stabilized after removal of the track and ties. Organic material within the ballast footprint, and ballast heavily laden with soil and/or tie fragments, will be removed and disposed of with the removed ties. As a result of the tree removal activities, tree stumps will remain in place to help maintain soil stability. At the conclusion of phase 1, the drainage patterns will remain as they did in the pre-construction condition.

During Phase 2, the drainage patterns will also not be modified. Work proposed includes only measures to help alleviate existing erosion in various locations as identified on the construction and erosion and sediment control plans. Where stormwater flow crosses the trail, culverts are being added to convey the water under the trail directly to the previous flow pattern with erosion protection provided when appropriate. Existing culverts will undergo various levels of repair to provide long term sustainability and to properly convey marked storm events. At the conclusion of construction, the drainage patterns will remain unchanged, however, there will also be less sediment transported during heavy rain events than the pre-construction condition.

During Phase 3, the drainage pattern will be modified in the parking lot areas to produce positive drainage flow at a 2% cross slope to the desired locations. The parking areas will be graded toward stormwater detention and infiltration trenches. This drainage system has been designed to detain 90% of all 24 hour storm events for the project area. The roadways will be graded with a crown and 2% cross slope designed to shed water to the side and onto the land adjacent to the roadway. The lands outside the edge of the roadway will remain unchanged.

1.4.4 Vegetation

Existing Conditions:

The corridor traverses through a forested area with many different types of vegetation present in a low lying understory. The existing railroad tracks are generally clear except for minor growth of small bushes and low lying plants. Immediately adjacent to the tracks, small trees and saplings have grown in due to lack of maintenance activities throughout the project corridor. Types of vegetation present includes: Broom sedge (Carex scoparia), shallow sedge (Carex lurida), pinkweed (Persicaria pensylvanica), American bur-reed (Sparganium americanum), speckled alder (Alnus incana), Japanese stilt grass (Microstegium vimineum), and prickly sedge (Carex stipata), green bulrush (Scirpus atrovirens), arrow-leaf tearthumb (Persicaria sagittata), jewelweed (Impatiens capensis), silver maple (Acer saccharinum) and red maple (Acer rubrum), white pine (Pinus strobus, white ash (Fraxinus americana), and American beech (Fagus grandifolia), red osier dogwood (Cornus alba), rattlesnake grass (Glyceria canadensis), common reed (Phragmites australis), soft rush (Juncus effusus), poison ivy (Toxicodendron radicans).

Future Conditions:

Phase 1:

The majority of the vegetation removals along the corridor consist of removal of dead or stressed trees that pose an immediate danger to users of the trail and trail infrastructure if they were to fall. The removal of select trees is also necessary within the immediate footprint of the track (8' wide) plus 4' on each side for a total of 16'. In addition to the select tree removals along the railroad corridor, removals are also required at three (3) locations. An 800' length by approximately 16' in width will be required to reroute the trail around Wetland O, the removals for the daylighting of Butternut Creek, and removals for the construction of the Boiceville Bridge is also necessary for construction of the trail. The steel rails and wooden ties will also be removed and the ballast graded to a width of approximately 12' in preparation for the second phase of construction. Trees to be removed have been marked by the County and are included in the Phase 1 construction documents.

Phase 2:

The proposed project follows the existing alignment of the original railroad corridor. The construction activities will require widening of the existing corridor from the 12' in Phase 1, to approximately 20' in width to accommodate the 12 ft. wide trail, 1-2 ft. structural trail backup (both sides) and the additional fill slopes and swale rehabilitation. The exception to this is along the causeway where the trail is immediately adjacent to the reservoir on both sides. In these areas, the disturbance to vegetation will be limited to a maximum width of 16'. When the reservoir is along one side of the trail, the trail will be offset from the center of the rail to the non-water side to maintain as much vegetation on the water side as possible. In these locations, the edge of the existing ballast will be the limit of the existing trail surface on the water side.

Phase 3:

The proposed project follows the existing alignment of the original Woodstock Dike access road and utilizes existing clear and previously disturbed areas to the greatest extent possible. However, the area will require clearing and grubbing to widen the existing access road and provide the necessary clear area adjacent to the roadway and establish parking areas to accommodate the expected number of trail users. The majority of the vegetation removals within the project area consist of removal of brush, shrubs and trees under 3" DBH. All trees greater than 3" DBH will be felled before March 31, 2019 in accordance with state regulations.

1.4.5 Disturbed Areas

Phase 1:

The expected disturbance under Phase 1 will be to the existing ballast and organics situated on the ballast. The disposal of unsuitable material such as the organics and ballast that is captured during tie removal will be included with the ties as "tie waste" and treated as such with ultimate disposal in a landfill.

The ballast is not erodible in this case and pulling the ties out and smoothing the ballast surface (within the current footprint of the ballast) to fill voids from the removal of ties is the only disturbance of the ballast. This width is no greater than 12 ft. wide and centered along the existing rail. The tie removal ballast disturbance does not include the areas identified by DEP on 12/19/17 to be avoided until all permits are in place.

 $(54,720) \log x (12) \text{ wide} = 656,640 SF (15.1 ACRE)$

Once all permits are in place an additional 6,400 feet of ties can be removed

(6400') long x (12') wide = 76,800 SF (1.8 ACRE)

Contractor access, staging, and parking areas will be on already established access roads (8 in total) and parking areas at the Woodstock Dike, Shokan and from Route 28A in Boiceville. The Woodstock Dike, Shokan and Route 28A access points will not require stabilization with Stone and geotextile, however, stabilized construction entrances will be constructed to ensure sediment is not transported onto Route 28 and 28A. Along the other 5 access roads, there are wheel ruts, and areas that are expected to rut, along the entire length of these roads. Based on information from the contractor and review of photos it has been determined that the contractor will need to place fabric and stone along each of these roads in the wheel ruts to allow trucks to safely and efficiently traverse these access roads. The width of the fabric and stone will be 10' from wheel rut-to-wheel rut. The stone and fabric will be removed at the end of Phase 2 if the DEP desires or remain in place to maintain emergency access or road improvements. The disposition of the roads will be determined internally at DEP.

Stabilization of Existing Access Roads (See Diagrams in Appendix R) 4,355 Linear feet x 10' wide (max) = 43,550 SF (1.0 ACRE). Construction Entrances = 8 x 1500 SF Each = 12,000 SF = 0.28 Acres

Phase 1 Total = 15.1 + 1.8 + 1.0 + 0.3 (Acres) = 18.2 Acres

The construction documents and this SWPPP will permit no more than 5.0 acres of disturbance at any given time.

Phase 2:

Disturbances under **Phase 2** will include the demolition and construction activities involving the Boiceville Bridge and the Butternut Creek Culvert, trail grading and construction, swale rehabilitation, and drainage improvements such as stone apron installation and small culvert installation and rehabilitation. These disturbances will occur in the designated areas as identified in the contract drawings. Disturbance in sensitive areas is the absolute minimum and these limits will be strictly enforced as identified on the contract drawings. No soil disturbances will occur outside of the cut/fill line, swale rehabilitation line, or stone apron installation line for the construction of the trail. To minimize disturbances and impacts to sensitive watercourses (streams and wetlands) the trail was reduced in width from 12' to 10' and also shifted from 1 to 4 ft. from the track centerline in several locations to minimize and avoid impacts to sensitive watercourses. Shoulders typically provided as

per AASHTO guidelines were eliminated in all sensitive areas and most others and replaced with a narrow structural trail backup to add stability to the trail. A red project boundary line has been added to the plans in Appendix N, which shows the extreme limits of the project area. This boundary line includes areas where construction personnel or vehicles may be stationed temporarily to complete work, such as rehabilitation of the small concrete culverts. Work within this line will not result in additional ground disturbances outside of the cut / fill lines (disturbance limits.)

Phase 2 Total = 33.1 Acres

The construction documents and this SWPPP will permit no more than 5.0 acres of disturbance at any given time.

Phase 3:

Disturbances under **Phase 3** will include access road and parking lot grading and stone placement, swale rehabilitation, and drainage improvements such as stone apron installation and small culvert installation. These disturbances will occur in upland areas and will not expose soils for long periods of time. Soils that are exposed will receive the proper erosion and sediment controls to reduce and eliminate sediment migration within the project site. No disturbance will occur in sensitive areas or wetlands.

Phase 3 Total = 1.7 Acres

1.5 Construction Site Estimates

Phase 1 - Track, Tree and then Tie Removal:

Total Site Area:	228.5 acres
Total Area to be disturbed:	18.2 acres
Existing Impervious Area	0.0 acres
Existing Impervious Area to be disturbed:	0.0 acres
Future Impervious Area within disturbed area:	0.0 acres
Percentage impervious area before construction:	0.0 %
Percentage of disturbed area impervious after construction:	0.0 %

Phase 2 – Trail Construction:

Total Site Area:	228.5 acres
Total Area to be disturbed:	33.1 acres
Total Area within Project Boundary line	56.7 acres
Existing Impervious Area	0.0 acres
Existing Impervious Area to be disturbed:	0.0 acres
Future Impervious Area within disturbed area:	0.0 acres

Percentage impervious area before construction: 0.0 % Percentage of disturbed area impervious after construction: 0.0 %

Phase 3 – Woodstock Dike Trailhead Construction:

Total Site Area:

Total Area to be disturbed:

Existing Impervious Area

Existing Impervious Area to be disturbed:

Future Impervious Area within disturbed area:

Percentage impervious area before construction:

Percentage of disturbed area impervious after construction:

1.7 acres

0.0 acres

0.03 acres

0.03 acres

2.1 %

1.6 Receiving Waters

Phase 1 & 2:

Stormwater runoff from the trail surface that does not infiltrate to the stone ballast layer below will be conveyed by sheet flow to the northern edge of the trail (side furthest from the reservoir) where an additional opportunity for runoff to infiltrate into the ballast layer will occur on the stabilized trail shoulder. Runoff that does not infiltrate will be collected and follow the existing drainage patterns throughout the corridor. In areas in cut, runoff will collect in trailside swales that flow into existing streams which eventually discharge into the Ashokan Reservoir, which is classified as an AA standard terminal reservoir and owned and operated by DEP. Sections of the trail that are in fill will have similar drainage characteristics as the sections in cut, however, runoff that does not infiltrate will not be collected in drainage swales. The runoff will flow off the trail edge and will enter into sheet flow down the sideslopes and eventually into more level areas were the stormwater will have the opportunity to infiltrate along the forest floor. The existing leaf litter and vegetation will help to disperse the runoff and allow for greater infiltration and pocket storage. It was noted in the soil survey that the majority of the soils throughout the corridor exhibit well-drained characteristics.

A total of 16 wetlands were identified and delineated by B&L within and adjacent to the project corridor as part of the environmental field investigation. Figures 6A through 6I in the Wetland Delineation Report show the locations of the wetlands delineated as well as the location of the 17 observed streams. Table 2, below, provides the approximate coordinates of each wetland and stream located within the project corridor. Identified wetland areas were individually labeled as A through P. Streams observed within the project area were labeled as Stream 1 through Stream 17. Additional details and the Wetland Delineation Report can be found in Appendix H.

Table 2: Wetland and Stream Location						
Resource ID	Type of Resource	Lat/Long Coordinates (NAD83)				
А	Wetland	41°59'36.01"N, 74° 5'27.64"W				
В	Wetland	42° 0'5.23"N, 74° 7'47.75"W				
С	Wetland	41°59'42.48"N, 74° 5'32.51"W				
D	Wetland	41°59'42.19"N, 74° 5'31.42"W				
E	Wetland	41°59'44.24"N, 74° 9'14.53"W				
F	Wetland	41°58'49.68"N, 74°10'57.76"W				
G	Wetland	41°58'48.99"N, 74°10'59.81"W				
Н	Wetland	41°58'40.09"N, 74°11'21.86"W				
I	Wetland	41°58'35.38"N, 74°11'34.48"W				
J	Wetland	41°58'20.23"N, 74°12'15.83"W				
K	Wetland	41°58'17.03"N, 74°12'24.42"W				
L	Wetland	41°58'17.69"N, 74°12'24.47"W				
M	Wetland	41°58'10.89"N, 74°12'40.99"W				
N	Wetland	41°58'10.72"N, 74°12'40.71"W				
0	Wetland	41°58'20.68"N, 74°14'37.94"W				
Р	Wetland	42° 0'2.59"N, 74°16'12.76"W				
1	Stream	42°0'3.955"N, 74°7'35.846"W				
2	Stream	42°0'4.43"N, 74°7'50.57"W				
3	Stream	42°0'3.126"N, 74°8'5.448"W				
4	Stream	41°59'57.381"N, 74°8'51.728"W				
5	Stream	41°59'43.523"N, 74°9'14.097"W				
6	Stream	41°59'29.018"N, 74°9'45.409"W				
7	Stream	41°58'51.309"N, 74°10'51.827"W				
8	Stream	41°58'49.08"N, 74°10'57.858"W				
9	Stream	41°58'36.267"N, 74°11'34.791"W				
10	Stream	41°58'27.057"N, 74°11'55.15"W				
11	Stream	41°58'24.273"N, 74°12'4.192"W				
12	Stream	41°58'1.983"N, 74°13'10.877"W				
13	Stream	41°58'2.626"N, 74°13'44.729"W				
14	Stream	41°58'13.383"N, 74°14'23.43"W				
15	Stream	41°58'26.086"N, 74°14'54.98"W				
16	Stream	41°58'44.687"N, 74°15'28.768"W				

In addition to the resources identified by B&L staff, New York City Department of Environmental Protection has provided the boundaries of 10 wetlands (labeled Wetlands Q thru Z) in the vicinity of the project area based on delineations they previously conducted for forest management projects.

DEP's delineations were conducted pursuant to methods in the 1987 Army Corps of Engineers Wetland Delineation Manual and the Northcentral and Northeast Regional Supplement. Wetlands Q through S were delineated in May through July 2012, Wetlands T through X in June of 2013. Wetland Z was delineated in 2010, and recently re-delineated in 2017. Most of the wetland polygons provided by DEP are outside of the project limits for the trail project (Wetland R, S, T, U, V and Z). The corridor was re-routed to minimize and avoid impacts to wetlands O, W, X and Y. Wetlands Q and X are coincident with Wetlands H and O, Respectively.

DEP also provided the locations of 20 Watercourses (labeled Streams 18 through 37). These watercourses ultimately connect to tributaries of the Ashokan Reservoir. A summary of these features are displayed in Appendix Q.

As a result of the USACE review process, the following streams and wetlands have been determined to be Jurisdictional features and have very strict limitations on impacts. The USACE jurisdictional water features are Streams # 7, 9, 10, 11, 13, 14, 15, 31, 32, Esopus Creek, and wetlands AS-20, M and N. Impacts to these water features shall remain below the thresholds approved by USACE, and listed in the table below. Additional information regarding the USACE permitting can be found in Appendix T.

Site number	Latitude (decimal degrees)	Longitude (decimal degrees)	Estimated amount of aquatic resource in review area (acreage and linear feet, if applicable)	Type of aquatic resource (i.e., wetland vs. non- wetland waters)	Geographic authority to which the aquatic resource "may be" subject (i.e., Section 404 or Section 10/404)
Stream 7	41.9801	-74.1811	120 linear ft	non-wetland waters	404
Stream 9	41.9768	-74.1922	175 linear ft	non-wetland waters	404
Stream 10	41.9745	-74.1991	50 linear ft	non-wetland waters	404
Stream 11	41.9735	-74.2013	80 linear ft	non-wetland waters	404
Stream 13	41.9673	-74.2285	40 linear ft	non-wetland waters	404
Stream 14	41.9708	-74.2392	130 linear ft	non-wetland waters	404
Stream 15	41.9738	-74.2485	85 linear ft	non-wetland waters	404
Esopus Creek	41.999	-74.2705	250 linear ft	non-wetland waters	404
Stream 31	41.9688	-74.2138	2465 linear ft	wetland	404
Stream 32	41.9686	-74.2138	1425 linear ft	wetland	404
Wetland AS-20	41.9712	-74.2071	0.054 acres	wetland	404
Wetland M	41.9698	-74.2109	0.011 acres	wetland	404
Wetland N	41.9698	-74.2107	0.006 acres	wetland	404

Phase 3:

No fill or discharges will occur in streams or wetlands previously identified as sensitive areas by B&L, DEP, USACE, or DEC.

1.7 Site Features and Sensitive Areas to be protected

<u>Vegetation</u>: Under Phase 1 the only disturbance of adjacent vegetation will be limited only to what is within the 12' wide area of the existing ballast. Wetland vegetation that is adjacent to the work limits that is not to be disturbed will be delineated with survey ribbon in trees and stakes every 12' pinned with survey ribbon during Phase 1 and orange construction fencing, "Protected Area, Keep Out" signs in Phase 2 to prevent the contractor from entering the wetland vegetation. Construction fencing shall be placed as noted in the Construction Drawings in Appendix N. Only incidental tree clearing is anticipated during Phase 2 construction as the majority of the tree felling operations have occurred as part of Phase 1 of the contract.

Phase 3 will consist of removal of brush, ground vegetation and tree removal under 3" DBH and will be limited to what is necessary within the proposed footprint of the roadways and parking lots. Overhead trimming of tree branches will also be necessary.

<u>Slopes</u>: The slopes throughout the project corridor will not be altered as a result of this project. Minor changes to the profile of the trail are anticipated in select areas to eliminate the need to place embankment material on the side slopes.

Phase 3 will not result in any impacts to steep slopes within the project area

<u>Soils</u>: The soils in the project area are typically well drained and offer excellent treatment and infiltration potential. Soil restoration and amendments are not applicable for this project.

<u>Critical Ecological Habitats:</u> The project is located within areas identified as suitable habitat for the Bald Eagle, Bog Turtle and Northern Long-eared and Indiana Bat. See section 1.9 for an in depth discussion on the existing habitat and the proposed conditions.

Pursuant to USACE Nationwide Permit General Condition 32, the SWPPP documents must describe how the mitigation requirement will be satisfied if the project will result in greater than 0.1 acre of wetland impacts.

The proposed activities included as part of Phase 1 of this project will not result in a loss of wetlands. No filling or introduction of outside materials will occur within the wetlands. Only steel rail, other iron and steel track materials, tie removal and grading of existing ballast will occur within small wetland sections that cross the existing tracks and ballast. These areas total less than 0.1 acres as part of Phase 1.

The proposed activities included as part of Phase 2 of this project will result in a loss 0.07 acres of wetlands. This loss is required for the grading and placement of the new trail material through wetland AS-20 (J and K) and for the placement of fill adjacent to the trail to wetlands M and N. The total wetland impacts have been significantly reduced by the complete avoidance of wetland O, achieved by rerouting the trail off of the existing railroad alignment to the north of the wetland, reduction of the total trail width (trail and structural back-up) from greater than 14 ft. to 12 ft. through wetlands M and N, and the installation of a boardwalk system to completely span a 300 ft. length of wetland AS-20. Wetland impacts will not exceed 0.1 acres therefore a description on how the mitigation requirement will be satisfied is not required.

The proposed activities included as part of Phase 3 of this project will not result in a loss of wetlands. No fill material will be placed within the wetlands.

1.8 Potential Sources of Pollution:

Potential sources of sediment to stormwater runoff:

- Land grading on and immediately adjacent to the access road or parking lot
- Excavation of existing ground
- Soil stabilization activities
- Dewatering activities
- Drainage pipe installation
- Installation of concrete footings.

Potential pollutants and sources, other than sediment, to stormwater runoff include:

- The introduction of fluids from equipment and construction vehicles to the site. Tools and equipment requiring washing shall be washed in a designated washout location that is appropriately constructed to prevent pollutants from exiting the immediate area around the washout station or the site. This washout shall not, under any circumstances be allowed to enter the drainage ditches, swales, or any body of water. All debris resulting from washouts shall be removed and properly disposed off-site. No potential wastes and products may be stored onsite include grubbing wastes, packaging materials, building materials, paints and thinners, cleaning solvents, pesticides, petroleum products, and fertilizers. Fluids will not be stored on site. Equipment utilized in construction shall be well-maintained and free of any known leaks of fluids. Those observed to leak will require immediate cleanup of both the equipment and the impacted area. Cleanup materials and waste will require proper disposal. The equipment will need to be removed from any location where contamination of soil or waterbodies may occur. The equipment shall be removed from use either off-site or onsite with appropriate and Owner approved storage methods until repaired and inspected by the Owner or the Owners representative. The onsite 4-hr NYSDEC trained Contractor shall visually inspect for leaks on a daily basis. The Contractor shall also submit, to the Engineer, the proposed wash out and fluids storage areas for approval.
- The introduction of concrete and stone to the site shall be handled with care. Precautions shall be taken to prevent transfer of these pollutants offsite or to be introduced to any waterbodies. At a minimum, the best management practices outlined in Section 2 shall be followed to prevent the undesired migration of construction wastes to sensitive areas.

1.9 Endangered Species Certification

Are endangered or threatened species and critical habitats on or near the project area?							
⊠ Yes □ No							
The Corridor has been assessed for impacts to threatened and endangered Species by NYS and Federal regulations. The following threatened and endangered species were identified during queries of the federal Informatio for Planning and Conservation (IPaC) and NYS Natural Heritage Program (NHP) database.							

Indiana Bat (Myotis sodalis) - Endangered

Northern long-eared bat (Myotis septentrionalis) - Threatened Bog turtle (Clemmys muhlenbergii) - Threatened Bald eagle (Haliaeetus leucocephalus) - Threatened (NYS only).

The U.S. Fish and Wildlife Service (USFWS) New York Field Office's website was reviewed to determine whether any federally listed endangered, threatened, or candidate species are known to inhabit the proposed project area. The USFWS' Information, Planning and Conservation (IPaC) System reported three federally protected species that could potentially inhabit the project corridor: the Indiana bat (Myotis sodalis – Endangered), the northern long-eared bat (Myotis septentrionalis – Threatened), and the bog turtle (Clemmys muhlenbergii – Threatened).

Additionally, The Natural Heritage Program (NHP) was queried for information regarding the reported presence of any endangered species, threatened species, species of special concern, or significant natural communities within or adjacent to the project area. A response was received from the NHP on July 26, 2016, which indicated three records of rare or state-listed animals or plants and significant natural communities at the site or in its immediate vicinity. The bald eagle (Haliaeetus leucocephalus- Threatened) was identified to have nested within 400 feet of the project corridor. An Indiana bat maternity colony was identified within 250 feet of the project corridor. Additionally, a high quality occurrence of an uncommon community type, a bluestone vernal pool, was identified .5 mile east of the corridor.

In accordance with the 2016 Range-wide Indiana Bat Summer Survey Guidelines (this document applies to both Indiana bat and northern longeared bats) most trees greater than 3" DBH are considered potential habitat for the northern long-eared bats, and greater than 4" DBH for the Indiana bat. The dominant tree species observed within the project corridor include: red maple (Acer rubrum), striped maple (Acer pensylvanicum), shagbark hickory (Carva ovata), silver maple (Acer saccharinum), northern red oak (Quercus rubra), eastern white pine (Pinus strobus), and American beech (Fagus grandifolia). Approximately 9.2 acres of woody vegetation, including shrubs <3" intermixed with larger DBH trees, are proposed for clearing throughout the linear length of trail under Phases 1 and 2. In accordance with the aforementioned USFWS resources, trees greater than 3" DBH requiring removal are to be cut between November 1st and March 31st during the conservation cutting window timelines. The proposed project is not likely to adversely affect the northern long-eared or Indiana bats, or their suitable habitats, due to the selective tree felling to be conducted along a linear corridor (Only between December 15, 2017 and March 1, 2018) and the

availability of large tracts of forestland adjacent to the proposed corridor that will remain untouched.

The bog turtle, the smallest of the emydid turtles, spends much of the time buried in the mud and therefore has a reputation for being secretive. While they prefer fens, highly acidic wetlands and areas of soft, deep mud are considered suitable habitat. Several wetland complexes are adjacent to, but not within, the proposed areas of disturbance for the project. Two wetland complexes will be directly impacted as a result of the project. Field delineated Wetlands K and L, identified as correspondent to NYSDEC Mapped wetland AS-20, were emergent in nature but did not contain the deep mucky soils required by this species or microtopographic relief for basking. Additionally, a large patch of common reed (Phragmites australis) was noted as dominant which due to plant density prohibits basking. The other field delineated wetland to be impacted, identified as Wetland O, was also emergent but shaded over by the upland tree canopy, lacking the necessary sunlight and microtopographic relief for basking. Additionally, the soils were restricted at 12 inches with the presence of ballast. No impacts are expected to other wetlands delineated within the corridor.

Bald eagles prefer habitat along large bodies of water and shoreline area. The project corridor is located within close proximity to the Ashokan Reservoir. Additionally, a confirmed nest with young was reported by the BBA as well as the New York City Department of Environmental Protection and the NYNHP. However, during coordination with the NYSDEC, the nest that was originally reported to be within regulation distance of the trail was not successful and is no longer active. Two other territories are active within .5 mile of the trail. Notes have been added to the Phase 2 Construction Drawings on EPN-1 to provide direction to the contractor if a Bald Eagle nest is discovered within ¼ mile of the project, the contractor shall immediately stop work and notify the Engineer or Owner.

Additionally, NYSDEC and NYCDEP have ongoing coordination to improve bald eagle habitat along the reservoir. As such, "Currently, DEC recommends that no tree removal occur within 200ft of the shoreline, no white pines be removed within 300ft of the shoreline, and no white pines larger than 25 inches are removed at any location within the project site." Trail construction is designed to limit impacts to the greatest extent possible and will be further refined during construction with full time oversight to avoid impacts to white pines.

Within the limits of the Phase 3 construction work, no Bog Turtle habitats were identified and no Bald Eagle nests were identified within a ½-mile of the

project area. Only NELB habitat exists within the project area and will be properly mitigated during construction.

1.10 Historic Preservation

Are there any	historic sites o	on or near the cons	struction site?
⊠ Yes	☐ No		

In review of the project, the State Historic Preservation Office (SHPO) has deemed that a portion of the railroad corridor running from Shokan to Phoenicia is listed under the National Register Criterion A for its association with the development of several towns. The adaptive re-use of this resource as a recreational trail will honor the historic nature of the corridor and allow it to live on in the future. In order to preserve the history of the corridor, a preservation plan will be developed that identifies historic structures, and interpretive materials and displays will be included throughout the project that will highlight the history of the corridor. This information is planned at various kiosks and interpretive panels throughout the trail, and sections rail are proposed to be left in place. Coordination has been ongoing with the SHPO to ensure the historic significance will be maintained. A letter of "no adverse impact" is anticipated to be issued by SHPO upon acceptance of the preservation plan and the appropriate interpretative plan is in place.

2.0 Erosion and Sediment Control Practices

All Best Management Practices (BMPs) will be installed and maintained in accordance with the most current version of the <u>New York State Standards</u> and <u>Specifications for Erosion and Sediment, November 2016</u> and the most current version of the <u>New York State Stormwater Management Design Manual (NYSSMDM)</u>. See Section 2.14 for implementation and maintenance schedules for all erosion and sediment control practices.

2.1 Fiber Roll (a.k.a. - Wattles, Fiber logs)

Under Phase 1, there will be no disturbances requiring the use of fiber rolls.

Under Phase 2, fiber rolls will be installed downgradient of soil disturbance activities as necessary in order to protect any waters of the US or its conveyance means. The fiber roll will reduce runoff velocity and enable the localized deposition of sediment. All construction specifications will be in accordance with the New York State Standards and New York State Standards and Specifications for Erosion and Sediment Control, November 2016. Fiber rolls are a temporary sediment control device, and will require removal or they can be open cut and utilized as mulch following site stabilization. Fiber rolls have been included in this contract for use on an as needed basis or in areas where silt fencing is either not practical or in an emergency situation where silt fencing would take too long to set up. Fiber rolls may also be moved from location to location once the area is stabilized.

Phase 3: N/A

2.2 <u>Land Grading and Roughening</u>

Under Phase 1, land grading and surface roughening will not be required since no erodible material will be disturbed.

Under Phase 2 & Phase 3, Land grading and surface roughening shall be conducted in accordance with the <u>New York State Standards and Specifications for Erosion and Sediment, November 2016</u>. All disturbed areas shall be stabilized structurally or with vegetation in compliance with the SPDES permit requirements. All graded areas shall be permanently stabilized immediately following finished grading. Surface roughening shall be conducted on all slopes steeper than 3:1 (H:V). Approved methods include tracking, grooving and stair-stepping.

2.3 Topsoil

Phase 1 – Not applicable

Phase 2 & Phase 3 – Topsoil, free from invasive species, will be applied to graded areas to provide acceptable plant growing conditions, reducing erosion, irrigation needs, and the need for nitrogen fertilizer. Subsoil is to be scarified, and all compacted areas de-compacted to a minimum depth of 12-inches prior to top soil placement. Debris, woody plant parts, and stones over 3 inches in diameter are to be removed prior to application. Topsoil shall be distributed to a uniform depth and shall not be placed when frozen or saturated or on top of ice, snow, frozen subsoil, or standing water. Topsoil placed on slopes greater than five percent (5%) shall be promptly stabilized by "tracking" and seeded and mulched. Top soil placement standards and specifications will be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, November 2016. Seed Mixes shall be those provided and/or approved by DEP.

2.4 Protecting Vegetation during Construction

Protection of vegetation during construction will include protection of existing trees, shrubs, ground cover and other vegetation from damage by construction equipment.

Under Phase 1, construction will begin with the removal of the steel rails at the Basin Road overpass (milepost K10) and continue west with the work area within the limits of the existing rails, ties and ballast (12' in width). This starting location is approximately 3 miles east of the nearest B&L and DEP delineated sensitive area. Prior to the contractor performing any operations adjacent to sensitive areas, B&L will delineate these sensitive areas within the first few days of construction as they are identified on the plans and in the SWPPP. DEP will have the reasonable opportunity to review the delineations prior to construction activities beyond milepost K12 and make adjustments if necessary. The use of colored tape (surveyors flagging) and stakes will be utilized during Phase 1 to call attention to the sensitive areas as no work will take place in these areas. The stakes will be spaced at 12' intervals and supplemented by flagging in the trees 6' or higher. Fencing is very difficult to install in frozen ground. The contractor has already been instructed to not disturb these areas and is committed to preserving resources. During the Phase 1 removal tasks, construction vehicles will remain within the existing railroad ballast footprint and there will be no filling, clearing, grubbing or excavation activities adjacent to these flagged areas. After the rails are removed, trees will be removed. Following the tree removals the ties will be

removed with railroad ties in sensitive areas, identified by DEP, not being removed until all permits are in place. After the ties are removed, the surface of the ballast will be minimally graded to fill the voids left from the tie removal within the limits of the existing ballast this will help minimize tripping hazards.

Under Phase 2, delineation will be accomplished by installing orange construction fence to delineate sensitive areas, specific trees, historic features (well, foundation) and other areas or elements considered to need shielding. Orange Construction fence is a temporary control device, and will require removal following site stabilization.

Under Phase 3, delineation will be accomplished by maintaining orange construction fence installed during Phase 2 within the Phase 3 project area. Orange Construction fence is a temporary control device, and will require removal following site stabilization.

2.5 <u>Temporary Seeding on All Areas</u>

Phase 1 - There will be no temporary seeding under Phase 1 as soil disturbance will not take place.

Phase 2 & Phase 3 - All areas that are disturbed will be **seeded and heavily mulched** in accordance with standards and specifications of the most current version of the New York State Standards and Specifications for Erosion and Sediment Control, November 2016 by the end of each workday.

- Site preparation will include:
 - Scarify, if compacted
 - o Maintain a pH of 6.0 to 7.0
 - NO FERTILIZER SHALL BE USED ON THIS PROJECT
- For temporary and permanent seeding, the above site preparation will be conducted and the site will be seeded in accordance with the project specifications. A typical mix contains the following: Mixture of 35.0% Andropogon Gerardii, 30.0% Sorghastrum Nutans, 20.0% Panicum Virgatum and 15.0% Elymus Virginicus, at 1/2 lbs. per 1,000 sf.
- Irrigation with potable water of temporary and permanent seeding shall be conducted as necessary to encourage the required vegetative stand.

Final site stabilization will be defined as permanent cover of 90% of the entire project site, and must be approved by the Engineer. Note that at the conclusion of construction activities, a vegetative cover density of less than 90% of the vegetated area will require the continuation of regular weekly inspections and that a Notice of Termination cannot be submitted if the vegetative stand is less than 90%. Final Payment for this work will also be held until 90% established.

2.6 Mulching

Phase 1, not applicable since no seeding or soil disturbance is expected. Bales of straw will be on-hand in case bare soil is exposed.

Phase 2 & Phase 3, mulching will be used on soils subject to erosion and on areas of new seeding. Mulch is to be applied after site preparation, soil amendments and planting is accomplished at the end of each work day. Cereal grain straw mulch is to be applied at 90 lbs. per 1,000 sq. ft. (two (2) tons per acre) and anchored with wood fiber hydro-mulch at 11 to 17 lbs. per sq. ft. (500-750 lbs. per acre). Mulching standards and specifications will be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, November 2016.

2.7 Rolled Erosion Control Product (RECP):

Phase 1, not applicable since no seeding or soil disturbance is expected.

Phase 2 & 3, a biodegradable erosion control product that is designed for short term to intermediate term erosion protection and vegetation establishment on moderate to steep slopes, medium-to high-flow channels, will be utilized. Areas within 50 feet of a surface water feature, areas corresponding to constructed stormwater channels, and areas corresponding to a slope of 15% or greater, must receive RECP. After the blankets degrade, soil erosion is controlled by the mature vegetation's root, stem, and leaf structures. Rolled erosion control product shall be installed in accordance with manufacturer's recommendations and specifications and to the satisfaction of the Engineer and SWPPP Inspector. The *North American Green S75* RECP or similar biodegradable blanket shall be used on this project.

2.8 Equipment and Laydown Areas

During Phase 1, storage of construction equipment will be at areas already used for parking and access at the Woodstock Dike and Shokan locations. Sensitive areas will be delineated and the work is limited to the existing ballast footprint.

During Phase 2, storage of equipment and stockpiling of materials will take place at the designated areas as shown on construction plans AP-1 through AP-7 in Appendix N. Most of the laydown and access roadways will already be constructed under Phase 1 of the project and will not need to be constructed as part of Phase 2.

During Phase 3, storage of construction equipment and stockpiling of materials will occur within the footprint of the proposed parking area at the Woodstock Dike.

No fuel or hazardous materials will be stored on site (See Good Housekeeping BMP's in Section 4.0) and mobile fueling vehicles will be equipped with containment and spill cleanup appurtenances. Any and all spills or leaks from the equipment must be cleaned up and reported to both the County, DEP and the NYSDEC in accordance with applicable State and Federal Regulations (see Appendix K).

2.9 Temporary Stockpile Areas

Phase 1 – Under Phase 1, the contractor has indicated that temporary stockpiles will be contained within their respective over-the-road travel vessels such as a trailer or truck bed. Details are included in the SWPPP, if stockpiling is to occur.

During Phase 2, temporary stockpile areas of stone and other similar materials shall be surrounded with a layer of fiber roll/log as necessary to prevent the migration of erodible material onto adjacent property. Erodible stockpiles shall not remain exposed for greater than 7 days unless they are to be utilized or moved within 14 days of last exposure or use. If the stockpiles will not be utilized or moved within 14 days of last exposure or use, they shall be covered and have side slopes of 1:3 (V:H) or flatter. Designated temporary stockpile areas can be found in Appendix N on drawings AP-1 through AP-7 and shall conform to the details on drawing ESCD-2. Any change in designated temporary stockpile areas will require a SWPPP amendment.

During Phase 3, temporary stockpile areas of excavated or imported soils, and other similar erodible materials shall be surrounded with a layer of fiber roll/log as necessary to prevent the migration of erodible material onto adjacent property. Erodible stockpiles shall not remain exposed for greater than 7 days unless they are to be utilized or moved within 14 days of last exposure or use. If the stockpiles will not be utilized or moved within 14 days of last exposure or use, they shall be covered and have side slopes of 1:3 (V:H) or flatter. Designated temporary stockpile areas shall conform to the details on drawing ESCD-1 Any change in designated temporary stockpile areas will require a SWPPP amendment.

2.10 Concrete Washout

Concrete washouts shall be used to wash any concrete, or other pollutant off of vehicles and equipment. This area shall be designed per EPA standards, completely contained and not within 100 feet of waterbodies. The washout locations shall be constructed in a designated stockpile / laydown area and shall conform to the detail on drawing ESCD-2 in Appendix N.

2.11 Rock Outlet / Stone Apron

An area of rock protection will be placed at the inlet and outlet ends of the proposed and existing culverts as noted on the construction plans in Appendix N. The intent of the rock outlet or stone apron is to reduce the depth, velocity and energy of the water to eliminate the potential for erosion downstream of the culvert. The stone apron is installed by excavating the soil at the inlet and outlet of the culvert, placing a geotextile fabric on the excavated soil, and filling the excavated area with large crushed stone. See the contract plans for materials and dimensions of the stone aprons to be installed. The stone aprons shall be installed prior to placement of a new culvert.

2.12 <u>Stream Bank Protection</u>

During Phase 2, stream bank protection shall be installed at the new Butternut Creek and Esopus Creek bridges. Specific plans and details are located on drawings BV-2 and BN-2 in Appendix N. In addition, Stream Bank Protections shall conform to New York State Standards and Specifications for Erosion and Sediment Control located in Appendix O of this SWPPP.

Phase 3: N/A

2.13 <u>Dewatering</u>

During Phase 2, dewatering procedures will be required at the Butternut Creek, Esopus Creek and several small culvert locations located throughout the length of the project. In general, dewatering shall be performed as necessary to perform all in-stream work in dry conditions. Under no circumstances will work be allowed to take place within flowing or standing water of a stream. For the location of the small culverts, see the general plans (PL-1 through PL-88) and for specific culvert rehabilitation details, see drawing CD-1 through CD-10 in Appendix N. Dewatering Procedures shall conform to New York State Standards and Specifications for Erosion and Sediment Control located in Appendix O and the notes and details on drawing ESCD-4 in Appendix N.

Phase 3: N/A

2.14 Dust Containment

During Phase 2, he contractor will be required to erect and maintain a system capable of preventing the migration and settlement of concrete dust onto the surrounding project site. All concrete dust generated from cutting, jackhammering, or breaking of concrete shall be collected, removed from the project site, and disposed of in an appropriate disposal facility. Please see item 570.160001 – Class B containment system for further details in Appendix O.

Phase 3: N/A

2.15 Silt Fence

Under Phase 2 & Phase 3, silt fence will be installed downgradient of all soil disturbance activities in order to protect any waters of the US or its conveyance means. The silt fence will intercept sediment laden runoff and enable the settlement of the suspended sediment within the drainage runoff. Reinforced Silt Fence or Super Silt Fence may be requested to be installed by the Engineer or DEP in areas that may be prone to significant erosion or stormwater flows. All construction specifications will be in accordance with the New York State Standards and Specifications for Erosion and Sediment

<u>Control</u>, <u>November 2016</u>. Silt Fence is a temporary sediment control device, and will require removal upon completion of the project.



2.15 <u>Erosion and Sediment Control Implementation and Maintenance</u>

The following table provides a summary of erosion and sediment control implementation to be utilized, as a minimum, on this project.

Table 3: Erosion and Sediment Control Implementation Plan							
Practice	Duration	Time of Implementation	Time of Removal				
Fiber Roll	Temporary	Prior to earth disturbing activities.	Upon up-gradient site stabilization.				
Land Grading and Roughening	Permanent	Prior to topsoil placement and temporary or permanent seeding	Not to be removed				
Topsoil	Permanent	Prior to temporary or permanent seeding	Not to be removed				
Protecting Vegetation	Temporary	Prior to construction.	Upon completion of construction				
Temporary Seeding	Temporary	 Within 3 days of disturbance. At the end of each work day in sensitive areas and adjacent to protected resources. 	Upon reconvening site work in location of temporary seeding.				
Mulching	Temporary	 Within 3 days of disturbance. At the end of each work day in sensitive areas and adjacent to protected resources. 	Not to be removed				
RECP	Permanent	After temporary or permanent seeding	Not to be removed				
Equipment Laydown Areas	Temporary	Prior to commencement of construction or as part of the constructed areas	Upon completion of construction and just before final stabilization.				
Temporary Stockpiles	Temporary	Upon commencement of construction	Upon completion of final grading.				
Permanent Seeding	Permanent	Immediately upon final grading of areas to be vegetated	Not to be removed				
Concrete Washout	Temporary	Prior to commencement of construction.	Upon completion of construction and just before final stabilization.				
Stone Apron	Permanent	Prior to installation of culvert	Not to be removed				
Stream Bank Protection	Permanent	Immediately after achieving final grade of streambank slopes and prior to removal of cofferdams	Not to be removed.				
Dust Containment	Temporary	Prior to cutting, jackhammering, or breaking concrete at the Butternut Creek Culvert Upon completion of corremoval from the projection of corresponding to the projection of					
Dewatering	Temporary	Prior to and during in-stream work	After completion of in-stream work				
Silt Fence	Temporary	Prior to earth disturbing activities.	Upon up-gradient site stabilization.				

<u>Swales:</u> Work within swales during Phase 1 will be limited to the removal of woody debris such as fallen logs, tree branches and the felling and removal of standing trees that are simple to remove and that result in no disturbances. These logs and branches will be "picked" or lifted from the swales and will not result in soil disturbances within the swales. No grading, excavation, or filling activities will occur within the existing drainage swales as part of Phase 1. Standing trees growing within existing swales will be felled and flush cut and will not result in soil disturbances.

Under Phase 2, existing swales will be rehabilitated in non-sensitive areas to convey stormwater to existing culverts or outflow areas and to prevent ponding of stormwater adjacent to the trail. Debris accumulated in the form of fallen trees and logs will be extracted from the existing swales to restore stormwater flow. Grading activities shall not occur within existing swales unless specifically noted in the plans and approved by NYCDEP. Approximately 3,000 ft. of swales need to be established throughout the project corridor to convey stormwater flow and are noted on MT-1 of the Construction Drawings. New swales will be treated with rolled erosion control product and seed immediately upon completion of the final grading of the swale.

The majority of the work within the swales will consist of the aforementioned rehabilitation. Work within the designated sensitive watercourses will consist of woody tree debris extraction only. No grading or sediment removal or deposition is permitted within a swale, unless specifically noted on the contract plans in Appendix N. Stone outlet aprons are included as indicated on the contract plans in Appendix N to reduce stormwater velocities at the exit of the swale and to promote sheet flow down the sideslopes.

Under Phase 3, existing swales located along the existing entrance rock cut will be grubbed of stumps and re-graded to convey stormwater to the existing culvert and swale adjacent to Route 28.

The following table provides a summary of erosion and sediment control maintenance:

Table 4: Erosion and Sediment Control Maintenance Plan-Maintenance Measures						
Practice	Duration	Maintenance Required	Maintenance Frequency	Responsible Party		
Fiber Roll	Temporary	Replace upon identification of damaged materials and when sediment reaches half the height of the fiber roll.	Inspect daily and after each runoff event.	Contractor		
Temporary Seeding	Temporary	Reseed bare spots and keep free from traffic.	Weekly until stabilization occurs.	Contractor		
Mulching	Temporary	Replace bare spots and keep free from traffic.	Weekly until stabilization occurs.	Contractor		
RECP	Permanent	Replace upon identification of damaged materials	Weekly until stabilization occurs	Contractor		
Equipment Laydown Areas	Temporary	Repair or replacement of barrier. Promptly repair any leaking equipment.	Inspect daily and after each runoff event. If torn or leaking, replace immediately.	Contractor		
Temporary Stockpiles	Temporary	Ensure appropriate side slopes and functioning perimeter barriers.	Weekly	Contractor		
Permanent Seeding	Permanent	Reseed bare spots, water to establish growth, keep free of vehicular travel.	Weekly until growth is established.	Contractor		
Concrete Washout	Temporary	Remove hardened concrete and clean area when 75% capacity is reached.	Weekly	Contractor		
Stone Apron	Permanent	Remove sediment when 75% capacity is reached	Weekly until sedimentation ceases	Contractor		
Stream Bank Protection	Permanent	None	Not to be removed.	Contractor		
Dust Containment	Temporary	Remove concrete dust as necessary to maintain full operational efficiency. Refer to manufacturers recommendations on maintenance.	Daily during operation	Contractor		
Dewatering	Temporary	Ensure full functionality of dewatering system, especially in advance of a pending storm event. Daily during operation		Contractor		

Table 4: Erosion and Sediment Control Maintenance Plan-Maintenance Measures						
Practice	Duration	Maintenance Required	Maintenance Frequency	Responsible Party		
Silt Fence	Temporary	Replace upon identification of damaged materials and when sediment begins to "bulge" on the backside of the fence	Inspect daily and after each runoff event.	Contractor		

Notes:

- 1) All erosion and sediment control practices will be installed and operation prior to start of work upgradient of the practice.
- 2) Temporary practices will remain in place and operational until vegetative site stabilization, as directed by the Engineer.
- 3) Practices will be inspected weekly in accordance with GP-0-15-002.
- 4) The Contractor is responsible for installation and maintenance until submittal of Notice of Termination.



Table 5: Best Management Practice Category						
Practice	Duration	Category				
Fiber Roll	Temporary	Protect Slopes, Minimize disturbed area and protect natural features and soil. Establish perimeter controls and sediment barriers. Retain sediment on-site.				
Temporary Seeding	Temporary	Stabilize soils.				
Mulching	Temporary	Retain sediment on-site.				
RECP	Permanent	Retain sediment on-site.				
Equipment Laydown Areas	Temporary	Retain sediment onsite. Establish perimeter controls, utilize geotextile				
Temporary Stockpiles	Temporary	Retain sediment onsite, utilize geotextile				
Seeding and Site Stabilization	Permanent	Protect slopes and retain sediment onsite using geotextiles				
Access Roads	Temporary	Utilize Geotextile/stone to stabilize Access Roads				
Staging Areas	Temporary	Utilize Geotextile to Stabilize Ground				
Construction Entrances	Temporary	Utilize Geotextile to Stabilize Entrances				
Perimeter Sediment Controls	Temporary	Utilize Geotextile to Retain Sediment				
Concrete Washout	Temporary	Retain sediment onsite and protect streams and watercourses				
Stone Apron	Permanent	Reduce erosion due to excessive stormwater velocities				
Stream Bank Protection	Permanent	Reduce erosion due to excessive stream velocities				
Dust Containment	Temporary	Retain airborne sediment onsite				
Dewatering	Temporary	Retain sediment onsite and protect streams and watercourses				
Silt Fence	Temporary	Protect Slopes, Minimize disturbed area and protect natural features and soil. Establish perimeter controls and sediment barriers. Retain sediment on-site.				

3.0 Post-Construction Stormwater Management

Phase 1 & 2:

Post Construction Stormwater Management is not required for this project as the existing drainage patterns will not be altered and the project will not result in an increase in impervious area. The majority of the project will be constructed on an existing railbed where the existing railroad ballast will be utilized as a base material. Additional ballast will be installed to provide an even base for a pervious stone surface course. Stormwater will infiltrate the stone layers during most storm events and if there is any runoff it will be captured on the edge of the stone courses or be conveyed as it is today as sheet flow. There are also depressions along the trail corridor that will store runoff that will eventually be infiltrated into the existing well to moderately drained soils.

Phase 3:

The project consists of the development of a stone surfaced trailhead parking facility with access from NYS Route 28. At the intersection of the access driveway and Route 28, an asphalt pavement apron will be constructed. This impervious surface is necessary to provide a stabilized surface for safe ingress and egress onto the state highway. The asphalt apron is 1,500 square feet encompassing 2.1% of the entire project area. Storm water runoff from the pavement will be conveyed to the existing swale and drainage system that runs parallel to Route 28 as it does today. This project will not alter the existing drainage patterns.

To address the increase in impervious area, permanent water quality treatment methods were considered for this area, however, were deemed not reasonably feasible due to limited property availability, the existing terrain, and proximity to Route 28.

The majority of the project will be constructed on an existing stone access roadway and informal parking area. Additional crushed stone subbase will be added and will allow stormwater to infiltrate into the stone layers during most storm events. Runoff that does sheet flow off the stone will be collected at the edge of the parking lot and will be stored until it infiltrates into the ground. The infiltration trenches have been designed to treat the Water Quality Volume of the parking lots.

<u>Swales:</u> Work within swales during Phase 1 will be limited to the removal of woody debris such as fallen logs, tree branches and the felling and removal of standing trees that are simple to remove and that result in no disturbances. These logs and branches will be "picked" or lifted from the swales and will not result in soil

disturbances within the swales. No grading, excavation, or filling activities will occur within the existing drainage swales as part of Phase 1. Standing trees growing within existing swales will be felled and flush cut and will not result in soil disturbances.

Under Phase 2, existing swales will be rehabilitated in non-sensitive areas to convey stormwater to existing culverts or outflow areas and to prevent ponding of stormwater adjacent to the trail. Debris accumulated in the form of fallen trees and logs will be extracted from the existing swales to restore stormwater flow. Grading activities shall not occur within existing swales unless specifically noted in the plans and approved by NYCDEP. Approximately 3,000 ft. of swales need to be established throughout the project corridor to convey stormwater flow and are noted on MT-1 of the Construction Drawings. New swales will be treated with rolled erosion control product and seed immediately upon completion of the final grading of the swale.

The majority of the work within the swales will consist of the aforementioned rehabilitation. Work within the designated sensitive watercourses will consist of woody tree debris extraction only. No grading or sediment removal or deposition is permitted within a swale, unless specifically noted on the contract plans in Appendix N.

Stone outlet aprons are included as indicated on the contract plans in Appendix N to reduce stormwater velocities at the exit of the swale and to promote sheet flow down the sideslopes. Placement and sizing of stone armoring in protected water resources has been kept to the absolute minimum necessary to prevent scour within the channel or at the culvert outfall. B&L has concluded that the size for all of the stone aprons at the swale outlet locations are sufficient in size to accommodate the 10 year design storm according to the design procedures outlined in the New York State Standards and Specifications for Erosion and Sediment Control, November 2016 (DEC Blue Book). See the table below for a complete listing of each swale outlet and their associated characteristics including the contributing area, rainfall intensity, flow and velocities, etc.

Under Phase 3, existing swales located along the existing entrance rock cut will be grubbed of stumps and re-graded to convey stormwater to the existing culvert and swale adjacent to Route 28.

Phase 2 swale velocity calculations:

Peak Swale Flow and Velocities

Peak Swale Flow and Velocities												
CENTERLINE		STONE APRON LOCATION	SIDE	LENGTH	SLOPE (%)	CONTRIBUTING	TIME OF CONCENTRATION	TIME OF CONCENTRATION	INTENSITY (IN/HR)	FLOW (Q) (CF/S)	Velocity (based on Q) (ft/s)	Length of Apron (FT
FROM	то	-	40.W	****		(ACRE)	(MINUTES)	(HOURS)	40.000.00.00		Order A November	74
A 17+00	A 23+25	A 23+25	RT	625.0	1.15%	1.10	36.4	0.6	2.27	1.00	0.56	6
A 17+00	A 23+25	A 23+25	LT	625.0	1.15%	0.89	36.4	0.6	2.27	0.81	0.53	- 6
A 34+00	A 43+25	A 43+25	LT	925.0	0.75%	1.26	66.7	1.1	1.54	0.78	0.45	6
A 34+00	A 35+75	A 35+75	RT	175.0	0.75%	0.29	12.6	0.2	4.07	0.47	0.39	- 6
A 42+00	A 43+00	A 43+00	RT	100.0	0.75%	0.02	7.2	0.1	5.03	0.04	0.17	6
A 73+00	A 74+25	A 73+00	LT	125.0	0.15%	0.33	20.2	0.3	3.13	0.41	0.21	6
A 76+00	A 77+50	A 77+50	LT	150.0	0.15%	0.96	24.2	0.4	2.85	1.09	0.28	6
A 75+00	A 76+00	A 75+00	RT	100.0	0.15%	0.05	16.1	0.3	3.54	0.07	0.12	6
A 76+00	A 77+50	A 77+75	LT	150.0	0.15%	0.13	24.2	0.4	2.85	0.15	0.16	- 6
A 76+00	A 77+50	A 77+75	RT	150.0	0.15%	0.06	24.2	0.4	2.85	0.07	0.12	6
A 90+75	A 94+00	A 90+75	LT	325.0	0.25%	2.35	40.6	0.7	2.12	1.99	0.39	- 6
	A 100+50	A 100+50	LT	650.0	0.13%	10.90	148.2	2.5	0.85	3.71	0.36	6
_	A 104+50	A 102+50	LT	175.0	0.15%	3.50	28.2	0.5	2.65	3.71	0.38	- 6
	A 142+50	A 142+50	RT	250.0	0.10%	0.16	49,4	8.0	1.87	0.12	0.13	- 6
Antonio di Contra di	A 159+75	A 156+00	LT	375.0	0.50%	0.15	33.1	0.6	2.41	0.14	0.23	6
and the second section is not the second	A 216+25	A 178+00	RT	3,825.0	0.42%	20.50	370.3	6.2	0.48	3.94	0.55	- 6
Control of the Contro	A 217+75	A 181+00	LT	3,675.0	0.38%	5.80	371.5	6.2	0.48	1.11	0.39	6
The second second second	A 261+00	A 236+50	LT	2,500.0	0.40%	3.50	246.6	4.1	0.62	0.87	0.37	6
	A 260+00	A 237+00	RT	2,300.0	0.40%	9.90	228,4	3.8	0.62	2.46	0.49	6
	A 272+75		LT	225,0	0.00%	Y	7	y ,		N/A		
A 270+50	A 272+75	+1	RT	225.0	0.00%		Y	1 (4	. Y.	N/A		
	A 321+75	A 315+75	LT	600.0	0.64%	2.00	47.0	0.8	1.91	1.53	0.51	6
THE RESERVE AND ADDRESS OF THE PERSON NAMED IN	A 340+00	A 340+00	LT	1,000.0	0.30%	1.68	114.1	1.9	1.02	0.69	0.31	6
CONTRACTOR DESCRIPTION OF THE PARTY OF THE P	A 330+00	A 322+50	RT	800.0	0.28%	0.60	94.2	1.6	1.17	0.28	0.24	6
and the second second	A 338+75	A 338+75	RT	875.0	0.30%	0.74	99.8	1.7	1.13	0.33	0.25	6
	A 359+25	A 359+25	LT	725.0	0.30%	7.20	82.7	1.4	1.3	3.74	0.49	6
	A 398+50	+	LT	3,200.0	0.12%	*	1	1		N/A		
	A 404+00	A 404+00	LT	550.0	0.15%	3.17	88.7	1.5	1.23	1.56	0.30	6
	A 385+75	A 386+00	RT	800.0	0.16%	0.30	126.4	2.1	0.96	0.12	0.15	6
A 412+25	A 423+00	A 412+25	LT	1,075.0	0.33%	2.10	116.5	1.9	1.01	0.85	0.34	6
A 428+50	A 436+00	A 436+00	LT	750.0	0.65%	3.20	58.0	1.0	1.69	2.16	0.57	6
	A 423+50	A 413+25	RT	1,025.0	0.35%	0.50	108.5	1.8	1.06	0.21	0.23	6
_	A 435+00	A 435+00	RT	650.0	0.72%	0.30	47.8	0.8	1.89	0.23	0.31	6
THE RESERVE AND ADDRESS OF THE PARTY OF THE	A 452+00	A 452+00	LT	1,200.0	0.26%	5.10	146.3	2.4	0.85	1.73	0.38	6
_	A 447+50	A 447+50	RT	350.0	0.21%	0.29	48.0	0.8	1.89	0.22	0.20	6
A 463+50	A 474+00		LT	1.050.0	0.21%			14	(+)	N/A		
	A 488+00	A 488+00	LT	1,400.0	0.34%	2,60	150.3	2.5	0.85	0.88	0.35	6
	A 472+00	A 472+00	RT	850.0	0.20%	0.72	119.6	2.0	1.01	0.29	0.21	6
	A 487+75	A 488+00	RT	1.375.0	0.33%	1.23	150.3	2.5	0.85	0.42	0.28	6
	A 515+75	A 515+75	LT	500.0	0.76%	2.56	35.8	0.6	2.31	2.37	0.62	6
	A 515+25	A 515+25	RT	450.0	0.69%	0.27	33.9	0.6	2.36	0.25	0.31	6
THE RESERVE TO SHARE THE PARTY OF THE PARTY	A 522+75	A 522+75	LT	250.0	0.80%	2.21	17.5	0.3	3.31	2.93	0.66	6
THE RESERVE OF THE PERSON NAMED IN	A 522+50	A 522+50	RT	225.0	0.72%	0.15	16.5	0.3	3.42	0.21	0.30	6
	A \$40+50	A 538+50	RT	200.0	0.25%	0.23	25.0	0.4	2.79	0.26	0.22	6
	A \$40+50	A 538+50	LT	200.0	0.25%	0.45	25.0	0.4	2.79	0.50	0.27	6
A 540+75	A 557+00	A 557+00	RT	1,625.0	0.52%	1.49	140.8	2.3	0.9	0.54	0.36	6
A 540+75	A 557+00	A 557+00	LT	1,625.0	0.52%	2.18	140.8	2.3	0.9	0.78	0.40	6
	A 603+50		RT	1,850.0	0.44%	1.59	175.1	2.9	0.78	0.50	0.33	6
A 580+75	A 586+25	A 580+50	LT	550.0	0.10%	0.96	108.6	1.8	1.06	0.41	0.18	6

4.0 Good Housekeeping BMPs

The following best management practices should be implemented to ensure the proper storage and disposal of construction site wastes:

- The waste collection area will be within the project disturbance limits, indicated on PL-1 through PL-4, as shown in appendix M. Waste materials will be stored within the over-the-road travel vessels such as trailers or truck beds waiting for transport to the processing facility. This area does not receive significant runoff from upland areas and is not immediately adjacent to water bodies. There is not expected to be any storage of waste materials during Phase 1, 2 or 3 of this project. However, details are included in this SWPPP if such an instance needs to occur such as an emergency situation.
- Waste containers should be covered.
- Waste collection should be scheduled at appropriate intervals to prevent overfilling of containers.
- All maintenance and washing of vehicles shall be conducted off-site.
- Any spills should be cleaned up immediately and disposed of in accordance with applicable state and local laws.
- Contractor should have adequate spill prevention materials (i.e., absorbent pads, booms, etc.) on-site.
- Under Phase 1, 2 and 3, no petroleum products will be stored on-site.
- In the event of a spill occurrence, the actions outlined in the NYSDEC's May 1, 1996 Technical Field Guidance for Spill Reporting and Initial Notification Requirements shall be adhered to (see Appendix K).
- Disposal of hazardous waste (non-petroleum) should be conducted as follows:
 - a. In accordance with local hazardous waste management authorities, and State and Federal regulations.
 - b. Containers should be emptied (in accordance with environmental regulations) prior to disposal at an approved location.
 - c. Product labels from containers should not be removed.
 - d. All hazardous waste containers should be stored in a dry, curbed/diked area per environmental regulations.
- All sanitary waste generated on-site should disposed of in accordance with local and State regulations.
- Pesticides and fertilizers should be stored in a dry, curbed/diked area.

 Manufacturer's application rates should be adhered to, and pesticides shall be applied by a licensed or certified personnel where applicable.
- All storage areas and waste containers should be included in the regular inspection program of the site.

The Contractor is responsible for implementation of additional best management practices necessary to protect water quality.

Special Note: NYCDEP Land Use Permit Special Conditions:

No fuel storage except for what is necessary for one day of work, will be allowed on City property. Spill control kits containing absorbents must be kept on site at all times whenever work is conducted on City property. No releasing, dumping, spilling or overnight storage of any petroleum-based oil, hydraulic fluid, fuels or chemicals shall be permitted on City Property. All spills and releases must be reported to the DEP Police at 914-593-7500 or 888-426-7433



5.0 Inspections and Maintenance

5.1 <u>Site Inspections</u>

Inspections are required to be performed by a Qualified Inspector, which is a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer (PE), Certified Professional in Erosion and Sediment Control (CPESC), licensed Landscape Architect, or other Department-endorsed individual(s). The qualified inspector must also be working under the direct supervision of the licensed Professional Engineer or licensed Landscape Architect, provided that person has received at least four (4) hours of Department-endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department-endorsed entity as outlined in the General Permit in Appendix A.

Unless otherwise notified by the NYSDEC, the qualified inspector shall conduct site inspections in accordance with the following schedule:

- At least once every seven (7) calendar days.
- For construction sites where soil disturbance activities are ongoing and have NYSDEC approval to disturb greater than five (5) acres of soil at any one (1) time, the qualified inspector shall conduct at least two (2) site inspections every seven (7) calendar days. When performing just two (2) inspections every seven (7) calendar days, the inspections shall be separated by a minimum of two (2) full calendar days.
- For construction sites where soil disturbance activities have been temporarily suspended (e.g., winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the qualified inspector shall conduct a site inspection at least once every thirty (30) calendar days.

For construction sites where soil disturbance activities have been shut down with partial project completion, the qualified inspector can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved final stabilization (in this case 90% establishment) and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

At a minimum, the qualified inspector shall inspect all erosion and sediment control practices to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved final stabilization, all points of discharge to natural surface water bodies located within or adjacent to the construction site, and all points of discharge from the construction site.

The qualified inspector shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g., dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of discharge from the construction site. This shall include identification of any discharges of sediment from the construction site. Include discharges from conveyance systems (i.e., pipes, culverts, ditches, etc.) and overland flow:
- e. A description of the condition of all natural surface water bodies located within or immediately adjacent to the construction site which receive runoff from disturbed areas, including identification of any discharges of sediment to the surface water body;
- f. Identification of all erosion and sediment control practices that need repair or maintenance;
- g. Identification of all erosion and sediment control practices that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- h. Description and sketch of areas that are disturbed at the time of the inspection and areas that have been stabilized (temporary and/or final) since the last inspection;
- Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices; and to correct

- deficiencies identified with the construction of the post-construction stormwater management practice(s); and
- k. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective action. Color copies of the digital photographs shall be attached to the inspection report maintained on-site within seven (7) calendar days of the date of inspection. The qualified inspector shall also take digital photographs, with date stamp, that clearly show the condition of the practices after the corrective action has been completed, and color copies of the photos shall be attached to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of the date of that inspection.

Within one (1) business day of the completion of an inspection, the qualified inspector shall notify the Owner, appropriate Contractor (or Subcontractor) of any corrective actions that need to be taken. The Contractor (or subcontractor) shall begin implementing the corrective actions within one (1) business day of this notification and shall complete the corrective actions within seven (7) calendar days from initial notification.

All inspection reports shall be signed by the qualified inspector. Sample inspection reports are included as Appendix E.

5.2 Maintenance of Controls

Upon completion of the project, maintenance for the Ashokan Rail Trail will be the responsibility of Ulster County.

5.3 Corrective Action Log

The corrective action log is attached as Appendix F of the SWPPP.

6.0 Recordkeeping and Training

6.1 Recordkeeping

- The following is a list of records to keep onsite, available for inspectors to review:
 - § Dates of grading, construction activity, and stabilization.
 - § A copy of the construction general permit (attached).
 - § The signed and certified NOI form or permit application form (attached).
 - § A copy of the letter from the NYSDEC notifying you of their receipt of your complete NOI/application (to be attached upon receipt).
 - § Inspection reports (attached keep all completed reports onsite).
 - § Records relating to endangered species and historic preservation (attached).
 - § Owner Certification (attached)
 - § Contractor/Subcontractor Certification (including NYSDEC trained Contractor Certification to be attached upon receipt)
 - § Verification of 4-hr Contractor Training for on-site Contractor stormwater pollution control representative (to be attached upon receipt)

6.2 Log of Changes to the SWPPP

The SWPPP change/update log is attached as Appendix G.

7.0 Notice of Termination

Following the final inspection, a Notice of Termination (NOT) shall be filed with the NYSDEC in accordance with the SPDES Permit GP-0-15-002. The NOT will include a certification that the permanent stormwater management facilities have been constructed in accordance with the SWPPP. Prior to submittal of the NOT, an Operation and Maintenance Manual is required to be prepared for the permanent stormwater management facilities. The NOT form is included as Appendix L.



8.0 Prime Contractor Certification

Each contractor and subcontractor responsible for implementing the SWPPP, as presented herein, must sign the following:

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings."

Contractor is responsible for installing additional control measures as needed to prevent water quality violations and to maintain compliance with all applicable permits. Contractor is responsible for any penalties and violations associated with water quality violations or non-compliance with SPDES Permits.

Name	
Title*	Address
Date	Telephone Number
Specific Elements of the SWI	PPP that Contractor is Responsible for:
Name and Title of Contractor Implementation:	's Trained Individual(s) Responsible for SWPPP

9.0 Subcontractor Certification

Each contractor and subcontractor responsible for implementing the SWPPP, as presented herein, must sign the following:

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings."

Contractor is responsible for installing additional control measures as needed to prevent water quality violations and to maintain compliance with all applicable permits. Contractor is responsible for any penalties and violations associated with water quality violations or non-compliance with SPDES Permits.

Name		
Title*	Address	
Date	Telephone Numb	er
Specific Elements of the SW	PPP that Contractor is Responsible t	for:
Name and Title of Contracto Implementation:	s <i>Trained Individual(s)</i> Responsible	for SWPPP

10.0 Owner Certification

Refer to Appendix B for the Owner Certification within the Notice of Intent form.



11.0 References

New York Standards and Specifications for Erosion and Sediment Control, NYSDEC, November 2016

New York State Stormwater Management Design Manual, Center for Watershed Protection, August 2010

NYSDEC SPDES General Permit for Stormwater Discharges from Construction Activity (Permit No. GP-0-15-002), NYSDEC, January 2015

The Lower Hudson River Basin Waterbody Inventory and Priority Waterbodies List, NYSDEC, July 2008

<u>Developing Your Stormwater Pollution Prevention Plan</u>, USEPA, May 2007

Stormwater Menu of BMPs, USEPA, June 1, 2006

Web Soil Survey, USDA NRCS



Appendix A

SPDES General Permit 0-15-002



NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES

From

CONSTRUCTION ACTIVITY

Permit No. GP-0-15-002

Issued Pursuant to Article 17, Titles 7, 8 and Article 70 of the Environmental Conservation Law

Effective Date: January 29, 2015

Expiration Date: January 28, 2020

Modification Date:

July 14, 2015 – Correction of typographical error in definition of "New Development", Appendix A

November 23, 2016 – Updated to require the use of the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. The use of this standard will be required as of February 1, 2017.

John J. Ferguson Chief Permit Administrator

Authorized Signature

Date

Address:

NYS DEC

Division of Environmental Permits

625 Broadway, 4th Floor Albany, N.Y. 12233-1750

PREFACE

Pursuant to Section 402 of the Clean Water Act ("CWA"), stormwater discharges from certain construction activities are unlawful unless they are authorized by a National Pollutant Discharge Elimination System ("NPDES") permit or by a state permit program. New York's State Pollutant Discharge Elimination System ("SPDES") is a NPDES-approved program with permits issued in accordance with the Environmental Conservation Law ("ECL").

This general permit ("permit") is issued pursuant to Article 17, Titles 7, 8 and Article 70 of the ECL. An *owner or operator* may obtain coverage under this permit by submitting a Notice of Intent ("NOI") to the Department. Copies of this permit and the NOI for New York are available by calling (518) 402-8109 or at any New York State Department of Environmental Conservation ("the Department") regional office (see Appendix G). They are also available on the Department's website at:

http://www.dec.ny.gov/

An owner or operator of a construction activity that is eligible for coverage under this permit must obtain coverage prior to the commencement of construction activity. Activities that fit the definition of "construction activity", as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a point source and therefore, pursuant to Article 17-0505 of the ECL, the owner or operator must have coverage under a SPDES permit prior to commencing construction activity. They cannot wait until there is an actual discharge from the construction site to obtain permit coverage.

*Note: The italicized words/phrases within this permit are defined in Appendix A.

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES

Part	I. PERMIT COVERAGE AND LIMITATIONS	1
A.	Permit Application	1
B.	Effluent Limitations Applicable to Discharges from Construction Activities	1
C.	Post-construction Stormwater Management Practice Requirements	4
D.	Maintaining Water Quality	8
E.	Eligibility Under This General Permit	9
F.	Activities Which Are Ineligible for Coverage Under This General Permit	9
Part I		
A.	Notice of Intent (NOI) Submittal	12
B.	Permit Authorization	
C.	General Requirements For Owners or Operators With Permit Coverage	
D.	Permit Coverage for Discharges Authorized Under GP-0-10-001	17
E.	Change of Owner or Operator	17
Part I	\	
A.	General SWPPP Requirements	
B.	Required SWPPP Contents	
C.	Required SWPPP Components by Project Type	
Part I		
A.	General Construction Site Inspection and Maintenance Requirements	
B.	Contractor Maintenance Inspection Requirements	
C.	Qualified Inspector Inspection Requirements	
	V. TERMINATION OF PERMIT COVERAGE	
A.		
	VI. REPORTING AND RETENTION OF RECORDS	
A.	Record Retention	
B.	Addresses	
	VII. STANDARD PERMIT CONDITIONS	
A.	Duty to Comply	
B.	Continuation of the Expired General Permit	
C.	Enforcement	
D.	Need to Halt or Reduce Activity Not a Defense	
E.	Duty to Mitigate	
F.	Duty to Provide Information	
G.	Other Information	
Н.	Signatory Requirements	
I.	Property Rights	
J.	Severability	
K.	Requirement to Obtain Coverage Under an Alternative Permit	
L.	Proper Operation and Maintenance	
Μ.	Inspection and Entry	
N.	Permit Actions	
Ο.	Definitions	
Р.	Re-Opener Clause	36

Q.	Penalties for Falsification of Forms and Reports	36
R.	Other Permits	36
APPEN	NDIX A	37
	NDIX B	
	NDIX C	
APPEN	NDIX D	52
APPEN	NDIX E	53
	NDIX F	

(Part I)

Part I. PERMIT COVERAGE AND LIMITATIONS

A. Permit Application

This permit authorizes stormwater discharges to surface waters of the State from the following construction activities identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

- Construction activities involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a larger common plan of development or sale that will ultimately disturb one or more acres of land; excluding routine maintenance activity that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
- Construction activities involving soil disturbances of less than one (1) acre
 where the Department has determined that a SPDES permit is required for
 stormwater discharges based on the potential for contribution to a violation
 of a water quality standard or for significant contribution of pollutants to
 surface waters of the State.
- 3. Construction activities located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
- **B.** Effluent Limitations Applicable to Discharges from Construction Activities Discharges authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.
 - 1. Erosion and Sediment Control Requirements The owner or operator must select, design, install, implement and maintain control measures to minimize the discharge of pollutants and prevent a violation of the water quality standards. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the owner or operator must include in the Stormwater Pollution Prevention Plan ("SWPPP") the reason(s) for the deviation or alternative design and provide information

(Part I.B.1)

which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

- a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:
 - (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize* pollutant discharges;
 - (ii) Control stormwater *discharge*s to *minimize* channel and streambank erosion and scour in the immediate vicinity of the *discharge* points;
 - (iii) Minimize the amount of soil exposed during construction activity;
 - (iv) *Minimize* the disturbance of *steep slopes*;
 - (v) Minimize sediment discharges from the site;
 - (vi) Provide and maintain natural buffers around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
 - (vii) Minimize soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted; and
 - (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover.
- b. Soil Stabilization. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that directly discharge to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of Temporarily Ceased.
- c. **Dewatering**. *Discharges* from dewatering activities, including *discharges*

(Part I.B.1.c)

from dewatering of trenches and excavations, must be managed by appropriate control measures.

- d. Pollution Prevention Measures. Design, install, implement, and maintain effective pollution prevention measures to *minimize* the discharge of pollutants and prevent a violation of the water quality standards. At a minimum, such measures must be designed, installed, implemented and maintained to:
 - (i) Minimize the discharge of pollutants from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used:
 - (ii) Minimize the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a discharge of pollutants, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use); and
 - (iii) Prevent the *discharge* of *pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.
- e. **Prohibited** *Discharges*. The following *discharge*s are prohibited:
 - (i) Wastewater from washout of concrete;
 - (ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;
 - (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
 - (iv) Soaps or solvents used in vehicle and equipment washing; and
 - (v) Toxic or hazardous substances from a spill or other release.
- f. Surface Outlets. When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion

at or below the outlet does not occur.

C. Post-construction Stormwater Management Practice Requirements

- 1. The owner or operator of a construction activity that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the performance criteria in the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices ("SMPs") are not designed in conformance with the performance criteria in the Design Manual, the owner or operator must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is equivalent to the technical standard.
- 2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

a. Sizing Criteria for New Development

- (i) Runoff Reduction Volume ("RRv"): Reduce the total Water Quality Volume ("WQv") by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 4.3 of the Design Manual. The remaining portion of the total WQv

(Part I.C.2.a.ii)

- that cannot be reduced shall be treated by application of standard SMPs.
- (iii) Channel Protection Volume ("Cpv"): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site *discharge*s directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria ("Qp"): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.
- (v) Extreme Flood Control Criteria ("Qf"): Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site *discharge*s directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.

b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed

- (i) Runoff Reduction Volume (RRv): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRv capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be calculated in accordance with the criteria in Section 10.3 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or

(Part I.C.2.b.ii)

standard SMP with RRv capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site *discharges* directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site *discharge*s directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site *discharge*s directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.
- c. Sizing Criteria for Redevelopment Activity

(Part I.C.2.c.i)

- (i) Water Quality Volume (WQv): The WQv treatment objective for redevelopment activity shall be addressed by one of the following options. Redevelopment activities located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other redevelopment activities shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
 - (1) Reduce the existing impervious cover by a minimum of 25% of the total disturbed, impervious area. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
 - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRv capacity., or
 - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
 - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1-4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the discharge rate from the project site.
- (iii) Overbank Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the discharge rate from the project site.

(Part I.C.2.c.iv)

(iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.

d. Sizing Criteria for Combination of Redevelopment Activity and New Development

Construction projects that include both *New Development* and *Redevelopment Activity* shall provide post-construction stormwater management controls that meet the *sizing criteria* calculated as an aggregate of the *Sizing Criteria* in Part I.C.2.a. or b. of this permit for the *New Development* portion of the project and Part I.C.2.c of this permit for *Redevelopment Activity* portion of the project.

D. Maintaining Water Quality

The Department expects that compliance with the conditions of this permit will control *discharge*s necessary to meet applicable *water quality standards*. It shall be a violation of the *ECL* for any discharge to either cause or contribute to a violation of *water quality standards* as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

- 1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
- 2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
- 3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharge*s authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or

(Part I.D)

if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

E. Eligibility Under This General Permit

- 1. This permit may authorize all *discharges* of stormwater from *construction* activity to surface waters of the State and groundwaters except for ineligible discharges identified under subparagraph F. of this Part.
- 2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges* from *construction* activities.
- 3. Notwithstanding paragraphs E.1 and E.2 above, the following nonstormwater discharges may be authorized by this permit: discharges from firefighting activities; fire hydrant flushings; waters to which cleansers or other components have not been added that are used to wash vehicles or control dust in accordance with the SWPPP, routine external building washdown which does not use detergents; pavement washwaters where spills or leaks of toxic or hazardous materials have not occurred (unless all spilled material has been removed) and where detergents are not used; air conditioning condensate; uncontaminated groundwater or spring water; uncontaminated discharges from construction site de-watering operations; and foundation or footing drains where flows are not contaminated with process materials such as solvents. For those entities required to obtain coverage under this permit, and who discharge as noted in this paragraph, and with the exception of flows from firefighting activities, these discharges must be identified in the SWPPP. Under all circumstances, the owner or operator must still comply with water quality standards in Part I.D of this permit.
- 4. The owner or operator must maintain permit eligibility to discharge under this permit. Any discharges that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the owner or operator must either apply for a separate permit to cover those ineligible discharges or take steps necessary to make the discharge eligible for coverage.
- **F.** Activities Which Are Ineligible for Coverage Under This General Permit All of the following are <u>not</u> authorized by this permit:

(Part I.F)

- 1. *Discharge*s after *construction activities* have been completed and the site has undergone *final stabilization*;
- 2. *Discharge*s that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
- 3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
- 4. Construction activities or discharges from construction activities that may adversely affect an endangered or threatened species unless the owner or operator has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.C.2 of this permit.
- 5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the *ECL* and its accompanying regulations;
- 6. Construction activities for residential, commercial and institutional projects:
 - a. Where the *discharge*s from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which disturb one or more acres of land with no existing *impervious cover*, and
 - c. Which are undertaken on land with a Soil Slope Phase that is identified as an E or F, or the map unit name is inclusive of 25% or greater slope, on the United States Department of Agriculture ("USDA") Soil Survey for the County where the disturbance will occur.
- 7. Construction activities for linear transportation projects and linear utility projects:
 - a. Where the *discharge*s from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which disturb two or more acres of land with no existing *impervious cover*, and
 - c. Which are undertaken on land with a Soil Slope Phase that is identified as an E or F, or the map unit name is inclusive of 25% or greater slope, on the USDA Soil Survey for the County where the disturbance will occur.

- 8. Construction activities that have the potential to affect an historic property, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.C.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
 - a. Documentation that the construction activity is not within an archeologically sensitive area indicated on the sensitivity map, and that the construction activity is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the construction site within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the construction site within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
 - 1-5 acres of disturbance 20 feet
 - 5-20 acres of disturbance 50 feet
 - 20+ acres of disturbance 100 feet, or
 - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
 - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
 - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
 - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
 - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
 - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:
 - (i) No Affect
 - (ii) No Adverse Affect

(Part I.F.8.c.iii)

- (iii) Executed Memorandum of Agreement, or
- d. Documentation that:
 - (i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.
- 9. Discharges from construction activities that are subject to an existing SPDES individual or general permit where a SPDES permit for construction activity has been terminated or denied; or where the owner or operator has failed to renew an expired individual permit.

Part II. OBTAINING PERMIT COVERAGE

A.Notice of Intent (NOI) Submittal

1. An owner or operator of a construction activity that is <u>not</u> subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed NOI form to the Department in order to be authorized to discharge under this permit. An owner or operator shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (http://www.dec.ny.gov/). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address.

NOTICE OF INTENT NYS DEC, Bureau of Water Permits 625 Broadway, 4th Floor Albany, New York 12233-3505

2. An owner or operator of a construction activity that is subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have its SWPPP reviewed and accepted by the regulated, traditional land use control MS4 prior to submitting the NOI to the Department. The owner or operator shall have the "MS4 SWPPP Acceptance" form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department. An owner or operator shall use either the electronic (eNOI) or paper version of the NOI.

The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the address in Part II.A.1.

(Part II.A.2)

The requirement for an *owner or operator* to have its SWPPP reviewed and accepted by the *MS4* prior to submitting the NOI to the Department does not apply to an *owner or operator* that is obtaining permit coverage in accordance with the requirements in Part II.E. (Change of *Owner or Operator*) or where the *owner or operator* of the *construction activity* is the regulated, traditional land use control *MS4*.

- 3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
- 4. As of the date the NOI is submitted to the Department, the owner or operator shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

B. Permit Authorization

- 1. An *owner or operator* shall not *commence construction activity* until their authorization to *discharge* under this permit goes into effect.
- 2. Authorization to *discharge* under this permit will be effective when the *owner* or operator has satisfied all of the following criteria:
 - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (http://www.dec.ny.gov/) for more information,
 - b. where required, all necessary Department permits subject to the *Uniform Procedures Act ("UPA")* (see 6 NYCRR Part 621) have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). Owners or operators of construction activities that are required to obtain *UPA* permits must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary *UPA* permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,
 - c. the final SWPPP has been prepared, and
 - d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
- 3. An owner or operator that has satisfied the requirements of Part II.B.2 above

(Part II.B.3)

will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:

- a. For construction activities that are <u>not</u> subject to the requirements of a regulated, traditional land use control MS4:
 - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for construction activities with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the performance criteria in the technical standard referenced in Parts III.B., 2 or 3, for construction activities that require post-construction stormwater management practices pursuant to Part III.C.; or
 - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for construction activities with a SWPPP that has not been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for construction activities that require post-construction stormwater management practices pursuant to Part III.C., the performance criteria in the technical standard referenced in Parts III.B., 2 or 3, or;
 - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.
- b. For *construction activities* that are subject to the requirements of a regulated, traditional land use control MS4:
 - (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed "MS4 SWPPP Acceptance" form, or
 - (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed "MS4 SWPPP Acceptance" form.
- 4. The Department may suspend or deny an owner's or operator's coverage

(Part II.B.4)

under this permit if the Department determines that the SWPPP does not meet the permit requirements. In accordance with statute, regulation, and the terms and conditions of this permit, the Department may deny coverage under this permit and require submittal of an application for an individual SPDES permit based on a review of the NOI or other information pursuant to Part II.

5. Coverage under this permit authorizes stormwater discharges from only those areas of disturbance that are identified in the NOI. If an owner or operator wishes to have stormwater discharges from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The owner or operator shall not commence construction activity on the future or additional areas until their authorization to discharge under this permit goes into effect in accordance with Part II.B. of this permit.

C. General Requirements For Owners or Operators With Permit Coverage

- The owner or operator shall ensure that the provisions of the SWPPP are implemented from the commencement of construction activity until all areas of disturbance have achieved final stabilization and the Notice of Termination ("NOT") has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
- 2. The owner or operator shall maintain a copy of the General Permit (GP-0-15-002), NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form, inspection reports, and all documentation necessary to demonstrate eligibility with this permit at the construction site until all disturbed areas have achieved final stabilization and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
- 3. The owner or operator of a construction activity shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a regulated, traditional land use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity). At a minimum, the owner or operator must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:
 - a. The owner or operator shall

(Part II.C.3.a)

have a *qualified inspector* conduct **at least** two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.

- b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
- c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
- d. The *owner or operator* shall install any additional site specific practices needed to protect water quality.
- e. The *owner or operator* shall include the requirements above in their SWPPP.
- 4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an owner's or operator's coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the owner or operator.
- 5. For construction activities that are subject to the requirements of a regulated, traditional land use control MS4, the owner or operator shall notify the regulated, traditional land use control MS4 in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the regulated, traditional land use control MS4, the owner or operator shall have the SWPPP amendments or modifications reviewed and accepted by the regulated, traditional land use control MS4 prior to commencing construction of the post-construction stormwater management practice

(Part II.D)

D. Permit Coverage for Discharges Authorized Under GP-0-10-001

 Upon renewal of SPDES General Permit for Stormwater Discharges from Construction Activity (Permit No. GP-0-10-001), an owner or operator of a construction activity with coverage under GP-0-10-001, as of the effective date of GP-0-15-002, shall be authorized to discharge in accordance with GP-0-15-002, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-15-002.

E. Change of *Owner or Operator*

1. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original owner or operator must notify the new owner or operator, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. Once the new owner or operator obtains permit coverage, the original owner or operator shall then submit a completed NOT with the name and permit identification number of the new owner or operator to the Department at the address in Part II.A.1. of this permit. If the original owner or operator maintains ownership of a portion of the construction activity and will disturb soil, they must maintain their coverage under the permit.

Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or operator* was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new *owner or operator*.

(Part III)

Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

A. General SWPPP Requirements

- 1. A SWPPP shall be prepared and implemented by the *owner or operator* of each *construction activity* covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the *commencement of construction activity*. A copy of the completed, final NOI shall be included in the SWPPP.
- 2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
- All SWPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
- 4. The owner or operator must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the owner or operator shall amend the SWPPP:
 - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;
 - b. whenever there is a change in design, construction, or operation at the construction site that has or could have an effect on the *discharge* of *pollutants*; and
 - c. to address issues or deficiencies identified during an inspection by the *qualified inspector*, the Department or other regulatory authority.
- 5. The Department may notify the *owner or operator* at any time that the

(Part III.A.5)

SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.C.4. of this permit.

6. Prior to the commencement of construction activity, the owner or operator must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The owner or operator shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the trained contractor. The owner or operator shall ensure that at least one trained contractor is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the

(Part III.A.6)

trained contractor responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the construction site. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

B. Required SWPPP Contents

- 1. Erosion and sediment control component All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the owner or operator must demonstrate equivalence to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
 - a. Background information about the scope of the project, including the location, type and size of project;
 - b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the *construction activity*; existing and final contours; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater *discharge*(s);
 - c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
 - d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other

(Part III.B.1.d)

activity at the site that results in soil disturbance;

- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each construction activity that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final* stabilization;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;
- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a *pollutant* source in the stormwater *discharges*;
- k. A description and location of any stormwater *discharges* associated with industrial activity other than construction at the site, including, but not limited to, stormwater *discharges* from asphalt plants and concrete plants located on the construction site; and
- I. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Include the reason for the deviation or alternative design

(Part III.B.1.I)

- and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
- 2. Post-construction stormwater management practice component The owner or operator of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable sizing criteria in Part I.C.2.a., c. or d. of this permit and the performance criteria in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

- a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;
- b. A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
 - Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
 - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
 - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
 - (iv) Summary table, with supporting calculations, which demonstrates

(Part III.B.2.c.iv)

- that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;
- (v) Identification of any sizing criteria that is not required based on the requirements included in Part I.C. of this permit; and
- (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
- e. Infiltration test results, when required; and
- f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.
- 3. Enhanced Phosphorus Removal Standards All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable sizing criteria in Part I.C.2. b., c. or d. of this permit and the performance criteria, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a 2.f. above.

C. Required SWPPP Components by Project Type

Unless otherwise notified by the Department, *owners or operators* of *construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators* of the *construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS

A. General Construction Site Inspection and Maintenance Requirements

- The owner or operator must ensure that all erosion and sediment control practices (including pollution prevention measures) and all postconstruction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
- 2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York, or protect the public health and safety and/or the environment.

B. Contractor Maintenance Inspection Requirements

- 1. The owner or operator of each construction activity identified in Tables 1 and 2 of Appendix B shall have a trained contractor inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.
- 2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
- 3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

C. Qualified Inspector Inspection Requirements

(Part IV.C)

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
- Certified Professional in Erosion and Sediment Control (CPESC),
- Registered Landscape Architect, or
- someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].
- 1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, with the exception of:
 - a. the construction of a single family residential subdivision with 25% or less impervious cover at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
 - b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is <u>not</u> located in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E;
 - c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
 - d. construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
- 2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
 - a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
 - b. For construction sites where soil disturbance activities are on-going and

(Part IV.C.2.b)

the *owner or operator* has received authorization in accordance with Part II.C.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.

- c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the qualified inspector shall conduct a site inspection at least once every thirty (30) calendar days. The owner or operator shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a regulated, traditional land use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity) in writing prior to reducing the frequency of inspections.
- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the qualified inspector can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved final stabilization and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The owner or operator shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a regulated, traditional land use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved final stabilization, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the "Final Stabilization" and "Post-Construction" Stormwater Management Practice" certification statements on the NOT. The owner or operator shall then submit the completed NOT form to the address in Part II.A.1 of this permit.
- e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall

(Part IV.C.2.e)

be separated by a minimum of two (2) full calendar days.

- 3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site, and all points of *discharge* from the construction site.
- 4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:
 - a. Date and time of inspection;
 - b. Name and title of person(s) performing inspection;
 - c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
 - d. A description of the condition of the runoff at all points of *discharge* from the construction site. This shall include identification of any *discharges* of sediment from the construction site. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
 - e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
 - f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
 - g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
 - h. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;

(Part IV.C.4.i)

- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s);
- k. Identification and status of all corrective actions that were required by previous inspection; and
- I. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The qualified inspector shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The qualified inspector shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The qualified inspector shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
- 5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
- 6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.C.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

Part V. TERMINATION OF PERMIT COVERAGE

A. Termination of Permit Coverage

1. An *owner or operator* that is eligible to terminate coverage under this permit must submit a completed NOT form to the address in Part II.A.1 of this permit. The NOT form shall be one which is associated with this permit, signed in accordance with Part VII.H of this permit.

(Part V.A.2)

- 2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
 - a. Total project completion All construction activity identified in the SWPPP has been completed; <u>and</u> all areas of disturbance have achieved final stabilization; <u>and</u> all temporary, structural erosion and sediment control measures have been removed; <u>and</u> all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;
 - b. Planned shutdown with partial project completion All soil disturbance activities have ceased; <u>and</u> all areas disturbed as of the project shutdown date have achieved *final stabilization*; <u>and</u> all temporary, structural erosion and sediment control measures have been removed; <u>and</u> all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
 - c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.E. of this permit.
 - d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
- 3. For construction activities meeting subdivision 2a. or 2b. of this Part, the owner or operator shall have the qualified inspector perform a final site inspection prior to submitting the NOT. The qualified inspector shall, by signing the "Final Stabilization" and "Post-Construction Stormwater Management Practice certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
- 4. For construction activities that are subject to the requirements of a regulated, traditional land use control MS4 and meet subdivision 2a. or 2b. of this Part, the owner or operator shall have the regulated, traditional land use control MS4 sign the "MS4 Acceptance" statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The regulated, traditional land use control MS4 official, by signing this statement, has determined that it is acceptable for the owner or operator to submit the NOT in accordance with the requirements of this Part. The regulated, traditional land use control MS4 can make this determination by performing a final site inspection themselves or by accepting the qualified inspector's final site inspection certification(s) required in Part V.A.3. of this permit.

(Part V.A.5)

- 5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
 - a. the post-construction stormwater management practice(s) and any rightof-way(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,
 - b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
 - c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner* or operator's deed of record,
 - d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the owner or operator has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

Part VI. REPORTING AND RETENTION OF RECORDS

A. Record Retention

The owner or operator shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

B. Addresses

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.A.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

(Part VII)

Part VII. STANDARD PERMIT CONDITIONS

A. Duty to Comply

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

B. Continuation of the Expired General Permit

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

C. Enforcement

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

D. Need to Halt or Reduce Activity Not a Defense

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

(Part VII.E)

E. Duty to Mitigate

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

F. Duty to Provide Information

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

G. Other Information

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

H. Signatory Requirements

- 1. All NOIs and NOTs shall be signed as follows:
 - a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:
 - (i) a president, secretary, treasurer, or vice-president of the

(Part VII.H.1.a.i)

- corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or
- (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
- b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
- c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
 - (i) the chief executive officer of the agency, or
 - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
- 2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
 - a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
 - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field, superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named

(Part VII.H.2.b)

individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
- 3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
- 4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4*, or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

I. Property Rights

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to commencing construction activity.

J. Severability

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

K. Requirement to Obtain Coverage Under an Alternative Permit

1. The Department may require any owner or operator authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any discharger authorized by a general permit to apply for an individual SPDES permit, it shall notify the discharger in writing that a permit application is required. This notice shall include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the owner or operator to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from owner or operator receipt of the notification letter, whereby the authorization to

(Part VII.K.1)

discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

 When an individual SPDES permit is issued to a discharger authorized to discharge under a general SPDES permit for the same discharge(s), the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

L. Proper Operation and Maintenance

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

M. Inspection and Entry

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a construction site which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

- 1. Enter upon the *owner's or operator's* premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
- 2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and
- 3. Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
- 4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

(Part VII.N)

N. Permit Actions

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

O. Definitions

Definitions of key terms are included in Appendix A of this permit.

P. Re-Opener Clause

- 1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with construction activity covered by this permit, the owner or operator of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
- 2. Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

Q. Penalties for Falsification of Forms and Reports

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

R. Other Permits

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

APPENDIX A

Definitions

Alter Hydrology from Pre to Post-Development Conditions - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

Combined Sewer - means a sewer that is designed to collect and convey both "sewage" and "stormwater".

Commence (Commencement of) Construction Activities - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for "Construction Activity(ies)" also.

Construction Activity(ies) - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

Direct Discharge (to a specific surface waterbody) - means that runoff flows from a construction site by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a construction site to a separate storm sewer system and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

Discharge(s) - means any addition of any pollutant to waters of the State through an outlet or point source.

Environmental Conservation Law (ECL) - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

Equivalent (Equivalence) – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

Final Stabilization - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied

on all disturbed areas that are not covered by permanent structures, concrete or pavement.

General SPDES permit - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

Groundwater(s) - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

Historic Property – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State

or National Registers of Historic Places.

Impervious Area (Cover) - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

Infeasible – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

Larger Common Plan of Development or Sale - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term "plan" in "larger common plan of development or sale" is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same "common plan" is not concurrently being disturbed.

Minimize – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

Municipal Separate Storm Sewer (MS4) - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters,

ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State:
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a combined sewer, and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

National Pollutant Discharge Elimination System (NPDES) - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

New Development – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

NOI Acknowledgment Letter - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

Owner or Operator - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; and/or an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications.

Performance Criteria – means the design criteria listed under the "Required Elements" sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRv, Cpv, Qp and Qf) in Part I.C.2. of the permit.

Pollutant - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq.

Qualified Inspector - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

Qualified Professional - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer <u>licensed to practice in the State of New York.</u>

Redevelopment Activity(ies) – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

Regulated, Traditional Land Use Control MS4 - means a city, town or village with land use control authority that is required to gain coverage under New York State DEC's SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s).

Routine Maintenance Activity - means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Stream bank restoration projects (does not include the placement of spoil material),
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that makes the transition between the road shoulder and the ditch or embankment,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material.
- Long-term use of equipment storage areas at or near highway maintenance facilities,
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or embankment,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

Site limitations – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

Sizing Criteria – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRv), Channel Protection Volume (Cpv), Overbank Flood (Qp), and Extreme Flood (Qf).

State Pollutant Discharge Elimination System (SPDES) - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

Steep Slope – means land area with a Soil Slope Phase that is identified as an E or F, or

the map unit name is inclusive of 25% or greater slope, on the United States Department of Agriculture ("USDA") Soil Survey for the County where the disturbance will occur.

Surface Waters of the State - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

Temporarily Ceased – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

Temporary Stabilization - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

Total Maximum Daily Loads (TMDLs) - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and nonpoint sources. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for point source discharges, load allocations (LAs) for nonpoint sources, and a margin of safety (MOS).

Trained Contractor - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The trained contractor is responsible for the day to day implementation of the SWPPP.

Uniform Procedures Act (UPA) Permit - means a permit required under 6 NYCRR Part

621 of the Environmental Conservation Law (ECL), Article 70.

Water Quality Standard - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.

APPENDIX B

Required SWPPP Components by Project Type

Table 1

CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS

The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:

- Single family home <u>not</u> located in one of the watersheds listed in Appendix C or <u>not</u> *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions with 25% or less impervious cover at total site build-out and <u>not located</u> in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E
- Construction of a barn or other agricultural building, silo, stock yard or pen.

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains
- Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects
- Bike paths and trails
- Sidewalk construction projects that are not part of a road/ highway construction or reconstruction project
- Slope stabilization projects
- Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics
- Spoil areas that will be covered with vegetation
- Land clearing and grading for the purposes of creating vegetated open space (i.e. recreational parks, lawns, meadows, fields), excluding projects that alter hydrology from pre to post development conditions
- Athletic fields (natural grass) that do not include the construction or reconstruction of impervious area and do not alter hydrology from pre to post development conditions
- Demolition project where vegetation will be established and no redevelopment is planned
- Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with *impervious cover*
- Structural practices as identified in Table II in the "Agricultural Management Practices
 Catalog for Nonpoint Source Pollution in New York State", excluding projects that involve soil
 disturbances of less than five acres and construction activities that include the construction
 or reconstruction of impervious area

The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:

 All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

Table 2

CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Single family home located in one of the watersheds listed in Appendix C or directly discharging to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- · Amusement parks
- · Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or alter the hydrology from pre to post development conditions
- · Commercial developments
- · Churches and other places of worship
- Construction of a barn or other agricultural building(e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious* area, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- · Institutional, includes hospitals, prisons, schools and colleges
- Industrial facilities, includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's and water treatment plants
- · Office complexes
- · Sports complexes
- · Racetracks, includes racetracks with earthen (dirt) surface
- Road construction or reconstruction
- Parking lot construction or reconstruction
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- · Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- All other construction activities that include the construction or reconstruction of impervious area or alter the hydrology from pre to post development conditions, and are not listed in Table 1

APPENDIX C

Watersheds Where Enhanced Phosphorus Removal Standards Are Required

Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual ("Design Manual").

- Entire New York City Watershed located east of the Hudson River Figure 1
- Onondaga Lake Watershed Figure 2
- Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed Figure 4
- Kinderhook Lake Watershed Figure 5

Figure 1 - New York City Watershed East of the Hudson




Figure 2 - Onondaga Lake Watershed



Figure 3 - Greenwood Lake Watershed





Figure 4 - Oscawana Lake Watershed






Figure 5: Kinderhook Lake Watershed

APPENDIX D

Watersheds where *owners* or *operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C

APPENDIX E

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015.

COU	NTY WATERBODY	COL	JNTY WATERBODY
Albany	Ann Lee (Shakers) Pond, Stump Pond	Greene	Sleepy Hollow Lake
Albany	Basic Creek Reservoir	Herkimer	Steele Creek tribs
Allegheny	Amity Lake, Saunders Pond	Kings	Hendrix Creek
Bronx	Van Cortlandt Lake	Lewis	Mill Creek/South Branch and tribs
Broome	Whitney Point Lake/Reservoir	Livingston	Conesus Lake
Broome	Fly Pond, Deer Lake	Livingston	Jaycox Creek and tribs
Broome	Minor Tribs to Lower Susquehanna	Livingston	Mill Creek and minor tribs
	(north)	Livingston	Bradner Creek and tribs
Cattaraugus	Allegheny River/Reservoir	Livingston	Christie Creek and tribs
Cattaraugus	Case Lake	Monroe	Lake Ontario Shoreline, Western
Cattaraugus	Linlyco/Club Pond	Monroe	Mill Creek/Blue Pond Outlet and tribs
Cayuga	Duck Lake	Monroe	Rochester Embayment - East
Chautauqua	Chautauqua Lake, North	Monroe	Rochester Embayment - West
Chautauqua	Chautauqua Lake, South	Monroe	Unnamed Trib to Honeoye Creek
Chautauqua	Bear Lake	Monroe	Genesee River, Lower, Main Stem
Chautauqua	Chadakoin River and tribs	Monroe	Genesee River, Middle, Main Stem
Chautauqua	Lower Cassadaga Lake	Monroe	Black Creek, Lower, and minor tribs
Chautauqua	Middle Cassadaga Lake	Monroe	Buck Pond
Chautauqua	Findley Lake	Monroe	Long Pond
Clinton	Great Chazy River, Lower, Main Stem	Monroe	Cranberry Pond
Columbia	Kinderhook Lake	Monroe	Mill Creek and tribs
Columbia	Robinson Pond	Monroe	Shipbuilders Creek and tribs
Dutchess	Hillside Lake	Monroe	Minor tribs to Irondequoit Bay
Dutchess	Wappinger Lakes	Monroe	Thomas Creek/White Brook and tribs
Dutchess	Fall Kill and tribs	Nassau	Glen Cove Creek, Lower, and tribs
Erie	Green Lake	Nassau	LI Tribs (fresh) to East Bay
Erie	Scajaquada Creek, Lower, and tribs	Nassau	East Meadow Brook, Upper, and tribs
Erie	Scajaquada Creek, Middle, and tribs	Nassau	Hempstead Bay
Erie	Scajaquada Creek, Upper, and tribs	Nassau	Hempstead Lake
Erie	Rush Creek and tribs	Nassau	Grant Park Pond
Erie	Ellicott Creek, Lower, and tribs	Nassau	Beaver Lake
Erie	Beeman Creek and tribs	Nassau	Camaans Pond
Erie	Murder Creek, Lower, and tribs	Nassau	Halls Pond
Erie	South Branch Smoke Cr, Lower, and	Nassau	LI Tidal Tribs to Hempstead Bay
	tribs	Nassau	Massapequa Creek and tribs
Erie	Little Sister Creek, Lower, and tribs	Nassau	Reynolds Channel, east
Essex	Lake George (primary county: Warren)	Nassau	Reynolds Channel, west
Genesee	Black Creek, Upper, and minor tribs	Nassau	Silver Lake, Lofts Pond
Genesee	Tonawanda Creek, Middle, Main Stem	Nassau	Woodmere Channel
Genesee	Oak Orchard Creek, Upper, and tribs	Niagara	Hyde Park Lake
Genesee	Bowen Brook and tribs	Niagara	Lake Ontario Shoreline, Western
Genesee	Bigelow Creek and tribs	Niagara	Bergholtz Creek and tribs
Genesee	Black Creek, Middle, and minor tribs	Oneida	Ballou, Nail Creeks
Genesee	LeRoy Reservoir	Onondaga	Ley Creek and tribs
Greene	Schoharie Reservoir	Onondaga	Onondaga Creek, Lower and tribs

APPENDIX E

List of 303(d) segments impaired by pollutants related to construction activity, cont'd.

COUNTY	WATERBODY	COUNTY	WATERBODY
Onondaga	Onondaga Creek, Middle and tribs	Suffolk	Great South Bay, West
Onondaga	Onondaga Creek, Upp, and minor tribs	Suffolk	Mill and Seven Ponds
Onondaga	Harbor Brook, Lower, and tribs	Suffolk	Moriches Bay, East
Onondaga	Ninemile Creek, Lower, and tribs	Suffolk	Moriches Bay, West
Onondaga	Minor tribs to Onondaga Lake	Suffolk	Quantuck Bay
Onondaga	Onondaga Creek, Lower, and tribs	Suffolk	Shinnecock Bay (and Inlet)
Ontario	Honeoye Lake	Sullivan	Bodine, Montgomery Lakes
Ontario	Hemlock Lake Outlet and minor tribs	Sullivan	Davies Lake
Ontario	Great Brook and minor tribs	Sullivan	Pleasure Lake
Orange	Monhagen Brook and tribs	Sullivan	Swan Lake
Orange	Orange Lake	Tompkins	Cayuga Lake, Southern End
Orleans	Lake Ontario Shoreline, Western	Tompkins	Owasco Inlet, Upper, and tribs
Oswego	Pleasant Lake	Ulster	Ashokan Reservoir
Oswego	Lake Neatahwanta	Ulster	Esopus Creek, Upper, and minor
Putnam	Oscawana Lake		tribs
Putnam	Palmer Lake	Ulster	Esopus Creek, Lower, Main Stem
Putnam	Lake Carmel	Ulster	Esopus Creek, Middle, and minor
Queens	Jamaica Bay, Eastern, and tribs (Queens)		tribs
Queens	Bergen Basin	Warren	Lake George
Queens	Shellbank Basin	Warren	Tribs to L.George, Village of L
Rensselaer	Nassau Lake		George
Rensselaer	Snyders Lake	Warren	Huddle/Finkle Brooks and tribs
Richmond	Grasmere, Arbutus and Wolfes Lakes	Warren	Indian Brook and tribs
Rockland	Congers Lake, Swartout Lake	Warren	Hague Brook and tribs
Rockland	Rockland Lake	Washington	Tribs to L.George, East Shr Lk
Saratoga	Ballston Lake		George
Saratoga	Round Lake	Washington	Cossayuna Lake
Saratoga	Dwaas Kill and tribs	Washington	Wood Cr/Champlain Canal, minor
Saratoga	Tribs to Lake Lonely		tribs
Saratoga	Lake Lonely	Wayne	Port Bay
Schenectady	Collins Lake	Wayne	Marbletown Creek and tribs
Schenectady	Duane Lake	Westchester	Lake Katonah
Schenectady	Mariaville Lake	Westchester	Lake Mohegan
Schoharie	Engleville Pond	Westchester	Lake Shenorock
Schoharie	Summit Lake	Westchester	Reservoir No.1 (Lake Isle)
Schuyler	Cayuta Lake	Westchester	Saw Mill River, Middle, and tribs
St. Lawrence	Fish Creek and minor tribs	Westchester	Silver Lake
St. Lawrence	Black Lake Outlet/Black Lake	Westchester	Teatown Lake
Steuben	Lake Salubria	Westchester	Truesdale Lake
Steuben	Smith Pond	Westchester	Wallace Pond
Suffolk	Millers Pond	Westchester	Peach Lake
Suffolk	Mattituck (Marratooka) Pond	Westchester	Mamaroneck River, Lower
Suffolk	Tidal tribs to West Moriches Bay	Westchester	Mamaroneck River, Upp, and tribs
Suffolk	Canaan Lake	Westchester	Sheldrake River and tribs
Suffolk	Lake Ronkonkoma	Westchester	Blind Brook, Lower
Suffolk	Beaverdam Creek and tribs	Westchester	Blind Brook, Upper, and tribs
Suffolk	Big/Little Fresh Ponds	Westchester	Lake Lincolndale
Suffolk	Fresh Pond	Westchester	Lake Meahaugh
Suffolk	Great South Bay, East	Wyoming	Java Lake
Suffolk	Great South Bay, Middle	Wyoming	Silver Lake

Note: The list above identifies those waters from the final New York State "2014 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy", dated January 2015, that are impaired by silt, sediment or nutrients.


APPENDIX F

LIST OF NYS DEC REGIONAL OFFICES

Region	COVERING THE FOLLOWING COUNTIES:	DIVISION OF ENVIRONMENTAL PERMITS (DEP)	DIVISION OF WATER (DOW)
		PERMIT ADMINISTRATORS	WATER (SPDES)
			PROGRAM
1	NASSAU AND SUFFOLK	50 CIRCLE ROAD STONY BROOK, NY 11790 TEL. (631) 444-0365	50 CIRCLE ROAD STONY BROOK, NY 11790-3409 TEL. (631) 444-0405
2	BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4997	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4933
3	DUTCHESS, ORANGE, PUTNAM, ROCKLAND, SULLIVAN, ULSTER AND WESTCHESTER	21 SOUTH PUTT CORNERS ROAD NEW PALTZ, NY 12561-1696 Tel. (845) 256-3059	100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505
4	ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE	1150 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 Tel. (518) 357-2069	1130 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 Tel. (518) 357-2045
5	CLINTON, ESSEX, FRANKLIN, FULTON, HAMILTON, SARATOGA, WARREN AND WASHINGTON	1115 STATE ROUTE 86, Po Box 296 RAY BROOK, NY 12977-0296 TEL. (518) 897-1234	232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 Tel. (518) 623-1200
6	HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE	STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554
7	BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500
8	CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES	6274 EAST AVON-LIMA ROAD AVON, NY 14414-9519 TEL. (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466
9	ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165	270 MICHIGAN AVE. BUFFALO, NY 14203-2999 TEL. (716) 851-7070


Appendix B

Notice of Intent



Appendix C

Drainage tables and Tc Flowpaths



Appendix D

Water Quality and Quality Rate and Volume Calculations



T 11	r 11.
www.Bartonand	Loguidice.com
W W W W. Dul Collaila	Dogararo

JOB_ 369,00	7 Woodstock Die Trailhead
SHEET NO.	OF
CALCULATED BY FK	DATE 3/19/19
CHECKED BY	DATE An

www.BartonandLogurdice.com	DESCRIPTION Jaking Lot PUNDIT VOlume & Henri Cay
· Perking Lot B 34	J Flow Jorking Lot
	Trench 1. ronoff 4.25 4 31.9) = 3.83 A 3
Air Void = 40% Copochy = (3.25 ft)(3 ft)(1 ft)	(0.4)=3.90 A3
	3.83 A : Truch Cyruchy ok

Appendix E

Weekly Inspection Form

Inspection Report

Stormwater Construction Site Inspection Report

General Int	ormation
Project Name	
NPDES Tracking No.	Location
Date of Inspection	Start/End Time
Inspector's Name(s)	
Inspector's Title(s)	
Inspector's Contact Information	
Inspector's Qualifications	
Describe present phase of construction	
Type of Inspection: Q Regular Q Pre-storm event Q During storm event	q Post-storm event
Weather In	ormation
Has there been a storm event since the last inspection? qY	es qNo
If yes, provide: Storm Start Date & Time: Storm Duration (hrs):	Approximate Amount of Precipitation (in):
Weather at time of this inspection?	
Q Clear Q Cloudy Q Rain Q Sleet Q Fog Q Sr Q Other: Temperature:	owing q High Winds
Have any discharges occurred since the last inspection? q! If yes, describe:	es qNo
Are there any discharges at the time of inspection? QYes If yes, describe:	γNo

Site-specific BMPs

- Number the structural and non-structural BMPs identified in your SWPPP on your site map and list them below (add as many BMPs as necessary). Carry a copy of the numbered site map with you during your inspections. This list will ensure that you are inspecting all required BMPs at your site.
- Describe corrective actions initiated, date completed, and note the person that completed the work in the Corrective Action Log.

	BMP	BMP	BMP	Corrective Action Needed and Notes
		Installed?	Maintenance	
			Required?	
1		qYes qNo	qYes qNo	
2		qYes qNo	qYes qNo	
3		qYes qNo	qYes qNo	
4		qYes qNo	qYes qNo	
5		qYes qNo	qYes qNo	
6		qYes qNo	qYes qNo	
7		qYes qNo	qYes qNo	
8		qYes qNo	qYes qNo	
9		qYes qNo	qYes qNo	
10		qYes qNo	qYes qNo	

	BMP	BMP	BMP	Corrective Action Needed and Notes
		Installed?	Maintenance	
			Required?	
11		qYes qNo	qYes qNo	
12		qYes qNo	qYes qNo	
13		qYes qNo	qYes qNo	
14		qYes qNo	qYes qNo	
15		qYes qNo	qYes qNo	
16		qYes qNo	qYes qNo	
17		qYes qNo	qYes qNo	
18		qYes qNo	qYes qNo	
19		qYes qNo	qYes qNo	
20		qYes qNo	qYes qNo	

Overall Site Issues

Below are some general site issues that should be assessed during inspections. Customize this list as needed for conditions at your site.

	BMP/activity	Implemented?	Maintenance Required?	Corrective Action Needed and Notes
1	Are all slopes and disturbed areas not actively being worked properly stabilized?	qYes qNo	qYes qNo	
2	Are natural resource areas (e.g., streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs?	qYes qNo	qYes qNo	
3	Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	qYes qNo	qYes qNo	
4	Are discharge points and receiving waters free of any sediment deposits?	qYes qNo	qYes qNo	
5	Are storm drain inlets properly protected?	qYes qNo	qYes qNo	
6	Is the construction exit preventing sediment from being tracked into the street?	qYes qNo	qYes qNo	
7	Is trash/litter from work areas collected and placed in covered dumpsters?	qYes qNo	qYes qNo	
8	Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	qYes qNo	qYes qNo	

	BMP/activity	Implemented?	Maintenance Required?	Corrective Action Needed and Notes
	Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?	qYes qNo	qYes qNo	
	Are materials that are potential stormwater contaminants stored inside or under cover?	qYes qNo	qYes qNo	
	Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled?	qYes qNo	qYes qNo	
	(Other)	qYes qNo	qYes qNo	
			Non-Compl	ance
esc	cribe any incidents of non-	compliance not des		ance
esc	cribe any incidents of non-			
esc	"I certify under penalty or supervision in accordance the information submitted directly responsible for ga	f law that this docu e with a system des d. Based on my inq athering the inform complete. I am aw	RTIFICATION Sument and all attacking and to assure that uity of the personnation, the information are that there are se	TATEMENT hments were prepared under my direction or at qualified personnel properly gathered and evaluated or persons who manage the system, or those persons tion submitted is, to the best of my knowledge and significant penalties for submitting false information,
esc	"I certify under penalty or supervision in accordance the information submitted directly responsible for ga belief, true, accurate, and including the possibility of	f law that this docu e with a system des d. Based on my inq athering the inform complete. I am aw of fine and imprison	RTIFICATION Sument and all attacking and to assure the uiry of the person lation, the information, the information are that there are sument for knowing	TATEMENT hments were prepared under my direction or at qualified personnel properly gathered and evaluated or persons who manage the system, or those persons tion submitted is, to the best of my knowledge and significant penalties for submitting false information,

Appendix F

Corrective Action Log

BEST MANAGEMENT PRACTICE (BMP) CORRECTIVE ACTION LOG

Project:				
Job #		_		
Inspectors				
		_		
Inspection	Date of Action			
Report Date	Taken	BMP Corrected	Corrective Action Taken	Party Who Completed Work

By signing above:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

PRE-CONSTRUCTION INSPECTION CHECKLIST				
Does the project site contain, or is located adjacent to, any o	f the following:			
Yes 1. Trees to be protected? 2. Wetlands? 3. Steep Slopes? 4. Waterbodies? 5. Additional Resources?	No <u>Locati</u>	on <u>Comments</u>		
List Erosion and Sediment Control Practices to be installed t				
Practices Trees	<u>Locati</u>	<u>on</u>		
Wetlands				
Steep Slopes				
Waterbodies				
Additional Resources				
Identify locations for the following:	Loca	ation		
Stabilized Construction Entrance				
Contractor Staging Area				
Limits of Clearing and Grubbing				
Are other erosion and sediment control practices required?	Yes No			
If so, list additional Practices:				

EROSION AND SEDIMENT CONTROL INSPECTION LOG

INSPECTOR:

PROJECT:

		DATE:	
REASON FOR INSPECTION:	WEEKLY (See Page 4) PRE-CON (See Page 3)	RAINFALL > 1/2 IN. PROJECT TERM.	(See Page 4) (See Page 5)
Date of Last Rainfall:	Inches of Rainfa	II:	
Drainage Path	as sturbed in the next 14 days.	anent stabilization	
	ENT CONTROL PRACTICES BE T OF CONSTRUCTION AS REQ		В
IS THERE EVIDENCE OF ERO	OSION AT THE SITE?	YES NO	В
ARE ADDITIONAL MAINTENA PREVENT EROSION?	NCE PRACTICES REQUIRED T	YES NO	В
IF SO, EXPLAIN:			
IS SEDIMENT MIGRATING OF	FF-SITE (I.E. STREETS, WATER	es, etc.)? Yes	В
WERE DEFICIENCIES NOTE	D PERTAINING TO THE SWPPP	?? YES	В
Comments			
ARE CHANGES REQUIRED T	O THE SWPPP?	YES NO	В

EROSION AND SEDIMENT CONTROL INSPECTION CHECKLIST							
Practice	Location			tion		Repair	Comments
Site Preparation							
Stabilized Entrance		G	F	Р	Y	N	
							Is Sediment being tracked off-site? Y or N
Dust Control		-	-	-	-	-	
							Paguirod? V or N
Rock Outlet Protection		G	F	P	Υ	N	Required? Y or N
Nook Guilet Frotestion			•	•		11	
							Evidence of Erosion at limits of rock? Y or N
			Run	off Co	ontrol		
Diversion Berm		G	F	Р] - <u>- </u>		
*Berm to be stabilized							
Check Dams		G	F	Р	Υ	N	
Curatas		G	_	Р	Y	N	Evidence of erosion between dams? - Y or N
Swales		G	Г	Р	Y	IN	
Circle Type - Grass Rock							Evidence of erosion in swale? Y or N
Pipe Slope Drain		G	F	Р	Y	N	Evidence of erosion in swale: 1 of 14
. The crope Erain			·	•			
*Requires outlet protection							Evidence of erosion of slope? Y or N
	zation - Required					in area i	for more than 14 days
Seeding		G	F	Р	Υ	N	
Circle: Permanent or Temporary							
*Requires mulch							% of Area stabilized =%
Rolled Erosion		G	F	Р	Y	N	
**Proper stepling/Overlapping							Fuidence of orogina along clane? V. oz. N.
*Proper stapling/Overlapping		.Se	edin	nent (Control		Evidence of erosion along slope? Y or N
Sediment Basins/Traps			F		7 Y	<u>-</u> -	
			-	=			
							Depth of sediment = in.
Silt Fence		G	F	Р	Y	N	· ——
*Embed fabric 6" into ground							Sediment behind fence = in.
Drop Inlet Protection		G	F	Р	Υ	N	
							0.1.
*Remove accumulated sediment		_	_	P	Y	N.I	Circle Type - Stone Excavated Fabric
Other Practices		G	F	۲	Y	N	
		1			1		

^{*}Denotes Installation Requirements

NOTICE OF TERMINATION INSPECTION CHECKLIST	
Is the site at least 90% stabilized? If NO, then Notice of Termination can not be filed. List Stabilization Methods:	Comments
Vegetative -	
vegetative -	
Structural -	
Have all temporary erosion and sediment Yes No control practices been removed? If NO, remove all temporary practices (i.e. silt fence, etc.)	
in the, remove an temporary practices (i.e. six remov, etc.)	
List all permanent erosion and sediment control practices that will remain at the site:	
Has an O&M Manual been prepared for Yes No permanent practices?	
Who is responsible for maintenance of permanent practices?	
Additional Comments:	

Appendix G

Log of Changes and Updates to SWPPP

STORM WATER POLLUTION PREVENTION PLAN UPDATE LOG

Project:				
Job #			_	
Inspecto	ors			

Date	SWPPP Comments		Signatures			
	Changes/Update		Inspector	Contractor	P.E. / CPESC	
				 		

By signing above:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.



Ashokan Rail Trail Project 6 NYCRR PART 617.7 STATE ENVIRONMENTAL QUALITY REVIEW ACT NEGATIVE DECLARATION NOTICE OF DETERMINATION OF NON-SIGNIFICANCE

This Notice and Negative Declaration is issued pursuant to Part 617 of the implementing regulations pertaining to Article 8 (State Environmental Quality Review Act) of the New York State Environmental Conservation Law ("SEQRA".)

Pursuant to Resolution No. 421 of November 14, 2017, the Ulster County Legislature, as Lead Agency and Project Sponsor, has determined that the proposed action described below will not have a significant effect on the environment and a Draft Environmental Impact Statement will not be prepared.

SEQRA: Type I Action: 12/15/2015 **Status:** EAF Part 3

PROJECT SPONSOR: Ulster County

NAME OF ACTION: In The Matter of the Ulster County Legislature Approval of the Construction of the Ashokan Rail Trail consisting of 11.5 mile pedestrian and bicycle trail along the north shore of the Ashokan Reservoir from Basin Road in the Town of Hurley to NYS Route 28A in the Town of Olive on the Ashokan Trail Easement along the former Ulster and Delaware Railroad right-of-way.

CONDITIONED NEGATIVE DECLARATION: No

PROJECT SUMMARY:

Ulster County (the "County") is proposing the construction of an approximately 11.5-mile pedestrian and bicycle trail that will run along the north shore of the Ashokan Reservoir from Basin Road in the Town of Hurley to NYS Route 28A in the Town of Olive on the abandoned Ulster & Delaware Railroad Corridor (the "Ashokan Rail Trail"), which has been owned by the County since 1979. The Ashokan Rail Trail project (the "Project") is being developed in cooperation with and with funding support from the New York City Department of Environmental Projection ("DEP"). The environmental review for the Project includes three public trailheads to be constructed by DEP.

The Project will be implemented in two phases. The first phase will include the removal and off-site disposal of railroad rail, wooden ties, metal hardware and the felling and disposal of dead and stressed trees. The second phase includes the repurposing of the existing ballast for the trail base, the addition of a stone layer top surface, the replacement of a large failed culvert and a destroyed railroad bridge, maintenance to existing drainage culverts, and development of three public trailheads, which will be constructed by DEP but are included in this SEQR review.

The Project will have a significant positive impact for residents of Ulster County and visitors by providing economic development for Route 28 businesses, expanding non-motorized recreational opportunities, improving public health and quality of life, and further developing Ulster County's rail trail network into a premiere tourism destination.

The Project has been designed to mitigate any potential environmental impacts and will also provide environmental benefits. These benefits include the removal and proper disposal of thousands (35,000+) of creosote-treated railroad ties, repairs and stabilization of unmaintained culverts and drainage ditches, stream daylighting of the Butternut Creek, and embankment erosion reductions and stabilization. Additionally, through interpretive panels and exhibits, trail users will be educated on the importance of the New York City Watershed and the Ashokan Reservoir, the history and significance of the Catskill Park, and the importance of responsible trail use to protect drinking water quality.

The Project design has been developed, from the beginning, with extensive coordination and involvement with DEP. The engineering designs developed by the County's engineering consultant firm, Barton & Loguidice, D.P.C. ("B&L"), were prepared and revised with the significant and frequent input from DEP staff. Throughout the extensive design revisions, the County and B&L have gone to great lengths to reduce and minimize the footprint of the Project, to mitigate environmental impacts, and provide positive environmental benefits where feasible, such as daylighting the Butternut Creek. To ensure sensitive environmental resources would not be adversely impacted and to determine where avoidance and mitigation could be employed, the B&L performed detailed studies with cooperation, assistance and full coordination with DEP. These studies are listed below, and the avoidance and impact minimization are summarized in the sections below and in the detailed studies attached.

HISTORY OF THE PROJECT:

December 15, 2015 – The Ulster County Legislature, pursuant to Resolution No. 480, declared its intent to act as Lead Agency in the matter of constructing the Ashokan Rail Trail Project, determining the action to be Type 1 under SEQRA. The Legislature also created Capital Project No. 459 to authorize and fund necessary engineering studies and environmental reviews.

August 31, 2016 - Ulster County, pursuant to the State Environmental Quality Review Act and 6 NYCRR 617.6(b)(3)(i), circulated by way of letters its Notice of Intent to Establish Lead Agency along with Part 1 of the completed Full Environmental Assessment Form to all Involved and Interested agencies (refer to list below) for the construction of the Ashokan Rail Trail, an 11.5 mile pedestrian and bicycle trail from Basin Road in the Town of Hurley to Route 28A in the Town of Olive. The following were identified as Involved and Interested Agencies that received the Notice:

- New York State Department of Environmental Conservation ("NYSDEC")
- New York State Office of Parks and Historic Preservation ("NYS OPRHP")
- United States Fish and Wildlife Service ("USFW")
- United States Army Corps of Engineers ("ACOE")
- New York City Department of Environmental Protection ("DEP")

- Town of Olive
- Town of Hurley
- New York State Department of Transportation ("NYSDOT")

September 20, 2016- As no objections were received from the Involved and Involved Agencies, the Ulster County Legislature became Lead Agency for the Ashokan Rail Trail Project.

August 15, 2017 – The Ulster County Legislature, pursuant to Resolution No. 327, determined and resolved to lawfully segment the execution of the "Ashokan Trail Easement" with the City of New York from the Ashokan Rail Trail Project. The Legislature declared approval of the Ashokan Trail Easement as an Unlisted Action and determined the action would not have an adverse impact on the environment. Further, the Legislature authorized the issuance of a negative declaration for the execution of the Ashokan Trail Easement as provided in 6 NYCRR Part 617.7.

REASONS SUPPORTING THE DETERMINATION:

Methodology

In making this Determination of Non-Significance, the Ulster County Legislature, as Lead Agency and its advisors first examined Part 1 of the Full Environmental Assessment Form ("EAF") and the supplemental data and documentation as contained in the various Reports completed for the project by the Lead Agency's engineering consultants. This work was undertaken over the course of nearly two years (2016-2017) by said Lead Agency's consultants, and a copy of the Full EAF, Parts 1 and 2 are annexed hereto and made a part hereof.

Detailed studies were completed to identify potential impacts, and these studies are included as attachments to this narrative. These studies and analyses include the following:

- Wetland Delineation Report (May 2017), which includes:
 - o Wetland Study and Delineation, Mapping
 - o Threatened and Endangered Species Habitat Assessment and Coordination Letters
- Traffic Impact Study (March 2017)
- No Adverse Impact Letter from NYS OPRHP (October 2016)
- Environmental Soil Sampling Program, Conclusions and Test Results (May 2017)
- Resolution No. 480- Establishing Ashokan Rail Trail Capital Project (12/15/2015)
- Resolution No. 327- Ashokan Trail Easement Authorization (08/15/2017)
- Ashokan Rail Trail Easement Only SEQR Full Environmental Assessment Form
- Lead Agency Letters Notice of Intent to Establish Lead Agency for Ashokan Rail Trail Construction (August 31, 2016)
- Engineering Assessment of Alternatives

<u>Alternative Analysis</u>

The County considered several alternatives including: rail with trail, alternative trail locations, and construction of the trail leaving existing rail and ties in place. Rail with trail was

rejected due to the constraints over long stretches in the Ulster and Delaware ("U&D") Railroad Corridor to accommodate both facilities, the requirement from New York City as the underlying land owner to allow either rail or trail but not both, and the adopted policy of the Ulster County Legislature to provide for trail only in this section of the U&D Corridor. It is also important to note that use of the corridor by an operating railroad has not occurred for more than forty (40) Alternative trail locations were confined by DEP requirements to the area of the railroad easement/trail easement. Additionally, the cost and environmental impacts associated with deviation off of the existing railroad bed is prohibitive and fails to meet the County's objective to create a safe and highly scenic trail experience that is fully accessible to persons with disabilities. A short deviation (approximately 800 linear feet) from the existing rail bed is proposed as part of the Project to avoid existing wetlands that have formed within this section as a result of the prolonged lack of maintenance of the drainage facilities. Construction of the trail on top of the existing steel rail and ties was rejected for several reasons, including the following: difficulty associated with trail and bridge construction with the rail in place: on-going maintenance needs: increased disturbance necessary to accommodate the fill needed to cover rail and ties; uneven consolidation of the trail surface as wooden ties further decay; frost heaves from trapped moisture; drainage and erosion issues; the condition of the underlying rail bed with over 95 percent of the existing ties being decayed; narrowed trail width; and the requirement from DEP that, for water quality purposes, the existing creosote-treated wooden ties be removed.

Evaluation of Impacts of the Proposed Action

Under the circumstances of the particular related actions as hereinafter evaluated, and the extensive environmental analysis of the Project, the Lead Agency finds that the facts and information available to it support a determination that all probable and relevant adverse environmental effects have been identified and that they will not be significant, and therefore, an Environmental Impact Statement is not necessary.

The environmental analysis of the reasonably related long-term, short-term, direct, indirect and cumulative impacts of these related and simultaneous actions started with an analysis of the existing conditions of the Project site. The review then analyzed the environmental impacts of the proposed changes and actions, while comparing those impacts with the impacts on existing land use to determine if the proposed action may have a significant adverse environmental impact.

No other related or subsequent actions are included in any long-range plans for the Project site, nor likely to be undertaken, nor dependent on the actions which are now under consideration. A listing of all of the Involved and Interested Agencies for the Project is provided at the end of this Negative Declaration.

The Lead Agency's examination of the specific environmental impacts addresses those areas required under Part 617.7(c) and all of the areas included under Part 2 of the Full Environmental Assessment Form (EAF) as they relate to the proposed actions and changes and their magnitude. In addition, the Lead Agency further examined those potential adverse changes for those questions answered "Yes" on Part 2 of the EAF (the numbers below correspond to all numbered questions on Part 2 of the Full Environmental Assessment Form answered as "Yes") as follows:

1. Impact on Land

The Ashokan Rail Trail ("ART") will be constructed in the same location and on the same footprint as the existing single-tracked railroad bed with only one exception where the Trail will be re-routed from the existing railroad bed for approximately 800 ft. to avoid B&L Delineated Wetland "O". The steel rails, wooden ties and other metal track hardware will be removed and disposed of from the Project corridor (with the exception of a short double-tracked area- or "siding"- to be adapted and re-used for historic interpretation). It is noted by the Lead Agency that this section to be left in place lies outside of the drainage area to the Ashokan Reservoir and as such will not impact water quality. Following the removal of the track materials and rough grading, the ART will be constructed on the remaining ballast with additional stone added (typically 10" thick) and spread and leveled to provide additional base and a top course for the ART. The use of this stone and other grading necessary for the trail will enable the construction of the trail to remain within +/- 12 inches of the current trail profile with the exception of the replacement of the Bridge at Boiceville discussed later.

The Project includes the development of three public trailheads to be designed and constructed by DEP. Land disturbance for the proposed trailheads will be limited to: 0.50-acres for the Woodstock Dike Trailhead in West Hurley; 1.32-acres at the Ashokan Station/ Jones Cove Trailhead in Shokan; and 0.75-acres at the Boiceville Trailhead near Route 28A in Boiceville. The Woodstock Dike and Boiceville Trailheads will be unpaved. The Ashokan Station is proposed to be paved. All trailheads are designed to incorporate stormwater run-off infiltration to avoid any increase in stormwater run-off or velocities.

The construction of both the Butternut Creek Bridge and the Boiceville Bridge will take place close to bedrock and in areas where the water table is less than 3 feet. Construction means and methods approved by the DEP and NYSDEC will be utilized to avoid adverse impacts associated with these conditions. Details and materials will also be approved by both DEC and NYSDEC. No blasting is proposed or anticipated. The Boiceville Bridge will be raised approximately seven (7) feet and extended sixty (60) feet in length to allow the passage of the fifty (50) year storm with two (2) feet of additional clearance (freeboard) which will help reduce velocities, erosion, and scour on the land during marked storm events.

Several cracked concrete culverts will be repaired using minimally invasive techniques and ten (10) new shallow culverts will be installed just below the surface of the ART to convey runoff to the existing swales and eventually to stone aprons designed to reduce energy, velocity, eliminate erosion, and dissipate runoff into a sheet flow condition also reducing impacts on the land.

When originally constructed, sections of the rail, ties, and ballast were installed on embankment material (fill) to provide a near level grade and to traverse, or span, the surrounding undulating terrain. During construction of the ART, the trail surface will typically be within 12 inches (in height) from the original surface with its centerline within three (3) feet from either side of the railroad track centerline. Vegetated slopes along the Project corridor will be left in

place to maintain their current stability, reduce risk of erosion, and maintain existing buffers from wetland and other sensitive areas.

The bridge construction includes areas where minor sections of fill will be required and will utilize slopes greater than fifteen percent (15%) to minimize the disturbance area "footprint." These thirty-three percent (33%) to fifty percent (50%) slopes are standard engineering practice in bridge construction and will be stabilized to inhibit erosion and sediment transportation. Small sections of fill are also necessary to repair washouts which will also be stabilized to inhibit erosion. Stormwater will be conveyed through existing vegetated drainage swales where it will be directed to sheet flow and infiltration locations or into existing streams. Check dams will be utilized as necessary to prevent sediment laden water from flowing into existing ditches, swales, wetlands, streams and other watercourses.

The Project is estimated to take approximately eighteen (18) months to complete. This time frame accounts for careful attention to sensitive areas as part of the construction management plan and limitations in site access and movement of materials, particularly during the winter months, that may impede the typical speed of construction. Construction will occur during day time hours. The remoteness of the corridor from developed areas with very limited homes nearby and only in one isolated area (Reservoir Road) ensures that the Project will not result in negative impacts to the land uses in the Route 28 corridor or the surrounding communities.

Additionally, construction sequencing and acceptable work periods will be tailored to suit the ecological needs of the ART corridor including avoiding construction near any potential bald eagle nests during the breeding season, refraining from tree clearing activities during the active Indiana and northern long-eared bat season, prohibiting entry into trout streams during spawning periods, and avoiding wetland and stream impacts to the greatest extent possible with a project impact on less than ½ acre of wetlands.

Based upon the factors noted above, the Project plans, and the supporting studies, the Lead Agency finds that there will be no substantial adverse change in existing impacts to the land as a result of Project.

3. Impacts on Surface Water and Groundwater

Construction of the Project will result in disturbance to a NYSDEC mapped wetland (AS-20) as well as very minor disturbance to unmapped federally jurisdictional wetlands. A wetland delineation was performed by B&L, and the Wetland Delineation Report was prepared. This effort was supplemented by DEP staff, who worked with B&L to form a consensus on additional wetland locations and boundaries. Each wetland, stream, swale or other water course was mapped and analyzed. To avoid and mitigate impacts to the maximum extent possible the centerline of the trail was shifted along the corridor where possible. These horizontal and vertical shifts of the ART were designed at twenty-five (25) ft. intervals along the entire Project corridor to minimize disturbance to land, avoid impacts to water courses, and to reduce the need for transport of materials both in and out of the Project corridor. In order to further reduce impacts to land and water, the trail shoulders were reduced from five (5) ft. in width on each side

of the trail (originally proposed based on AASHTO guidelines for multi-use trail design) to zero (0) ft. in width in most locations. A maximum width shoulder of 3 ft. is being utilized in areas where feasible and where impacts to sensitive areas will not occur. The proposed trail width was reduced from twelve (12) feet to ten (10) feet in areas that are immediately adjacent to water courses, wetlands, and sensitive areas identified by B&L and/or DEP. The resulting disturbed areas fall within the General Permit issued by the ACOE for wetland disturbance and within NYSDEC guidelines.

Appropriate erosion and sediment control measures will be utilized during and post construction to stabilize any disturbed areas. A Stormwater Pollution Prevention Plan ("SWPPP") has been developed in consultation with DEP, which highlights these measures, provides the details and "tools" to install them properly, and includes means to enforce compliance by construction contractors, if necessary. Best Management Practices as outlined in the Project SWPPP and the NYSDEC Stormwater Management Design Manual (Blue Book) is incorporated into the design of the trail to be used by the contractor during construction to minimize and prevent erosion and sedimentation of existing watercourses. Post-construction drainage patterns and characteristics will generally remain the same as the pre-construction conditions with a few minor exceptions.

To further minimize impacts to wetlands approximately 800 ft. of trail was re-routed from the existing railroad centerline to the north of B&L Delineated Wetland "O" to completely avoid impacts to an unmapped federally-jurisdictional wetland. Other portions of the ART were shifted and narrowed to minimize impacts to existing mapped and unmapped streams and wetlands. Review the NYSDEC and the United States Army Corps of Engineers (USACE) is ongoing, and permits have been submitted and will be obtained prior to commencement of construction activities. Any additional required permit requirements including wetland improvements will be incorporated into the final construction drawings.

In order to ensure the stability and future safety of the ART, multiple existing culverts will require repair. Repairs will be limited to minor concrete crack and spalling repairs and the filling of scour pits at the outlet of the existing culverts. Work performed in a flowing stream, will utilize temporary dewatering and rerouting of the stream so as to perform the work in the dry. This will limit the amount of sediment potentially disturbed during culvert repairs. Several cracked concrete culverts will be repaired using minimally invasive techniques and ten (10) new shallow culverts will be installed just below the surface of the trail to convey runoff in areas with existing water to the existing swales and eventually to stone aprons designed to reduce energy and velocity and dissipate runoff into a sheet flow condition.

The large concrete Butternut Creek Culvert, where the wing walls have collapsed and the supported railroad embankment is heavily eroded, will be removed and replaced with a prefabricated steel truss bridge structure that "daylights" the Creek, restores the natural flow of the Butternut Creek - a Class A,A(t) waterbody, and improves passage for fish and other wildlife. The new Butternut Creek Bridge will be founded on short foundations (abutments) high above the Creek, and all concrete materials from the failed culvert, including the concrete bottom of the former culvert, will be removed. This restoration will include stabilization and protection of the remaining high-fill railroad bed embankment.

In addition to the removal of the failed Butternut Creek Culvert, the Project also includes the replacement of the destroyed former Boiceville Trestle and removal of elements that remain in the stream. This bridge carried the railroad over the Esopus Creek at Boiceville. The bridge was destroyed during storm disaster events in 2011. The Project includes a new pedestrian bridge capable of supporting emergency vehicles at this location with a raised profile approximately seven (7) feet above the former Trestle's elevation and extending the former bridge's length by sixty (60) feet so that the new bridge structure is installed above the 50 year flood zone with two (2) feet of additional clearance. The new bridge replaces the former three-pier structure with one of two-piers limiting work in the stream and reducing in stream obstruction. The new abutments are designed with extensive scour protection. During the reconstruction of this bridge, coffer dams will be employed to protect the Esopus Creek from disturbance of bottom sediments. Turbidity curtains and other Best Management Practices will be utilized to eliminate impacts to the waterbody. Each practice will require written approval by the project team and DEP prior to installation. The project will also remove the remains and debris from the former structure from the Esopus Creek.

The Project will remove all of the deteriorated ties in the corridor which will be appropriately disposed of. The removal of these ties from close proximity to the Reservoir is an example of best management practices as required by DEP.

The project does not propose the use of groundwater in any fashion as part of its construction or operation. Drainage improvements will not redirect water flow to the extent that recharge areas are affected. Finally, no herbicides are permitted as part of the maintenance of the trail as noted in the operations plan for the project and by the County's local law that prohibits their use on County property.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that there is no substantial adverse change in existing ground or surface water quantity or quality as a result of project.

5. Impact on Flooding

Portions of the ART are located within a one-hundred (100) year floodplain. However, where this occurs no major changes will be made that relate to trail construction with the exceptions of the new bridge at Boiceville and Butternut Creek. The proposed Boiceville Bridge has been raised approximately seven (7) ft. higher than the former bridge, which collapsed during a major flood event in 2011. The new bridge will be designed to fully pass the fifty (50) year storm below the structure with two (2) feet of additional clearance (freeboard). The bridge will also pass the 100 year storm event without being overtopped. The failed Butternut Creek Culvert will be removed and replaced with a prefabricated steel truss bridge which will "daylight" the Creek and significantly increase the hydraulic capacity of this system.

Most of the trail itself lies outside of the 100 year floodplain, and those areas where the trail lies within the floodplain have been designed to ensure that "no rise" occurs and that the trail itself is resistant to the impacts of flooding.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that there no substantial adverse change associated with flooding as a result of the Project.

7. Impact on Plants and Animals

The U.S. Fish and Wildlife Service ("USFWS") New York Field Office's website was reviewed to determine whether any federally listed endangered, threatened, or candidate species are known to inhabit the proposed Project area. The USFWS Information, Planning and Conservation (IPaC) System reported three federally protected species that could potentially inhabit the Project corridor: the Indiana bat (*Myotis sodalis* – Endangered), the northern longeared bat (*Myotis septentrionalis* – Threatened), and the bog turtle (*Clemmys muhlenbergii* – Threatened).

Additionally, the New York Natural Heritage Program ("NHP") was queried for information regarding the reported presence of any endangered species, threatened species, species of special concern, or significant natural communities within or adjacent to the Project area. A response was received from the NHP on July 26, 2016, which indicated three records of rare or state-listed animals or plants and significant natural communities at the site or in its immediate vicinity. The bald eagle (*Haliaeetus leucocephalus*- Threatened) was identified to have nested within four hundred (400) feet of the Project corridor. An Indiana bat maternity colony was identified within two-hundred, fifty (250) feet of the Project corridor. Additionally, a high quality occurrence of an uncommon community type, a bluestone vernal pool, was identified 0.5 miles east of the corridor.

Indiana and Northern Long-eared Bats

In accordance with the 2016 Range-wide Indiana Bat Summer Survey Guidelines (this document applies to both Indiana bat and northern long-eared bats), most trees greater than 3" diameter at breast height ("DBH") are considered potential habitat for the northern long-eared bats, and greater than 4" DBH for the Indiana bat. The dominant tree species observed within the Project corridor include: red maple (*Acer rubrum*), striped maple (*Acer pensylvanicum*), shagbark hickory (*Carya ovata*), silver maple (*Acer saccharinum*), northern red oak (*Quercus rubra*), eastern white pine (*Pinus strobus*), and American beech (*Fagus grandifolia*). Woody vegetation, including shrubs less than 3" intermixed with larger DBH trees (most of which are dead and dying ash trees), are proposed for clearing throughout the linear length of trail. The section titled, "Tree Clearing Activities," provides details regarding the trees to be cut. In accordance with the aforementioned USFWS resources, trees greater than 3" DBH requiring removal are to be cut only between November 1st and March 31st during the conservation cutting window timelines.

The proposed Project is not likely to adversely affect the northern long-eared or Indiana bats, or their suitable habitats, due to the selective clearing to be conducted along a linear corridor and the availability of large tracts of forestland adjacent to the proposed corridor that will remain untouched. Tree clearing activities will not occur during the active Indiana and northern long-eared bat season.

Bog Turtle

The bog turtle, the smallest of the emydid turtles, spends much of the time buried in the mud and therefore has a reputation for being secretive. While they prefer fens, highly acidic wetlands and areas of soft, deep mud are considered suitable habitat. Several wetland complexes are adjacent to, but not within, the proposed areas of disturbance for the Project. Two wetland complexes will be slightly impacted as a result of the Project. Field delineated Wetlands K and L, identified as correspondent to NYSDEC Mapped wetland AS-20, were emergent in nature but did not contain the deep mucky soils required by this species or microtopographic relief for basking. Additionally, a large patch of common reed (*Phragmites australis*) was noted as dominant which due to plant density prohibits basking. Wetland O, which will be avoided by this Project, was also emergent but shaded over by the upland tree canopy, lacking the necessary sunlight and microtopographic relief for basking. Additionally, the soils were restricted at twelve (12) inches with the presence of ballast. No impacts are expected to other wetlands delineated within the corridor.

Bald Eagle

Bald eagles prefer habitat along large bodies of water and shoreline area. The Project corridor is located along and within close proximity to the Ashokan Reservoir and Esopus Creek. A confirmed bald eagle nest with young was reported by the USGS Breeding Bird Atlas ("BBA") as well as the DEP and the NHP. However, during coordination with the NYSDEC, the nest that was originally reported to be within regulation distance of the Project was not successful and is no longer active. Two other territories are active within .5 mile of the Project. It is understood that impacts may occur to this species as a result of loud construction noises during the nesting season. To minimize potential impacts and the necessity for a BGEPA permit, any construction activities within six-hundred, sixty (660) feet of a nest will be scheduled during the non-breeding season from mid-September to December. In addition, loud noises such as back up alarms will be kept to a minimum through the use of white noise emitting back alarms instead of the traditional beeping alarms.

Additionally, NYSDEC and DEP have ongoing coordination to improve bald eagle habitat along the Ashokan Reservoir. As such, NYSDEC recommends that no tree removal occur within two hundred (200) feet of the shoreline, no white pines be removed within three hundred (300) feet of the shoreline, and no white pines larger than twenty-five (25) inches are removed at any location within a project site. (Please the Threatened and Endangered Species Habitat Assessment) For this Project, less than twenty (20) white pine trees within the DBH range of four (4) inches to fourteen (14) inches will be cut along the entire corridor for trail construction purposes and all lie within close proximity to the centerline of the trail and pose an immediate threat to the safety of the proposed ART.

Tree Clearing Activities

In August of 2017, representatives from the County and B&L delineated, marked in the field and GIS mapped trees that needed to be removed for the construction of the ART as well as "hazard trees," dying or dead trees that could pose a threat if they were to fall onto the trail. In

total, approximately 2,300 trees were identified along the 11.5-mile Project corridor to be removed to allow for the ART construction and/or protect the safety of its users. Based on the data collected during the field marking, more than two-thousand, one-hundred (2,100) of the total two-thousand, three-hundred (2,300) trees delineated to be cut were categorized as dead, downed or stressed (with the large majority white ash tree showing evidence of infection by emerald ash borers.) Less than two-hundred (200) trees delineated for removal are healthy, and the majority of these are smaller diameter trees that have grown up into the culverts, railroad bed edges, and drainage ditches over the past years when little or no maintenance was conducted along this corridor. These specific tree counts do not include several areas totaling approximately 1.9 acres that need to be cleared to construct the new Butternut Creek Bridge, install the new Boiceville Bridge over the Esopus Creek, and prepare for the re-routed trail planned to avoid Wetland O. These areas have been delineated on the plans and timed to be cut so as to avoid impacts to nesting species of concern.

The proposed tree clearing is limited to hazard trees and trees that require removal to construct the trail and/or major bridge structures. No tree clearing for viewshed enhancement has been proposed. The Project plans provide specific requirements to ensure that tree and brush coverage along sloped areas of the railroad embankment remain undisturbed.

The Lead Agency notes that no endangered species were located in the areas proposed for disturbance by the construction of the Project. In addition, the width of the trail and the placement of the trailhead areas are such that the movement of any resident migratory fish or wildlife species will not be impacted. The daylighting of the Butternut Creek is likely to improve connections for some species.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that the will not be any removal or destruction of large quantities of vegetation or fauna not substantial interference with the movement of fish or wildlife species nor will there be any significant impacts to habitat or other natural resources as a result of the Project.

10. Impact on Historic and Archaeological Resources

The proposed Project corridor is located along the former Ulster & Delaware ("U&D") Railroad Corridor and partially within a segment of the U&D Corridor eligible for the National Register, which runs from Shokan to Phoenicia. During the preliminary design phase of the Project, a State Historic Preservation Office ("SHPO") Cultural Resource Information System ("CRIS") query was submitted as part of SEQR coordination. A letter was received on October 3, 2016 stating that the proposed Project will have No Adverse Impact upon the historic Ulster and Delaware Railroad corridor providing a Preservation Plan be developed, historic interpretation be utilized along the trail, and preliminary plans be submitted to SHPO for review of these features. The Project as designed will meet all of SHPO's requirements and includes not only a recreational experience, but an educational and cultural resource as well. At a minimum, the Project will include a preserved section of rail with improvements that will be used for interpretive purposes. In addition, improvements versus replacement are planned for all the major culverts and drainage structures with the exception of Butternut Cove. Other applications that will be further developed include:

- Interpretive panels that tell the story of the former communities displaced by construction of the Ashokan Reservoir
- Interpretive panels that describe the importance of the Ashokan Reservoir and New York City Watershed and the history of its construction
- Identification of historic elements along the reservoir, such as the still remaining original bridge abutments and former train stations
- Panels educating visitors on the history of the Catskill Park
- Signage and educational materials regarding wildlife

The proposed alignment of the trail follows the existing railbed and previously disturbed areas. As such, no impacts to archeological resources are anticipated. The areas adjoining the Project are in lands largely owned by DEP and the Project site is eligible to be utilized for railroad purposes. In addition, access to the Ashokan Reservoir for fishing that includes boating is currently available by DEP Access Permit only. The lands associated with the Project including the proposed trailheads are removed from residential neighborhoods and will not be an impact to residents or businesses.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that there no impairment of the character or quality of important historical, archaeological, architectural or aesthetic resources or of existing community or neighborhood character as a result of the Project.

13. Impact on Transportation

A Traffic Impact Study ("TIS") was conducted and completed for the Project along NYS Route 28 and in the locations of the proposed DEP trailheads at the Woodstock Dike in West Hurley, Shokan Station/ Jones Cove in Shokan, and at Route 28A in Boiceville. The TIS assessed the impacts anticipated to nearby roads and intersections from anticipated visitors to the ART. It was determined that impacts to study intersections were negligible, and that traffic generated by the Project did not require mitigation.

The trailheads associated with the Project will provide parking limited to approximately one-hundred, fifty parking spaces distributed along the 11.5-mile corridor, only one of which will be paved. The Project will not degrade pedestrian and bicycle accommodations on the NYS Rout 28 Corridor, and it is anticipated to improve and expand such accommodations off the Corridor. The Lead Agency finds that the Project is likely to result minor alterations of the traffic in the NYS Route 28 corridor. However, it notes that the corridor is not congested in the area of the Project and that peak traffic periods expected as a result of the construction of trail and trailheads do not coincide with peak AM and PM traffic periods during the week. Level of service estimates for the trailhead areas is within acceptable parameters and no signalization is warranted.

Based upon the above, the Project plans, and supporting studies, the Lead Agency finds that there no substantial adverse impact on transportation as a result of the Project.

16. Impact on Human Health

Active and former railroad corridors are often associated with uncharacterized spills and accumulation of potentially hazardous materials. Soil borings within the Project corridor completed by the DEP indicated presence of PAHs and levels of copper and zinc above Eastern USA background concentration ranges. Additional soil sampling by B&L throughout the corridor was performed at representative locations to further evaluate the presence of hazardous materials (See Environmental Soil Sampling Program Results). Results of the completed field investigation revealed no parameter concentration exceedances in the analyzed surface soil samples when compared to the NYSDEC Part 375 SCOs for Restricted-Residential Use.

The Project includes removal of approximately thirty-five thousand (35,000) wooden ties treated with creosote, which will be removed from the corridor and properly disposed of off-site and out of the New York City Watershed. Clean materials will be imported to the Project site for the trail surface, effectively creating a "cap" of the underlying materials throughout the Corridor. Four (4) inches of clean crushed stone surface course will be imported to cover the ballast at a width of twelve (12) feet, and three (3) inches of clean imported topsoil will lay adjacent to the trail and will cover all soils disturbed during construction of the Project.

In addition to the soil boring work, B&L conducted a review of spill records within or adjacent to the Project site. Twenty spills were identified during record review within or adjacent to the Project corridor, all of which have been closed by the NYSDEC. These reported spills are no longer active and have either met State cleanup standards or have received additional corrective action. Several spills did not meet cleanup standards, but these are not a concern for this Project due to limited contamination occurring. One of the spills that did not meet cleanup standards and was of a significant quantity was Spill Number 0801824 located at a former Mobil station (located at 1460 NYS Route 28 in West Hurley) in which 2,856 tons of soil and 5,312 gallons of water were removed from the site and monitoring wells were installed. This site is 700 feet north of the proposed trail on the north side of NYS Route 28. Shallow subsurface soil samples taken within the Project corridor and downgradient from the former Mobile station were tested in April and May 2017. Results of this testing indicated that the parameter concentrations reported were below the applicable NYSDEC Part 375 SCOs for Restricted-Residential Use.

Based upon the above, the Project plans, and supporting studies the Lead Agency finds that the Project will not create a hazard to human health. Rather, as a new public recreational corridor, the Project is expected to result in positive impacts to public health, allowing residents of all ages and abilities to walk, run, bicycle, and/or cross-country ski on a fully-accessible, multi-use trail that is buffered and separated from vehicular traffic.

Examination of Additional Environmental Impacts as Required under Part 617.7 (c)

In addition to the specific questions provided for in the EAF Part 2, the Lead Agency also examined the Project as provided for under Part 617.7(c) as noted below:

A. Encouraging or Attracting a Large Number of People to a Place or Places for more than a Few Days, Compared to Who Would Come to Such a Place Absent the Action:

The Project covers a corridor that is approximately 11.5 mile long and includes three trailheads adequately spaced along the corridor to allow convenient access along its length. The length of the corridor and the facilities provided are designed to handle larger numbers of people than currently utilize the site. The design includes appropriately sized parking areas to accommodate those that will utilize the facility, and the traffic analysis indicates that the both regional and local roadways including intersections have sufficient capacity to accept this increase in traffic without significant impacts or improvements. The Project will be open to public use from sunrise to sunset only, eliminating concerns about overnight stays and the additional impacts that this would bring.

Based upon the foregoing, increasing numbers of people that will be attracted to the site can be accommodated so as not to cause any significant adverse environmental impacts.

B. <u>The Creation of a Material Demand for Other Actions that would Result in One of the Above Consequences</u>

The construction of Project and related appurtenances over the 11.5 mile route will not create any material demand for other actions which would result in one of the previously discussed consequences. The site characteristics and mitigative engineering methodology employed allow the Project to be constructed without adverse environmental effect. In addition, the Lead Agency working with local police and fire services has completed a Cooperative Security Agreement that speaks directly to the safety and emergency management plans for the Project. The Agreement illustrates that, by working cooperatively, that the material demand for essential services, fire protection or emergency response can be accommodated with the existing availability of personnel and equipment.

The Project will not cause any material increase in population or directly affect additional development which would have an adverse effect upon the environmental criteria set forth above and studied herein.

C. Changes in Two or More Elements of the Environment, No One of Which has a Significant Impact on the Environment, But when Considered Together Result in a Substantial Adverse Impact on the Environment

Based upon the information contained in this Negative Declaration of Environmental Significance and the record before the Lead Agency, there will be no changes in two or more elements of the environment which, when considered together would result in a substantial adverse impact on the environment.

D. Two or More Related Actions Undertaken, Funded or Approved by an Agency, None of Which has or Would Have a Significant Impact on the Environment, but When Considered Cumulatively Would Meet One or More of the Criteria of Part 617.7(c)

None of the probable impacts on the environment that are associated with or which result from incremental or increased impacts of this action, when such impacts are added to other related past, present or reasonably foreseeable future actions, will be significant. The Lead Agency has reviewed and analyzed the Project plans, the Environmental Assessment Forms,

Engineering and Environmental Studies, all related Addenda, the Administrative Record and the physical changes to the environment which will take place simultaneously or sequentially and has determined that their combined and/or cumulative effects will not be significant.

In regard to any subsequent actions that may possibly arise as the result of the proposed ART Project, the Lead Agency has addressed all identified and relevant long-term, short-term and cumulative impacts and effects of the proposed activities and actions, as well as any related actions, as now submitted, and the County of Ulster, has no identifiable long-range or overall plans for any subsequent development, changes in use or other activities relating to the ART Project.

Approval of the Action contemplated by the current Project now before the Ulster County Legislature does not commit the Lead Agency to any particular course of action with respect to future development of the ART and associated trailheads beyond what is analyzed herein. Any future physical expansion of the ART, beyond that which is approved, will require independent and separate environmental review pursuant to SEQRA, unless the same shall be lawfully determined to be designated as a Type II Action or an Exempt Action in accordance with 6 NYCRR Part 617 et. seq.

Due to the continued environmental and other administrative review requirements of any subsequent development activities in the area of the Project on a case by case exercise of discretion by reviewing agencies and officials, it is not necessary nor reasonable to require at this time a hypothetical "worst case" analysis of all speculative environmental effects or potential environmentally threatening uses which could be anticipated at some time in the future.

The Lead Agency is satisfied that any possible environmental effects of any future development associated with the ART within the Towns of Hurley and Olive and the New York City Watershed, or any change in use of the ART infrastructure appurtenances is capable of being adequately addressed through subsequent discretionary, administrative and environmental review.

In making this Determination of Non-Significance, the Lead Agency has not balanced any potential benefits of the proposed action against potential harm.

CONCLUSION:

Based on the information currently available to the Lead Agency and the above analysis and evaluation of all the relevant and probable environmental impacts related to the activities and actions herein proposed, the Ulster County Legislature, as Lead Agency and Project Sponsor, determines that there will be no significant adverse environmental impacts as a result of the Ashokan Rail Trail Project, and no Environmental Impact Statement will be required. Therefore, this Determination of Non-Significance and Negative Declaration under SEQRA is hereby approved, adopted, and issued by the Lead Agency. (See also; Lead Agency Resolution annexed hereto and made a part hereof as Exhibit "A.")

CONTACT PERSON: Kenneth J. Ronk, Jr., Chairman

Ulster County Legislature 244 Fair Street, PO Box 1800 Kingston, New York 12402

(845) 340-3900

FILINGS:

Pursuant to 6 NYCRR Part 617.12 (b) a copy of this Negative Declaration is being filed with the following:

NYSDEC Environmental Notice Bulletin http://www.dec.ny.gov/enb/enb.html

Mr. Paul Rush, P.E., Deputy Commissioner Bureau of Water Supply New York City Department of Environmental Protection Bureau of Water Supply 59-17 Junction Blvd. Flushing, New York 11373

Mr. Todd Westhuis, P.E., Regional Director New York State Department of Transportation – Region 8 4 Burnett Boulevard Poughkeepsie, New York 12603

Ms. Kelly Turturro, Regional Director New York State Department of Environmental Conservation- Region 3 21 South Putt Corners Road New Paltz, New York 12561

Historic Preservation Field Services Bureau New York State Office of Parks, Recreation & Historic Preservation Peebles Island, PO Box 189 Waterford, New York 12188-0189

Town Clerk Town of Olive PO Box 96 West Shokan, New York 12494

Town Clerk Town of Hurley 10 Wamsley Place, PO Box 569 Hurley, New York 12443 Town Clerk
Town of Woodstock
47 Comeau Drive
Woodstock, New York 12498

United States Fish and Wildlife Service New York Field Office 3817 Luker Road Cortland, New York 13045

United States Army Corps of Engineers New York Regulatory Branch Western Permit Section Counties 26 Federal Plaza, Room 1937 New York, New York 10278-0090

DATED: 1/20/17, 2017

KENNETH J. RONK, Jr., Chairman

Ulster County Legislature

CERTIFICATION

The undersigned hereby certifies that the annexed SEQRA Resolution and Negative Declaration with Notice of Determination of Non-Significance, Being In The Matter of the Ulster County Legislature Approval of the Construction of the Ashokan Rail Trail and dated the // / / / , 2017, has been duly filed this day in the Legislative Offices of the Ulster County Legislature located at 244 Fair Street, Kingston, New York 12401.

DATED: ///20/, 2017

Victoria A. Fabella, CLERK Ulster County Legislature

ATTACHMENT A ULSTER COUNTY LEGISLATURE RESOLUTION NO. 421 NOVEMBER 14, 2017

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail—Capital Project No. 459- Department Of Planning

Referred to: The Economic Development, Tourism, Housing, Planning and Transit Committee (Chairman Maloney and Legislators Berky, Delaune, Lapp, Litts, Maio and Rodriguez), and The Public Works and Capital Projects Committee (Chairman Fabiano and Legislators Greene, Litts, Loughran, and Maloney)

Deputy Chairman of the Economic Development, Tourism, Housing, Planning, and Transit Committee, Hector Rodriguez, offers the following:

WHEREAS, this resolution has been submitted by the County Executive on behalf of the Department of Planning; and

WHEREAS, pursuant to Resolution No. 480 passed on December 15, 2015, the Ulster County Legislature established Capital Project No. 459 to provide for design and engineering work for the Ashokan Rail Trail and approved funding for professional engineering services; and

WHEREAS, pursuant to Resolution No. 480 passed on December 15, 2015, the Ulster County Legislature declared its intent to act as Lead Agency for the Ashokan Rail Trail Project (the "Project") as provided for in 6 NYCRR Part 617.6(b)(3) of the Regulations pertaining to Article 8 of the Environmental Conservation Law of New York State ("SEQRA") and determined that the Project was a Type I Action that required a coordinated review; and

WHEREAS, Ulster County circulated the necessary notifications on August 31, 2016 and receiving no objections became Lead Agency 30 days after this date; and

WHEREAS, pursuant to Resolution No. 327 passed on August 15, 2017, the Ulster County Legislature authorized the execution of the Ashokan Trail Easement with the City of New York, determining that approval of the Ashokan Trail Easement was a discrete unlisted action separate and apart from any trail construction and issued a negative declaration as provided under 6NYCRR Part 617.7; and

WHEREAS, Ulster County has examined the proposed action consisting of the construction of the Ashokan Rail Trail along the Ashokan Trail Easement, including removing rail, ties and other track materials and developing three trailhead areas, to create a public recreational trail and prepared the Environmental Record as now on file with the Clerk of the Legislature; and

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail—Capital Project No. 459- Department Of Planning

WHEREAS, as part of the Project approval process, the County has completed an expanded Environmental Evaluation of Impacts and Negative Declaration that includes an analysis of impacts to historic and archeological sites, wetlands and water bodies, threatened or endangered species, traffic, cumulative growth, and other environmental considerations as required under 6 NYCRR Part 617 of the Regulations of Article 8 of the Environmental Conservation Law of New York State ("SEQRA"); and

WHEREAS, pursuant to the Regulations, the County Legislature has considered the significance of the potential environmental impacts of the Project by (a) using the criteria specified in Section 617.7 of the Regulations, and (b) examining the EAF for the Project, including the facts and conclusions in Parts 1, 2 and 3 of the EAF, together with other available supporting information, to identify the relevant areas of environmental concern, and (c) thoroughly analyzing the areas of relevant environmental concern; and

WHEREAS, such evaluation of impacts and negative declaration has been filed with the Clerk of the Legislature and made available to members of the Legislature; and

WHEREAS, Ulster County has addressed all SEQRA issues as identified, considered and examined by the Involved and Interested Agencies and members of the public in conducting the environmental review and in so doing, hereby determines that the Project will not have a significant adverse environmental impact, will not require the preparation of a Draft Environmental Impact Statement with respect to the Project, and has made a determination of non-significance under SEQRA ("Negative Declaration"), a copy of which is annexed to this Resolution and made a part hereof; now, therefore, be it

RESOLVED, that pursuant to 6 NYCRR Part 617 et seq. of the Regulations of Article 8 of the Environmental Conservation Law of New York State (SEQRA), the Ulster County Legislature hereby adopts and issues the Negative Declaration under SEQRA for the Ashokan Rail Trail Project upon the vote thereupon and the signature of the Ulster County Legislature Chairman herewith; and, be it further

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail—Capital Project No. 459- Department Of Planning

RESOLVED, that Clerk of the Legislature shall file this Resolution and accompanying Negative Declaration with the Involved and Interested Agencies as enumerated in the Negative Declaration and publish the Resolution and Negative Declaration in the Environmental Notice Bulletin; and, be it further

RESOLVED, that the adoption of the Negative Declaration shall constitute the SEQRA Decision of approval for the construction of the Ashokan Rail Trail Project as therein defined to convert the U&D Railroad Corridor from Basin Road in West Hurley to Route 28A in Boiceville to a recreational trail only and all of the actions associated with such project, including the removal of railroad track and ties and the development of trailheads, together with all plans and documents associated therewith,

and move its adoption.

ADOPTED BY THE FOLLOWING VOTE:

AYES: 14 NOES: 7

(Noes: Legislators Donaldson, Fabiano, Greene,

Lapp, J. Parete, R. Parete, and Wawro) (Absent: Legislators Berky and Loughran)

No Action Taken in Committee: Public Works and Capital Projects on November 1, 2017

Passed Committee: Economic Development, Tourism, Housing, Planning and Transit on November 9, 2017

Passed Committee: Public Works and Capital Projects on November 14, 2017

FINANCIAL IMPACT: NONE

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail—Capital Project No. 459- Department Of Planning

Legislator Greene motioned, seconded by Legislator Donaldson, to amend the sixth WHEREAS and third RESOLVED to add additional language as indicated in bold font:

WHEREAS, Ulster County has examined the proposed action consisting of the construction of the Ashokan Rail Trail along the Ashokan Trail Easement, including removing rail, ties and other track materials (with the exception of all rail, ties and other track materials between Basin Road and MP 11.1, which shall not be removed) and developing three trailhead areas, to create a public recreational trail and prepared the Environmental Record as now on file with the Clerk of the Legislature; and

RESOLVED, that the adoption of the Negative Declaration shall constitute the SEQRA Decision of approval for the construction of the Ashokan Rail Trail Project as therein defined to convert the U&D Railroad Corridor from Basin Road in West Hurley to Route 28A in Boiceville to a recreational trail only and all of the actions associated with such project, including the removal of railroad track and ties (with the exception of all rail, ties and other track materials between Basin Road and MP 11.1, which shall not be removed) and the development of trailheads, together with all plans and documents associated therewith,

MOTIONED DEFEATED BY THE FOLLOWING VOTE:

AYES: 7 NOES: 14

(Ayes: Legislators Donaldson, Fabiano, Greene, Lapp, J. Parete,

R. Parete, and Wawro)

(Absent: Legislators Berky and Loughran)

Adopting and Issuing A Negative Declaration Under 6 NYCRR Part 617 State Environmental Quality Review Act (SEQRA) By The Ulster County Legislature For The Construction Of The Ashokan Rail Trail—Capital Project No. 459- Department Of Planning

STATE OF NEW YORK

SS:

COUNTY OF ULSTER

I, the undersigned Clerk of the Legislature of the County of Ulster, hereby certify that the foregoing resolution is the original resolution adopted by the Ulster County Legislature on the 14th Day of November in the year Two Thousand and Seventeen, and said resolution shall remain on file in the office of said clerk.

IN WITNESS WHEREOF, I have hereunto set my hand and seal of the County of Ulster this 16th Day of November in the year Two Thousand and Seventeen.

Victoria A. Fabella, Clerk Ulster County Legislature

Submitted to the County Executive this 16th Day of November, 2017.

Victoria A. Fabella, Clerk Ulster County Legislature Approved by the County Executive this 17th Day of November, 2017.

Michael P. Hein, County Executive

Ashokan Rail Trail Project 6 NYCRR PART 617.7 STATE ENVIRONMENTAL QUALITY REVIEW ACT NEGATIVE DECLARATION NOTICE OF DETERMINATION OF NON-SIGNIFICANCE

SUPPORTING DOCUMENTATION:

- Ashokan Rail Trail- Full Environmental Assessment Form: Parts 1, 2 and 3
- Wetland Delineation Report (May 2017), which includes:
 - Wetland Study and Delineation, Mapping
 - o Threatened and Endangered Species Habitat Assessment and Coordination Letters
- Traffic Impact Study (March 2017)
- No Adverse Impact Letter from NYS OPRHP (October 2016)
- Environmental Soil Sampling Program, Conclusions and Test Results (May 2017)
- Resolution No. 480- Establishing Ashokan Rail Trail Capital Project (December 15, 2015)
- Lead Agency Letters Notice of Intent to Establish Lead Agency for Ashokan Rail Trail Construction (August 31, 2016)
- Resolution No. 327- Ashokan Trail Easement Authorization (August 15, 2017)
- Ashokan Trail Easement SEQR Full Environmental Assessment Form: Parts 1, 2 and 3 and Determination/ Negative Declaration
- Engineering Assessments of Burying Track and Tie: Richard C. Semenick, P.E. (HDR) and Thomas C. Baird, P.E. (Barton & Loguidice)

Full Environmental Assessment Form Part 1 - Project and Setting

Instructions for Completing Part 1

Part 1 is to be completed by the applicant or project sponsor. Responses become part of the application for approval or funding, are subject to public review, and may be subject to further verification.

Complete Part 1 based on information currently available. If additional research or investigation would be needed to fully respond to any item, please answer as thoroughly as possible based on current information; indicate whether missing information does not exist, or is not reasonably available to the sponsor; and, when possible, generally describe work or studies which would be necessary to update or fully develop that information.

Applicants/sponsors must complete all items in Sections A & B. In Sections C, D & E, most items contain an initial question that must be answered either "Yes" or "No". If the answer to the initial question is "Yes", complete the sub-questions that follow. If the answer to the initial question is "No", proceed to the next question. Section F allows the project sponsor to identify and attach any additional information. Section G requires the name and signature of the project sponsor to verify that the information contained in Part 1 is accurate and complete.

A. Project and Sponsor Information.

Name of Action or Project:			
Ashokan Rail Trail			
Project Location (describe, and attach a general location map):			
Towns of Hurley and Olive, Ulster County		3	
Brief Description of Proposed Action (include purpose or need):			
Ulster County is proposing construction of an 11.5-mile pedestrian and bicycle trail from Bas Olive, as shown on the enclosed Project area map. The Project will establish a non-motoriz Railroad corridor along the northern shore of the Ashokan Reservoir. The Project includes real ties and tracks, construction of multiple trailheads, reconstruction of a failed major culver bridge structure over the Esopus Creek near Boiceville, which was destroyed during Hurrica recreational opportunities, enhance quality of life, and boost economic development and tou Ashokan Reservoir water supply.	ed recreational trail on the epurposing of the existing t, repair to existing draina ne Irene in 2011. The Pro	e County-owned Ulster & Delaware railroad bed and ballast, removal of age structures, and replacement of the oject goals are to improve	
Name of Applicant/Sponsor:	Telephone: (845) 340	0-3800	
Ulster County, C/O Mr. Michael Hein, County Executive	E-Mail: exec@co.ulster.ny.us		
Address: 244 Fair Street, PO Box 1800			
City/PO: Kingston	State: NY	Zip Code: 12402	
Project Contact (if not same as sponsor; give name and title/role):	Telephone: (845) 340	0-3338	
Mr. Christopher White, Ulster County Planning Dept., Deputy Director/Project Manager	E-Mail: cwhi@co.uls		
Address: 244 Fair Street, PO Box 1800			
City/PO:	State:	Zip Code:	
Kingston	NY	12402	
Property Owner (if not same as sponsor):	Telephone: (845) 34	0-7218	
New York City Department of Environmental Protection (County owns railroad easement)	E-Mail: CLaing@dep	p.nyc.gov	
Address: 71 Smith Avenue			
City/PO: Kingston	State: NY	Zip Code: 12401	

B. Government Approvals

B. Government Approvals, Funding, or Spoassistance.)	nsorship. ("Funding" includes grants, loans, tax	relief, and any othe	r forms of financial			
Government Entity	If Yes: Identify Agency and Approval(s) Required	COMPARE DEVICE OF DE	Application Date (Actual or projected)			
a. City Council, Town Board, ☐Yes☑No or Village Board of Trustees						
b. City, Town or Village ☐Yes ✓No Planning Board or Commission						
c. City Council, Town or ☐Yes ☑No Village Zoning Board of Appeals						
d. Other local agencies ☐Yes☑No						
e. County agencies ☑Yes□No	Ulster County Legislature (SEQRA/ Funding)					
f. Regional agencies ☑Yes□No	NYCDEP (SWPPP - Design Approval)					
g. State agencies ☑Yes□No	NYSDEC (Wetland, Habitat, Endangered Species, Protect Water), NYSHPO (Arch & Historic)					
h. Federal agencies ☑Yes□No	US Army Corps of Engineers (Wetland jurisdiction)					
	or the waterfront area of a Designated Inland Water with an approved Local Waterfront Revitalization Hazard Area?		□Yes ☑No □Yes ☑No □Yes ☑No			
only approval(s) which must be granted to enal • If Yes, complete sections C, F and G.	mendment of a plan, local law, ordinance, rule or ble the proposed action to proceed? nplete all remaining sections and questions in Par	1,410.1	□Yes☑No			
C.2. Adopted land use plans.						
where the proposed action would be located?	a. Do any municipally- adopted (city, town, village or county) comprehensive land use plan(s) include the site where the proposed action would be located? If Yes, does the comprehensive plan include specific recommendations for the site where the proposed action ✓ Yes □ No would be located?					
b. Is the site of the proposed action within any local or regional special planning district (for example: Greenway Brownfield Opportunity Area (BOA); designated State or Federal heritage area; watershed management plan; or other?) If Yes, identify the plan(s): New York City Watershed Boundary - subject to NYC Watershed Rules and Regulations						
c. Is the proposed action located wholly or partially within an area listed in an adopted municipal open space plan, or an adopted municipal farmland protection plan? If Yes, identify the plan(s): Ulster County Open Space Plan						

C.3. Zoning		
a. Is the site of the proposed action located in a municipality with an adopted z If Yes, what is the zoning classification(s) including any applicable overlay dis Conservation Residential and very low density residential		. ☑Yes□No
b. Is the use permitted or allowed by a special or conditional use permit?		☑ Yes□No
c. Is a zoning change requested as part of the proposed action? If Yes, i. What is the proposed new zoning for the site?		□Yes☑No
C.4. Existing community services.		
a. In what school district is the project site located? Onteora Central School District	t, Kingston City Schools	
b. What police or other public protection forces serve the project site? Olive Police Department, Ulster County Sheriff, NYS Police, NYC DEP Police	3 1	
c. Which fire protection and emergency medical services serve the project site? Olive Fire Department, Olive First Aid, Inc., Hurley Fire Department		
d. What parks serve the project site? None		15
D. Project Details		
D.1. Proposed and Potential Development		
a. What is the general nature of the proposed action (e.g., residential, industrial components)? Recreational	, commercial, recreation	nal; if mixed, include all
b. a. Total acreage of the site of the proposed action? b. Total acreage to be physically disturbed? c. Total acreage (project site and any contiguous properties) owned or controlled by the applicant or project sponsor?	56 acres 42 acres 56 acres	Calculated by length (11.5 miles) multiplied by 30 feet average width
c. Is the proposed action an expansion of an existing project or use? i. If Yes, what is the approximate percentage of the proposed expansion and square feet)? Units:	identify the units (e.g.,	☐ Yes☑ No acres, miles, housing units,
 d. Is the proposed action a subdivision, or does it include a subdivision? If Yes, i. Purpose or type of subdivision? (e.g., residential, industrial, commercial; if 	mixed, specify types)	□Yes ☑ No
ii. Is a cluster/conservation layout proposed? iii. Number of lots proposed? iv. Minimum and maximum proposed lot sizes? Minimum Max	ximum	□Yes □No
e. Will proposed action be constructed in multiple phases?	=	☑ Yes □ No
 i. If No, anticipated period of construction: ii. If Yes: Total number of phases anticipated Anticipated commencement date of phase 1 (including demolition) Anticipated completion date of final phase Generally describe connections or relationships among phases, includ determine timing or duration of future phases:	1358 1317 6351	7 year 8 year where progress of one phase may

	et include new resid bers of units propo One Family		Three Family	Multiple Family (four or more)	□Yes No
V	One ranny	1 WO I aimiy	Tince I aminy	waterpie ranny flour or more;	
Initial Phase At completion	-	***	***************************************	 ;	
of all phases					
or an phases	2 	(2	7.1		
If Yes, i. Total number ii. Dimensions (of structures	roposed structure:	al construction (inclu height;	width; andlength	□Yes ☑ No
iii. Approximate	extent of building	space to be heated	or cooled:	square feet	
liquids, such a	s creation of a wate	r supply, reservoir	, pond, lake, waste la	I result in the impoundment of any agoon or other storage?	□Yes ☑No
ii. If a water imp	impoundment: oundment, the princ	cipal source of the	water:	Ground water Surface water stream	ns Other specify:
iii. If other than v	vater, identify the ty	pe of impounded/	contained liquids and	d their source.	
iv. Approximate	size of the propose	d impoundment.	Volume:	million gallons; surface area:	acres
v. Dimensions o	f the proposed dam	or impounding str	ucture:	height; length	
vi. Construction	method/materials f	or the proposed da	m or impounding st	ructure (e.g., earth fill, rock, wood, cond	erete):
		X X X			
D.2. Project Op	erations		1.2		
	general site prepara			uring construction, operations, or both? or foundations where all excavated	☐ Yes A No
i. What is the pu	rpose of the excava	tion or dredging?			
 Volume 	(specify tons or cul	oic yards):	s, etc.) is proposed to	o be removed from the site?	
Over wh	at duration of time	?			
iii. Describe natur	re and characteristic	es of materials to b	e excavated or dredg	ged, and plans to use, manage or dispose	e of them.
iv. Will there be	onsite dewatering	or processing of ex	cavated materials?		Yes No
If yes, descri	oe				
		1 10		SHOWER	
	tal area to be dredg aximum area to be		time?	acres	
			or dredging?	acres	
	vation require blast		n dredging:	rect	☐Yes ☐No
	8	-			
			on of, increase or de ch or adjacent area?	crease in size of, or encroachment	✓ Yes No
	etland or waterbod	v which would be	affected (by name, v	vater index number, wetland map numb	er or geographic
description):		Wetland AS- 19 and		1-P 848-12, H-171-P 848-11, H-171-P 848-1	

The control of the co	01-01#10#80#10 DOM:11		
ii. Describe how the proposed action would affect that waterbody or wetland, e.g. excavation, fill, placement of st			
alteration of channels, banks and shorelines. Indicate extent of activities, alterations and additions in square fee			
Wetland AS-20 and 1 unmapped wetland would have a minor linear impact as well as some adjacent area impacts. Culvert repair and proposed bridge work will require entry into waterways and temporary bank impacts. Note: The proposed trail alignment follows			
the existing built railroad corridor	iii aligninent lollows		
the existing built rained control			
iii. Will proposed action cause or result in disturbance to bottom sediments?	✓ Yes No		
If Yes, describe: Major culvert repair and/or bridge reconstruction may cause temporary disturbance			
iv. Will proposed action cause or result in the destruction or removal of aquatic vegetation?	☐ Yes ✓ No		
If Yes:			
acres of aquatic vegetation proposed to be removed:			
expected acreage of aquatic vegetation remaining after project completion:	4		
purpose of proposed removal (e.g. beach clearing, invasive species control, boat access):			
proposed method of plant removal:			
if chemical/herbicide treatment will be used, specify product(s):			
v. Describe any proposed reclamation/mitigation following disturbance:			
The wetland will be restored to pre-construction conditions and losses mitigated. Enhancement and restoration will occur.			
c. Will the proposed action use, or create a new demand for water?	☐Yes Z No		
If Yes: i. Total anticipated water usage/demand per day: gallons/day			
i. Total anticipated water usage/demand per day: gallons/dayii. Will the proposed action obtain water from an existing public water supply?	☐Yes ☐No		
If Yes:	LI res Litto		
Name of district or service area:			
	☐ Yes ☐ No		
	☐ Yes☐ No		
Is the project site in the existing district? Is the project site in the existing district?	☐ Yes☐ No		
Is expansion of the district needed?	☐ Yes☐ No		
Do existing lines serve the project site?			
iii. Will line extension within an existing district be necessary to supply the project?	□Yes □No		
If Yes:			
Describe extensions or capacity expansions proposed to serve this project:			
Source(s) of supply for the district:	☐ Yes☐No		
iv. Is a new water supply district or service area proposed to be formed to serve the project site?If, Yes:	L TesLINO		
252			
Applicant/sponsor for new district: Date application submitted or anticipated:	-		
Proposed source(s) of supply for new district:			
v. If a public water supply will not be used, describe plans to provide water supply for the project:			
v. If a public water supply will not be used, describe plans to provide water supply for the project.	70.5		
vi. If water supply will be from wells (public or private), maximum pumping capacity: gallons/minute.			
d. Will the proposed action generate liquid wastes?	☐ Yes ☑No		
If Yes:			
i Total anticipated liquid waste generation per day: gallons/day			
ii. Nature of liquid wastes to be generated (e.g., sanitary wastewater, industrial; if combination, describe all compo	onents and		
approximate volumes or proportions of each):			
iii. Will the proposed action use any existing public wastewater treatment facilities?	☐Yes ☑No		
If Yes:	T resimina		
Name of wastewater treatment plant to be used:			
Name of wastewater treatment plant to be used: Name of district:			
Does the existing wastewater treatment plant have capacity to serve the project?	□Yes□No		
Is the project site in the existing district?	□Yes□No		
Is expansion of the district needed?	☐Yes ☐No		
- 10 Organization of the district needed.			

 Do existing sewer lines serve the project site? 	☐Yes ☐No
 Will line extension within an existing district be necessary to serve the project? 	□Yes□No
If Yes:	
Describe extensions or capacity expansions proposed to serve this project:	
iv. Will a new wastewater (sewage) treatment district be formed to serve the project site?	☐Yes ☑No
If Yes:	
Applicant/sponsor for new district:	
Date application submitted or anticipated:	
What is the receiving water for the wastewater discharge?	10.
v. If public facilities will not be used, describe plans to provide wastewater treatment for the project, including spectreceiving water (name and classification if surface discharge, or describe subsurface disposal plans):	offying proposed
vi. Describe any plans or designs to capture, recycle or reuse liquid waste:	
	3.3
e. Will the proposed action disturb more than one acre and create stormwater runoff, either from new point	☑Yes □No
sources (i.e. ditches, pipes, swales, curbs, gutters or other concentrated flows of stormwater) or non-point	
source (i.e. sheet flow) during construction or post construction?	
If Yes:	
i. How much impervious surface will the project create in relation to total size of project parcel?	
ii Describe types of new point sources, the appealant supply will called supply in isolated locations and parking lets where it	will be directed to
ii. Describe types of new point sources. the occasional swale will collect runoff in isolated locations and parking lots where it sheet flow and infiltration locations	will be directed to
iii. Where will the stormwater runoff be directed (i.e. on-site stormwater management facility/structures, adjacent p groundwater, on-site surface water or off-site surface waters)?	roperties,
on-site infiltration practices	
If to surface waters, identify receiving water bodies or wetlands:	
Will stormwater runoff flow to adjacent properties?	☐ Yes ☑ No
iv. Does proposed plan minimize impervious surfaces, use pervious materials or collect and re-use stormwater?	☑ Yes ☐ No
f. Does the proposed action include, or will it use on-site, one or more sources of air emissions, including fuel	✓ Yes No
combustion, waste incineration, or other processes or operations?	
If Yes, identify:	
i. Mobile sources during project operations (e.g., heavy equipment, fleet or delivery vehicles)	
Heavy equipment during construction phase only	
ii. Stationary sources during construction (e.g., power generation, structural heating, batch plant, crushers)	
N/A	
 Stationary sources during operations (e.g., process emissions, large boilers, electric generation) 	
g. Will any air emission sources named in D.2.f (above), require a NY State Air Registration, Air Facility Permit,	□Yes ZNo
or Federal Clean Air Act Title IV or Title V Permit?	LI T ES VINO
If Yes:	9
i. Is the project site located in an Air quality non-attainment area? (Area routinely or periodically fails to meet	□Yes□No
ambient air quality standards for all or some parts of the year)	LITESLING
ii. In addition to emissions as calculated in the application, the project will generate:	
Tons/year (short tons) of Carbon Dioxide (CO ₂)	
•Tons/year (short tons) of Nitrous Oxide (N ₂ O)	
Tons/year (short tons) of Perfluorocarbons (PFCs)	
•Tons/year (short tons) of Sulfur Hexafluoride (SF ₆)	
Tons/year (short tons) of Carbon Dioxide equivalent of Hydroflourocarbons (HFCs)	
 Tons/year (short tons) of Hazardous Air Pollutants (HAPs) 	

h. Will the proposed action generate or emit methane (includin landfills, composting facilities)? If Yes: i. Estimate methane generation in tons/year (metric):		Annabel and Annabe	∐Yes []No
ii. Describe any methane capture, control or elimination meas electricity, flaring):	sures included in project design	n (e.g., combustion to g	enerate heat or
i. Will the proposed action result in the release of air pollutant quarry or landfill operations? If Yes: Describe operations and nature of emissions (e.g., diesection).			∐Yes []No
 j. Will the proposed action result in a substantial increase in tr new demand for transportation facilities or services? If Yes: i. When is the peak traffic expected (Check all that apply): Randomly between hours of ii. For commercial activities only, projected number of semi iii. Parking spaces: Existing Pr 	☐ Morning ☐ Evening		∐Yes ∏ No
 iv. Does the proposed action include any shared use parking? v. If the proposed action includes any modification of existing. vi. Are public/private transportation service(s) or facilities avaitivities. viii Will the proposed action include access to public transport or other alternative fueled vehicles? viii. Will the proposed action include plans for pedestrian or be pedestrian or bicycle routes? 	ng roads, creation of new roads ailable within ½ mile of the presentation or accommodations for the presentation or accommodations for the presentation or accommodations.	s or change in existing a oposed site? use of hybrid, electric	☐Yes ☐ No
 k. Will the proposed action (for commercial or industrial projet for energy? If Yes: i. Estimate annual electricity demand during operation of the ii. Anticipated sources/suppliers of electricity for the project (other): 	proposed action:		□Yes☑No ocal utility, or
iii. Will the proposed action require a new, or an upgrade to, a	an existing substation?	¥,	□Yes□No
I. Hours of operation. Answer all items which apply. i. During Construction: Monday - Friday: 7am-5pm Saturday: Sunday: Holidays:	 ii. During Operations: Monday - Friday: Saturday: Sunday: Holidays: 	Dawn to Dusk Dawn to Dusk	<u> </u>

operation, or both?	☑ Yes □No
If yes:	
i. Provide details including sources, time of day and duration:	
Heavy equipment usage during hours of construction, M-F 7am-5pm.	
	☑ Yes □ No
Describe: Some limited tree removal will be required to achieve appropriate trail width. However, the entire area is forested and	will still have
substantial natural barriers.	
n Will the proposed action have outdoor lighting?	☐ Yes ☑ No
If yes:	
i. Describe source(s), location(s), height of fixture(s), direction/aim, and proximity to nearest occupied structures:	
ii. Will proposed action remove existing natural barriers that could act as a light barrier or screen?	☐ Yes ☑ No
Describe:	
D d d d d l d d d d d d d d d d d d d d	☐ Yes ☑ No
	T Yes MINO
If Yes, describe possible sources, potential frequency and duration of odor emissions, and proximity to nearest	
occupied structures:	
	
p. Will the proposed action include any bulk storage of petroleum (combined capacity of over 1,100 gallons)	☐ Yes ☑ No
or chemical products 185 gallons in above ground storage or any amount in underground storage?	
If Yes:	
100 E 10 100 E 10 10 10 10 10 10 10 10 10 10 10 10 10	
i. Product(s) to be stored	
iii. Generally describe proposed storage facilities:	
III. Generally describe proposed storage facilities.	
	H Plat
q. Will the proposed action (commercial, industrial and recreational projects only) use pesticides (i.e., herbicides,	☐ Yes ☑ No
insecticides) during construction or operation?	
insecticides) during construction or operation? If Yes:	
insecticides) during construction or operation?	
insecticides) during construction or operation? If Yes:	
insecticides) during construction or operation? If Yes:	
insecticides) during construction or operation? If Yes:	
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s):	
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices?	☐ Yes ☑No
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal	
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)?	
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes:	
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility:	
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction: tons per (unit of time)	☐ Yes ☑No
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction: tons per (unit of time)	☐ Yes ☑No
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction: tons per (unit of time)	☐ Yes ☑No
ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction: tons per (unit of time) • Operation: tons per (unit of time) ii. Describe any proposals for on-site minimization, recycling or reuse of materials to avoid disposal as solid waste:	□ Yes ☑No
ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction:	☐ Yes ☑No
ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction: tons per (unit of time) • Operation: tons per (unit of time) ii. Describe any proposals for on-site minimization, recycling or reuse of materials to avoid disposal as solid waste: • Construction: tons per (unit of time)	□ Yes ☑No
ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction:	□ Yes ☑No
ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction: tons per (unit of time) • Operation: tons per (unit of time) ii. Describe any proposals for on-site minimization, recycling or reuse of materials to avoid disposal as solid waste: • Construction: Operation:	□ Yes ☑No
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction: (unit of time) • Operation: (unit of time) ii. Describe any proposals for on-site minimization, recycling or reuse of materials to avoid disposal as solid waste: • Construction: (unit of time) iii. Proposed disposal methods/facilities for solid waste generated on-site:	☐ Yes ☑No
ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction:	☐ Yes ☑No
insecticides) during construction or operation? If Yes: i. Describe proposed treatment(s): ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction: • Operation: ii. Describe any proposals for on-site minimization, recycling or reuse of materials to avoid disposal as solid waste: • Construction: • Operation: iii. Proposed disposal methods/facilities for solid waste generated on-site: • Construction:	☐ Yes ☑No
ii. Will the proposed action use Integrated Pest Management Practices? r. Will the proposed action (commercial or industrial projects only) involve or require the management or disposal of solid waste (excluding hazardous materials)? If Yes: i. Describe any solid waste(s) to be generated during construction or operation of the facility: • Construction:	☐ Yes ☑No

s. D If Y	oes the proposed action include construction or modifies:	fication of a solid waste ma	nagement facility?	Yes 🛭 No	
i.	 Type of management or handling of waste proposed for the site (e.g., recycling or transfer station, composting, landfill, or other disposal activities): 				
ii.	Anticipated rate of disposal/processing:				
	Tons/month, if transfer or other non-compared to the compared to the comp	combustion/thermal treatme	nt, or	No.	
	Tons/hour, if combustion or thermal t				
iii.	If landfill, anticipated site life:	years			
	Vill proposed action at the site involve the commercial vaste?	generation, treatment, stora	age, or disposal of hazardous	□Yes ☑ No	
IfY					
i.	Name(s) of all hazardous wastes or constituents to be	generated, handled or man	aged at facility:		
		(4			
ii.	Generally describe processes or activities involving h	azardous wastes or constitu	ents:		
iii. iv.	Specify amount to be handled or generated to Describe any proposals for on-site minimization, reco	ons/month ycling or reuse of hazardous	s constituents:		
	<u> </u>				
	Will any hazardous wastes be disposed at an existing			□Yes□No	
IfY	es: provide name and location of facility:				
TCN	to: describe proposed management of any hazardous v	tas vuhish vuill mat ha san	et to a harandaya waata faailite	7*	
11 18	to: describe proposed management of any nazardous v	wastes which will not be ser	it to a nazardous waste facility	•	
E. 8	Site and Setting of Proposed Action				
	1. Land uses on and surrounding the project site				
a. E	Existing land uses.				
	Check all uses that occur on, adjoining and near the Urban Industrial I Commercial I Resid		al (non-farm)		
			oply; Recreational- Fishing and Hu	ıntina	
	If mix of uses, generally describe:	(op) /- <u>Dimming (redic. oc</u> p			
	en space/ forested area with linear railroad corridor adjoining	a NYC DEP reservoir and runi	ning parallel to State Route 28		
b. I	and uses and covertypes on the project site.				
	Land use or	Current	Acreage After	Change	
	Covertype	Acreage	Project Completion	(Acres +/-)	
•	Roads, buildings, and other paved or impervious surfaces	0	0	0	
•	Forested	37	37	0	
•	Meadows, grasslands or brushlands (non-			20	
	agricultural, including abandoned agricultural)	0	0	0	
•	Agricultural (includes active orchards, field, greenhouse etc.)	0	0	0	
•	Surface water features		Va.1		
0.76	(lakes, ponds, streams, rivers, etc.)	2	2	0	
•	Wetlands (freshwater or tidal)	1	0.5+	<0.5	
•	Non-vegetated (bare rock, earth or fill)	***		0	
	ALCOHOLOGICA MANAGEMENT CONTRACTOR CONTRACTO	0	0	U	
•	Other Describe: Rail Corridor ballast area	16	16	0	
	THE PERSON OF TH	,,,	,,,	1.EU)	

c. Is the project site presently used by members of the community for public recreation? i. If Yes: explain: Hunting and Fishing - Requires NYCDEP Access Permit	✓Yes□No
d. Are there any facilities serving children, the elderly, people with disabilities (e.g., schools, hospitals, licensed day care centers, or group homes) within 1500 feet of the project site? If Yes, i. Identify Facilities: DD's Daycare- 36 Bonnie Brae Lane, Shokan	Z Yes□No
e. Does the project site contain an existing dam?	☐ Yes No
If Yes: i. Dimensions of the dam and impoundment:	
Dam height: feet	
• Dam length: feet	
Surface area: acres	
Volume impounded: gallons OR acre-feet	
ii. Dam's existing hazard classification:	()
iii. Provide date and summarize results of last inspection:	8
f. Has the project site ever been used as a municipal, commercial or industrial solid waste management facility, or does the project site adjoin property which is now, or was at one time, used as a solid waste management facility Yes:	☐Yes☑No ility?
i. Has the facility been formally closed?	☐ Yes☐ No
If yes, cite sources/documentation:	TELEVOL
ii. Describe the location of the project site relative to the boundaries of the solid waste management facility:	
iii. Describe any development constraints due to the prior solid waste activities:	
g. Have hazardous wastes been generated, treated and/or disposed of at the site, or does the project site adjoin property which is now or was at one time used to commercially treat, store and/or dispose of hazardous waste? If Yes:	☑Yes□No
i. Describe waste(s) handled and waste management activities, including approximate time when activities occurr Note: Former railroad corridor. There is potential for coal ash and slag and uncharacterized fill on site. Testing will be complexetent, if any, is on site. It is not expected to a hazard. Existing railroad ties will removed from the corridor and disposed of particular.	eted to determine the
h. Potential contamination history. Has there been a reported spill at the proposed project site, or have any remedial actions been conducted at or adjacent to the proposed site? If Yes:	✓ Yes□ No
 i. Is any portion of the site listed on the NYSDEC Spills Incidents database or Environmental Site Remediation database? Check all that apply: 	□Yes□No
 ✓ Yes – Spills Incidents database ✓ Yes – Environmental Site Remediation database ✓ Provide DEC ID number(s): Multiple, Hazardous Water Decoration ✓ Provide DEC ID number(s): Multiple, Hazardous Water Decoration 	
ii. If site has been subject of RCRA corrective activities, describe control measures:	
iii. Is the project within 2000 feet of any site in the NYSDEC Environmental Site Remediation database?If yes, provide DEC ID number(s):	□Yes☑No
iv. If yes to (i), (ii) or (iii) above, describe current status of site(s):	
	100

v. Is the project site subject to an institutional control	limiting property uses?	Ţ]Yes ☑ No
If yes, DEC site ID number:	A section of the sect		-
Describe the type of institutional control (e.g.			
Describe any engineering controls: Will the project affect the institutional or engineering.	ineering controls in place?		☐Yes ☐No
Explain:			
Explain.			7.3
7			
- 100 - 100			
E.2. Natural Resources On or Near Project Site			
a. What is the average depth to bedrock on the project	site?6.5	feet	
b. Are there bedrock outcroppings on the project site?	N 2	491 CAP UB	Z Yes□No
If Yes, what proportion of the site is comprised of bed	rock outcroppings?	10 %	
c. Predominant soil type(s) present on project site:	Oquaga-Arnot-Rock outcrop	29 %	
o, rrodominant com Gpe(e) present en preject ente	Tunkhannock gravelly loam	17 %	
	Lackawanna and Swartswood	6 %	
d. What is the average depth to the water table on the	project site? Average: 6.5 feet		
у вере в немонородительной и компонентации общення в продукти на продукти и при ден у вер мененто в онивреден В при	Allor Marketon Common Common Street S		
e. Drainage status of project site soils: Well Draine	1: 82 % of site		
✓ Moderately ✓ Poorly Drain			
W asan . N. 1932-1-1 (3 -1835) (1977)			
f. Approximate proportion of proposed action site with		30 % of site	
Note: Trail Gradient <= 5 %	☑ 10-15%:	40 % of site 30 % of site	
PLOTE STOCK TO A SECOND STOCK OF THE STOCK O	✓ 15% or greater:		
g. Are there any unique geologic features on the project			☐Yes ☑ No
If Yes, describe:			
h. Surface water features.			
i. Does any portion of the project site contain wetland	Is or other waterbodies (including strea	ıms, rivers,	Z Yes□No
ponds or lakes)?			
ii. Do any wetlands or other waterbodies adjoin the pr	oject site?		✓ Yes□No
If Yes to either i or ii, continue. If No, skip to E.2.i.			<u> </u>
iii. Are any of the wetlands or waterbodies within or a	djoining the project site regulated by a	ny federal,	Z Yes □No
state or local agency?			
iv. For each identified regulated wetland and waterbo			
• Streams: Name 862: 555, 549, 551, 5		lassification A(TS), A(T),	AA(T), C(TS)
Lakes or Ponds: Name		lassification	
Wetlands: Name Federal and State		pproximate Size 100+	
 Wetland No. (if regulated by DEC) AS-19. A v. Are any of the above water bodies listed in the most 	5-20	lity impaired	Z Yes □No
waterbodies?	t recent compliation of N 13 water qua	inty-impaired	Z 1 CSINO
If yes, name of impaired water body/bodies and basis	for listing as impaired:		
Ashokan Reservoir, Esopus Creek - Metals (silt/sediment),			
i. Is the project site in a designated Floodway?			□Yes ☑ No
j. Is the project site in the 100 year Floodplain?			V Yes □No
k. Is the project site in the 500 year Floodplain?			Z Yes □No
1. Is the project site located over, or immediately adjoin	ning, a primary, principal or sole source	e aquifer?	✓ Yes □No
If Yes:	other . A Probatic St.	1965).	
i. Name of aquifer: Principal Aquifer			

 Identify the predominant wildlife species the white tailed deer 	nat occupy or use the project site: turkey	black bear	
	eastern gray squirrel	coyote	
castern originaris	ouotom gray oquinor		
n. Does the project site contain a designated sig If Yes: i. Describe the habitat/community (compositi Vernal pool		tion):	☑ Yes □ No
ii. Source(s) of description or evaluation: Site	Investigations, NYC DEP		
iii. Extent of community/habitat:	mvooagaaono, m o bei		
Currently:	.7	'5 acres	
 Following completion of project as pro 	oposed: .7	5 acres	
Gain or loss (indicate + or -):	NOTESTADO A	0 acres	
p. Does the project site contain any species of special concern?			☑ Yes□No
q. Is the project site or adjoining area currently If yes, give a brief description of how the propo Access to designated fishing and hunting areas wi	osed action may affect that use:		✓ Yes No
		e to ensure only continued use by	special permit.
E.3. Designated Public Resources On or Nea		e to ensure only continued use by	special permit.
E.3. Designated Public Resources On or Nea a. Is the project site, or any portion of it, located Agriculture and Markets Law, Article 25-AA If Yes, provide county plus district name/numb	ar Project Site d in a designated agricultural distri A, Section 303 and 304?		special permit. ☐Yes ☑No
 a. Is the project site, or any portion of it, located Agriculture and Markets Law, Article 25-AA If Yes, provide county plus district name/numb b. Are agricultural lands consisting of highly project site? 	ar Project Site d in a designated agricultural distri A, Section 303 and 304? ber:		
a. Is the project site, or any portion of it, located Agriculture and Markets Law, Article 25-AA If Yes, provide county plus district name/numb b. Are agricultural lands consisting of highly pr	ar Project Site d in a designated agricultural distri A, Section 303 and 304? ber: roductive soils present? r is it substantially contiguous to, a	ct certified pursuant to	☐Yes ZNo ☐Yes ZNo ☐Yes ZNo
a. Is the project site, or any portion of it, located Agriculture and Markets Law, Article 25-AA If Yes, provide county plus district name/numb b. Are agricultural lands consisting of highly pr i. If Yes: acreage(s) on project site? ii. Source(s) of soil rating(s): c. Does the project site contain all or part of, or Natural Landmark? If Yes: i. Nature of the natural landmark:	ar Project Site d in a designated agricultural district. A, Section 303 and 304? ber: roductive soils present? r is it substantially contiguous to, a stological Community	ct certified pursuant to registered National Geological Feature and approximate size/extent:	☐Yes ☑No ☐Yes ☑No ☐Yes ☑No ☐Yes ☑No
a. Is the project site, or any portion of it, located Agriculture and Markets Law, Article 25-AA If Yes, provide county plus district name/numb b. Are agricultural lands consisting of highly pr i. If Yes: acreage(s) on project site? ii. Source(s) of soil rating(s): c. Does the project site contain all or part of, or Natural Landmark? If Yes: i. Nature of the natural landmark:	ar Project Site d in a designated agricultural district. A, Section 303 and 304? ber: roductive soils present? r is it substantially contiguous to, a stological Community	a registered National Geological Feature and approximate size/extent:	☐Yes ☑No ☐Yes ☑No ☐Yes ☑No ☐Yes ☑No

e. Does the project site contain, or is if substantially contiguous to, a building, archaeological site, or district which is listed on, or has been nominated by the NYS Board of Historic Preservation for inclusion on, the State or National Register of Historic Places? If Yes: I Nature of historic/archaeological resource: Archaeological Site Historic Building or District ii. Name: iii. Brief description of attributes on which listing is based: [I. Is the project site, or any portion of it, located in or adjacent to an area designated as sensitive for archaeological sites on the NY State Historic Preservation Office (SHPO) archaeological site inventory? g. Have additional archaeological or historic site(s) or resources been identified on the project site? Yes No archaeological site inventory? g. Have additional archaeological or historic site(s) or resources been identified on the project site? Yes No 17 Yes: Describ possible resource(s): Pyes: No 18 Pyes: No 1			
iii. Brief description of attributes on which listing is based: F. Is the project site, or any portion of it, located in or adjacent to an area designated as sensitive for archaeological sites on the NY State Historic Preservation Office (SHPO) archaeological site inventory? g. Have additional archaeological or historic site(s) or resources been identified on the project site? Yes No If Yes: i. Describe possible resource(s): ii. Basis for identification:	which is listed on, or has been nominated by the NYS Board of Hist State or National Register of Historic Places?	uilding, archaeological site, or district oric Preservation for inclusion on, the	☐ Yes☑ No
f. Is the project site, or any portion of it, located in or adjacent to an area designated as sensitive for archaeological sites on the NY State Historic Preservation Office (SHPO) archaeological site inventory? g. Have additional archaeological or historic site(s) or resources been identified on the project site? If Yes: i. Describe possible resource(s): ii. Basis for identification: h. Is the project site within fives miles of any officially designated and publicly accessible federal, state, or local session or aesthetic resource? If Yes: i. Identify resource: NYS Route 28 Scenic Byway, Ashokan Reservoir ii. Nature of, or basis for, designation (e.g., established highway overlook, state or local park, state historic trail or scenic byway, etc.): RL 28 Scenic byway - Ashokan Reservoir overlooks and trail iii. Distance between project and resource:	ii Name:	☐ Historic Building or District	
g. Have additional archaeological or historic site(s) or resources been identified on the project site? Yes \[Describe possible resource(s):	iii. Brief description of attributes on which listing is based:		
If Yes: i. Describe possible resource(s): ii. Basis for identification: h. Is the project site within fives miles of any officially designated and publicly accessible federal, state, or local yes No scenic or aesthetic resource? If Yes: i. Identify resource: NYS Route 28 Scenic Byway, Ashokan Reservoir ii. Nature of, or basis for, designation (e.g., established highway overlook, state or local park, state historic trail or scenic byway, etc.): RL 28 Scenic byway - Ashokan Reservoir overlooks and trail iii. Distance between project and resource:			☑ Yes □No
scenic or aesthetic resource? If Yes: i. Identify resource: NYS Route 28 Scenic Byway, Ashokan Reservoir ii. Nature of, or basis for, designation (e.g., established highway overlook, state or local park, state historic trail or scenic byway, etc.): Rt. 28 Scenic byway - Ashokan Reservoir overlooks and trail iii. Distance between project and resource:	If Yes: i. Describe possible resource(s):		□Yes ☑ No
ii. Nature of, or basis for, designation (e.g., established highway overlook, state or local park, state historic trail or scenic byway, etc.): Rt. 28 Scenic byway - Ashokan Reservoir overlooks and trail iii. Distance between project and resource:	scenic or aesthetic resource? If Yes:	publicly accessible federal, state, or local	☑Yes □No
i. Is the project site located within a designated river corridor under the Wild, Scenic and Recreational Rivers Program 6 NYCRR 666? If Yes: i. Identify the name of the river and its designation: ii. Is the activity consistent with development restrictions contained in 6NYCRR Part 666? Yes No	 ii. Nature of, or basis for, designation (e.g., established highway over etc.): Rt. 28 Scenic byway - Ashokan Reservoir overlooks and trail 		r scenic byway,
F. Additional Information Attach any additional information which may be needed to clarify your project. If you have identified any adverse impacts which could be associated with your proposal, please describe those impacts plus any measures which you propose to avoid or minimize them. G. Verification I certify that the information provided is true to the best of my knowledge. Applicant/Sponsor Name County of Ulster Date August 31, 2016	 i. Is the project site located within a designated river corridor under the Program 6 NYCRR 666? If Yes: 		☐ Yes ☑ No
Attach any additional information which may be needed to clarify your project. If you have identified any adverse impacts which could be associated with your proposal, please describe those impacts plus any measures which you propose to avoid or minimize them. G. Verification I certify that the information provided is true to the best of my knowledge. Applicant/Sponsor Name County of Ulster Date August 31, 2016		n 6NYCRR Part 666?	□Yes □No
I certify that the information provided is true to the best of my knowledge. Applicant/Sponsor Name County of Ulster Date August 31, 2016	Attach any additional information which may be needed to clarify you have identified any adverse impacts which could be associated		mpacts plus any
00 11 11 1		ledge.	
Signature Clutt What Title Deputy Director of Planning/ Project Manager	Applicant/Sponsor Name County of Ulster	Date_August 31, 2016	
	Signature Cluft Whit	Title Deputy Director of Planning/ Project Man	nager

Full Environmental Assessment Form Part 2 - Identification of Potential Project Impacts

	Agency Use Only [If applicable]
Project:	
Date:	

Part 2 is to be completed by the lead agency. Part 2 is designed to help the lead agency inventory all potential resources that could be affected by a proposed project or action. We recognize that the lead agency's reviewer(s) will not necessarily be environmental professionals. So, the questions are designed to walk a reviewer through the assessment process by providing a series of questions that can be answered using the information found in Part 1. To further assist the lead agency in completing Part 2, the form identifies the most relevant questions in Part 1 that will provide the information needed to answer the Part 2 question. When Part 2 is completed, the lead agency will have identified the relevant environmental areas that may be impacted by the proposed activity.

If the lead agency is a state agency and the action is in any Coastal Area, complete the Coastal Assessment Form before proceeding with this assessment.

Tips for completing Part 2:

- Review all of the information provided in Part 1.
- Review any application, maps, supporting materials and the Full EAF Workbook.
- Answer each of the 18 questions in Part 2.
- If you answer "Yes" to a numbered question, please complete all the questions that follow in that section.
- If you answer "No" to a numbered question, move on to the next numbered question.
- Check appropriate column to indicate the anticipated size of the impact.
- Proposed projects that would exceed a numeric threshold contained in a question should result in the reviewing agency checking the box "Moderate to large impact may occur."
- The reviewer is not expected to be an expert in environmental analysis.
- If you are not sure or undecided about the size of an impact, it may help to review the sub-questions for the general question and consult the workbook.
- When answering a question consider all components of the proposed activity, that is, the "whole action".
- Consider the possibility for long-term and cumulative impacts as well as direct impacts.

 Answer the question in a reasonable manner considering the scale and context of 	of the project.		
Impact on Land Proposed action may involve construction on, or physical alteration of, the land surface of the proposed site. (See Part 1. D.1) If "Yes", answer questions a - j. If "No", move on to Section 2.			YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may involve construction on land where depth to water table is less than 3 feet.	E2d		
b. The proposed action may involve construction on slopes of 15% or greater.	E2f		
c. The proposed action may involve construction on land where bedrock is exposed, or generally within 5 feet of existing ground surface.	E2a		
d. The proposed action may involve the excavation and removal of more than 1,000 tons of natural material.	D2a		
e. The proposed action may involve construction that continues for more than one year or in multiple phases.	D1e		
f. The proposed action may result in increased erosion, whether from physical disturbance or vegetation removal (including from treatment by herbicides).	D2e, D2q		
g. The proposed action is, or may be, located within a Coastal Erosion hazard area.	Bli		
h. Other impacts:			

2. Impact on Geological Features	•		
The proposed action may result in the modification or destruction of, or inhib access to, any unique or unusual land forms on the site (e.g., cliffs, dunes, minerals, fossils, caves). (See Part 1. E.2.g)	it NO		YES
If "Yes", answer questions a - c. If "No", move on to Section 3.			
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. Identify the specific land form(s) attached:	E2g		
b. The proposed action may affect or is adjacent to a geological feature listed as a registered National Natural Landmark. Specific feature:	E3c		
c. Other impacts:			
3. Impacts on Surface Water The proposed action may affect one or more wetlands or other surface water bodies (e.g., streams, rivers, ponds or lakes). (See Part 1. D.2, E.2.h) If "Yes", answer questions a - l. If "No", move on to Section 4.	□nc		YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may create a new water body.	D2b, D1h		
b. The proposed action may result in an increase or decrease of over 10% or more than a 10 acre increase or decrease in the surface area of any body of water.	D2b	Ø	
c. The proposed action may involve dredging more than 100 cubic yards of material from a wetland or water body.	D2a	₽	
d. The proposed action may involve construction within or adjoining a freshwater or tidal wetland, or in the bed or banks of any other water body.	E2h	☑	
e. The proposed action may create turbidity in a waterbody, either from upland erosion, runoff or by disturbing bottom sediments.	D2a, D2h	☑	
f. The proposed action may include construction of one or more intake(s) for withdrawal of water from surface water.	D2c		
g. The proposed action may include construction of one or more outfall(s) for discharge of wastewater to surface water(s).	D2d		
h. The proposed action may cause soil erosion, or otherwise create a source of stormwater discharge that may lead to siltation or other degradation of receiving water bodies.	D2e	Ø	
 The proposed action may affect the water quality of any water bodies within or downstream of the site of the proposed action. 	E2h	Ø	
j. The proposed action may involve the application of pesticides or herbicides in or around any water body.	D2q, E2h	Ø	
k. The proposed action may require the construction of new, or expansion of existing,	D1a, D2d		

wastewater treatment facilities.

1. Other impacts:			
4. Impact on groundwater The proposed action may result in new or additional use of ground water, or may have the potential to introduce contaminants to ground water or an aquife (See Part 1. D.2.a, D.2.c, D.2.d, D.2.p, D.2.q, D.2.t) If "Yes", answer questions a - h. If "No", move on to Section 5.	∠ NC er.) 🗆	YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may require new water supply wells, or create additional demand on supplies from existing water supply wells.	D2c		
b. Water supply demand from the proposed action may exceed safe and sustainable withdrawal capacity rate of the local supply or aquifer. Cite Source:	D2c		
c. The proposed action may allow or result in residential uses in areas without water and sewer services.	D1a, D2c		
d. The proposed action may include or require wastewater discharged to groundwater.	D2d, E2l		
e. The proposed action may result in the construction of water supply wells in locations where groundwater is, or is suspected to be, contaminated.	D2c, E1f, E1g, E1h		
f. The proposed action may require the bulk storage of petroleum or chemical products over ground water or an aquifer.	D2p, E2l		
g. The proposed action may involve the commercial application of pesticides within 100 feet of potable drinking water or irrigation sources.	E2h, D2q, E2l, D2c		
h. Other impacts:			
			I
5. Impact on Flooding The proposed action may result in development on lands subject to flooding. (See Part 1. E.2) If "Yes", answer questions a - g. If "No", move on to Section 6.	□NC		YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may result in development in a designated floodway.	E2i		
b. The proposed action may result in development within a 100 year floodplain.	E2j	Ø	
c. The proposed action may result in development within a 500 year floodplain.	E2k		
d. The proposed action may result in, or require, modification of existing drainage patterns.	D2b, D2e	☑	
e. The proposed action may change flood water flows that contribute to flooding.	D2b, E2i, E2j, E2k	☑	
f. If there is a dam located on the site of the proposed action, is the dam in need of repair, or upgrade?	E1e		

g. Other impacts:			
6. Impacts on Air The proposed action may include a state regulated air emission source. (See Part 1. D.2.f., D,2,h, D.2.g) If "Yes", answer questions a - f. If "No", move on to Section 7.	✓NO		YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. If the proposed action requires federal or state air emission permits, the action may also emit one or more greenhouse gases at or above the following levels: i. More than 1000 tons/year of carbon dioxide (CO_2) ii. More than 3.5 tons/year of nitrous oxide (N_2O) iii. More than 1000 tons/year of carbon equivalent of perfluorocarbons (PFCs) iv. More than .045 tons/year of sulfur hexafluoride (SF_6) v. More than 1000 tons/year of carbon dioxide equivalent of hydrochloroflourocarbons (HFCs) emissions vi. 43 tons/year or more of methane	D2g D2g D2g D2g D2g D2g	00000	
b. The proposed action may generate 10 tons/year or more of any one designated hazardous air pollutant, or 25 tons/year or more of any combination of such hazardous air pollutants.	D2g		
c. The proposed action may require a state air registration, or may produce an emissions rate of total contaminants that may exceed 5 lbs. per hour, or may include a heat source capable of producing more than 10 million BTU's per hour.	D2f, D2g		
d. The proposed action may reach 50% of any of the thresholds in "a" through "c", above.	D2g		
e. The proposed action may result in the combustion or thermal treatment of more than 1 ton of refuse per hour.	D2s		
f. Other impacts:			
7. Impact on Plants and Animals The proposed action may result in a loss of flora or fauna. (See Part 1. E.2. If "Yes", answer questions a - j. If "No", move on to Section 8.	mq.)	□NO	∠ YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may cause reduction in population or loss of individuals of any threatened or endangered species, as listed by New York State or the Federal government, that use the site, or are found on, over, or near the site.	E2o	Ø	
b. The proposed action may result in a reduction or degradation of any habitat used by any rare, threatened or endangered species, as listed by New York State or the federal government.	E2o	Ø	
c. The proposed action may cause reduction in population, or loss of individuals, of any species of special concern or conservation need, as listed by New York State or the Federal government, that use the site, or are found on, over, or near the site.	E2p	Ø	
d. The proposed action may result in a reduction or degradation of any habitat used by any species of special concern and conservation need, as listed by New York State or	E2p	Ø	

e. The proposed action may diminish the capacity of a registered National Natural Landmark to support the biological community it was established to protect.	Е3с	Ø	
f. The proposed action may result in the removal of, or ground disturbance in, any portion of a designated significant natural community. Source:	E2n	☑	
g. The proposed action may substantially interfere with nesting/breeding, foraging, or over-wintering habitat for the predominant species that occupy or use the project site.	E2m	Ø	
h. The proposed action requires the conversion of more than 10 acres of forest, grassland or any other regionally or locally important habitat. Habitat type & information source:	E1b	Ø	
i. Proposed action (commercial, industrial or recreational projects, only) involves use of herbicides or pesticides.	D2q	Ø	
j. Other impacts:			
8. Impact on Agricultural Resources The proposed action may impact agricultural resources. (See Part 1. E.3.a. a If "Yes", answer questions a - h. If "No", move on to Section 9.	and b.)	✓NO	YES
	D.I.	3.7	
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may impact soil classified within soil group 1 through 4 of the NYS Land Classification System.	Part I	small impact	to large impact may
	Part I Question(s)	small impact may occur	to large impact may occur
NYS Land Classification System. b. The proposed action may sever, cross or otherwise limit access to agricultural land	Part I Question(s)	small impact may occur	to large impact may occur
NYS Land Classification System. b. The proposed action may sever, cross or otherwise limit access to agricultural land (includes cropland, hayfields, pasture, vineyard, orchard, etc). c. The proposed action may result in the excavation or compaction of the soil profile of	Part I Question(s) E2c, E3b E1a, Elb	small impact may occur	to large impact may occur
 NYS Land Classification System. b. The proposed action may sever, cross or otherwise limit access to agricultural land (includes cropland, hayfields, pasture, vineyard, orchard, etc). c. The proposed action may result in the excavation or compaction of the soil profile of active agricultural land. d. The proposed action may irreversibly convert agricultural land to non-agricultural uses, either more than 2.5 acres if located in an Agricultural District, or more than 10 	Part I Question(s) E2c, E3b E1a, Elb E3b	small impact may occur	to large impact may occur
 NYS Land Classification System. b. The proposed action may sever, cross or otherwise limit access to agricultural land (includes cropland, hayfields, pasture, vineyard, orchard, etc). c. The proposed action may result in the excavation or compaction of the soil profile of active agricultural land. d. The proposed action may irreversibly convert agricultural land to non-agricultural uses, either more than 2.5 acres if located in an Agricultural District, or more than 10 acres if not within an Agricultural District. e. The proposed action may disrupt or prevent installation of an agricultural land 	Part I Question(s) E2c, E3b E1a, Elb E3b E1b, E3a	small impact may occur	to large impact may occur
 b. The proposed action may sever, cross or otherwise limit access to agricultural land (includes cropland, hayfields, pasture, vineyard, orchard, etc). c. The proposed action may result in the excavation or compaction of the soil profile of active agricultural land. d. The proposed action may irreversibly convert agricultural land to non-agricultural uses, either more than 2.5 acres if located in an Agricultural District, or more than 10 acres if not within an Agricultural District. e. The proposed action may disrupt or prevent installation of an agricultural land management system. f. The proposed action may result, directly or indirectly, in increased development 	Part I Question(s) E2c, E3b E1a, Elb E3b E1b, E3a El a, E1b C2c, C3,	small impact may occur	to large impact may occur
 b. The proposed action may sever, cross or otherwise limit access to agricultural land (includes cropland, hayfields, pasture, vineyard, orchard, etc). c. The proposed action may result in the excavation or compaction of the soil profile of active agricultural land. d. The proposed action may irreversibly convert agricultural land to non-agricultural uses, either more than 2.5 acres if located in an Agricultural District, or more than 10 acres if not within an Agricultural District. e. The proposed action may disrupt or prevent installation of an agricultural land management system. f. The proposed action may result, directly or indirectly, in increased development potential or pressure on farmland. g. The proposed project is not consistent with the adopted municipal Farmland 	Part I Question(s) E2c, E3b E1a, Elb E3b E1b, E3a El a, E1b C2c, C3, D2c, D2d	small impact may occur	to large impact may occur

Impact on Aesthetic Resources The land use of the proposed action are obviously different from, or are in sharp contrast to, current land use patterns between the proposed project and a scenic or aesthetic resource. (Part 1. E.1.a, E.1.b, E.3.h.) If "Yes", answer questions a - g. If "No", go to Section 10.		o []YES	
s, see seemen question as get seemen a	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur	
a. Proposed action may be visible from any officially designated federal, state, or local scenic or aesthetic resource.	E3h			
b. The proposed action may result in the obstruction, elimination or significant screening of one or more officially designated scenic views.	E3h, C2b			
c. The proposed action may be visible from publicly accessible vantage points: i. Seasonally (e.g., screened by summer foliage, but visible during other seasons) ii. Year round	E3h			
d. The situation or activity in which viewers are engaged while viewing the proposed action is:i. Routine travel by residents, including travel to and from workii. Recreational or tourism based activities	E3h E2q, E1c			
e. The proposed action may cause a diminishment of the public enjoyment and appreciation of the designated aesthetic resource.	E3h			
f. There are similar projects visible within the following distance of the proposed project: 0-1/2 mile 1/2 -3 mile 3-5 mile 5+ mile	D1a, E1a, D1f, D1g			
g. Other impacts:				
10. Impact on Historic and Archeological Resources The proposed action may occur in or adjacent to a historic or archaeological resource. (Part 1. E.3.e, f. and g.) If "Yes", answer questions a - e. If "No", go to Section 11.	□no) [YES	
<i>y</i> ,	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur	
a. The proposed action may occur wholly or partially within, or substantially contiguous to, any buildings, archaeological site or district which is listed on or has been nominated by the NYS Board of Historic Preservation for inclusion on the State or National Register of Historic Places.	E3e	 		
b. The proposed action may occur wholly or partially within, or substantially contiguous to, an area designated as sensitive for archaeological sites on the NY State Historic Preservation Office (SHPO) archaeological site inventory.	E3f	Ø		
c. The proposed action may occur wholly or partially within, or substantially contiguous to, an archaeological site not included on the NY SHPO inventory.	E3g	Ø		

d. Other impacts:			
If any of the above (a-d) are answered "Moderate to large impact may e. occur", continue with the following questions to help support conclusions in Part 3:			
 The proposed action may result in the destruction or alteration of all or part of the site or property. 	E3e, E3g, E3f		
 The proposed action may result in the alteration of the property's setting or integrity. 	E3e, E3f, E3g, E1a, E1b		
iii. The proposed action may result in the introduction of visual elements which are out of character with the site or property, or may alter its setting.	E3e, E3f, E3g, E3h, C2, C3		
11. Impact on Open Space and Recreation The proposed action may result in a loss of recreational opportunities or a reduction of an open space resource as designated in any adopted municipal open space plan. (See Part 1. C.2.c, E.1.c., E.2.q.) If "Yes", answer questions a - e. If "No", go to Section 12.	✓ No	o [YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may result in an impairment of natural functions, or "ecosystem services", provided by an undeveloped area, including but not limited to stormwater storage, nutrient cycling, wildlife habitat.	D2e, E1b E2h, E2m, E2o, E2n, E2p		
b. The proposed action may result in the loss of a current or future recreational resource.	C2a, E1c, C2c, E2q		
c. The proposed action may eliminate open space or recreational resource in an area with few such resources.	C2a, C2c E1c, E2q		
d. The proposed action may result in loss of an area now used informally by the community as an open space resource.	C2c, E1c		
e. Other impacts:			
12. Impact on Critical Environmental Areas The proposed action may be located within or adjacent to a critical environmental area (CEA). (See Part 1. E.3.d) If "Yes", answer questions a - c. If "No", go to Section 13.	✓ No	o 🗌	YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may result in a reduction in the quantity of the resource or characteristic which was the basis for designation of the CEA.	E3d		
b. The proposed action may result in a reduction in the quality of the resource or characteristic which was the basis for designation of the CEA.	E3d		
c. Other impacts:			

13. Impact on Transportation The proposed action may result in a change to existing transportation systems (See Part 1. D.2.j) If "Yes", answer questions a - f. If "No", go to Section 14.	s. No	o 🔽	YES
y res y answer questions at j. y rice y go to section riv	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. Projected traffic increase may exceed capacity of existing road network.	D2j		
b. The proposed action may result in the construction of paved parking area for 500 or more vehicles.	D2j	Ø	
c. The proposed action will degrade existing transit access.	D2j	Ø	
d. The proposed action will degrade existing pedestrian or bicycle accommodations.	D2j		
e. The proposed action may alter the present pattern of movement of people or goods.	D2j		
f. Other impacts:		Ø	
	I.		
14. Impact on Energy The proposed action may cause an increase in the use of any form of energy. (See Part 1. D.2.k) If "Yes", answer questions a - e. If "No", go to Section 15.	∠ No	о 🗆	YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action will require a new, or an upgrade to an existing, substation.	D2k		
b. The proposed action will require the creation or extension of an energy transmission or supply system to serve more than 50 single or two-family residences or to serve a commercial or industrial use.	D1f, D1q, D2k		
c. The proposed action may utilize more than 2,500 MWhrs per year of electricity.	D2k		
d. The proposed action may involve heating and/or cooling of more than 100,000 square feet of building area when completed.	D1g		
e. Other Impacts:			
	l		
15. Impact on Noise, Odor, and Light The proposed action may result in an increase in noise, odors, or outdoor ligh (See Part 1. D.2.m., n., and o.) If "Yes", answer questions a - f. If "No", go to Section 16.	ting. 🔽 NC) [YES
	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action may produce sound above noise levels established by local regulation.	D2m		
b. The proposed action may result in blasting within 1,500 feet of any residence, hospital, school, licensed day care center, or nursing home.	D2m, E1d		
c. The proposed action may result in routine odors for more than one hour per day.	D2o		

d. The proposed action may result in light shining onto adjoining properties.	D2n	Ш	Ш
e. The proposed action may result in lighting creating sky-glow brighter than existing area conditions.	D2n, E1a		
f. Other impacts:			
16. Impact on Human Health The proposed action may have an impact on human health from exposure to new or existing sources of contaminants. (See Part 1.D.2.q., E.1. d. f. g. ar <i>If "Yes", answer questions a - m. If "No", go to Section 17.</i>	nd h.)		YES
	Relevant Part I Question(s)	No,or small impact may cccur	Moderate to large impact may occur
a. The proposed action is located within 1500 feet of a school, hospital, licensed day care center, group home, nursing home or retirement community.	E1d	Ø	
b. The site of the proposed action is currently undergoing remediation.	E1g, E1h	∠	
c. There is a completed emergency spill remediation, or a completed environmental site remediation on, or adjacent to, the site of the proposed action.	Elg, Elh	Ø	
d. The site of the action is subject to an institutional control limiting the use of the property (e.g., easement or deed restriction).	E1g, E1h	Ø	
e. The proposed action may affect institutional control measures that were put in place to ensure that the site remains protective of the environment and human health.	E1g, E1h	Ø	
f. The proposed action has adequate control measures in place to ensure that future generation, treatment and/or disposal of hazardous wastes will be protective of the environment and human health.	D2t	☑	
g. The proposed action involves construction or modification of a solid waste management facility.	D2q, E1f	Ø	
h. The proposed action may result in the unearthing of solid or hazardous waste.	D2q, E1f	Ø	
i. The proposed action may result in an increase in the rate of disposal, or processing, of solid waste.	D2r, D2s	Ø	
j. The proposed action may result in excavation or other disturbance within 2000 feet of a site used for the disposal of solid or hazardous waste.	E1f, E1g E1h	Ø	
k. The proposed action may result in the migration of explosive gases from a landfill site to adjacent off site structures.	E1f, E1g	Ø	
The proposed action may result in the release of contaminated leachate from the project site.	D2s, E1f, D2r	Ø	
m. Other impacts:			
	I.	1	

17. Consistency with Community Plans			
The proposed action is not consistent with adopted land use plans.			/ES
(See Part 1. C.1, C.2. and C.3.) If "Yes", answer questions a - h. If "No", go to Section 18.			
If Tes , unswer questions a - n. If Tvo , go to section To.	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
a. The proposed action's land use components may be different from, or in sharp contrast to, current surrounding land use pattern(s).	C2, C3, D1a E1a, E1b		
b. The proposed action will cause the permanent population of the city, town or village in which the project is located to grow by more than 5%.	C2		
c. The proposed action is inconsistent with local land use plans or zoning regulations.	C2, C2, C3		
d. The proposed action is inconsistent with any County plans, or other regional land use plans.	C2, C2		
e. The proposed action may cause a change in the density of development that is not supported by existing infrastructure or is distant from existing infrastructure.	C3, D1c, D1d, D1f, D1d, Elb		
f. The proposed action is located in an area characterized by low density development that will require new or expanded public infrastructure.	C4, D2c, D2d D2j		
g. The proposed action may induce secondary development impacts (e.g., residential or commercial development not included in the proposed action)	C2a		
h. Other:			
10.00 14.00 14.00 14.00			
18. Consistency with Community Character The proposed project is inconsistent with the existing community character. (See Part 1. C.2, C.3, D.2, E.3) If "Yes", answer questions a - g. If "No", proceed to Part 3.	✓NO) []	⁄ES
The proposed project is inconsistent with the existing community character.	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may occur
The proposed project is inconsistent with the existing community character. (See Part 1. C.2, C.3, D.2, E.3)	Relevant Part I	No, or small impact	Moderate to large impact may
The proposed project is inconsistent with the existing community character. (See Part 1. C.2, C.3, D.2, E.3) If "Yes", answer questions a - g. If "No", proceed to Part 3. a. The proposed action may replace or eliminate existing facilities, structures, or areas	Relevant Part I Question(s)	No, or small impact may occur	Moderate to large impact may
The proposed project is inconsistent with the existing community character. (See Part 1. C.2, C.3, D.2, E.3) If "Yes", answer questions a - g. If "No", proceed to Part 3. a. The proposed action may replace or eliminate existing facilities, structures, or areas of historic importance to the community. b. The proposed action may create a demand for additional community services (e.g.	Relevant Part I Question(s) E3e, E3f, E3g	No, or small impact may occur	Moderate to large impact may occur
The proposed project is inconsistent with the existing community character. (See Part 1. C.2, C.3, D.2, E.3) If "Yes", answer questions a - g. If "No", proceed to Part 3. a. The proposed action may replace or eliminate existing facilities, structures, or areas of historic importance to the community. b. The proposed action may create a demand for additional community services (e.g. schools, police and fire) c. The proposed action may displace affordable or low-income housing in an area where	Relevant Part I Question(s) E3e, E3f, E3g C4 C2, C3, D1f	No, or small impact may occur	Moderate to large impact may occur
The proposed project is inconsistent with the existing community character. (See Part 1. C.2, C.3, D.2, E.3) If "Yes", answer questions a - g. If "No", proceed to Part 3. a. The proposed action may replace or eliminate existing facilities, structures, or areas of historic importance to the community. b. The proposed action may create a demand for additional community services (e.g. schools, police and fire) c. The proposed action may displace affordable or low-income housing in an area where there is a shortage of such housing. d. The proposed action may interfere with the use or enjoyment of officially recognized	Relevant Part I Question(s) E3e, E3f, E3g C4 C2, C3, D1f D1g, E1a	No, or small impact may occur	Moderate to large impact may occur
The proposed project is inconsistent with the existing community character. (See Part 1. C.2, C.3, D.2, E.3) If "Yes", answer questions a - g. If "No", proceed to Part 3. a. The proposed action may replace or eliminate existing facilities, structures, or areas of historic importance to the community. b. The proposed action may create a demand for additional community services (e.g. schools, police and fire) c. The proposed action may displace affordable or low-income housing in an area where there is a shortage of such housing. d. The proposed action may interfere with the use or enjoyment of officially recognized or designated public resources. e. The proposed action is inconsistent with the predominant architectural scale and	Relevant Part I Question(s) E3e, E3f, E3g C4 C2, C3, D1f D1g, E1a C2, E3	No, or small impact may occur	Moderate to large impact may occur

, г	Agency Use Only [IfApplicable]
Project :	
Date :	

Full Environmental Assessment Form Part 3 - Evaluation of the Magnitude and Importance of Project Impacts and Determination of Significance

Part 3 provides the reasons in support of the determination of significance. The lead agency must complete Part 3 for every question in Part 2 where the impact has been identified as potentially moderate to large or where there is a need to explain why a particular element of the proposed action will not, or may, result in a significant adverse environmental impact.

Based on the analysis in Part 3, the lead agency must decide whether to require an environmental impact statement to further assess the proposed action or whether available information is sufficient for the lead agency to conclude that the proposed action will not have a significant adverse environmental impact. By completing the certification on the next page, the lead agency can complete its determination of significance.

Reasons Supporting This Determination:

To complete this section:

9
9
V
ed action so th
ant adverse
arge or where
impact pact were to
1

	Determination	on of Significance	- Type 1 and	Unlisted Actions	
SEQR Status:	✓ Type 1	Unlisted			
Identify portions of	EAF completed for this P	roject: Part 1	Part 2	✓ Part 3	

Upon review of the information recorded on this EAF, as noted, plus this additional support information						
and considering both the magnitude and importance of each identified potential impact, it is the conclusion of the Ulster County Legislature as lead agency that:						
A. This project will result in no significant adverse impacts on the environment, and, therefore, an environmental impact statement need not be prepared. Accordingly, this negative declaration is issued.						
B. Although this project could have a significant adverse impact on the environment, that impact will be avoided or substantially mitigated because of the following conditions which will be required by the lead agency:						
There will, therefore, be no significant adverse impacts from the project as conditioned, and, therefore, this conditioned negative declaration is issued. A conditioned negative declaration may be used only for UNLISTED actions (see 6 NYCRR 617.d). C. This Project may result in one or more significant adverse impacts on the environment, and an environmental impact statement must be prepared to further assess the impact(s) and possible mitigation and to explore alternatives to avoid or reduce those impacts. Accordingly, this positive declaration is issued.						
Name of Action: Ashokan Rail Trail						
Name of Lead Agency: Ulster County Legislature						
Name of Responsible Officer in Lead Agency: Kenneth J. Ronk, Jr.						
Title of Responsible Officer: Ulster County Legislature Chairman						
Signature of Responsible Officer in Lead Agency: Date: //-/7-17						
Signature of Responsible Officer in Lead Agency: Date: //-/7 Signature of Preparer (if different from Responsible Officer) Date: 10-25-2017						
For Further Information:						
Contact Person: Mr. Dennis Doyle, Director Ulster County Planning Department						
Address: 244 Fair Street, PO Box 1800, Kingston NY 12401						
Telephone Number: 845 340-3338						
E-mail: ddoy@co.ulster.ny.us						
For Type 1 Actions and Conditioned Negative Declarations, a copy of this Notice is sent to:						
Chief Executive Officer of the political subdivision in which the action will be principally located (e.g., Town / City / Village of) Other involved agencies (if any) Applicant (if any) Environmental Notice Bulletin: http://www.dec.ny.gov/enb/enb.html						



Barton & Loguidice, D.P.C.

Memo To: Project File Date: September 22, 2017

From: Thomas Baird, P.E. and

Corinne I. Steinmuller **Project No.:** 369.007.001

Environmental Scientist II

Subject: Threatened and Endangered Species Habitat Assessment

Ashokan Rail Trail

Project Area and Description

Barton & Loguidice, D.P.C. (B&L), has been retained by Ulster County to provide preliminary and final design services for the proposed Ashokan recreational trail located along the County-owned 11.5 mile abandoned railroad corridor on the northern shore of the Ashokan Reservoir spanning from Milepost K10 (Basin Road in West Hurley) to Milepost K21.5 (Route 28A overpass in Boiceville).

The project includes repurposing of the existing ballast, removal of rail, rail hardware, and deteriorated crossote rail ties, construction of two pedestrian bridges, and maintenance to existing culvert structures. The location of the project area is shown on the enclosed Figures 1 and 2, aerial and topographic mapping respectively. The project corridor can also be found on the USGS 7 ½-minute Kingston West, Ashokan, West Shokan, Bearsville, and Phoenicia quadrangles between 42° 0'20.87"N, 74°16'16.63"W and 41°59'5.60"N, 74° 5'13.93"W (NAD 83).

Areas adjacent to the project corridor consist of residential and commercial property to the north associated with NYS Route 28. To the south of the corridor, the Ashokan Reservoir serves as a drinking water source for New York City and is recreationally limited to fishing and non-motorized boat usage. The railway itself travels through mature mid-successional forest and will cross the Esopus Creek on a new bridge on the western end of the proposed trail.

Federally Protected Species

The U.S. Fish and Wildlife Service (USFWS) New York Field Office's website was reviewed to determine whether any federally listed endangered, threatened, or candidate species are known to inhabit the proposed project area. The USFWS' Information for Planning and Consulation (IPaC) System reported three federally protected species that could potentially inhabit the project corridor: the Indiana bat (*Myotis sodalis* – Endangered), the northern long-eared bat (*Myotis septentrionalis* – Threatened), and the bog turtle (*Clemmys muhlenbergii* – Threatened). A printout of the IPaC results is included as Attachment A.

Page 2



Critical Habitat

A review of designated critical habitat areas within New York State was completed. No such areas exist within or adjacent to the project area.

New York State Protected Species

The Natural Heritage Program (NHP) was contacted for information regarding the reported presence of any endangered species, threatened species, species of special concern, or significant natural communities within or adjacent to the project corridor. A response was received from the NHP on July 26, 2016, which indicated three records of rare or state-listed animals or plants and significant natural communities at the site or in its immediate vicinity. The bald eagle (*Haliaeetus leucocephalus*- Threatened) was identified to have nested within 400 feet of the project corridor. An Indiana bat maternity colony was identified within 250 feet of the project corridor. Additionally, a high quality occurrence of an uncommon community type, a bluestone vernal pool, was identified .5 miles east of the corridor. The NHP's response letter is included for review as Attachment B.

Availability of Suitable Habitat

A habitat assessment of the project corridor was completed by staff of B&L's Ecology Group on June 28-29 and July 7, 2016. Proposed access road sites were assessed on May 17, 2017. The main objective of this habitat assessment was to identify the presence of any state or federally protected species within or adjacent to the project corridor, or the presence of suitable habitat for any of the reported species.

Northern long-eared and Indiana bats

These bat species select roosting trees based on the tree's location, position within the landscape, bark characteristics, and ability to provide cavities or crevices. Suitable roosting and foraging habitat for the bats includes mixed age stands of trees greater than 3" diameter at breast height (DBH), with foraging habitat containing areas of open water. These habitat requirements were observed within and adjacent to the proposed project corridor. In accordance with the 2016 Range-wide Indiana Bat Summer Survey Guidelines (this document applies to both Indiana bat and northern long-eared bats), most trees greater than 3" DBH are considered potential habitat for the northern long-eared bats, and greater than 4" DBH for the Indiana bat. The dominant tree species observed within the project corridor include: red maple (Acer rubrum), striped maple (Acer pensylvanicum), shagbark hickory (Carya ovata), silver maple (Acer saccharinum), northern red oak (*Quercus rubra*), eastern white pine (*Pinus strobus*), and American beech (Fagus grandifolia). Approximately 9.2 acres of woody vegetation, including shrubs <3" intermixed with larger DBH trees, are proposed for clearing. In accordance with the aforementioned USFWS resources, trees greater than 3" DBH requiring removal are to be cut between October 1st and March 31st during the conservation cutting window timelines. Project photographs showing the characteristics of the Ashokan Rail Trail project corridor are included as Attachment C.

Page 3



Bald Eagle Review

The bald eagle was removed from the federal Endangered Species list in 2007, but is still afforded federal protection under the Bald and Golden Eagle Protection Act (BGEPA) and state protection under the Environmental Conservation Law. Accordingly, the project areas were assessed to determine whether potential impacts to this species may occur. During coordination with the NHP, breeding bald eagles were reported within 400 feet of the project corridor. A review of the 2000-2005 New York State Breeding Bird Atlas Survey (BBA) was also completed. Historical sightings of bald eagles were reported for the project corridor. A pair holding territory were reported for block 5664B, a singing male present in block 5664A, and nest with young in 5564B. Results of this record review are included as Attachment D. See Discussion and Effect Determination for further information.

Breeding Bird Atlas

During the review of Survey Blocks 5764A, 5664B, 5665D, 5664A, and 5564B of the 2000-2005 BBA, one NYS Threatened species and six NYS Species of Special Concern were identified as being observed near the project corridor. Table 1, below, lists bird species identified by the BBA Survey Blocks mentioned above to potentially inhabit the project corridor. Results of the Breeding Bird Atlas query are included as Attachment D.

NYSDEC Nature Explorer

Review of the NYSDEC Nature Explorer query resulted in restricted species. It is presumed these species are those reported by the NYNHP. Results of the Nature Explorer query are included as Attachment E.

Page 4



Table 1: 2000-2005 New York State Breeding Bird Atlas Results- Ashokan Rail Trail						
Species Name	Survey Block	Behavior Code*	NYS Legal Status	Suitable Habitat	Suitable Habitat Within proposed areas of disturbance?	
Osprey (Pandeon haliaetus)	5764A, 5664B	X1	Special Concern	Fish dependent; located near Adirondack lakes, rivers, and wetlands. Nest at the top of dead trees or artificial nesting platforms. While these characteristics are abundant surrounding these project areas, only limited impacts are expected to these habitats due to noise during construction.	Yes	
Bald eagle (Haliaeetus leucocephalus)	5664B, 5664A, 5564B	T2, S2, NY	Threatened	Bald eagles require large, undisturbed open-water areas such as rivers or lakes. Nests are typically built along the edge of these large waterbodies, in conifer or deciduous trees with large branches and open crowns. Observed within 400' of proposed disturbed area.	Yes	
Red-shouldered hawk (Buteo lineatus)	5764A, 5664B, 5665D, 5564B	T2, D2, FY, X1	Special Concern	Forest birds that prefer an open sub-canopy for hunting. Can be found in suburban areas with mixed forest and housing.	Yes	
American bittern (Botaurus lentiginosus)	5664B	P2	Special Concern	Shallow, freshwater marshes. Tend to stay hidden among dense vegetation. Freshwater wetland / marshes avoided by re-alignment of trail	No	
Sharp-shinned hawk (Accipiter striatus)	5664B, 5564B	T2, X1	Special Concern	Birds of the forest and forest edge and are not found in areas where trees are scarce, except during migration. During the breeding season this hawk can be found in dense protected, forested stands which often contain con	Yes	
Whip-poor-will (Caprimulgus vociferos)	5664B, 5664A	D2, S2	Special Concern	Forests with open understory. Found in both deciduous and deciduous pine mix. Nest on forest floor and are strictly nocturnal.	No	
Common nighthawk (Chordeiles minor)	5664B	X1	Special Concern	Nest on bare soil and/or rock in forest clearings, but have also been known to nest on gravel rooftops.	No	

^{*} X1= Species observed in possible nesting habitat, but no other indication of breeding noted; singing male(s) present (or breeding calls heard) in breeding season. T2= Pair apparently holding territory. In addition to territorial singing, chasing of other individuals of same species often marks a territory. S2= Singing male present (or breeding calls heard). NY= Nest with young. FY= Adults with food for young. D2= Courtship and display, agitated behavior or anxiety calls suggesting probable presence of nearby nest or young.

Page 5



Discussion and Effect Determinations

Based on the site observations documented during the habitat assessment for the proposed Ashokan Rail Trail, potential effects to suitable habitats for the state or federal protected species listed for the project corridor are anticipated as discussed below.

Indiana and northern long-eared bats

Suitable bat roosting habitat was identified adjacent to the project corridor. Tree removal will be required in certain overgrown sections of trail, to remove dead and stressed Ash trees, and several areas where trees inhibit drainage or pose a threat to trail users. Tree removal required as part of this project will be completed during the Time of Year Conservation Cutting Window: October 1st to March 31st. To assist with USFWS' coordination, Phase 1 Summer Habitat Assessment forms are included in Attachment F. By adhering to the Conservation Cutting Window timelines as a protective measure, the proposed project is recommended to have a determination of May Affect, Not Likely to Adversely Affect the Indiana or northern long-eared bats. Additional Best Management Practices (BMPs) will be utilized during the duration of the project to limit impacts to freshwater resources adjacent to the project areas.

Bog turtle

The bog turtle, the smallest of the emydid turtles, spends much of the time buried in the mud and therefore has a reputation for being secretive. While they prefer fens, highly acidic wetlands and areas of soft, deep mud are considered suitable habitat. Several wetland complexes are adjacent to, but not within, the proposed areas of disturbance for the project. Two wetland complexes will be directly impacted as a result of the project. Field delineated Wetlands K and L, identified as correspondent to NYSDEC Mapped wetland AS-20, were emergent in nature but did not contain the deep mucky soils required by this species or microtopographic relief for basking. Additionally, a large patch of common reed (*Phragmites australis*) was noted as dominant which due to plant density prohibits basking. The other field delineated wetland to be impacted, identified as Wetland O, was also emergent but shaded over by the upland tree canopy, lacking the necessary sunlight and microtopographic relief for basking. Additionally, the soils were restricted at 12 inches with the presence of ballast. No impacts are expected to other wetlands delineated within the corridor. Therefore, a determination of No Effect is recommended for this threatened species.

Bald Eagle

Bald eagles prefer habitat along large bodies of water and shoreline area. The project corridor is located within close proximity to the Ashokan Reservoir. Additionally, a confirmed nest with young was reported by the BBA as well as the New York City Department of Environmental Protection and the NYNHP. It is understood that impacts may occur to this species as a result of construction noises during the nesting season. Therefore, a determination of May Affect, Not Likely to Adversely Affect is recommended for this threatened species. To avoid impact and

Page 6



necessity for a BGEPA permit, it is recommended that construction that will occur within sight or 660 feet of a nest occur during the non-breeding season, from mid-September to December.

Breeding Bird Atlas Species

As described in Table 1, suitable habitat was identified for all species identified by the BBA within the corridor except for the whip poor will and common nighthawk. Both species rely on an open understory and/or clearings for nesting habitat. The corridor was largely grown up with a shrubby understory and a determination of No Effect is recommended for these species due to lack of suitable habitat.

The remaining species may be impacted by construction noise and disturbance. However, this will be temporary in nature and will not affect the habitat quality long term. A May Affect, Not Likely to Adversely Affect determination is recommended for these species.


In addition, no observations of other protected species, unique plant assemblages, or significant natural communities were noted within or adjacent to the project limits. A Species Conclusion Table is included as Attachment G to summarize the results and determinations of this assessment.

CIS/ Attachments

Figure 1 Aerial Project Corridor Map



Figure 2 Topographic Project Corridor Map



Attachment A

U.S. Fish and Wildlife Service Information for Planning and Consultation (IPaC) System Results



United States Department of the Interior

FISH AND WILDLIFE SERVICE

New York Ecological Services Field Office 3817 Luker Road Cortland, NY 13045-9349

Phone: (607) 753-9334 Fax: (607) 753-9699 http://www.fws.gov/northeast/nyfo/es/section7.htm



April 25, 2017

In Reply Refer To:

Consultation Code: 05E1NY00-2016-SLI-1925

Event Code: 05E1NY00-2017-E-05302

Project Name: Ashokan Rail Trail

Subject: Updated list of threatened and endangered species that may occur in your proposed

project location, and/or may be affected by your proposed project

To Whom It May Concern:

The enclosed species list identifies threatened, endangered, proposed and candidate species, as well as proposed and final designated critical habitat, that may occur within the boundary of your proposed project and/or may be affected by your proposed project. The species list fulfills the requirements of the U.S. Fish and Wildlife Service (Service) under section 7(c) of the Endangered Species Act (ESA) of 1973, as amended (16 U.S.C. 1531 et seq.). This list can also be used to determine whether listed species may be present for projects without federal agency involvement. New information based on updated surveys, changes in the abundance and distribution of species, changed habitat conditions, or other factors could change this list.

Please feel free to contact us if you need more current information or assistance regarding the potential impacts to federally proposed, listed, and candidate species and federally designated and proposed critical habitat. Please note that under 50 CFR 402.12(e) of the regulations implementing section 7 of the ESA, the accuracy of this species list should be verified after 90 days. This verification can be completed formally or informally as desired. The Service recommends that verification be completed by visiting the ECOS-IPaC site at regular intervals during project planning and implementation for updates to species lists and information. An updated list may be requested through the ECOS-IPaC system by completing the same process used to receive the enclosed list. If listed, proposed, or candidate species were identified as potentially occurring in the project area, coordination with our office is encouraged. Information on the steps involved with assessing potential impacts from projects can be found at: http://www.fws.gov/northeast/nyfo/es/section7.htm

Please be aware that bald and golden eagles are protected under the Bald and Golden Eagle Protection Act (16 U.S.C. 668 et seq.), and projects affecting these species may require development of an eagle conservation plan (

http://www.fws.gov/windenergy/eagle_guidance.html). Additionally, wind energy projects should follow the Services wind energy guidelines (http://www.fws.gov/windenergy/) for minimizing impacts to migratory birds and bats.

Guidance for minimizing impacts to migratory birds for projects including communications towers (e.g., cellular, digital television, radio, and emergency broadcast) can be found at: http://www.fws.gov/migratorybirds/CurrentBirdIssues/Hazards/towers/towers.htm; http://www.towerkill.com; and

http://www.fws.gov/migratorybirds/CurrentBirdIssues/Hazards/towers/comtow.html.

We appreciate your concern for threatened and endangered species. The Service encourages Federal agencies to include conservation of threatened and endangered species into their project planning to further the purposes of the ESA. Please include the Consultation Tracking Number in the header of this letter with any request for consultation or correspondence about your project that you submit to our office.

Attachment(s):

Official Species List

Official Species List

This list is provided pursuant to Section 7 of the Endangered Species Act, and fulfills the requirement for Federal agencies to "request of the Secretary of the Interior information whether any species which is listed or proposed to be listed may be present in the area of a proposed action".

This species list is provided by:

New York Ecological Services Field Office 3817 Luker Road Cortland, NY 13045-9349 (607) 753-9334

Project Summary

Consultation Code: 05E1NY00-2016-SLI-1925

Event Code: 05E1NY00-2017-E-05302

Project Name: Ashokan Rail Trail

Project Type: TRANSPORTATION

Project Description: Barton & Loguidice, D.P.C. (B&L) has been retained by Ulster County

for engineering design services for the proposed Ashokan Rail Trail. The proposed action includes the creation of an 11.5 mile recreational trail corridor on a former rail line north of the Ashokan Reservoir. The project includes repurposing the existing ballast, removal of rail ties, creation of

trailheads, and maintenance to existing culvert structures.

Project Location:

Approximate location of the project can be viewed in Google Maps: https://www.google.com/maps/place/41.983830714078586N74.26007196592603W



Counties: Ulster, NY

Endangered Species Act Species

There is a total of 3 threatened, endangered, or candidate species on your species list. Species on this list should be considered in an effects analysis for your project and could include species that exist in another geographic area. For example, certain fish may appear on the species list because a project could affect downstream species. See the "Critical habitats" section below for those critical habitats that lie wholly or partially within your project area. Please contact the designated FWS office if you have questions.

Mammals

NAME STATUS

Indiana Bat (Myotis sodalis) Endangered

No critical habitat has been designated for this species. Species profile: https://ecos.fws.gov/ecp/species/5949

Northern Long-eared Bat (Myotis septentrionalis) Threatened

No critical habitat has been designated for this species. Species profile: https://ecos.fws.gov/ecp/species/9045

Reptiles

NAME STATUS

Bog Turtle (Clemmys muhlenbergii) Threatened

Population: Wherever found, except GA, NC, SC, TN, VA No critical habitat has been designated for this species. Species profile: https://ecos.fws.gov/ecp/species/6962

Critical habitats

There are no critical habitats within your project area.

Attachment B

Natural Heritage Program (NHP) Response

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION Division of Fish, Wildlife & Marine Resources New York Natural Heritage Program

625 Broadway, 5th Floor, Albany, New York 12233-4757

Phone: (518) 402-8935 • Fax: (518) 402-8925

Website: www.dec.ny.gov

July 26, 2016

Corinne I. Steinmuller Barton & Loguidice, D.P.C. 10 Airline Drive, Suite 200 Albany, NY 12205

Re: Ashokan Rail Trail (File: 369.007.001)

Town/City: Hurley, Olive. County: Ulster.

Dear Corinne Steinmuller:

In response to your recent request, we have reviewed the New York Natural Heritage Program database with respect to the above project.

Enclosed is a report of rare or state-listed animals and plants, and significant natural communities that our database indicates occur, or may occur, on your site or in the immediate vicinity of your site.

For most sites, comprehensive field surveys have not been conducted; the enclosed report only includes records from our database. We cannot provide a definitive statement as to the presence or absence of all rare or state-listed species or significant natural communities. Depending on the nature of the project and the conditions at the project site, further information from on-site surveys or other sources may be required to fully assess impacts on biological resources.

Our database is continually growing as records are added and updated. If this proposed project is still under development one year from now, we recommend that you contact us again so that we may update this response with the most current information.

The presence of the plants and animals identified in the enclosed report may result in this project requiring additional review or permit conditions. For further guidance, and for information regarding other permits that may be required under state law for regulated areas or activities (e.g., regulated wetlands), please contact the appropriate NYS DEC Regional Office, Division of Environmental Permits, as listed at www.dec.ny.gov/about/39381.html.

Sincerely,

Andrea Chaloux

Environmental Review Specialist New York Natural Heritage Program



The following state-listed animals have been documented at your project site, or in its vicinity.

The following list includes animals that are listed by NYS as Endangered, Threatened, or Special Concern; and/or that are federally listed or are candidates for federal listing.

For information about any permit considerations for your project, please contact the Permits staff at the NYSDEC Region 3 Office at dep.r3@dec.ny.gov, (845) 256-3054. For information about potential impacts of your project on these species, and how to avoid, minimize, or mitigate any impacts, contact the Region 3 Wildlife staff at Wildlife.R3@dec.ny.gov, (845) 256-3098.

The following species have been documented at your project site, or within 1 mile of the project site. Individual animals may travel 1 mile from documented locations.

COMMON NAME SCIENTIFIC NAME NY STATE LISTING FEDERAL LISTING

Birds

Bald Eagle Haliaeetus leucocephalus Threatened 1715, 14038, 10989

Breeding -- Breeding Bald Eagles are using an area through which the project site is proposed, and several Bald Eagle nests have been documented near the proposed project site, including one nest within 400 feet of the proposed project site.

The following species have been documented within 250 feet of the project site. Individual animals may travel 2.5 miles from documented locations.

COMMON NAME SCIENTIFIC NAME NY STATE LISTING FEDERAL LISTING

Mammals

Indiana Bat Myotis sodalis Endangered Endangered 11652

Maternity colony

This report only includes records from the NY Natural Heritage database. For most sites, comprehensive field surveys have not been conducted, and we cannot provide a definitive statement as to the presence or absence of all rare or state-listed species. Depending on the nature of the project and the conditions at the project site, further information from on-site surveys or other sources may be required to fully assess impacts on biological resources.

If any rare plants or animals are documented during site visits, we request that information on the observations be provided to the New York Natural Heritage Program so that we may update our database.

Information about many of the listed animals in New York, including habitat, biology, identification, conservation, and management, are available online in Natural Heritage's Conservation Guides at www.guides.nynhp.org, and from NYSDEC at www.dec.ny.gov/animals/7494.html.

7/26/2016 Page 1 of 1



Report on Rare Animals, Rare Plants, and Significant Natural Communities

The following rare plants, rare animals, and significant natural communities have been documented in the vicinity of your project site.

We recommend that potential onsite and offsite impacts of the proposed project on these species or communities be addressed as part of any environmental assessment or review conducted as part of the planning, permitting and approval process, such as reviews conducted under SEQR. Field surveys of the project site may be necessary to determine the status of a species at the site, particularly for sites that are currently undeveloped and may still contain suitable habitat. Final requirements of the project to avoid, minimize, or mitigate potential impacts are determined by the lead permitting agency or the government body approving the project.

The following significant natural communities are considered significant from a statewide perspective by the NY Natural Heritage Program. They are either occurrences of a community type that is rare in the state, or a high-quality example of a more common community type. By meeting specific, documented criteria, the NY Natural Heritage Program considers these community occurrences to have high ecological and conservation value.

COMMON NAME SCIENTIFIC NAME NY STATE LISTING HERITAGE CONSERVATION STATUS

Wetland/Aquatic Communities

Vernal Pool

High-quality Occurrence of Uncommon Community Type

Bluestone, 0.5 mi east of the project site: This is a moderate-size vernal pool complex in good condition within a large natural landscape in very good condition.

13052

This report only includes records from the NY Natural Heritage database. For most sites, comprehensive field surveys have not been conducted, and we cannot provide a definitive statement as to the presence or absence of all rare or state-listed species. Depending on the nature of the project and the conditions at the project site, further information from on-site surveys or other sources may be required to fully assess impacts on biological resources.

If any rare plants or animals are documented during site visits, we request that information on the observations be provided to the New York Natural Heritage Program so that we may update our database.

Information about many of the rare animals and plants in New York, including habitat, biology, identification, conservation, and management, are available online in Natural Heritage's Conservation Guides at www.guides.nynhp.org, from NatureServe Explorer at www.natureserve.org/explorer, and from USDA's Plants Database at http://plants.usda.gov/index.html (for plants).

Information about many of the natural community types in New York, including identification, dominant and characteristic vegetation, distribution, conservation, and management, is available online in Natural Heritage's Conservation Guides at www.guides.nynhp.org. For descriptions of all community types, go to www.dec.ny.gov/animals/97703.html for Ecological Communities of New York State.

7/26/2016 Page 1 of 1

Attachment C Project Corridor Photographs



Photo 1. Typical forested section adjacent to corridor.



Photo 2. Corridor looking west.



Photo 3. Corridor looking south.




Photo 4. Ashokan Reservoir, looking south.




Photo 5. Bank of Reservoir immediately south of corridor.



Photo 6. Corridor looking north to causeway.



Photo 7. Various tracks in mud at causeway; toe of slope from corridor.



Photo 8. View downslope looking north of corridor.



Photo 9. View looking west at proposed Espopus crossing. "Boiceville Trestle" destroyed by Tropical Storms Irene and Lee.



Photo 10. Wetland resource north of corridor, just east of Espopus crossing. Outside of ROW/proposed work.



Photo 11. Looking southeast from corridor at Reservoir.



Photo 12. Wetland K/L (NYSDEC AS-20), to be impacted.



Photo 13. Wetland K/L to be impacted. Corridor continues straight through (see people). Note large Phragmites patch on right hand side.



Photo 14. Wetland O, to be impacted. Note heavy canopy.



 $Photo\ 15.\ Corridor\ on\ western\ side\ of\ Espopus,\ looking\ east.$



Photo 16. Patch of knotweed on western bank of Esopus at crossing.



Photo 17. Existing access road, to receive a layer of stone dust.



Photo 18. Existing access road, to receive a layer of stone dust.



Photo 19. Potential access site, looking toward NYS Route 28.



Photo 20. Potential access site, looking toward rail.



 $Photo\ 21.\ Former\ access\ road\ to\ be\ improved.$



 $Photo\ 22.\ Former\ access\ road\ to\ be\ improved.$



Photo 23. Potential business access site (Hotel Dylan).



Photo 24. Potential business access site (Hotel Dylan).



Photo 25. Potential business access site (Hotel Dylan).

Attachment D

2000-2005 New York State Breeding Bird Atlas Survey Results

List of Species Breeding in Atlas Block 5764A

Common Name	Scientific Name	Behavior Code	<u>Date</u>	NY Legal Status
Canada Goose	Branta canadensis	FL	6/30/2003	Game Species
Wood Duck	Aix sponsa	FL	7/12/2003	Game Species
Mallard	Anas platyrhynchos	FL	6/17/2004	Game Species
Ruffed Grouse	Bonasa umbellus	X1	7/12/2003	Game Species
Wild Turkey	Meleagris gallopavo	FL	8/9/2002	Game Species
Great Blue Heron	Ardea herodias	NY	7/7/2002	Protected
Green Heron	Butorides virescens	NY	6/17/2004	Protected
Turkey Vulture	Cathartes aura	NY	6/30/2004	Protected
Osprey	Pandion haliaetus	X1	<mark>//2004</mark>	Protected-Special Concern
Red-shouldered Hawk	Buteo lineatus	X1	7/5/2002	Protected-Special Concern
Broad-winged Hawk	Buteo platypterus	X1	6/30/2003	Protected
Red-tailed Hawk	Buteo jamaicensis	FL	6/17/2004	Protected
Killdeer	Charadrius vociferus	NE	6/3/2003	Protected
Spotted Sandpiper	Actitis macularius	X1	6/30/2003	Protected
American Woodcock	Scolopax minor	D2	4/28/2003	Game Species
Mourning Dove	Zenaida macroura	FL	6/30/2003	Protected
Yellow-billed Cuckoo	Coccyzus americanus	S2	//2004	Protected
Black-billed Cuckoo	Coccyzus erythropthalmus	T2	8/15/2003	Protected
Great Horned Owl	Bubo virginianus	X1	6/26/2003	Protected
Chimney Swift	Chaetura pelagica	P2	6/30/2003	Protected
Ruby-throated Hummingbird	Archilochus colubris	P2	6/17/2004	Protected
Belted Kingfisher	Megaceryle alcyon	P2	7/5/2002	Protected
Red-bellied Woodpecker	Melanerpes carolinus	FL	6/17/2004	Protected
Downy Woodpecker	Picoides pubescens	B2	6/17/2004	Protected

Hairy Woodpecker	Picoides villosus	X1	7/5/2002	Protected
Northern Flicker	Colaptes auratus	FY	7/3/2002	Protected
Pileated Woodpecker	Dryocopus pileatus	B2	4/28/2003	
Eastern Wood-Pewee	Contopus virens	D2	8/9/2002	Protected
Acadian Flycatcher	Empidonax virescens	P2	6/3/2003	Protected
Alder Flycatcher	Empidonax alnorum	X1	8/9/2002	Protected
Willow Flycatcher	Empidonax traillii	X1	8/15/2003	
Least Flycatcher	Empidonax minimus	ON	6/30/2003	
Eastern Phoebe	Sayornis phoebe	D2	8/9/2002	Protected
Great Crested Flycatcher	Myiarchus crinitus	D2	6/17/2004	Protected
Eastern Kingbird	Tyrannus tyrannus	FY	6/30/2003	Protected
Yellow-throated Vireo	Vireo flavifrons	S2	//2004	Protected
Blue-headed Vireo	Vireo solitarius	X1	7/5/2002	Protected
Warbling Vireo	Vireo gilvus	T2	6/30/2003	Protected
Red-eyed Vireo	Vireo olivaceus	T2	6/3/2003	Protected
Blue Jay	Cyanocitta cristata	FL	7/8/2003	Protected
American Crow	Corvus brachyrhynchos	FL	7/12/2003	Game Species
Tree Swallow	Tachycineta bicolor	P2	6/17/2004	Protected
Northern Rough- winged Swallow	Stelgidopteryx serripennis	FL	7/12/2003	Protected
Bank Swallow	Riparia riparia	NY	7/12/2003	Protected
Black-capped Chickadee	Poecile atricapillus	FY	7/12/2003	Protected
Tufted Titmouse	Baeolophus bicolor	FY	6/3/2003	Protected
White-breasted Nuthatch	Sitta carolinensis	S2	7/7/2002	Protected
Carolina Wren	Thryothorus ludovicianus	S2	6/17/2004	Protected
House Wren	Troglodytes aedon	NY	6/17/2004	Protected
Winter Wren	Troglodytes troglodytes	X1	6/26/2003	Protected

Blue-gray Gnatcatcher	Polioptila caerulea	FL	8/15/2003	Protected
Hermit Thrush	Catharus guttatus	X1	7/12/2003	Protected
Wood Thrush	Hylocichla mustelina	D2	7/3/2002	Protected
American Robin	Turdus migratorius	FY	6/26/2003	Protected
Gray Catbird	Dumetella carolinensis	FY	7/3/2002	Protected
Northern Mockingbird	Mimus polyglottos	B2	6/17/2004	Protected
Brown Thrasher	Toxostoma rufum	X1	7/12/2003	Protected
European Starling	Sturnus vulgaris	FL	6/17/2004	Unprotected
Cedar Waxwing	Bombycilla cedrorum	FL	7/3/2002	Protected
Yellow Warbler	Dendroica petechia	T2	6/17/2004	Protected
Black-throated Green Warbler	Dendroica virens	S2	6/26/2003	Protected
Pine Warbler	Dendroica pinus	S2	//2004	Protected
Prairie Warbler	Dendroica discolor	FL	7/8/2003	Protected
Black-and-white Warbler	Mniotilta varia	S2	7/7/2002	Protected
American Redstart	Setophaga ruticilla	P2	6/3/2003	Protected
Worm-eating Warbler	Helmitheros vermivorum	FL	7/5/2002	Protected
Ovenbird	Seiurus aurocapilla	FL	6/26/2003	Protected
Louisiana Waterthrush	Seiurus motacilla	X1	6/3/2003	Protected
Common Yellowthroat	Geothlypis trichas	FY	7/3/2002	Protected
Eastern Towhee	Pipilo erythrophthalmus	FL	8/15/2003	Protected
Chipping Sparrow	Spizella passerina	FY	7/12/2003	Protected
Clay-colored Sparrow	Spizella pallida	FL	7/12/2003	Protected
Song Sparrow	Melospiza melodia	FY	6/17/2004	Protected
Scarlet Tanager	Piranga olivacea	T2	7/8/2003	Protected
Northern Cardinal	Cardinalis cardinalis	FL	7/12/2003	Protected
Rose-breasted Grosbeak	Pheucticus Iudovicianus	T2	7/3/2002	Protected

Indigo Bunting	Passerina cyanea	FY	7/12/2003	Protected
Red-winged Blackbird	Agelaius phoeniceus	FL	7/12/2003	Protected
Common Grackle	Quiscalus quiscula	FL	6/17/2004	Protected
Brown-headed Cowbird	Molothrus ater	D2	6/26/2003	Protected
Baltimore Oriole	Icterus galbula	FL	7/5/2002	Protected
Purple Finch	Carpodacus purpureus	X1	6/30/2003	Protected
House Finch	Carpodacus mexicanus	FL	7/12/2003	Protected
American Goldfinch	Spinus tristis	ON	7/31/2003	Protected
House Sparrow	Passer domesticus	ON	7/8/2003	Unprotected

List of Species Breeding in Atlas Block 5664B					
Common Name	Scientific Name	Behavior Code	<u>Date</u>	<u>NY Legal</u> <u>Status</u>	
Canada Goose	Branta canadensis	FL	6/20/2002	Game Species	
Wood Duck	Aix sponsa	FL	//2003	Game Species	
American Black Duck	Anas rubripes	X1	6/20/2002	Game Species	
Mallard	Anas platyrhynchos	FL	7/10/2002	Game Species	
Common Merganser	Mergus merganser	P2	//2003	Game Species	
Ruffed Grouse	Bonasa umbellus	FL	6/10/2002	Game Species	
Wild Turkey	Meleagris gallopavo	FL	7/22/2002	Game Species	
American Bittern	Botaurus lentiginosus	P2	8/15/2003	Protected-Special Concern	
Great Blue Heron	Ardea herodias	T2	5/15/2004	Protected	
Green Heron	Butorides virescens	S2	//2003	Protected	
Turkey Vulture	Cathartes aura	X1	6/10/2002	Protected	
Osprey	Pandion haliaetus	X1	6/7/2003	Protected-Special Concern	
Bald Eagle	Haliaeetus	T2	7/21/2003	Threatened	

	leucocephalus			
Sharp-shinned Hawk	Accipiter striatus	T2	7/16/2003	Protected-Special Concern
Red-shouldered Hawk	Buteo lineatus	D2	3/24/2002	Protected-Special Concern
Broad-winged Hawk	Buteo platypterus	P2	4/11/2002	Protected
Red-tailed Hawk	Buteo jamaicensis	D2	5/15/2003	Protected
American Kestrel	Falco sparverius	X1	5/31/2003	Protected
Virginia Rail	Rallus limicola	FL	7/13/2003	Game Species
Killdeer	Charadrius vociferus	T2	4/27/2002	Protected
Spotted Sandpiper	Actitis macularius	S2	//2003	Protected
American Woodcock	Scolopax minor	D2	3/17/2003	Game Species
Mourning Dove	Zenaida macroura	B2	4/26/2004	Protected
Yellow-billed Cuckoo	Coccyzus americanus	S2	6/10/2002	Protected
Eastern Screech-Owl	Megascops asio	X1	4/2/2003	Protected
Great Horned Owl	Bubo virginianus	S2	1/20/2002	Protected
Barred Owl	Strix varia	FL	8/9/2004	Protected
Common Nighthawk	Chordeiles minor	X1	5/23/2003	Protected-Special Concern
Whip-poor-will	Caprimulgus vociferus	D2	5/4/2002	Protected-Special Concern
Chimney Swift	Chaetura pelagica	B2	5/24/2003	Protected
Ruby-throated Hummingbird	Archilochus colubris	ON	//2002	Protected
Belted Kingfisher	Megaceryle alcyon	P2	//2002	Protected
Red-bellied Woodpecker	Melanerpes carolinus	B2	4/27/2002	Protected
Yellow-bellied Sapsucker	Sphyrapicus varius	X1	6/8/2001	Protected
Downy Woodpecker	Picoides pubescens	P2	//2003	Protected
Hairy Woodpecker	Picoides villosus	ON	4/26/2004	Protected
Northern Flicker	Colaptes auratus	T2	5/10/2003	Protected
Pileated Woodpecker	Dryocopus pileatus	N2	4/29/2002	Protected

Eastern Wood-Pewee	Contopus virens	T2	5/24/2003	Protected
Least Flycatcher	Empidonax minimus	X1	6/20/2002	Protected
Eastern Phoebe	Sayornis phoebe	NY	6/10/2002	Protected
Great Crested Flycatcher	Myiarchus crinitus	P2	5/1/2002	Protected
Eastern Kingbird	Tyrannus tyrannus	P2	6/10/2002	Protected
Yellow-throated Vireo	Vireo flavifrons	X1	6/8/2001	Protected
Blue-headed Vireo	Vireo solitarius	X1	6/8/2001	Protected
Warbling Vireo	Vireo gilvus	X1	//2003	Protected
Red-eyed Vireo	Vireo olivaceus	S2	//2003	Protected
Blue Jay	Cyanocitta cristata	FL	6/30/2004	Protected
American Crow	Corvus brachyrhynchos	N2	4/29/2002	Game Species
Fish Crow	Corvus ossifragus	X1	//2003	Protected
Common Raven	Corvus corax	FL	6/20/2002	Protected
Tree Swallow	Tachycineta bicolor	NE	6/10/2002	Protected
Northern Rough- winged Swallow	Stelgidopteryx serripennis	X1	//2003	Protected
Cliff Swallow	Petrochelidon pyrrhonota	X1	//2003	Protected
Barn Swallow	Hirundo rustica	P2	6/10/2002	Protected
Black-capped Chickadee	Poecile atricapillus	ON	//2002	Protected
Tufted Titmouse	Baeolophus bicolor	T2	3/24/2002	Protected
Red-breasted Nuthatch	Sitta canadensis	P2	5/15/2003	Protected
White-breasted Nuthatch	Sitta carolinensis	P2	4/26/2004	Protected
Brown Creeper	Certhia americana	B2	5/1/2002	Protected
Carolina Wren	Thryothorus ludovicianus	ON	7/27/2004	Protected
House Wren	Troglodytes aedon	ON	//2002	Protected
Winter Wren	Troglodytes troglodytes	S2	5/1/2002	Protected

	T	T	1	
Blue-gray Gnatcatcher	Polioptila caerulea	FY	7/20/2002	Protected
Eastern Bluebird	Sialia sialis	FL	7/9/2004	Protected
Veery	Catharus fuscescens	S2	//2002	Protected
Hermit Thrush	Catharus guttatus	S2	4/29/2002	Protected
Wood Thrush	Hylocichla mustelina	T2	5/1/2002	Protected
American Robin	Turdus migratorius	FY	6/10/2002	Protected
Gray Catbird	Dumetella carolinensis	ON	//2002	Protected
Northern Mockingbird	Mimus polyglottos	T2	4/29/2002	Protected
European Starling	Sturnus vulgaris	NY	5/15/2003	Unprotected
Cedar Waxwing	Bombycilla cedrorum	S2	//2003	Protected
Yellow-rumped Warbler	Dendroica coronata	X1	6/8/2001	Protected
Pine Warbler	Dendroica pinus	T2	7/28/2001	Protected
Black-and-white Warbler	Mniotilta varia	X1	6/8/2001	Protected
American Redstart	Setophaga ruticilla	T2	5/1/2002	Protected
Worm-eating Warbler	Helmitheros vermivorum	P2	6/10/2002	Protected
Ovenbird	Seiurus aurocapilla	B2	5/15/2004	Protected
Louisiana Waterthrush	Seiurus motacilla	X1	//2003	Protected
Kentucky Warbler	Oporornis formosus	B2	7/12/2003	Protected
Common Yellowthroat	Geothlypis trichas	ON	6/10/2002	Protected
Canada Warbler	Wilsonia canadensis	X1	6/8/2001	Protected
Eastern Towhee	Pipilo erythrophthalmus	T2	7/10/2002	Protected
Chipping Sparrow	Spizella passerina	FY	6/10/2002	Protected
Field Sparrow	Spizella pusilla	ON	6/10/2002	Protected
Song Sparrow	Melospiza melodia	S2	3/24/2002	Protected
White-throated Sparrow	Zonotrichia albicollis	X1	//2003	Protected
Scarlet Tanager	Piranga olivacea	ON	7/10/2002	Protected

Northern Cardinal	Cardinalis cardinalis	B2	5/30/2003	Protected
Rose-breasted Grosbeak	Pheucticus Iudovicianus	T2	6/19/2004	Protected
Indigo Bunting	Passerina cyanea	D2	7/14/2002	Protected
Red-winged Blackbird	Agelaius phoeniceus	ON	5/15/2004	Protected
Common Grackle	Quiscalus quiscula	X1	5/25/2003	Protected
Brown-headed Cowbird	Molothrus ater	D2	5/1/2002	Protected
Orchard Oriole	Icterus spurius	T2	5/27/2004	Protected
Baltimore Oriole	Icterus galbula	FS	6/10/2002	Protected
Purple Finch	Carpodacus purpureus	S2	4/29/2002	Protected
House Finch	Carpodacus mexicanus	D2	6/16/2003	Protected
American Goldfinch	Spinus tristis	FL	6/22/2003	Protected
House Sparrow	Passer domesticus	ON	5/24/2003	Unprotected

List of Species Breeding in Atlas Block 5665D				
Common Name	Scientific Name	Behavior Code	<u>Date</u>	NY Legal Status
Canada Goose	Branta canadensis	FL	6/3/2001	Game Species
Mallard	Anas platyrhynchos	FL	6/5/2001	Game Species
Wild Turkey	Meleagris gallopavo	FL	7/19/2001	Game Species
Great Blue Heron	Ardea herodias	FY	6/13/2001	Protected
Red-shouldered Hawk	Buteo lineatus	FY	7/3/2001	Protected-Special Concern
Red-tailed Hawk	Buteo jamaicensis	N2	7/15/2001	Protected
American Kestrel	Falco sparverius	X1	6/25/2001	Protected
Rock Pigeon	Columba livia	ON	7/2/2001	Unprotected
Mourning Dove	Zenaida macroura	P2	7/19/2001	Protected
Eastern Screech-	Megascops asio	X1	5/20/2001	Protected

Owl				
Great Horned Owl	Bubo virginianus	S2	5/30/2001	Protected
Barred Owl	Strix varia	X1	5/20/2001	Protected
Chimney Swift	Chaetura pelagica	FL	6/25/2001	Protected
Ruby-throated Hummingbird	Archilochus colubris	FY	7/22/2001	Protected
Red-bellied Woodpecker	Melanerpes carolinus	FY	7/22/2001	Protected
Yellow-bellied Sapsucker	Sphyrapicus varius	FY	6/5/2001	Protected
Downy Woodpecker	Picoides pubescens	FL	6/12/2001	Protected
Hairy Woodpecker	Picoides villosus	FL	7/20/2001	Protected
Northern Flicker	Colaptes auratus	N2	6/25/2001	Protected
Pileated Woodpecker	Dryocopus pileatus	S2	7/2/2001	Protected
Eastern Wood- Pewee	Contopus virens	X1	6/25/2001	Protected
Eastern Phoebe	Sayornis phoebe	NE	7/3/2001	Protected
Great Crested Flycatcher	Myiarchus crinitus	NY	7/3/2001	Protected
Eastern Kingbird	Tyrannus tyrannus	S2	6/25/2001	Protected
Red-eyed Vireo	Vireo olivaceus	FL	7/15/2001	Protected
Blue Jay	Cyanocitta cristata	FY	7/15/2001	Protected
American Crow	Corvus brachyrhynchos	FL	7/28/2001	Game Species
Tree Swallow	Tachycineta bicolor	FY	6/5/2001	Protected
Cliff Swallow	Petrochelidon pyrrhonota	FY	7/2/2001	Protected
Barn Swallow	Hirundo rustica	FL	7/2/2001	Protected
Black-capped Chickadee	Poecile atricapillus	FY	7/20/2001	Protected
Tufted Titmouse	Baeolophus bicolor	NY	6/5/2001	Protected
Red-breasted Nuthatch	Sitta canadensis	ON	6/21/2001	Protected

White-breasted Nuthatch	Sitta carolinensis	FY	6/25/2001	Protected
Carolina Wren	Thryothorus ludovicianus	FY	6/21/2001	Protected
House Wren	Troglodytes aedon	NE	6/18/2001	Protected
Eastern Bluebird	Sialia sialis	FL	6/5/2001	Protected
Veery	Catharus fuscescens	X1	6/25/2001	Protected
Wood Thrush	Hylocichla mustelina	NY	6/25/2001	Protected
American Robin	Turdus migratorius	FL	5/30/2001	Protected
Gray Catbird	Dumetella carolinensis	ON	6/16/2001	Protected
Northern Mockingbird	Mimus polyglottos	S2	5/30/2001	Protected
Brown Thrasher	Toxostoma rufum	FL	7/19/2001	Protected
European Starling	Sturnus vulgaris	FL	6/10/2001	Unprotected
Yellow Warbler	Dendroica petechia	N2	6/25/2001	Protected
American Redstart	Setophaga ruticilla	S2	6/28/2001	Protected
Ovenbird	Seiurus aurocapilla	S2	6/25/2001	Protected
Common Yellowthroat	Geothlypis trichas	FY	6/25/2001	Protected
Eastern Towhee	Pipilo erythrophthalmus	S2	6/28/2001	Protected
Chipping Sparrow	Spizella passerina	NE	7/15/2001	Protected
Field Sparrow	Spizella pusilla	FY	6/28/2001	Protected
Song Sparrow	Melospiza melodia	ON	6/28/2001	Protected
Dark-eyed Junco	Junco hyemalis	NE	6/28/2001	Protected
Scarlet Tanager	Piranga olivacea	S2	6/28/2001	Protected
Northern Cardinal	Cardinalis cardinalis	FL	7/19/2001	Protected
Rose-breasted Grosbeak	Pheucticus Iudovicianus	P2	7/22/2001	Protected
Red-winged Blackbird	Agelaius phoeniceus	FY	7/19/2001	Protected
Common Grackle	Quiscalus quiscula	FL	7/15/2001	Protected
Brown-headed	Molothrus ater	FL	7/15/2001	Protected

Cowbird				
Baltimore Oriole	Icterus galbula	S2	6/15/2001	Protected
Purple Finch	Carpodacus purpureus	X1	6/5/2001	Protected
House Finch	Carpodacus mexicanus	FY	7/19/2001	Protected
American Goldfinch	Spinus tristis	FY	8/25/2001	Protected
House Sparrow	Passer domesticus	ON	7/19/2001	Unprotected

List of Species Breeding in Atlas Block 5664A				
Common Name	Scientific Name	Behavior Code	<u>Date</u>	NY Legal Status
Canada Goose	Branta canadensis	FL	6/2/2000	Game Species
Wood Duck	Aix sponsa	FL	6/2/2000	Game Species
American Black Duck	Anas rubripes	X1	//2002	Game Species
Mallard	Anas platyrhynchos	FL	6/2/2000	Game Species
Common Merganser	Mergus merganser	FL	6/2/2000	Game Species
Wild Turkey	Meleagris gallopavo	X1	6/2/2000	Game Species
Great Blue Heron	Ardea herodias	X1	6/2/2000	Protected
Green Heron	Butorides virescens	FL	6/2/2000	Protected
Bald Eagle	Haliaeetus leucocephalus	S2	<mark>//2002</mark>	Threatened
Spotted Sandpiper	Actitis macularius	X1	//2002	Protected
Mourning Dove	Zenaida macroura	S2	//2002	Protected
Barred Owl	Strix varia	X1	//2004	Protected
Whip-poor-will	Caprimulgus vociferus	S2	<mark>//2004</mark>	Protected-Special Concern
Chimney Swift	Chaetura pelagica	X1	//2004	Protected
Ruby-throated Hummingbird	Archilochus colubris	X1	//2002	Protected
Belted Kingfisher	Megaceryle alcyon	X1	6/2/2000	Protected

Red-bellied Woodpecker	Melanerpes carolinus	S2	//2002	Protected
Yellow-bellied Sapsucker	Sphyrapicus varius	X1	6/2/2000	Protected
Downy Woodpecker	Picoides pubescens	S2	//2004	Protected
Hairy Woodpecker	Picoides villosus	X1	5/29/2001	Protected
Northern Flicker	Colaptes auratus	P2	6/2/2000	Protected
Pileated Woodpecker	Dryocopus pileatus	S2	//2002	Protected
Eastern Wood-Pewee	Contopus virens	S2	//2002	Protected
Least Flycatcher	Empidonax minimus	S2	//2004	Protected
Eastern Phoebe	Sayornis phoebe	X1	5/29/2001	Protected
Great Crested Flycatcher	Myiarchus crinitus	S2	//2002	Protected
Eastern Kingbird	Tyrannus tyrannus	X1	//2004	Protected
Blue-headed Vireo	Vireo solitarius	X1	5/29/2001	Protected
Warbling Vireo	Vireo gilvus	S2	//2004	Protected
Red-eyed Vireo	Vireo olivaceus	S2	//2002	Protected
Blue Jay	Cyanocitta cristata	X1	6/2/2000	Protected
American Crow	Corvus brachyrhynchos	X1	6/2/2000	Game Species
Fish Crow	Corvus ossifragus	X1	//2004	Protected
Tree Swallow	Tachycineta bicolor	FL	6/27/2003	Protected
Cliff Swallow	Petrochelidon pyrrhonota	X1	//2002	Protected
Black-capped Chickadee	Poecile atricapillus	S2	//2002	Protected
Tufted Titmouse	Baeolophus bicolor	S2	//2002	Protected
White-breasted Nuthatch	Sitta carolinensis	S2	//2002	Protected
Brown Creeper	Certhia americana	S2	//2002	Protected
House Wren	Troglodytes aedon	X1	6/2/2000	Protected
Blue-gray Gnatcatcher	Polioptila caerulea	X1	//2004	Protected
Veery	Catharus	S2	//2002	Protected

	fuscescens			
Wood Thrush	Hylocichla mustelina	S2	//2002	Protected
American Robin	Turdus migratorius	FY	//2004	Protected
Gray Catbird	Dumetella carolinensis	X1	6/2/2000	Protected
Cedar Waxwing	Bombycilla cedrorum	S2	//2002	Protected
Yellow Warbler	Dendroica petechia	X1	6/2/2000	Protected
Yellow-rumped Warbler	Dendroica coronata	X1	6/2/2000	Protected
Black-throated Green Warbler	Dendroica virens	X1	//2002	Protected
Blackburnian Warbler	Dendroica fusca	X1	//2002	Protected
Black-and-white Warbler	Mniotilta varia	X1	//2004	Protected
American Redstart	Setophaga ruticilla	S2	//2004	Protected
Worm-eating Warbler	Helmitheros vermivorum	S2	//2002	Protected
Ovenbird	Seiurus aurocapilla	S2	//2002	Protected
Louisiana Waterthrush	Seiurus motacilla	X1	6/27/2003	Protected
Common Yellowthroat	Geothlypis trichas	X1	6/2/2000	Protected
Chipping Sparrow	Spizella passerina	X1	//2002	Protected
Song Sparrow	Melospiza melodia	NE	6/2/2000	Protected
Scarlet Tanager	Piranga olivacea	S2	//2002	Protected
Northern Cardinal	Cardinalis cardinalis	X1	//2002	Protected
Rose-breasted Grosbeak	Pheucticus Iudovicianus	X1	6/2/2000	Protected
Red-winged Blackbird	Agelaius phoeniceus	P2	6/2/2000	Protected
Common Grackle	Quiscalus quiscula	FY	//2004	Protected
Brown-headed Cowbird	Molothrus ater	X1	6/2/2000	Protected
Baltimore Oriole	lcterus galbula	S2	//2004	Protected

American Goldfinch Spinus tristis	X1	//2002	Protected	
-----------------------------------	----	--------	-----------	--

List of Species Breeding in Atlas Block 5564B				
Common Name	Scientific Name	Behavior Date		NY Legal <u>Status</u>
Canada Goose	Branta canadensis	FL	//2004	Game Species
Mallard	Anas platyrhynchos	X1	6/15/2004	Game Species
Common Merganser	Mergus merganser	FL	6/15/2001	Game Species
Wild Turkey	Meleagris gallopavo	FL	6/15/2004	Game Species
Great Blue Heron	Ardea herodias	X1	5/6/2000	Protected
Green Heron	Butorides virescens	X1	6/24/2004	Protected
Turkey Vulture	Cathartes aura	X1	6/24/2004	Protected
Bald Eagle	Haliaeetus leucocephalus	NY	//2002	Threatened
Sharp-shinned Hawk	Accipiter striatus	X1	<mark>//2004</mark>	Protected-Special Concern
Red-shouldered Hawk	Buteo lineatus	X1	6/15/2004	Protected-Special Concern
Broad-winged Hawk	Buteo platypterus	FL	7/3/2005	Protected
Red-tailed Hawk	Buteo jamaicensis	FL	7/2/2004	Protected
American Kestrel	Falco sparverius	X1	5/6/2000	Protected
Killdeer	Charadrius vociferus	X1	6/21/2005	Protected
Spotted Sandpiper	Actitis macularius	X1	7/5/2002	Protected
Rock Pigeon	Columba livia	X1	7/5/2002	Unprotected
Mourning Dove	Zenaida macroura	FL	6/21/2005	Protected
Yellow-billed Cuckoo	Coccyzus americanus	X1	7/3/2005	Protected
Black-billed Cuckoo	Coccyzus erythropthalmus	X1	6/15/2004	Protected
Ruby-throated Hummingbird	Archilochus colubris	X1	6/24/2004	Protected

Belted Kingfisher	Megaceryle alcyon	X1	//2004	Protected
Red-bellied Woodpecker	Melanerpes carolinus	FY	6/15/2001	Protected
Yellow-bellied Sapsucker	Sphyrapicus varius	NY	7/3/2005	Protected
Downy Woodpecker	Picoides pubescens	X1	5/6/2000	Protected
Hairy Woodpecker	Picoides villosus	FL	6/24/2004	Protected
Northern Flicker	Colaptes auratus	FL	7/18/2004	Protected
Pileated Woodpecker	Dryocopus pileatus	X1	5/6/2000	Protected
Eastern Wood-Pewee	Contopus virens	S2	7/2/2004	Protected
Least Flycatcher	Empidonax minimus	S2	6/21/2005	Protected
Eastern Phoebe	Sayornis phoebe	UN	6/15/2004	Protected
Great Crested Flycatcher	Myiarchus crinitus	T2	7/18/2004	Protected
Eastern Kingbird	Tyrannus tyrannus	DD	6/24/2004	Protected
Yellow-throated Vireo	Vireo flavifrons	X1	5/6/2000	Protected
Blue-headed Vireo	Vireo solitarius	P2	5/6/2000	Protected
Warbling Vireo	Vireo gilvus	DD	6/21/2005	Protected
Red-eyed Vireo	Vireo olivaceus	FL	7/3/2005	Protected
Blue Jay	Cyanocitta cristata	FY	6/20/2004	Protected
American Crow	Corvus brachyrhynchos	FL	6/15/2004	Game Species
Common Raven	Corvus corax	X1	5/6/2000	Protected
Tree Swallow	Tachycineta bicolor	FL	6/15/2004	Protected
Northern Rough- winged Swallow	Stelgidopteryx serripennis	X1	6/21/2005	Protected
Cliff Swallow	Petrochelidon pyrrhonota	ON	6/21/2005	Protected
Barn Swallow	Hirundo rustica	NY	6/15/2004	Protected
Black-capped Chickadee	Poecile atricapillus	FL	6/24/2004	Protected
Tufted Titmouse	Baeolophus bicolor	FL	6/15/2004	Protected
Red-breasted Nuthatch	Sitta canadensis	X1	5/6/2000	Protected

White-breasted Nuthatch	Sitta carolinensis	FL	6/20/2004	Protected
Brown Creeper	Certhia americana	S2	//2004	Protected
Carolina Wren	Thryothorus Iudovicianus	D2	7/12/2004	Protected
House Wren	Troglodytes aedon	DD	6/21/2005	Protected
Blue-gray Gnatcatcher	Polioptila caerulea	X1	7/12/2004	Protected
Eastern Bluebird	Sialia sialis	FL	7/18/2004	Protected
Veery	Catharus fuscescens	S2	//2004	Protected
Hermit Thrush	Catharus guttatus	S2	7/12/2004	Protected
Wood Thrush	Hylocichla mustelina	FY	6/21/2005	Protected
American Robin	Turdus migratorius	FL	6/15/2004	Protected
Gray Catbird	Dumetella carolinensis	FY	6/15/2004	Protected
Brown Thrasher	Toxostoma rufum	X1	6/15/2004	Protected
European Starling	Sturnus vulgaris	FL	6/15/2004	Unprotected
Cedar Waxwing	Bombycilla cedrorum	B2	6/15/2004	Protected
Blue-winged Warbler	Vermivora pinus	X1	5/6/2000	Protected
Yellow Warbler	Dendroica petechia	S2	6/20/2004	Protected
Chestnut-sided Warbler	Dendroica pensylvanica	X1	7/12/2004	Protected
Black-throated Blue Warbler	Dendroica caerulescens	X1	7/5/2002	Protected
Yellow-rumped Warbler	Dendroica coronata	FY	7/3/2005	Protected
Black-throated Green Warbler	Dendroica virens	FY	7/2/2004	Protected
Blackburnian Warbler	Dendroica fusca	S2	7/12/2004	Protected
Pine Warbler	Dendroica pinus	X1	6/15/2001	Protected
Black-and-white Warbler	Mniotilta varia	S2	//2004	Protected
American Redstart	Setophaga ruticilla	S2	6/24/2004	Protected
Ovenbird	Seiurus aurocapilla	T2	7/2/2004	Protected

		T	ı	I
Northern Waterthrush	Seiurus noveboracensis	X1	6/15/2001	Protected
Louisiana Waterthrush	Seiurus motacilla	FY	7/3/2005	Protected
Common Yellowthroat	Geothlypis trichas	FL	7/18/2004	Protected
Eastern Towhee	Pipilo erythrophthalmus	P2	7/18/2004	Protected
Chipping Sparrow	Spizella passerina	FL	6/15/2004	Protected
Song Sparrow	Melospiza melodia	DD	7/12/2004	Protected
White-throated Sparrow	Zonotrichia albicollis	X1	5/6/2000	Protected
Dark-eyed Junco	Junco hyemalis	X1	5/6/2000	Protected
Scarlet Tanager	Piranga olivacea	S2	6/24/2004	Protected
Northern Cardinal	Cardinalis cardinalis	S2	6/24/2004	Protected
Rose-breasted Grosbeak	Pheucticus Iudovicianus	P2	7/18/2004	Protected
Indigo Bunting	Passerina cyanea	DD	7/3/2005	Protected
Red-winged Blackbird	Agelaius phoeniceus	FL	6/15/2004	Protected
Common Grackle	Quiscalus quiscula	FY	6/15/2004	Protected
Brown-headed Cowbird	Molothrus ater	FL	7/3/2005	Protected
Baltimore Oriole	Icterus galbula	FY	6/21/2005	Protected
Purple Finch	Carpodacus purpureus	X1	7/12/2004	Protected
House Finch	Carpodacus mexicanus	FL	6/21/2005	Protected
American Goldfinch	Spinus tristis	P2	7/12/2004	Protected
House Sparrow	Passer domesticus	ON	6/15/2004	Unprotected

Current Date: 6/22/2016

Attachment E

NYS Department of Environmental Conservation (NYSDEC) Nature Explorer Results

USER DEFINED SEARCH RESULTS



Criteria: Selected Map Area

Refine Search

Subgroup

Town Distribution Status

Conservation Status

Conservation Rank
Scontific Name

No Records Found

Mole Restricted plants and animals have also been documented in one or more of the Towns or Cities in which your user-defined area is located, but are not listed in these results. This application does not provide information at the level of Town or City on state-listed animals and on other sensitive animals and plants. See a list of the restricted animals and plants documented from the following counties: Uster: Any Individual plant or animal on this county's restricted list may or may not occur in this particular user-defined area.

This list only includes records of rare species and significant natural communities from the distabases of the NY Natural Heritage Program. This list is not a definitive statement about the presence or absence of all plants and animals, including rare or state-listed species, or of all significant natural communities. For most areas, comprehensive field surveys have not been conducted, and this list should not be considered a substitute for on-site surveys.

Attachment F Bat Habitat Assessment Form

PHASE 1 SUMMER HABITAT ASSESSMENTS

INDIANA BAT HABITAT ASSESSMENT DATASHEET

Project Name: Ashokan Rail Trail				Date: 6/28-	-6/29/16, 7/7/16,
Township/Range/Section: Hurley and Olive				5/17/	
Lat Long/UTM/ Zor		2° 0'20.87"N,	and _{Surveyor} Jo	hanna Duffy, CWB	
	41°59'5.60	<u>"</u> N, 74° 5'13.9		orinne Steinmuller	
Brief Project Desci					
from Basin Roa	d in the Town of	of Hurley to NYS	Route 28A in th	lestrian and bicycle trail on the properties of Olive. The properties and I line north of the Ash	oposed action
Project Area					<u> </u>
	Total Acres	Fores	t Acres	Open Acres	1
Project	56	40)	16	
Proposed Tree	Completely cleared	Partially cleared (will leave trees)	Preserve acres- no clearing		ā
Removal (ac)		9.2			
Vegetation Cover	Fynes	1			
Pre-Project	. ypc.	1	Post-Project		
Foreste	d	Ė	Forested		
Landscape within	S mile maline	1			——————————————————————————————————————
Flight corridors to		as? Yes			
Describe Adjacent	Properties (e.g. fo	rested grassland c	ammercial ar resider	ncial development, water sour	cos)
	10% TV	1007		residential develop	1.0
Proximity to Public	a T and	1			
What is the distance	ce (mi.) from the p	roject area to forest anagement areas)?	ed public lands (e.g.	, national or state forests, nati	onal or state
	Project is	s on foreste	d public land		
l					

14

PHASE 1 SUMMER HABITAT ASSESSMENTS

Use additional sheets to assess discrete habitat types at multiple sites in a project area

Include a map depicting locations of sample sites if assessing discrete habitats at multiple sites in a project area A single sheet can be used for multiple sample sites if habitat is the same

Sample Site Descript	ion			
Sample Site No.(s): _	1			
Water Resources at	Sample Site			
Stream Type	Ephemeral	Intermittent	Perennial	Describe existing condition of water
(# and length)	Multiple	Multiple	Multiple	sources:
Pools/Ponds	Reservoir	11 192 A DATA HOLD AND A SECURIT	essible to bats?	■ Water is high quality and is
(# and size)	>8,000 acres	Yes		
Wetlands	Permanent	Seasonal	0	used for public drinking
(approx. ac.)	Multiple	Multiple		
Forest Resources at	Sample Site			
Closure/Density	Canopy (> 50 ')	Midstory (20-50')	Understory (<20')	1=1-10%, 2=11-20%, 3=21-40%, 4=41-60%,
	0	5	5	5=61-80%, 6=81=100%
Dominant Species of Mature Trees		•	agbark hickory, s ite pine, and Am	• •
% Trees w/ Exfoliating Bark		30		
Size Composition of	Small (3-8 in)	Med (9-15 in)	Large (>15 in)	
Live Trees (%)	50	30	20	1
No. of Suitable Snag	s			
Standing dead trees w without these characte			or hollows. Snags	
	UITABLE FOR	INDIANA BATS?	Yes	

Attach aerial photo of project site with all forested areas labeled and a general description of the habitat

Size of trees qualifies them for potential use as roost trees.

Photographic Documentation: habitat shots at edge and interior from multiple locations; understory/midstory/canopy, examples of potential suitable snags and live trees, water sources

15

Attachment G Species Conclusion Table

Species Conclusions Table Project Name: Ashokan Rail Trail Date: 7/14/16

Species Name	Potential Habitat Present?	Critical Habitat Present?	ESA/Eagle Act Determination	Notes / Documentation Summary (include full rationale in your report)
Northern long-eared bat (Myotis septentrionalis) and Indiana Bat (Myotis sodalis)	Yes	No	May effect, not likely to Adversely Affect	Although a small portion of the project area will require removal of trees (2 total) greater than 3 inches DBH, the habitat impact will be minimal. Changes in lighting will also occur as a result of the project, due to increases in mast lighting the proposed project is recommended to have a "May Effect not Likely to Adversely Affect" on these protected bat species.
Bog turtle (Clemmys muhlenbergii)	No	No	No Effect	The delineated wetlands to be impacted lacked deep mucky soils, contained common reed, were shaded by upland overstory, and lacked the microtopographic features important to this species.
Bald eagle (Haliaeetus leucocephalus)	Yes	No	May Affect, Not Likely to Adversely Affect. No BGEPA permit required.	Suitable habitat and nest with young identified by BBA and NYSDEP. To avoid impact and necessity for a BGEPA permit, it is recommended that construction that will occur within sight or 660 feet of a nest occur during the non-breeding season, from mid-September to December.
Sharp-Shinned Hawk (<i>Accipiter striatus</i>)	Yes	No	No Effect	Birds breed in deep forests. In winter, will utilize forest edge and open habitat for hunting.
Osprey (Pandion haliaetus)	Yes	No	No Effect	Common around shorelines and waterways. Habitat includes rivers, lakes, reservoirs, lagoons, swamps, and marshes. Nests are usually elevated and within a short distance (12 miles) of an adequate supply of fish.
Red-shouldered hawk (Buteo lineatus)	Yes	No	No Effect	Forest birds that prefer an open sub-canopy for hunting. Can be found in suburban areas with mixed forest and housing. Suitable foraging habitat was identified within the corridor. However, impacts will be temporary and limited to noise during construction.
American bittern (Botaurus lentiginosus)	Yes	No	No Effect	Shallow, freshwater marshes. Tend to stay hidden among dense vegetation. Suitable habitat was identified immediately adjacent the corridor. However, impacts will be temporary and limited to noise during construction. No direct impacts will occur to suitable wetlands for this species.
Whip-poor-will (Caprimulgus vociferos)	No	No	No Effect	Forests with open understory. Found in both deciduous and deciduous pine mix. Nest on forest floor and are strictly nocturnal. No open understory was identified within the project corridor.
Common nighthawk (Chordeiles minor)	No	No	No Effect	Nest on bare soil and/or rock in forest clearings, but have also been known to nest on gravel rooftops. No bare soil and/or rock clearings were identified within the project corridor.

Ashokan Rail Trail Towns of Hurley and Olive Ulster County, New York

Wetland Delineation Report

May 2017



Ashokan Rail Trail Towns of Hurley and Olive Ulster County, New York

Wetland Delineation Report

Ashokan Rail Trail

Towns of Hurley and Olive Ulster County, New York

Wetland Delineation Report

May 2017

Prepared For:

Ulster County Planning Department 244 Fair Street Kingston, New York 12401

Prepared By:

Barton & Loguidice, D.P.C. 10 Airline Drive Albany, NY 12205

Table of Contents

1.0	Intr	oduction	1
2.0		Description	
	2.1	Location	
	2.2	Site Use	2
3.0	Age	ncy Resource Information	3
	3.1	Topographic Mapping	
	3.2	Soils Information	4
	3.3	New York State Department of Environmental Conservation	
		Freshwater Wetlands Mapping	8
	3.4	National Wetland Inventory Mapping	
	3.5	Surface Water Resources	9
	3.6	Results of Background Information Review	9
4.0	Site	Ecology	10
	4.1	General Cover Types	
	4.2	Ecological Zone	
	4.3	Wetland Cover Types	
5.0	Wet	land Delineation Methodology	12
	5.1	Vegetation	
	5.2	Hydrology	
	5.3	Soils	
	5.4	Mapping	
6.0	Resi	ults	15
•••	6.1	Delineated Wetlands	
	6.2	Surface Waters	
	6.3	Wetland and Surface Water Labeling	
7.0	Sun	nmary and Conclusions	24
8.0	Bibl	iography	26

Table of Contents – Continued

<u>Tables</u>		<u>Page</u>
Table 1	NRCS Mapped Soils Data	5
Table 2	NWI Mapped Wetlands	8
Table 3	NYSDEC Mapped Stream Resources	
Table 4	Characteristics of the Ecological Zones	
Table 5	Wetland and Stream Locations	
Table 6	Wetland Data Plot Information and Federal Wetland Criteria	24

Figures

Figure 1 Site Location Map – Aerial Imagery
Figure 2 Site Location Map – Topographic Imagery

Figures 3 and 3A NRCS Mapped Soils
Figures 4 and 4A NYSDEC/NWI Wetlands
Figure 5 NYSDEC Mapped Streams
Figures 6A-6J Delineated Resources

Appendices

Appendix A Wetland/Upland Field Delineation Datasheets

Appendix B Site Photographs

1.0 Introduction

This report describes the wetland resources located along portions of the proposed Ashokan Rail Trail located in the Towns of Olive and Hurley, Ulster County, New York. Ulster County is proposing construction of an 11.5-mile pedestrian and bicycle trail which will run from Basin Road in the Town of Hurley to Route 28A in the Town of Olive. The proposed action includes the creation of a recreational trail corridor on a former Ulster & Delaware (U&D) rail line, north of the Ashokan Reservoir on an Ulster County-owned corridor. The project is located within New York City Watershed Lands, which are regulated by the New York City Department of Environmental Protection (NYCDEP). The project includes repurposing the existing ballast, removal of rail and ties, creation of trailheads, installation of two pedestrian bridges and maintenance to/replacement of existing culvert structures. The limits of survey along the corridor, identified as the Project Corridor, were approximately 20 feet from the center of the railway in the Ulster County Right of Way (ROW).

A wetland and stream delineation was conducted by Barton & Loguidice, D.P.C. (B&L) throughout the Project Corridor (see Figures 1 and 2) on June 28 and 29, 2016 and July 7, 2016, in accordance with the Routine Delineation Method set forth in the *Wetlands Delineation Manual* (Environmental Laboratory, 1987) and the *Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Northcentral and Northeast Region Version 2.0* (U.S. Army Corps of Engineers [USACE], 2011). These methods were used to identify wetland and water resources within the Project Corridor.

This report summarizes agency resource information obtained for the Project Corridor, details the methods used to identify and delineate the field observed resources, and presents the results of the field wetland boundary delineation. Wetland delineation field data sheets and photographs of the wetland resources located within and adjacent to the Project Corridor are included as Appendices A and B of this report, respectively.

2.0 Site Description

2.1 Location

Located in the Ulster County Towns of Hurley and Olive, the Ashokan Rail Trail will repurpose an abandoned railway owned by Ulster County within the Catskill Park. This abandoned railroad travels north of, and parallel to, the NYCDEP-regulated Ashokan Reservoir. Portions of the eastern section of railway were recently used by the Catskill Mountain Railway as a tourist attraction. This use ceased in May 2016. The remainder of the U&D railroad has been neglected for many years.

2.2 Site Use

Areas immediately adjacent to the Project Corridor consist primarily of residential and commercial properties to the north developed along NYS Route 28. To the south of the Corridor, the Ashokan Reservoir serves as a drinking water source for New York City and is recreationally limited to fishing and non-motorized boat use. The Project Corridor travels through mature and mid-successional forests, primarily deciduous, and crosses the Esopus Creek at the western end of the proposed trail.

3.0 Agency Resource Information

Prior to undertaking the field wetland delineation, a desktop information search was completed to review the site topography, mapped soils, and mapped wetlands associated with the Project Corridor. This desktop review included the U.S. Geological Survey's (USGS) topographic mapping, soils information from the Natural Resources Conservation Service's (NRCS) Soil Survey Geographic (SSURGO) Database and Web Soil Survey, the National Wetland Inventory (NWI) mapping, and the New York State Department of Environmental Conservation's (NYSDEC) freshwater wetland mapping.

3.1 Topographic Mapping

The Project Corridor is included on the USGS' 7.5-minute Ashokan, Bearsville, Kingston West, Phoenicia, and West Shokan quadrangle maps (Figure 2). Descriptions of the topographic features noted along the Project Corridor within each of these quadrangles are included below.

Ashokan: The northern quarter of the map portrays an elevation ranging from 600 feet above mean sea level (amsl) to approximately 660 feet amsl. The landscape to the north is steeply sloped with a peak of over 2,200 feet amsl adjacent to the "Little Tonshi Mountain" label. To the south of the Project Corridor, the elevation levels out to less than 600 feet amsl at the Ashokan Reservoir. On the other side of the Reservoir (further south), the landscape is undulating with peaks around 800 to 1000 feet amsl.

Bearsville: The southwest corner of the quadrangle was reviewed for a small portion of the Project Corridor. Topographic elevations are consistent with the Ashokan quadrangle.

Kingston West: Showing the eastern most section of the Project Corridor, the topography remains consistent with the same average elevation. To the east of the Project Corridor's eastern terminus, the undulating hills continue with peaks around 700 feet amsl. The Project Corridor's elevations flatten and drop to the southeast, at the Esopus Creek, to around 160 feet amsl.

Phoenicia: The southwest corner of the map was reviewed for the western terminus of the Project Corridor. A benchmark directly adjacent to the intersection of the railway and NYS Route 28A was labelled 651 feet amsl. Lands north and west of the Project Corridor are steeply mountainous, with elevations rising to above 3,500 feet amsl in the Catskill State Park.

West Shokan: The map shows the Project Corridor immediately east of the western end of the Ashokan Reservoir. There is a fairly steep bank between this section of the railway and NYS Route 28, and the alignment shifts from east-west to north-south. Elevation ranges are consistent with those observed from the Ashokan Quadrangle.

3.2 Soils Information

The NRCS' SSURGO Database and Web Soil Survey (WSS) (USDA, 2016) were reviewed to determine the types and characteristics of soils mapped within the limits of the Project Corridor to preliminarily evaluate the presence of hydric soils, one of the required criteria for federally regulated wetlands. Figure 3 displays the soil types mapped within the Project Corridor. Table 1, below, lists the soil symbol, mapping unit name, taxonomic classification, hydric classification and rating, drainage classification, and typical Munsell soil colors information that characterize each soil type mapped along the Project Corridor. As shown in Table 1, four of the soils mapped within the Project Corridor are defined as hydric soils since the WSS indicates they have hydric ratings greater than 50%. The four hydric soil units (Alluvial Land (AA), Atherton silt loam (At), Canandaigua silt loam (Cc), and Menlo silt loam (Mn)) are bolded in Table 1, below.

<u>Ashokan Rail Trail</u> Wetland Delineation Report

	Table 1. NRCS Mapped Soils Data						
Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors	
Alluvial land	AA	Fluvaquents	Poorly drained	65	N/A	N/A	
Arnot channery silt loam, 0 to 8 percent slopes	AcB	Lithic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-13": 10YR 5/4 13-17": 2.5Y 5/4 17-27": "Gray"	-	
Arnot-Oquaga-Rock outcrop complex, very steep	ARF	Lithic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-13": 10YR 5/4 13-17": 2.5Y 5/4 17-27": "Gray"	-	
Atherton silt loam	At	Aeric Haploquepts	Poorly drained	90	0-9": 10YR 3/1, 9-22": 5Y 5/1	0-9": 2.5YR 3/6, 9-22": 2.5Y 5/4	
Canandaigua silt loam	Сс	Mollic Haplaquepts	Very poorly drained	95	0-8": 10YR 3/1 8-12": 10YR 6/2 12-19": 10YR 6/1 19-30": 10YR 6/2	8-12": 10YR 5/6, 7.5YR 5/6 12-19": 10YR 7/2, 7.5YR 5/6 19-30": 7.5YR 6/4, 7.5YR 5/6	
Castile gravelly silt loam, 0 to 3 percent slopes	CgA	Aquic Dystrochrepts	Moderately well drained	0	0-13": 10YR 4/2 13-18": 10YR 5/4 18-24": 10YR 5/3	18-24": 10YR 5/1	
Castile gravelly silt loam, 3 to 8 percent slopes	CgB	Aquic Dystrochrepts	Moderately well drained	0	0-13": 10YR 4/2 13-18": 10YR 5/4 18-24": 10YR 5/3	18-24": 10YR 5/1	
Gravel pit	GP	-	Somewhat excessively drained	5	-	-	
Haven loam	He	Typic Dystrochrepts	Well drained	0	0-2": Decomp 2-3": 5YR 2/1 3-6": 10YR 4/2 6-13": 7.5YR 4/4 13-22": 7.5YR 5/6	-	
Hoosic gravelly loam, rolling	HgC	Typic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-11": 10YR 5/6 11-22": 10YR 5/6	-	
Hoosic gravelly loam, 15 to 25 percent slopes	HgD	Typic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-11": 10YR 5/6 11-22": 10YR 5/6	-	
Hoosic soils, very steep	HSF	Typic Dystrochrepts	Somewhat excessively drained	0	0-6": 10YR 4/2 6-11": 10YR 5/6 11-22": 10YR 5/6	-	
Lackawanna flaggy silt loam, 8 to 15 percent slopes	LaC	Typic Fragiudepts	Well drained	0	0-8": 5YR 3/4 8-13": 5YR 4/4 13-26": 2.5YR 4/4	-	
Lackawanna and Swartswood soils, moderately steep, very bouldery	LCD	Typic Fragiudepts	Well drained	0	0-8": 5YR 3/4 8-13": 5YR 4/4 13-26": 2.5YR 4/4	-	
Lackawanna and Swartswood soils, very steep, very bouldery	LCF	Typic Fragiudepts	Well drained	0	0-8": 5YR 3/4 8-13": 5YR 4/4 13-26": 2.5YR 4/4	-	
Lordstown-Arnot-Rock outcrop complex, sloping	LOC	-	-	0	-	-	

369.007.001/5.17 - 5 - Barton & Loguidice, D.P.C.

Ashokan Rail Trail Wetland Delineation Report

	Table 1. NRCS Mapped Soils Data							
Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors		
Made land	ML	Udorthents	Somewhat excessively drained	5	-	-		
Menlo silt loam	Mn	Histic Humaquepts	Very poorly drained	100	0-5": 10YR 2/1 5-16": 10YR 2/1 16-22": 7.5YR 5/1	5-16": 7.5YR 4/6 16-22": 7.5YR 4/6. 10YR 5/6		
Morris-Tuller complex, gently sloping, very bouldery	MTB	Aeric Fragiaquepts	Somewhat poorly drained	20	0-8": 5YR 4/2 8-10": 7.5YR 4/4 10-14": 5YR 5/2 14-50": 2.5YR 4/4	10-14": 5YR 4/4, N 5/0 14-50": N 6/0, 7.5YR 5/6, N 5/0		
Oquaga channery silt loam, 3 to 8 percent slopes	OgB	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-		
Oquaga and Lordstown channery silt loams, 8 to 15 percent slopes	OIC	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-		
Oquaga-Arnot-Rock outcrop complex, sloping	ORC	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-		
Oquaga-Arnot-Rock outcrop complex, moderately steep	ORD	Typic Dystrochrepts	Well drained	0	0-4": 5YR 3/3 4-11": 2.5YR 3/6 11-28": 2.5YR 4/4	-		
Plainfield-Riverhead complex, very steep	PmF	Typic Udipsamments	Excessively drained	0	0-7": 10YR 3/3 7-16": 7.5YR 4/4 16-28": 7.5YR 5/6	-		
Quarry	QU	-	-	5	-	-		
Red Hook gravelly silt loam	Re	Aeric Haploquepts	Somewhat poorly drained	5	0-6": 10YR 3/2 6-8": 10YR 4/3 8-13": 10YR 5/3 13-22" 10YR 5/2	6-8": 10YR 5/2 8-13": 10YR 5/2, 4/4 13-22": 7.5YR 4/4, 10YR 5/6		
Schoharie silt loam, 3 to 8 percent slopes	SaB	Typic Hapludalfs	Moderately well drained	0	0-8": 7.5YR 3/2 8-11": 10YR 6/3 11-18": 5YR 5/4 18-33":2.5YR 4/4	18-33": 5YR 5/6		
Scriba and Morris soils, 0 to 8 percent slopes	SdB	Aeric Fragiaquepts	Somewhat poor l y drained	5	0-9": 10YR 3/2 9-13": 10YR 5/2 13-30": 7.5 YR 5/4	9-13": 10YR 5/6, 7.5YR 5/6, 10YR 6/1 13-30": 10YR 4/4, 7.5 YR 5/6, 7.5YR 6/2		
Scriba and Morris soils, gently sloping, very bouldery	SEB	Aeric Fragiaquepts	Somewhat poorly drained	5	0-9": 10YR 3/2 9-13": 10YR 5/2 13-30": 7.5 YR 5/4	9-13": 10YR 5/6, 7.5YR 5/6, 10YR 6/1 13-30": 10YR 4/4, 7.5 YR 5/6, 7.5YR 6/2		
Suncook loamy fine sand	Su	Typic Udipsamments	Excessively drained	0	0-7": 10YR 3/2 7-14": 10YR 4/2 14-22": 10YR 3/3	-		
Tunkhannock gravelly loam, 0 to 3 percent slopes	TkA	Typic Dystrochrepts	Well drained	0	0-8": 10YR 4/3 8-16": 7.5YR 16-26": 5YR 4/4	-		

369.007.001/5.17 - 6 - Barton & Loguidice, D.P.C.

<u>Ashokan Rail Trail</u> Wetland Delineation Report

	Table 1. NRCS Mapped Soils Data						
Map Unit Name	Soil Symbol	Taxonomic Class	Drainage Class	Hydric Rating (%)	Typical Munsell Soil Horizon Colors	Typical Munsell Redoxymorphic Feature Colors	
Tunkhannock gravelly loam, 3 to 8 percent slopes	TkB	Typic Dystrochrepts	Well drained	0	0-8": 10YR 4/3 8-16": 7.5YR 16-26": 5YR 4/4	-	
Tunkhannock gravelly loam, rolling	TkC	Typic Dystrochrepts	Well drained	0	0-8": 10YR 4/3 8-16": 7.5YR 16-26": 5YR 4/4	-	
Valois very bouldery soils, gently sloping	VAB	Typic Dystrochrepts	Well drained	0	0-7": 10YR 4/3 7-30": 7.5YR 5/6	-	
Valois very bouldery soils, moderately steep	VAD	Typic Dystrochrepts	Well drained	0	0-7": 10YR 4/3 7-30": 7.5YR 5/7	-	
Wellsboro and Wurtsboro soils, gently sloping, very bouldery	WLB	Typic Fragiochrepts	Moderately well drained	0	0-8": 5YR 4/2 8-18": 5YR 4/4 18-24": 7.5YR 5/4	18-24": 5YR 5/8, 10YR 6/1, 5YR 6/3	

369.007.001/5.17 - 7 - Barton & Loguidice, D.P.C.

3.3 New York State Department of Environmental Conservation Freshwater Wetlands Mapping

Desktop reviews of NYSDEC's freshwater wetland mapping resources (NYSDEC, 2016) were completed prior to a field inspection of the Project Corridor. As shown on Figure 4, several NYSDEC wetland polygons are mapped adjacent to or within the Corridor. NYSDEC regulated Wetland AS-20 is mapped approximately 100-260 feet to the south of the Project Corridor for the majority of its proposed length. A separate polygon, also part of Wetland AS-20, is located just east of Reservoir Road, and is bisected by the proposed Project Corridor. Wetland AS-20 is a Class 1 state-regulated wetland, which is listed as 139 acres in size. Wetland AS-19, a Class 2 wetland of 25.2 mapped acres, is shown immediately north of and overlapping the railway. No other NYSDEC wetlands were mapped within or adjacent to the Corridor.

3.4 National Wetland Inventory Mapping

Multiple wetland polygons were mapped by the U.S. Fish and Wildlife Services' (USFWS) National Wetland Inventory (NWI) along the Project Corridor (Figure 4). Table 2, below, summarizes the characteristics of these NWI mapped wetlands.

Table 2. NWI Mapped Wetlands						
Classification Code	Wetland Type	Total Mapped Size (Acres)	Distance and Direction from Corridor			
PUBH	Palustrine, unconsolidated bottom, permanently flooded (pond)	2.55	20' south of railway in Hurley, west of Basin Road			
PEM1E	Palustrine, scrub-shrub, broad-leaved deciduous, seasonally flooded /saturated	1.34	Crosses railway; corresponds to NYSDEC Wetland AS-20 to north.			
PFO1E	Palustrine, forested, broad-leaved deciduous, seasonally flooded /saturated	0.88	Crosses railway; corresponds to NYSDEC Wetland AS-20 to south.			
PSS1/EM1C	Palustrine, scrub-shrub, broad-leaved deciduous/ emergent, persistent, seasonally flooded	2.11	Overlaps railway; corresponds to NYSDEC Wetland AS-19			
PUBHh	Palustrine, unconsolidated bottom, permanently flooded, diked/impounded (pond)	1.7	60' north of railway, western end near Esopus inlet. (Causeway)			
PUBHh	Palustrine, unconsolidated bottom, permanently flooded, diked/impounded (pond)	18.63	60' north of railway, western end near Esopus inlet. (Causeway)			
PFO1C	Palustrine, forested, broad-leaved deciduous, seasonally flooded	5.65	Passes through Corridor along northern bank of Esopus Creek.			

3.5 Surface Water Resources

The Project Corridor is located within the Lower Hudson Drainage Basin, recognized under Title 6, Chapter 10, Article 10, Part 862 in the New York Codes, Rules, and Regulations (NYCRR). NYSDEC stream mapping indicates that eight streams cross the Project Corridor. Table 3, below, provides the project assigned stream crossing identification number, the watercourse name, the NYSDEC Water Index Number, and the water quality classification/standard for the stream resource.

Stream resources mapped within the Project Corridor are shown on Figure 5. Surface water resources mapped within the Project Corridor drain into the Ashokan Reservoir (Waters Index Number H-171-P 848). This waterbody is designated as a Class AA water with AA(T) Standards, and supplies the City of New York by way of the Catskill Aqueduct to the Kensico Reservoir for distribution.

Table 3. NYSDEC Mapped Stream Resources						
Watercourse Name	NYSDEC Waters Index Number	Water Quality (Class, Standard)				
Esopus Creek	H-171	A,A(TS)				
Tributary 8 of the Ashokan Reservoir	H-171-P 848-8	A,A(T)				
Butternut Creek (Trib. 9 of Ashokan Reservoir)	H-171-P 848-9	A,A(T)				
Tributary 9a of the Ashokan Reservoir	H-171-P 848-9a	A,A(T)				
Tributary 1 of Butternut Creek	H-171-P 848-9-1	A,A(T)				
Tributary 10 of the Ashokan Reservoir	H-171-P 848-10	A,A(T)				
Tributary 11 of the Ashokan Reservoir	H-171-P 848-11	A,A(T)				
Tributary 12 of the Ashokan Reservoir	H-171-P 848-12	A,A				

3.6 Results of Background Information Review

A review of the background information conducted prior to the wetland field delineation indicated the potential for federal and state wetlands to be located within or adjacent to the Project Corridor based on the presence of mapped wetlands and prevalence of hydric soil. A field-based wetland identification and delineation was conducted to confirm these preliminary findings and identify the boundaries of wetland and surface water resources within the Project Corridor.

4.0 Site Ecology

4.1 General Cover Types

This section presents a summary of ecological information that is publicly available for the Project Corridor. The Project Corridor is located within mature and mid-successional forests with some scrub shrub patches interspersed throughout.

4.2 Ecological Zone

The proposed Project Corridor is located within the Appalachian Plateau Major Ecological Zone (Zone A) and the Neversink Highlands Minor Zone (NYSDEC, 2008). Characteristics of these ecological zones are provided in Table 4, below.

Table 4. Characteristics of the Ecological Zones			
Feature	Appalachian Plateau / Neversink Highlands		
Topography	Typical plateau structure with horizontal rock formations		
Elevation	Well over 1,000 feet in most of the zone. / Most of the Highlands are above 1,200 feet. Relief is low in relation to sub-zones to the north.		
Soils	Over most of the Plateau the soils are generally medium textured, acid, usually with fragipans, developed on glacial till and tend to be shallow and moderately well or poorly drained. The valley soils brought in by the glaciers are more fertile.		
Vegetation	This zone is situated in the oak-northern hardwood and the northern hardwood natural vegetation zones. <i>I</i> The forests consist of northern hardwoods with substantial amounts of black cherry and ash. Hemlock and white pine are found in the ravines.		
Land Use	The Highlands is the site of the numerous, famous Catskill resorts. Farming contributes to the economy, with a fairly recent shift from dairy to poultry farms taking place.		
Mean Summer Temperature	65 to 70 degrees Fahrenheit		
Mean Winter Temperature	20 to 25 degrees Fahrenheit		
Mean Annual Snowfall	40 to 60 inches (60 to 85 inches in northern portions)		
Growing Season	100-160 days		

4.3 Wetland Cover Types

General wetland types identified within the Project Corridor are of the palustrine and lacustrine systems (Cowardin, 1979). The palustrine wetlands are dominated by emergent (PEM) and/or forested (PFO) classes. The lacustrine wetlands demonstrated a littoral subsystem and met criteria for an emergent wetland class. The Ashokan Reservoir is classified as a lacustrine system with a limnetic subsystem and a permanently flooded class. Brief descriptions of the two dominant wetland cover types noted within the Project Corridor are presented below, as most of the wetlands delineated within the Corridor are classified as such:

Emergent: Erect, rooted, herbaceous hydrophytic plants characterize emergent wetlands. This vegetation can be observed throughout most of the growing season. These wetlands typically have standing water above the soil surface for a portion of the year and often include fringe communities on open water edges.

Forested: Forested wetlands are dominated by woody vegetation with a diameter at breast height (DBH) greater than 3-inches and where soil is at least periodically saturated or inundated. Forested wetlands within the Project Corridor commonly included deciduous trees with an understory of hydrophytic herbaceous vegetation. The density of the understory varies by location and forest type.

5.0 Wetland Delineation Methodology

The background desktop data described in Section 3.0 was reviewed prior to undertaking the wetland field delineation. The *Wetlands Delineation Manual* (Environmental Laboratory, 1987) and the *Northeast/Northcentral Regional Supplement to the 1987 Corps of Engineers' Manual Version 2.0* (USACE, 2011) were followed during the 2016 wetland identification and delineation effort to identify wetlands located within the Project Corridor that are subject to federal jurisdiction by the USACE. B&L performed data collection and delineation of wetland boundaries on June 28-29 and July 7, 2016. Observations of vegetative communities, soils, and hydrological characteristics were documented and used to determine the extent of wetland boundaries in the field.

The first step of the wetland field delineation was to determine whether normal conditions were present at each identified wetland location. Each site was then examined for evidence of natural or human induced alteration of vegetation, soils, or hydrology. These investigations were followed by analyzing the surrounding area and determining the location of the wetland/upland interface. Selected points were sampled for vegetation, hydrology, and soil characteristics to determine the location of this boundary. The following sub-sections describe the 2012 Northeast/Northcentral Regional Supplement Version 2.0 (USACE, 2011) delineation methodology, which was followed during the June/July 2016 field delineation effort.

5.1 Vegetation

The presence of wetland vegetation was determined by evaluating the indicator status of dominant plant species in each vegetative stratum (i.e., herbaceous layer, shrub/sapling layer, tree layer, and woody vine layer). Dominant plant species were determined using percent aerial coverage estimates. Plant identification was made using plant keys such as *Newcomb's Wildflower Guide* (Newcomb, 1977). The plant species that immediately exceeded 50% of the total percent cover for a given stratum (when ranked in descending order of abundance and cumulatively totaled), plus any additional species comprising 20% or more of the total cover for that stratum (called the 50/20 rule), were considered to be the dominant vegetative species for the data plot.

The wetland indicator status (obligate - OBL, facultative wetland - FACW, facultative - FAC, facultative upland - FACU, or upland - UPL) for dominant plant species identified in the sample plots were determined from *The Northcentral and Northeast, Regional Wetland Plant List* (Lichvar, et al., 2016).

The Routine Method outlined in the USACE's Regional Supplement requires a sequence of four tests to establish the presence or absence of a dominance of hydrophytic vegetation. The four tests are done in a sequence on an if/then logic test basis. Proceeding to the next indicator

level should only be completed if the preceding indicator did not determine a dominance of hydrophytic vegetation at the sampling location. Indicator one is the rapid test for hydrophytic vegetation. This indicator is applied if all dominant species across all vegetation strata are rated OBL or FACW.

Indicator two is the dominance test. Vegetation is considered to be hydrophytic if more than 50% of the dominant plant species across all strata are rated OBL, FACW, or FAC. The dominance test and rapid test use the 50/20 rule to determine the dominant species within a vegetative plot.

The third indicator of hydrophytic vegetation is linked to the prevalence index. The prevalence index is a weighted-average of wetland indicator statuses of all plant species in the sampling plot. The wetland indicator status of each species is assigned a value according to the following scale: OBL-1, FACW-2, FAC-3, FACU-4, and UPL-5. These assigned values are multiplied by the absolute percent cover of all species with that particular indicator status. The product of each indicator value is then summed and divided by the total percent cover, resulting in the prevalence index for that vegetation plot. The equation is as follows:

$$\begin{array}{ccc} Prevalence \ Index = & \underline{ A_{OBL} + 2*A_{FACW} + 3*A_{FAC} + 4*A_{FACU} + 5*A_{UPL} } \\ & \underline{ A_{OBL} + A_{FACW} + A_{FACW} + A_{FACU} + A_{UPL} } \end{array}$$

where A_X is the absolute percent cover

In order for a sample area to contain hydrophytic vegetation, the plot must have a prevalence index of 3 or less.

Indicator four consists of morphological adaptations. Certain plant species exhibit morphological changes in order to survive in areas that are saturated or flooded for prolonged periods of time. Some common vegetative morphological adaptations in the northeast consist of adventitious roots, hypertrophic lenticels, multi-stemmed trunks, and shallow root systems.

Plant community data recorded from each sample plot are included on the wetland delineation field data sheets provided as Appendix A.

5.2 Hydrology

The presence of primary hydrologic indicators (such as surface inundation (indicator A1), a high water table (indicator A2), soil saturation (indicator A3), or secondary hydrologic indicators (such as drainage patterns (indicator B10) or geomorphic position (indicator D2) was determined through visual observations at the data plot locations, the immediately surrounding areas, and within the soil profile. Soil saturation was determined by sampling the soils at each plot to a minimum depth of 20-inches, if possible. The depth of water was observed within

boreholes. Hydrologic data gathered in the field at each sample plot is included on the wetland delineation field data sheets provided as Appendix A.

5.3 Soils

The presence of hydric soil indicators was determined by extracting soil samples with a soil auger up to a minimal depth of 12-inches, if possible. A Munsell Soil Color Chart (2009 Edition) was used to determine soil color for observed horizons within the soil profile, including different layers within the same horizon, if observed. Soil profiles were compared to hydric soil indicators for the USDA Subregion Land Resource Region (LRR R) – Northeastern Forests, included within the Northcentral and Northeast Regional Supplement (USACE, 2011). Soil characteristics and other observations made at each sample plot are included on the wetland delineation field data sheets provided as Appendix A.

5.4 Mapping

A wetland determination was made at each sample plot after characterizing the vegetation, hydrologic indicators, and soil. If the hydrophytic vegetation, hydrology, and hydric soil criteria were met, the area was determined to be a wetland. If the criterion for one or more of the three-wetland indicators was not met, the area was determined to not be a wetland, unless unusual circumstances were observed at the data plot location.

The boundaries of each wetland location were surveyed in the field using a handheld Global Positioning System (GPS), Trimble GeoXH model (Trimble Navigation Limited, Sunnyvale, CA). This GPS model is capable of sub-foot accuracy and was used to gather each point location and map each wetland boundary along the proposed trail route. The wetland boundaries were later added to the geographic information system (GIS) base mapping for the project.

6.0 Results

6.1 Delineated Wetlands

Vegetative, soil, and hydrologic characteristics of each delineated wetland can be viewed on the corresponding field data sheets in Appendix A. The field collected information for each delineated wetland has also been summarized below. Sixteen wetland resources were identified and delineated in the field. The boundary of many of these wetlands was only partially delineated due to the continuation of the wetland limits outside of the Project Corridor. Locations where the wetland continues outside of the project limits (labelled "open") are identified on the Wetland Delineation Figures, 6A through 6J.

Wetland A (Figure 6A) is classified as a palustrine emergent (PEM) wetland and is located approximately 20 feet south of the railway. At the Wetland A data plot, broom sedge (*Carex scoparia*), shallow sedge (*Carex lurida*), and pinkweed (*Persicaria pensylvanica*) were the dominant plant species observed. A dominance of hydrophytic vegetation was indicated within Wetland A based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland A consisted of high water table (A2), saturation (A3) at the soil surface, geomorphic position (D2), and the FAC-neutral test (D5). The observed hydric soil indicator within the wetland soil data plot was sandy mucky mineral (S1). All observed soil layers exhibited muck/mucky sand textured soil. Wetland datasheets documenting the characteristics of Wetland A from the field visit are included in Appendix A.

Wetland B (Figure 6B) is classified as PEM wetland located at the toe of slope south of the railway. Stream 2 (Section 6.2) flows through the wetland, oriented north-south. The delineated wetland boundary is open to the south. At the Wetland B data plot, shallow sedge and broom sedge were the dominant plant species observed. A dominance of hydrophytic vegetation was indicated within Wetland B based on the dominance test and the prevalence index. Observed wetland hydrology indicators within Wetland B consisted of high water table (A2) at a depth of eight inches, saturation (A3) at three inches, stunted or stressed plants – dead trees – (D1) and the FAC-neutral test (D5). The hydric soil indicator observed within the wetland soil data plot was redox dark surface (F6). Observed soil layers exhibited loamy/clay textured soils. Wetland datasheets documenting the characteristics of Wetland B from the field visit are included in Appendix A.

Wetland C (Figure 6A) is a PEM wetland that was observed adjacent to an access roadway off of NYS Route 28. The delineated Wetland C boundary is open to the west. At the Wetland C data plot, American bur-reed (*Sparganium americanum*) was the dominant plant species observed. A dominance of hydrophytic vegetation was indicated within Wetland C based on the dominance test and the prevalence index. Observed wetland hydrology indicators consisted, high water table (A2) at the two inches, saturation (A3) at soil surface, geomorphic

position (D2), and the FAC-neutral test (D5). Observed hydric soil indicators consisted of depleted matrix (F3). A muck and mucky loam/clay texture were observed until 12 inches in depth, where the soil texture shifted to loam/clay. Wetland datasheets documenting the characteristics of Wetland C from the field visit are included in Appendix A.

Wetland D (Figure 6A) is a PEM wetland that was observed along the east side of the Woodford Dike access roadway. The delineated Wetland D boundary is open east. Dominant plant species within the wetland plot were speckled alder (*Alnus incana*), Japanese stilt grass (*Microstegium vimineum*), and prickly sedge (*Carex stipata*). A dominance of hydrophytic vegetation was indicated within Wetland D based on the dominance test and the prevalence index. Wetland hydrology indicators, high water table (A2) at the two inches, saturation (A3) at soil surface, geomorphic position (D2) and the FAC-neutral test (D5). Hydric soil indicators met at the plot location for Wetland D consisted of depleted matrix (F3). Mucky loam/clay texture was noted until 14 inches, where it became loamy/clay. Wetland datasheets documenting the characteristics of Wetland D from the field visit are included in Attachment B.

Wetland E (Figure 6C) is a PEM wetland that is located to the south of the railway. This wetland is hydrologically fed by an upland runoff that passes from the north and through a cross culvert under the rail. At the time of the survey, water was flowing in the rocky cobble channel at about two to three inches deep (Stream 5). Within the data plot, this wetland was dominated by green bulrush (*Scirpus atrovirens*), arrow-leaf tearthumb (*Persicaria sagittata*), and Japanese stilt grass. A dominance of hydrophytic vegetation was indicated within Wetland E based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland E consisted of saturation (A3) at four inches, drainage patterns (B10), geomorphic position (D2), and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland E soil plot. Wetland datasheets documenting the characteristics of Wetland E from the field visit are included in Appendix A.

Wetland F (Figure 6E) is a PEM wetland that was observed within a low spot influenced by a stream (Stream 8) entering from the west on the north side of the railway. Vegetation in this wetland was dominated by jewelweed (*Impatiens capensis*), pink weed, silver maple (*Acer saccharinum*) and red maple (*Acer rubrum*). A dominance of hydrophytic vegetation was indicated within Wetland F based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland F consisted of, high water table (A2) at approximately one inch from the soil surface, saturation (A3) at soil surface, geomorphic position (D2), and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland F soil plot. Wetland datasheets documenting the characteristics of Wetland F from the field visit are included in Appendix A.

Wetland G (Figure 6E) is a PEM wetland that was observed along a drainage feature south of the railway, beginning where Wetland F ends. Vegetation in Wetland G was dominated

by jewelweed, prickly sedge, red maple (*Acer rubrum*), white ash (*Fraxinus americana*), and American beech (*Fagus grandifolia*). A dominance of hydrophytic vegetation was indicated within Wetland G based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland G consisted of high water table (A2) at approximately two inches from the soil surface, saturation (A3) at soil surface, drainage patterns (B10), geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland G soil plot. Wetland datasheets documenting the characteristics of Wetland G from the field visit are included in Appendix A.

Wetland H (Figure 6E) is a PEM wetland that was observed along a drainage feature south of the railway. The Wetland H boundary was delineated and left open to the south. Vegetation in this wetland was dominated by jewelweed, Japanese stilt grass, and red maple. A dominance of hydrophytic vegetation was indicated within Wetland H based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland H consisted of saturation (A3) at approximately four inches from the soil surface, drainage patterns (B10), geomorphic position (D2), and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland H soil plot. Wetland datasheets documenting the characteristics of Wetland H from the field visit are included in Appendix A.

Wetland I (Figure 6E), a PEM wetland, is located at the toe of slope on the north side of the railway. The Wetland I boundary was left open to the north. Stream 9 was identified flowing northeast from the wetland and exiting south through a culvert under the railway. Dominant vegetation observed within Wetland I was jewelweed. A dominance of hydrophytic vegetation was indicated within Wetland I based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Plot 1 data plot consisted of saturation (A3) at the soil surface, drainage patterns (B10), geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland I data plot. Wetland datasheets documenting the characteristics of Wetland I from the field visit are included in Appendix A.

Wetland J (Figure 6F) is a palustrine scrub-shrub/forested (PSS/PFO) wetland to the north of the railway. The wetland was delineated within the Project Corridor and is open to the north. Dominant vegetation observed within Wetland J was red osier dogwood (*Cornus alba*), rattlesnake grass (*Glyceria canadensis*), and shallow sedge. A dominance of hydrophytic vegetation was indicated within Wetland J based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland J consisted of high water table (A2) present at three inches below soil surface, saturation (A3) at two inches below soil surface, and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland J data plot. Wetland datasheets documenting the characteristics of Wetland J from the field visit are included in Appendix A.

Wetland K (Figure 6F) is a PEM wetland, located to the south, north, and within the limits of the abandoned railway. This wetland was delineated across the Project Corridor and is open to the west, north, and south. It is associated with NYSDEC mapped Wetland AS-20. Dominant vegetation observed within Wetland K was common reed (*Phragmites australis*). A dominance of hydrophytic vegetation was indicated within Wetland K based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland K, high water table (A2) present at one inch below soil surface, saturation (A3) at the soil surface, geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland K data plot. A mucky loam/clay texture was observed until eight inches, where it became loamy/clay. Wetland datasheets documenting the characteristics of Wetland K from the field visit are included in Appendix A.

Wetland L (Figure 6F) is a PEM wetland, located to the south, north, and within the limits of the railway. This wetland was delineated across the Project Corridor and is open to the north, south, and east. It is associated with NYSDEC mapped Wetland AS-20. Dominant vegetation observed within Wetland L was speckled alder, red osier dogwood, and common reed. A dominance of hydrophytic vegetation was indicated within Wetland L based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland L consisted of high water table (A2) present at one inch below soil surface, saturation (A3) at the soil surface, and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland L data plot. All soil layers exhibited a mucky loam/clay texture. Wetland datasheets documenting the characteristics of Wetland L from the field visit are included in Appendix A.

Wetland M (Figure 6F) is a PEM wetland located north of the railway. This wetland was delineated in its entirety. Dominant vegetation observed within Wetland M was Japanese stilt grass and rattlesnake grass. A dominance of hydrophytic vegetation was indicated within Wetland M based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland M consisted of high water table (A2) present at one inch below soil surface, saturation (A3) at the soil surface, geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was observed within the Wetland M data plot. A mucky loam/clay texture was observed until a depth of ten inches, where further investigation was restricted by rail ballast. Wetland datasheets documenting the characteristics of Wetland M from the field visit are included in Appendix A.

Wetland N (Figure 6F) is a PEM wetland located south of the railway. This wetland was delineated in its entirety. Wetland N is located on the opposite side of the railway from Wetland M. Dominant vegetation observed within Wetland N was broom sedge, shallow sedge, and soft rush (*Juncus effusus*). A dominance of hydrophytic vegetation was indicated within Wetland N based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland N consisted of high water table (A2) present at two inches below soil surface, saturation (A3) at the soil surface, geomorphic position (D2) and the FAC-neutral test (D5). The hydric soil indicator depleted matrix (F3) was met by the soil profile characteristics recorded within the Wetland N data plot. A mucky loam/clay texture was observed until a depth of eight inches, where further investigation was restricted by rail ballast. Wetland datasheets documenting the characteristics of Wetland N from the field visit are included Appendix A.

Wetland O (Figure 6I) is a PEM wetland located at a topographic low point within the center of the proposed trail alignment. This wetland was delineated in its entirety. Dominant vegetation observed within Wetland O was jewelweed. A dominance of hydrophytic vegetation was indicated within Wetland O based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland O consisted of high water table (A2) present at one inch below soil surface, saturation (A3) at the soil surface, hydrogen sulfide odor (C1) and the FAC-neutral test (D5). The hydric soil indicator redox depressions (F8) was met within the Wetland O data plot. A muck texture was observed until a depth of four inches, where it became mucky loam/clay and was restricted by rail ballast at 12 inches in depth. Wetland datasheets documenting the characteristics of Wetland O from the field visit are included in Appendix A.

Wetland P (Figure 6J) is a PEM wetland located at the toe of slope east of the railway. A culvert was observed with no flowing water or defined channel passing under the railway, to the north, suggesting the area becomes inundated during storms. This storm overflow likely settles within the topographic low spot that represents Wetland P. Investigation of the western side of the culvert did not identify any wetland areas. Dominant vegetation observed within Wetland P was Japanese stilt grass, jewelweed, and white ash. A dominance of hydrophytic vegetation was indicated within Wetland P based on the dominance test and the prevalence index. Wetland hydrology indicators observed within Wetland P consisted of saturation (A3) at three inches in depth, drainage patterns (B10), geomorphic position (D2), and the FAC-neutral test (D5). The hydric soil indicator redox dark surface (F6) was met within the Wetland P data plot. A loamy/clay texture was observed for all soil layers. Wetland datasheets documenting the characteristics of Wetland P from the field visit are included in Appendix A.

6.2 Surface Waters

Surface waters within the Project Corridor were identified in the field during the wetland delineation effort. Potential federal jurisdiction was based on observations of bed, bank, and ordinary high water characteristics. The presence of these characteristics in streams that are hydraulically connected to other regulated resources qualify them as Waters of the U.S. under the Clean Water Act, which is regulated by the USACE. The results of the stream identification field effort are summarized below. Unmapped stream classification is discussed in Section 7, Summary and Conclusions. Stream resources can be seen on Figures 6A-6J.

Stream 1 is an unmapped stream that was observed flowing from north to south through a culvert under the railway. This stream was dry at the time of observation but held pools of approximately 3 inches depth of water in spots. The stream channel was approximately 5 feet wide and exhibited a bedrock cobble substrate (Figure 6B).

Stream 2 is an unmapped stream that was observed flowing through Wetland B, oriented north-south. This stream was observed to have flow ranging from 1-3 inches. The stream channel was approximately 3 feet wide and exhibited a cobble substrate (Figure 6B).

Stream 3 is a NYSDEC mapped stream identified as Tributary 12 of the Ashokan Reservoir (Waters Index Number H-171-P 848-12). The stream was observed flowing north to south with flowing water and a channel width of approximately 10 feet comprised of a silt and cobble substrate. The stream is classified as a Class A stream with A standards (Figure 6B).

Stream 4 is an unmapped stream observed flowing from the northwest to the southeast. Observed water depth in the channel was $\frac{1}{2}$ " to 1 foot with a channel width of approximately 8 feet. Total channel depth was noted at 1 $\frac{1}{2}$ feet with a cobble bedrock substrate (Figure 6C).

Stream 5 is an unmapped stream feeding Wetland E as an upland runoff that passes from the north and through a cross culvert under the rail. At the time of the survey, water was flowing in the rocky cobble channel at about two to three inches deep (Figure 6C).

Stream 6 is a NYSDEC mapped stream identified as Tributary 11 of the Ashokan Reservoir (Waters Index Number H-171-P 848-11). The stream was observed flowing northwest to the southeast. Observed water depth in the channel was 2-6 inches with a channel width of approximately 3 feet. This stream is a Class A stream with A(T) standards (Figure 6D).

Stream 7 is an unmapped stream that was observed flowing from north to south through a culvert under the railway. This stream was dry at the time of observation but was a clearly defined rocky cobble channel of approximately 3 feet width (Figure 6E).

Stream 8 is an unmapped stream entering from the west on the north side of the railway at Wetland F. Flow from this stream continued south through a culvert northeast of Wetland G. Flow was observed at a depth of 2-3 inches and a width of 2 feet (Figure 6E).

Stream 9 is an unmapped stream identified flowing from the west on the northern side of the railway through Wetland I and exiting south through a culvert under the railway. Flow was observed at a depth of 2-3 inches and a width of 1-2 feet (Figure 6E).

Stream 10 is a NYSDEC mapped stream identified as Tributary 10 of the Ashokan Reservoir (Waters Index Number H-171-P 848-10). The stream was observed flowing northwest to the southeast. Observed water depth in the channel was 6-14 inches with a channel width of approximately 15 feet. This stream is a Class A stream with A(T) standards (Figure 6F).

Stream 11 is an unmapped stream that was observed flowing from north to south through a culvert under the railway. This stream held approximately 2-4 inches depth of water. The stream channel was approximately 2-3 feet wide and exhibited a silt cobble substrate. Outside and to the south of the Project Corridor, the stream was observed to widen to a channel width of approximately 15 feet (Figure 6F).

Stream 12 is a NYSDEC mapped stream identified as Tributary 9a of the Ashokan Reservoir (Waters Index Number H-171-P 848-9a). This stream held approximately 3 inches of water with a silt substrate and channel width of 1-3 feet. This resource is Class A with A(T) Standards (Figure 6G).

Stream 13 is an unmapped stream that was observed collecting drainage from the east and west of the northern boundary of the rail to the south through a culvert under the railway (Figure 6H). This stream held approximately 3 inches depth of water. The stream channel was approximately 3 feet wide and exhibited a silt substrate.

Stream 14 is a NYSDEC mapped stream identified as Butternut Creek (Waters Index Number H-171-P 848-9), the 9th Tributary of the Ashokan Reservoir. It is important to note that unlike the NYSDEC mapping, the two channels (Tributary 1 of Butternut Creek and Butternut Creek itself) converge north of the railway, not south as shown. The stream was observed flowing northeast to the southwest. Observed water depth in the channel was 3-5 inches with a channel width of approximately 15 feet. This stream is a Class A stream with A(T) standards (Figure 6H).

Stream 15 is an unmapped stream that was observed collecting drainage from the northern boundary of the rail and flowing to the south through a culvert under the railway (Figure 6H). This stream held approximately ½ -3 inches of water. The stream channel was approximately 3 feet wide and exhibited a silt and rocky cobble substrate (Figure 6I).

Stream 16 is an unmapped stream that was observed collecting drainage from the eastern boundary of the rail and continuing to the southwest through a culvert under the railway. This stream held approximately 4 inches depth of water. The stream channel was approximately 3 feet wide and exhibited a rocky cobble substrate (Figure 6I).

Stream 17 is a NYSDEC mapped stream identified as the Esopus Creek (Waters Index No. H-171). The stream was observed flowing northeast to the southwest. Observed water depth in the channel was 3-12 inches with a channel width of approximately 200 feet. This stream is a Class A stream with A(T) standards (Figure 6J).

6.3 Wetland and Surface Water Labeling

A total of 16 wetlands were identified and delineated adjacent to the Project Corridor as part of this wetland delineation field effort. Figures 6A through 6J show the locations of wetlands delineated as part of the Ashokan Rail Trail field walkover, as well as the location of the 17 observed Waters of the U.S. Table 5, below, provides the coordinates of each wetland and stream located within the Project Corridor. Identified wetland areas were individually labeled as A through P. Streams observed within the project area were labeled as Stream 1 through Stream 17. The data collected in the field were recorded on field data sheets provided in Appendix A. Color photographs of various portions of the delineated wetland resources are included in Appendix B.

Table 5. Wetland and Stream Locations			
Resource ID	Type of Resource	Lat/Long Coordinates (NAD83)	
Α	Wetland	41°59'36.01"N, 74° 5'27.64"W	
В	Wetland	42° 0'5.23"N, 74° 7'47.75"W	
С	Wetland	41°59'42.48"N, 74° 5'32.51"W	
D	Wetland	41°59'42.19"N, 74° 5'31.42"W	
Е	Wetland	41°59'44.24"N, 74° 9'14.53"W	
F	Wetland	41°58'49.68"N, 74°10'57.76"W	
G	Wetland	41°58'48.99"N, 74°10'59.81"W	
Н	Wetland	41°58'40.09"N, 74°11'21.86"W	
I	Wetland	41°58'35.38"N, 74°11'34.48"W	
J	Wetland	41°58'20.23"N, 74°12'15.83"W	
K	Wetland	41°58'17.03"N, 74°12'24.42"W	
L	Wetland	41°58'17.69"N, 74°12'24.47"W	
М	Wetland	41°58'10.89"N, 74°12'40.99"W	
N	Wetland	41°58'10.72"N, 74°12'40.71"W	
0	Wetland	41°58'20.68"N, 74°14'37.94"W	
Р	Wetland	42° 0'2.59"N, 74°16'12.76"W	

Table 5. Wetland and Stream Locations					
Resource ID	Type of Resource	Lat/Long Coordinates (NAD83)			
1	Stream	42°0'3.955"N, 74°7'35.846"W			
2	Stream	42°0'4.43"N, 74°7'50.57"W			
3	Stream	42°0'3.126"N, 74°8'5.448"W			
4	Stream	41°59'57.381"N, 74°8'51.728"W			
5	Stream	41°59'43.523"N, 74°9'14.097"W			
6	Stream	41°59'29.018"N, 74°9'45.409"W			
7	Stream	41°58'51.309"N, 74°10'51.827"W			
8	Stream	41°58'49.08"N, 74°10'57.858"W			
9	Stream	41°58'36.267"N, 74°11'34.791"W			
10	Stream	41°58'27.057"N, 74°11'55.15"W			
11	Stream	41°58'24.273"N, 74°12'4.192"W			
12	Stream	41°58'1.983"N, 74°13'10.877"W			
13	Stream	41°58'2.626"N, 74°13'44.729"W			
14	Stream	41°58'13.383"N, 74°14'23.43"W			
15	Stream	41°58'26.086"N, 74°14'54.98"W			
16	Stream	41°58'44.687"N, 74°15'28.768"W			
17	Stream	41°59'56.32"N, 74°16'14.05"W			

7.0 Summary and Conclusions

This wetland and stream delineation effort was completed to determine the locations of freshwater wetlands and waters within and adjacent to the Ashokan Rail Trail Project Corridor, located in the Towns of Hurley and Olive, Ulster County, New York. Based on the field observations and data associated with each delineated wetland, 13 wetlands (A-L and P) meet the criteria for federal wetland jurisdiction and are regulated by the USACE under Section 404 of the Clean Water Act. Wetlands M, N, and O are presumed to be isolated due to lack of bed and bank features, or observed connectivity to any additional Waters of the U.S. Wetlands M and N appear to function as localized drainage ditches, while Wetland O was observed with no inlet or outlet in a topographic low spot within the center of the trail alignment. Regardless of field observations and conclusions, the USACE has the final determination regarding federal resource jurisdiction. The Project Corridor travels through one NYSDEC mapped wetland (AS-20) and adjacent to another, NYSDEC mapped wetland (AS-19). An Article 24 permit will be required for proposed disturbance within delineated Wetlands K and L (as they are associated with NYSDEC mapped Wetland AS-20) and for disturbance within the 100-foot buffer of NYSDEC mapped Wetlands AS-19 and AS-20. A summary table of the wetlands delineated within the Project Corridor, and their recorded characteristics and federal indicators, is provided below.

Table 6. Wetland Data Plot Information and Federal Wetland Criteria						
Wetland ID	Wetland Cover Type Class	Hydrologic Indicators	Dominant Vegetation	Hydrophytic Vegetation Indicator	Hydric Soil Indicator	
Α	Emergent	A2, A3, D2, D5	Broom sedge, shallow sedge, pinkweed	Dominance test	S1	
В	Emergent	A2, A3, D1, D5	Shallow sedge, broom sedge	Dominance test	F6	
С	Emergent	A2, A3, D2, D5	American bur-reed	Dominance test	F3	
D	Emergent	A2, A3, D2, D5	Speckled alder, Japanese stilt grass, prickly sedge	Dominance test	F3	
Е	Emergent	A3, B10, D2, D5	Green bulrush, arrow-leaf tearthumb, Japanese stilt grass	Dominance test	F6	
F	Emergent	A2, A3, D2, D5	Jewelweed, pinkweed, silver maple, red maple	Dominance test	F6	
G	Emergent	A2, A3, B10, D2, D5	Jewelweed, prickly sedge, red maple, white ash, American beech	Dominance test	F6	
Н	Emergent	A3, B10, D2, D5	Jewelweed, Japanese stilt grass, red maple	Dominance test	F6	
l	Emergent	A3, B10, D2, D5	Jewelweed	Dominance test	F6	
J	Forested/ Scrub-shrub	A2, A3, D5	Red osier dogwood, rattlesnake grass, shallow sedge	Dominance test	F6	
K	Emergent	A2, A3, D2, D5	Common reed	Dominance test	F6	
L	Emergent	A2, A3, D5	Speckled alder, red osier dogwood, common reed	Dominance test	F6	
М	Emergent	A2, A3, D2, D5	Japanese stilt grass, rattlesnake grass	Dominance test	F6	
N	Emergent	A2, A3, D2, D5	Broom sedge, shallow sedge, soft rush	Dominance test	F3	
0	Emergent	A2, A3, C1, D5	Jewelweed	Dominance test	F8	
Р	Emergent	A3, B10, D2, D5	Japanese stilt grass, jewelweed, white ash	Dominance test	F6	

During the field walkover, stream resources identified within the Project Corridor that met the definition of Waters of the U.S. were recorded. These resources, a total of 17, are assumed to be regulated by the USACE under Section 404 of the Clean Water Act. In addition, six of these streams constitute NYSDEC mapped and protected streams, each with a Class A designation. While eight NYSDEC mapped streams were indicated during the preliminary site investigation (Section 3.5), one stream, Tributary 8 of the Ashokan Reservoir (H-171-P 848-8), was not observed during the field walkover, and a second stream, Tributary 1 of Butternut Creek (H-171-P 848-9-1), was observed outside (north) of the Project Corridor and was therefore not included in the field delineation. In addition to the six NYSDEC mapped streams, 11 unmapped water resources were identified during the site walkover, and were observed to meet criteria to be recognized as federally regulated Waters of the U.S. These 11 tributaries are assumed to be Class A waters, since unmapped streams typically assume the water quality classification of the water body into which they discharge. The mapped streams are regulated by the NYSDEC under the Protection of Waters Program (Article 15) due to their high quality and contribution to a drinking water source. The stream and wetland resources delineated within the Project Corridor will also be reviewed and permitted, if impacted, by the NYCDEP.

A Section 404 Permit from the USACE and a Section 401 Water Quality Certification from the NYSDEC will be required if any temporary or permanent impacts to these wetlands or streams are proposed as part of the project. Wetlands and Waters of the U.S. will be avoided and impacts minimized to the extent possible. Specific resource and location impacts will be determined during the detailed design phase. Feasible mitigative options will be reviewed and identified if greater than 0.1-acre of wetland will be permanently impacted, or permanent impacts to stream resources and aquatic function will occur. Applicable state and federal permits will be identified during the detailed design phase based on the calculated impacts, and a Joint Application for Permit will be assembled and submitted to the USACE, NYSDEC, and NYCDEP to request permit issuance in support of the proposed Ashokan Rail Trail project.

8.0 Bibliography

- Cowardin, et. al. 1979. Classification of Wetlands and Deepwater Habitats of the United States. U.S. Fish and Wildlife Service Report No. FWS/OBS/-79/31.Washington, D.C.
- Environmental Laboratory. 1987. *Corps of Engineers Wetlands Delineation Manual*. Technical Report Y-87. U.S. Army Corps of Engineers Waterways Experiment Station, Vicksburg, MS.
- Lichvar, R.W., Butterwick M., Norman M.C., Kirchner W.N. 2014. *The National Wetland Plant List: 2016 wetland ratings. Phytoneuron* 2016-41: 1-42.
- Munsell Color. 2009 revised edition. *Munsell Soil Color Charts*. Macbeth Division of Kollmorgen Instruments Corporation, Baltimore, Maryland.
- Newcomb, L. 2011. *Newcomb's Wildflower Guide*. Little, Brown and Company. United States of America. Boston.
- New York State Codes, Rules, and Regulations (NYCRR). Title 6 Department of Environmental Conservation. Chapter X Division of Water Resources. Subchapter A, Article 10, Lower Hudson River Drainage Basin Series, Part 862. Accessed June 2016.

 <a href="https://govt.westlaw.com/nycrr/Browse/Home/NewYork/NewYorkCodesRulesandRegulations?guid=I26731020b5a111dda0a4e17826ebc834&originationContext=documenttoc&transitionType=Default&contextData=(sc.Default)
- New York State Department of Environmental Conservation (NYSDEC). 2008. Ecological Zones New York State KML/KMZ File Format. NYSDEC, Albany, N.Y., Published July 3, 2008.
- New York State Department of Environmental Conservation (NYSDEC). 2016. Environmental Resource Mapper. NYSDEC, Albany, N.Y., Published July 3, 2008. http://www.dec.ny.gov/imsmaps/ERM/viewer.htm.
- U.S. Army Corps of Engineers. 2011. Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Northcentral and Northeast Region (Version 2.0), ed. J.S. Wakeley, R. W. Lichvar, and C.V. Noble, and J.F. Berkowitz. ERDC/EL TR-12-1. Vicksburg, MS: U.S. Army Engineer Research and Development Center.
- United States Department of Agriculture (USDA). 2016. Natural Resource Conservation Service. Web Soil Survey Geographic Database. Accessed: June 2016. http://websoilsurvey.sc.egov.usda.gov/App/WebSoilSurvey.aspx
- U.S. Fish and Wildlife Service (USFWS). 2016. National Wetlands Inventory (NWI) Mapping. http://www.fws.gov/wetlands/Wetlands-Mapper.html.


Figure 1

Site Location Map – Aerial Imagery




Figure 2


Site Location Map – Topographic Imagery




Figures 3 and 3A

NRCS Mapped Soils





Figures 4 and 4A NYSDEC/NWI Wetlands









Figure 5 NYSDEC Mapped Streams




Figures 6A-6J

Delineated Resources


























Appendix A

Wetland/Upland Field Delineation Datasheets

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail	City/County: Hurley/Ulster Sampling Date: 6/28/16				
Applicant/Owner: Ulster County	State: NY Sampling Point: Wet A				
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:				
• '	I relief (concave, convex, none): concave Slope %: 30				
Subregion (LRR or MLRA): LRR R Lat: 41°59'36.01"N	Long: 74° 5'27.64"W Datum: NAD '83				
Soil Map Unit Name: Oquaga-arnot-rock outcrop complex	NWI classification: PEM				
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)				
Are Vegetation, Soil, or Hydrology significantly distur					
Are Vegetation, Soil, or Hydrology naturally problem					
SUMMARY OF FINDINGS – Attach site map showing sam					
SUMMART OF FINDINGS - Attach site map showing sam	ipling point locations, transects, important leatures, etc.				
Hydrophytic Vegetation Present? Yes X No	Is the Sampled Area				
Hydric Soil Present? Yes X No	within a Wetland? Yes X No				
Wetland Hydrology Present? Yes X No	If yes, optional Wetland Site ID:				
Remarks: (Explain alternative procedures here or in a separate report.) Located on south side of trail, just northeast of Ashokan Reservoir and the Woodstock Dike. Area is an impoundment of water, mostly likely fed by seepage from the reservoir and is mapped by the NWI.					
HYDROLOGY					
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)				
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)				
Surface Water (A1) Water-Stained Leaves ((B9) Drainage Patterns (B10)				
X High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)				
X Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)				
Water Marks (B1) Hydrogen Sulfide Odor					
Sediment Deposits (B2) Oxidized Rhizospheres	on Living Roots (C3) Saturation Visible on Aerial Imagery (C9)				
Drift Deposits (B3) Presence of Reduced In	· , , , , , , , , , , , , , , , , , , ,				
Algal Mat or Crust (B4) Recent Iron Reduction i	. , , ,				
Iron Deposits (B5) Thin Muck Surface (C7)	Shallow Aquitard (D3)				
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remarks) Microtopographic Relief (D4)					
Sparsely Vegetated Concave Surface (B8)	X FAC-Neutral Test (D5)				
Field Observations:					
Surface Water Present? Yes No X Depth (inches)):				
Water Table Present? Yes X No Depth (inches)					
Saturation Present? Yes X No Depth (inches)	: 0 Wetland Hydrology Present? Yes X No				
(includes capillary fringe)					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pro	evious inspections), if available:				
Remarks:					
Hydrology present at surface. Ponding potentially fed by Ashokan reservoi inundated with depths of water ranging from 2"-12+".	r. Water table was noted to be at surface; the majority of wetland was				

VEGETATION – Use scientific names of plants. Sampling Point: Wet A Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: 30) % Cover Species? Status **Dominance Test worksheet:** 1. **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: 3 (A) 3. Total Number of Dominant Species Across All Strata: 4. 3 (B) Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 100.0% (A/B) Prevalence Index worksheet: =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species 30 x 1 = **FACW** species 45 x 2 = 90 0 _ FAC species x 3 = 0 0 3. FACU species x 4 = 0 x 5 = ___ 4. UPL species 0 5. Column Totals: 75 ___ (A) _ Prevalence Index = B/A = 1.60 6. **Hydrophytic Vegetation Indicators:** 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: 5) X 2 - Dominance Test is >50% Carex scoparia Yes **FACW** X 3 - Prevalence Index is ≤3.0¹ 20 4 - Morphological Adaptations (Provide supporting 2. Yes OBL Carex lurida data in Remarks or on a separate sheet) 3. Persicaria pensylvanica 20 Yes **FACW** 4. Lemna minor 10 ___ No OBL Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must 6. be present, unless disturbed or problematic. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 75 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes X No ___ =Total Cover Remarks: (Include photo numbers here or on a separate sheet.) All vegetation noted was hydrophytic, with duckweed present on surface waters.

SOIL Sampling Point Wet A

Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)									
Depth									
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks	
0-3	10YR 2/1						Muck	50% Organic material	
3-6	10YR 2/1	80	10YR 5/4	20	С	M	Mucky Sand	Distinct redox concentrations	
6-8	10YR 3/2	80	10YR 6/8	20	<u>C</u>	<u>M</u>	Mucky Sand	Prominent redox concentrations	
8-10	2.5YR 5/4	100					Mucky Sand		
10-22	2.5YR 6/4	90	7.5YR 4/6	10	<u>C</u>	<u>M</u>	Mucky Sand	Prominent redox concentrations	
			_						
		—							
1- 0.0							2,		
	oncentration, D=Deple	etion, RM	=Reduced Matrix, N	/IS=Mas	ked Sand	Grains.		PL=Pore Lining, M=Matrix.	
Hydric Soil I			Daharahia Dala	0	(CO) (I	DD D		or Problematic Hydric Soils ³ :	
Histosol		•	Polyvalue Belo		ce (S8) (I	LKK K,	2 cm Muck (A10) (LRR K, L, MLRA 149B)		
	ipedon (A2)		MLRA 149B	,	/I DD D	MI DA 1	Coast Prairie Redox (A16) (LRR K, L, R) 49B) 5 cm Mucky Peat or Peat (S3) (LRR K, L, R)		
Black His	n Sulfide (A4)	•	Thin Dark Surfa High Chroma S				Polyvalue Below Surface (S8) (LRR K, L)		
	Layers (A5)	•	Loamy Mucky			-		rk Surface (S9) (LRR K, L)	
		(A11)				Χ ΙΧ, Δ)	Iron-Manganese Masses (F12) (LRR K, L, R)		
Depleted Below Dark Surface (A11) Loamy Gleyed Matrix (F2) Thick Dark Surface (A12) Depleted Matrix (F3)					Piedmont Floodplain Soils (F19) (MLRA 149B)				
X Sandy Mucky Mineral (S1) Redox Dark Surface (F6)					Mesic Spodic (TA6) (MLRA 144A, 145, 149B)				
Sandy Gleyed Matrix (S4) Sandy Gleyed Matrix (S4) Depleted Dark Surface (F7)					Red Parent Material (F21)				
X Sandy Redox (S5) Redox Depressions (F8)				Very Shallow Dark Surface (F22)					
Stripped Matrix (S6) Marl (F10) (LRR K, L)					Other (Explain in Remarks)				
Dark Surface (S7)									
³ Indicators of	hydrophytic vegetati	on and we	etland hydrology mu	ıst he nr	esent ur	iless dist	urbed or problematic.		
	ayer (if observed):	on and w	onana nyarology me	act be pi	ooont, ar	ilooo diot	dibba of problematic.		
Type:									
Depth (in	nches):						Hydric Soil Presei	nt? Yes X No	
Remarks:									
The indicator S1 (sandy mucky mineral) was satisfied as greater than 2" of mucky sand material was present within the upper 6" of the soil. The top									
layers were primarily dark muck that shifted to a much lighter matrix below 6". There were few, but prominent, redox concentrations present.									

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail	City/County: Hurley/Ulster Sampling Date: 6/28/16				
Applicant/Owner: Ulster County	State: NY Sampling Point: UPL A				
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:				
· · · · · · · · · · · · · · · · · · ·	I relief (concave, convex, none): Slope %:				
Subregion (LRR or MLRA): LRR R Lat: 41°59'36.01"N	Long: 74° 5'27.64"W Datum: NAD '83				
Soil Map Unit Name: OrC	NWI classification:				
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)				
Are Vegetation, Soil, or Hydrology significantly distu					
Are Vegetation, Soil, or Hydrologynaturally problem	atic? (If needed, explain any answers in Remarks.)				
SUMMARY OF FINDINGS – Attach site map showing san	npling point locations, transects, important features, etc.				
Hydrophytic Vegetation Present? Yes No X	Is the Sampled Area				
Hydrophytic Vegetation Present? Hydric Soil Present? Yes No X Yes No X	within a Wetland? Yes No X				
Wetland Hydrology Present? Yes No X	If yes, optional Wetland Site ID:				
Remarks: (Explain alternative procedures here or in a separate report.)	, -, -, -, -, -, -, -, -, -, -, -, -, -,				
Located on south side of trail, just west of Ashokan Reservoir.					
·					
HYDROLOGY					
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)				
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)				
Surface Water (A1) Water-Stained Leaves					
High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)				
	Marl Deposits (B15) Dry-Season Water Table (C2)				
 -	Hydrogen Sulfide Odor (C1) Crayfish Burrows (C8)				
Sediment Deposits (B2) Oxidized Rhizospheres					
Drift Deposits (B3) Presence of Reduced In	· · ·				
Algal Mat or Crust (B4) Recent Iron Reduction in Tilled Soils (C6) Geomorphic Position (D2)					
Iron Deposits (B5) Thin Muck Surface (C7) Shallow Aquitard (D3) Inundation Visible on Aerial Imagery (B7) Other (Explain in Remarks) Microtopographic Relief (D4)					
Inundation Visible on Aerial Imagery (B7) Other (Explain in Rema Sparsely Vegetated Concave Surface (B8)	urks) Microtopographic Relief (D4) FAC-Neutral Test (D5)				
	FAC-Neutral Test (D5)				
Field Observations:					
Surface Water Present? Yes No X Depth (inches)					
Water Table Present? Yes No X Depth (inches)					
Saturation Present? Yes No X Depth (inches)	: Wetland Hydrology Present? Yes No _X				
(includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, pr	revious inspections) if available:				
besome recorded bata (stream gauge, monitoring well, achai photos, pr	evious inspections), ii available.				
Remarks:					

VEGETATION – Use scientific names of plants. Sampling Point: UPL A Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: 30) Status **Dominance Test worksheet:** % Cover Species? 1. Pinus strobus FACU **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: (A) 3. Total Number of Dominant Species Across All Strata: 4. 4 (B) 5. Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 25.0% (A/B) Prevalence Index worksheet: 7. 45 =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species 0 ___ x 1 = Populus tremuloides **FACW** species 0 x 2 = 2. FAC species 15 x 3 = 3. FACU species 55 x 4 = 220 x 5 = __ 4. UPL species 30 5. Column Totals: 100 Prevalence Index = B/A = 4.15 6. **Hydrophytic Vegetation Indicators:** 10 =Total Cover 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: 5 2 - Dominance Test is >50% Yes UPL Fragaria vesca 3 - Prevalence Index is ≤3.01 15 Yes Microstegium vimineum FAC 4 - Morphological Adaptations (Provide supporting 2. data in Remarks or on a separate sheet) 3. 4. Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic. 6. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 45 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Yes__ Present? No X =Total Cover Remarks: (Include photo numbers here or on a separate sheet.)

SOIL Sampling Point UPL A

Profile Desci	ription: (Describe to	the de	pth needed to doci	ument t	he indica	ator or co	onfirm the absence of indicat	tors.)	
Depth	Matrix		Redox Features						
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks	
0-4	10YR 4/2	100							
4-10	10YR 5/2	100							
10-24	10YR 5/2	90	10YR 5/3	10					
								_	
				·		_			
¹ Type: C=Co	ncentration, D=Deple	etion, RM	1=Reduced Matrix, N	/IS=Mas	ked Sand	d Grains.	² Location: PL=Pore I		
Hydric Soil In							Indicators for Problematic Hydric Soils ³ :		
Histosol (Polyvalue Belo		ce (S8) (I	LRR R,		(LRR K, L, MLRA 149B)	
	ipedon (A2)		MLRA 149B	,			Coast Prairie Redox (A16) (LRR K, L, R)		
Black His	` '		Thin Dark Surfa						
	Sulfide (A4)		High Chroma S			-	Polyvalue Below Surface (S8) (LRR K, L)		
	Layers (A5) Below Dark Surface	(111)	Loamy Mucky I			⊀ K, L)	Thin Dark Surface (S9) (LRR K, L)		
		(A11)	Loamy Gleyed		,F2)		Iron-Manganese Masses (F12) (LRR K, L, R) Piedmont Floodplain Soils (F19) (MLRA 149B)		
Thick Dark Surface (A12) — Depleted Matrix (F3) — Peday Dark Surface (F6)					Mesic Spodic (TA6) (MLRA 144A, 145, 149B)				
Sandy Mucky Mineral (S1) Sandy Gleyed Matrix (S4) Redox Dark Surface (F6) Depleted Dark Surface (F7)				Red Parent Material (F21)					
	edox (S5)		Redox Depress		. ,		Very Shallow Da		
	Matrix (S6)		Marl (F10) (LR	,	,		Other (Explain in Remarks)		
Dark Surface (S7)					<u> </u>	,			
		on and w	retland hydrology mu	ust be pr	esent, ur	nless dist	urbed or problematic.		
	ayer (if observed):								
Type:									
Depth (in	ches):						Hydric Soil Present?	Yes No _X	
Remarks:							-		
							2.0 to include the NRCS Field	Indicators of Hydric Soils	
version 7.0 M	arch 2013 Errata. (ht	tp://www	.nrcs.usda.gov/Inter	net/FSE	:_DOCU	VIEN I S/n	rcs142p2_051293.docx)		

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail	City/County: Hurley/Ulster Sampling Date: 6/28/16				
Applicant/Owner: Ulster County	State: NY Sampling Point: Wet B				
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:				
Landform (hillside, terrace, etc.): Toe of slope Local	relief (concave, convex, none): concave Slope %:				
Subregion (LRR or MLRA): LRR R Lat: 42° 0'5.23"N	Long: 74° 7'47.75"W Datum: NAD 83				
Soil Map Unit Name: Morris Tuller complex	NWI classification: PEM				
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)				
Are Vegetation, Soil, or Hydrology significantly distur					
Are Vegetation, Soil, or Hydrology naturally problems					
SUMMARY OF FINDINGS – Attach site map showing sam					
Hydrophytic Vegetation Present? Yes	Is the Sampled Area within a Wetland? If yes, optional Wetland Site ID: Wetland B				
Remarks: (Explain alternative procedures here or in a separate report.) Wetland B is located at the toe of slope on the south side of the abandoned rail line. North of this location, Old State Route 28 converges with the current State Route 28 and it is just east of Maverick Cove. No mapped wetlands are indicated in this area but an unmapped stream resources runs through from north to south. The wetland continues southward, toward the Ashokan Reservoir.					
HYDROLOGY					
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)				
Primary Indicators (minimum of one is required; check all that apply) Surface Water (A1) Water Stained Legyer (I	Surface Soil Cracks (B6)				
Surface Water (A1) Water-Stained Leaves (I X High Water Table (A2) Aquatic Fauna (B13)	B9) Drainage Patterns (B10) Moss Trim Lines (B16)				
X Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)				
Water Marks (B1) Hydrogen Sulfide Odor (
Sediment Deposits (B2) Oxidized Rhizospheres					
Drift Deposits (B3) Presence of Reduced In					
Algal Mat or Crust (B4) Recent Iron Reduction in					
Iron Deposits (B5) Thin Muck Surface (C7)					
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remarks) Microtopographic Relief (D4)					
Sparsely Vegetated Concave Surface (B8)	X FAC-Neutral Test (D5)				
Field Observations:	<u></u>				
Surface Water Present? Yes No X Depth (inches):					
Water Table Present? Yes X No Depth (inches):					
Saturation Present? Yes X No Depth (inches):					
(includes capillary fringe)					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections), if available:				
Remarks:					

VEGETATION – Use scientific names of plants. Sampling Point: Wet B Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: % Cover Species? Status **Dominance Test worksheet:** 1. **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: 2 (A) 3. Total Number of Dominant Species Across All Strata: 4. 2 (B) 5. Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 100.0% (A/B) Prevalence Index worksheet: 7. =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: ____) OBL species 70 x 1 = **FACW** species 25 x 2 = 0 _ 2. FAC species x 3 = 0 0 3. FACU species x 4 = 0 0 x 5 = ___ 4. UPL species 5. Column Totals: 95 120 Prevalence Index = B/A = 1.26 6. **Hydrophytic Vegetation Indicators:** 2 =Total Cover 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: ____) X 2 - Dominance Test is >50% Carex lurida Yes OBL X 3 - Prevalence Index is ≤3.0¹ 4 - Morphological Adaptations (Provide supporting 2. 25 Yes **FACW** Carex scoparia data in Remarks or on a separate sheet) 3. Juncus effusus 10 No OBL 2 4. Glyceria Problematic Hydrophytic Vegetation¹ (Explain) No 5. Poaceae No ¹Indicators of hydric soil and wetland hydrology must 6. be present, unless disturbed or problematic. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in 9. diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 99 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes X No ___ =Total Cover Remarks: (Include photo numbers here or on a separate sheet.) Prominent wetland vegetation evident.

SOIL Sampling Point Wet B

Profile Desc	Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)								
Depth	Matrix		Redox	Featur	es				
(inches)	Color (moist)	<u>%</u>	Color (moist)	<u>%</u>	Type ¹	Loc ²	Texture	Remarks	
0-6	10YR 3/1	85	5YR 4/6	15	<u>C</u>	M	Loamy/Clayey	Prominent redox concentrations	
6-8	10YR 3/2	98	10YR 6/8	2	<u>C</u>	<u>M</u>	Loamy/Clayey	Prominent redox concentrations	
8-12	10YR 3/2	85	10YR 6/8	15	<u>C</u>	<u>M</u>	Loamy/Clayey	Prominent redox concentrations	
12-18	10YR 3/2	88	10YR 4/6	10	<u>C</u>	<u>M</u>	Loamy/Clayey	Prominent redox concentrations	
			10YR 5/8	2					
18-23	10YR 4/3	70	10YR 5/8	30	<u>C</u>	<u>M</u>	Loamy/Clayey	Prominent redox concentrations	
	oncentration, D=Deple	etion, RM	=Reduced Matrix, M	IS=Masl	ked Sand	Grains.		L=Pore Lining, M=Matrix.	
Hydric Soil I								or Problematic Hydric Soils ³ :	
Histosol		•	Polyvalue Belov		ce (S8) (I	LRR R,		ick (A10) (LRR K, L, MLRA 149B)	
	ipedon (A2)		MLRA 149B)		// DD D			rairie Redox (A16) (LRR K, L, R)	
Black His		•	Thin Dark Surfa					icky Peat or Peat (S3) (LRR K, L, R)	
	n Sulfide (A4)		High Chroma S			-		e Below Surface (S8) (LRR K, L)	
	Layers (A5)	(111)	Loamy Mucky N			K K, L)		rk Surface (S9) (LRR K, L)	
	Below Dark Surface rk Surface (A12)	(ATT)	Loamy Gleyed		F2)		Iron-Manganese Masses (F12) (LRR K, L, R)		
	ucky Mineral (S1)	•	Depleted Matrix X Redox Dark Su		(e)		Piedmont Floodplain Soils (F19) (MLRA 149B) Mesic Specific (TA6) (MLRA 144A 145 149B)		
	leyed Matrix (S4)	•	Depleted Dark	•	•		Mesic Spodic (TA6) (MLRA 144A, 145, 149B) Red Parent Material (F21)		
	edox (S5)	•	Redox Depress		` '		Very Shallow Dark Surface (F22)		
	Matrix (S6)	•	Marl (F10) (LRI	,	2)		Other (Explain in Remarks)		
	face (S7)	•		,,				,	
		on and w	etland hydrology mu	st be pr	esent, ur	nless dist	urbed or problematic.		
	.ayer (if observed):								
Type: Depth (in	ochos):						Hydric Soil Presei	nt? Yes X No	
							nyunc 3011 Fresei	iii: 165 <u>\</u> NO	
Remarks:	nil indicator F6 (redox	dark surf	ace) was satisfied w	ithin the	a firet lav	er of soil	(1-6") which had a co	lor of 10YR 3/1 with 15% redox	
•	•		•		-		• •	r less and chroma of 1 or less with at	
	nore distinct or promit			,		,			

Project/Site: Ashokan Rail Trail	City/County: Hurley/Ulster Sampling Date: 6/28/16
Applicant/Owner: Ulster County	State: NY Sampling Point: UPL B
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:
	I relief (concave, convex, none): Slope %:
Subregion (LRR or MLRA): LRR R Lat: 42° 0'5.23"N	Long: 74° 7'47.75"W Datum: NAD 83
Soil Map Unit Name: MtB	NWI classification:
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)
	
Are Vegetation, Soil, or Hydrology significantly distu	
Are Vegetation, Soil, or Hydrology naturally problem	
SUMMARY OF FINDINGS – Attach site map showing san	npling point locations, transects, important features, etc.
Hydrophytic Vegetation Present? Yes No X	Is the Sampled Area
Hydric Soil Present? Yes No X	within a Wetland? Yes No X
Wetland Hydrology Present? Yes No X	If yes, optional Wetland Site ID:
Remarks: (Explain alternative procedures here or in a separate report.)	ii yoo, opiionai vootana oko 12.
Remarks. (Explain alternative procedures here or in a separate report.)	
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1) Water-Stained Leaves	(B9) Drainage Patterns (B10)
High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)
Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)
Water Marks (B1) Hydrogen Sulfide Odor	(C1) Crayfish Burrows (C8)
Sediment Deposits (B2) Oxidized Rhizospheres	
Drift Deposits (B3) Presence of Reduced I	ron (C4) Stunted or Stressed Plants (D1)
Algal Mat or Crust (B4) Recent Iron Reduction	
Iron Deposits (B5) Thin Muck Surface (C7	
Inundation Visible on Aerial Imagery (B7) Other (Explain in Rema	,
Sparsely Vegetated Concave Surface (B8)	FAC-Neutral Test (D5)
_	1 AC-Neutral Test (D3)
Field Observations:	
Surface Water Present? Yes No Depth (inches)	
Water Table Present? Yes No Depth (inches)	
Saturation Present? Yes No Depth (inches)): Wetland Hydrology Present? Yes No _X
(includes capillary fringe)	
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pr	evious inspections), if available:
Remarks:	

VEGETATION – Use scientific names of plants. Sampling Point: UPL B Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: % Cover Species? Status **Dominance Test worksheet: Number of Dominant Species** 2. That Are OBL, FACW, or FAC: 0 (A) 3. Total Number of Dominant Species Across All Strata: 2 4. (B) Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 0.0% (A/B) Prevalence Index worksheet: =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: ____) OBL species 0 x 1 = Quercus rubra FACW species 0 x 2 = 0 _ 2. FAC species x 3 = 0 15 3. FACU species x 4 = 0 x 5 = ___ 4. UPL species Column Totals: 15 ____ (A) _ 5. Prevalence Index = B/A = 4.00 6. **Hydrophytic Vegetation Indicators:** 15 =Total Cover 1 - Rapid Test for Hydrophytic Vegetation 2 - Dominance Test is >50% Herb Stratum (Plot size: ____) Poaceae Yes 3 - Prevalence Index is ≤3.01 4 - Morphological Adaptations (Provide supporting 2. data in Remarks or on a separate sheet) 3. 4. Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic. 6. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 60 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: Woody vines - All woody vines greater than 3.28 ft in 1. height. Hydrophytic Vegetation Yes__ Present? No X =Total Cover Remarks: (Include photo numbers here or on a separate sheet.)

SOIL Sampling Point UPL B

Profile Desc Depth	ription: (Describe t Matrix	o the de		ument tl x Featur		ator or co	onfirm the absence of inc	dicators.)
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks
0-2	10YR 3/4		<u> </u>					
0-2	101K 3/4					 ·		
					·			
¹ Type: C=Co	oncentration, D=Depl	etion, RM	=Reduced Matrix, N	/IS=Mas	ked Sand	d Grains.	² Location: PL=P	ore Lining, M=Matrix.
Hydric Soil I							Indicators for P	roblematic Hydric Soils ³ :
Histosol	(A1)		Polyvalue Belo	w Surfa	ce (S8) (I	LRR R,	2 cm Muck (A10) (LRR K, L, MLRA 149B)
	ipedon (A2)		MLRA 149B	,				e Redox (A16) (LRR K, L, R)
Black His			Thin Dark Surf					Peat or Peat (S3) (LRR K, L, R)
	n Sulfide (A4)		High Chroma S			-		elow Surface (S8) (LRR K, L)
	Layers (A5)		Loamy Mucky			R K, L)		urface (S9) (LRR K, L)
	Below Dark Surface	(A11)	Loamy Gleyed		F2)			nese Masses (F12) (LRR K, L, R)
	rk Surface (A12)		Depleted Matri					oodplain Soils (F19) (MLRA 149B)
	ucky Mineral (S1)		Redox Dark Su					c (TA6) (MLRA 144A, 145, 149B)
	leyed Matrix (S4)		Depleted Dark					Material (F21)
	edox (S5) Matrix (S6)		Redox Depres	•	5)			v Dark Surface (F22)
	face (S7)		Marl (F10) (LR	K K, L)			Other (Expla	in in Remarks)
Daik Sui	lace (GI)							
³ Indicators of	hydrophytic vegetati	on and w	etland hydrology mi	ist he ni	esent ur	nless distr	urbed or problematic.	
	ayer (if observed):		onana ny aronogy mi	лот до р.			and or problem and	
Type:	Balla	st						
Depth (in		2					Hydric Soil Present?	Yes No X
							Tryunc 3011 Tesent:	165 NO
Remarks:	: : d for on Nico		and North coat Day	: I C		. \ / aa : a	0.0 to include the NDCC F	Tield ladicators of Lludric Caile
							rcs142p2_051293.docx)	Field Indicators of Hydric Soils
1010101111011	iaion 2010 Enata. (II		oo.aoaa.gov/iikoi			VIL. VI 0/11	1001 12p2_001200.d00x)	

Project/Site: Ashokan Rail Trail	City/County: Hurley/Ulster Sampling Date: 6/28/16
Applicant/Owner: Ulster County	State: NY Sampling Point: Wet C
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:
Landform (hillside, terrace, etc.): Toe of slope Local	relief (concave, convex, none): concave Slope %:
Subregion (LRR or MLRA): LRR R Lat: 41°59'42.48"N	Long: 74° 5'32.51"W Datum: NAD 83
Soil Map Unit Name: Oquaga-Arnot-Rock outcrop complex	NWI classification: PEM
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrology significantly disturl	
Are Vegetation, Soil, or Hydrology naturally problema	
SUMMARY OF FINDINGS – Attach site map showing sam	
Hydrophytic Vegetation Present? Yes	Is the Sampled Area within a Wetland? If yes, optional Wetland Site ID: Wetland C
Remarks: (Explain alternative procedures here or in a separate report.) Wetland C is ponded on west side of reservoir access roadway near the W wetlands are mapped by NWI. A stream resource feeds this wetland from the Wetland D.	·
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1)Water-Stained Leaves (E	
X High Water Table (A2) Aquatic Fauna (B13) X Saturation (A3) Marl Deposits (B15)	Moss Trim Lines (B16) Dry-Season Water Table (C2)
Water Marks (B1) Hydrogen Sulfide Odor (
Sediment Deposits (B2) Oxidized Rhizospheres of	
Drift Deposits (B3) Presence of Reduced Iro	
Algal Mat or Crust (B4) Recent Iron Reduction in	
Iron Deposits (B5) Thin Muck Surface (C7)	. , , ,
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remark	
Sparsely Vegetated Concave Surface (B8)	X FAC-Neutral Test (D5)
Field Observations:	
Surface Water Present? Yes No X Depth (inches):	: 0
Water Table Present? Yes X No Depth (inches):	:
Saturation Present? Yes X No Depth (inches):	: 0 Wetland Hydrology Present? Yes X No
(includes capillary fringe)	
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections), if available:
Remarks: At wetland plot, high water table and saturation at surface were noted. Wetland plots a saturation at surface were noted.	tland also features considerable ponding of surface water, from 2-4" and
deeper in spots.	

VEGETATION – Use scientific names of plants. Sampling Point: Wet C Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: 30) % Cover Species? Status **Dominance Test worksheet:** 1. **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: (A) 3. Total Number of Dominant Species Across All Strata: 4. (B) Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 100.0% (A/B) Prevalence Index worksheet: =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species 55 x 1 = FACW species 7 ___ x 2 = 0 ___ FAC species x 3 = 0 0 x 4 = 3. FACU species 0 x 5 = ___ 4. UPL species 5. Column Totals: 62 (A) Prevalence Index = B/A = 1.11 6. **Hydrophytic Vegetation Indicators:** 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: X 2 - Dominance Test is >50% Sparganium americanum Yes OBL X 3 - Prevalence Index is ≤3.0¹ 5 _ No **FACW** 4 - Morphological Adaptations (Provide supporting 2. Eupatorium perfoliatum data in Remarks or on a separate sheet) 3. Lemna minor 5 No OBL 2____ 4. Impatiens capensis No **FACW** Problematic Hydrophytic Vegetation¹ (Explain) 5. Galium No ¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic. 6. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 64 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes X No ____ =Total Cover Remarks: (Include photo numbers here or on a separate sheet.) Prominent wetland vegetation evident.

SOIL Sampling Point Wet C

Profile Desc Depth	ription: (Describe t Matrix	o the dep		ı ment t l < Featur		ator or c	onfirm the absence of	indicators.)		
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks		
0-4	10YR 2/1	100					Muck	15% organic material		
4-6	7.5YR 4/2	95	7.5YR 4/6	5	С	M	Mucky Loam/Clay	Prominent redox concentrations		
6-12	2.5Y 6/2	70	2.5Y 5/6	30	С	M	Mucky Loam/Clay	Prominent redox concentrations		
12-24	2.5Y 6/3	80	2.5Y 6/8	20	<u>C</u>	M	Loamy/Clayey	Prominent redox concentrations		
¹Type: C=Cc	oncentration, D=Deple	etion, RM	=Reduced Matrix, M	IS=MasI	ked Sand	d Grains.	² Location: Pl	_=Pore Lining, M=Matrix.		
Hydric Soil I			Daharaha Dala	06	(CO) (or Problematic Hydric Soils ³ :		
Histosol	(A1) pipedon (A2)	-	Polyvalue Belo MLRA 149B)		ce (S8) (I	LRK K,		ck (A10) (LRR K, L, MLRA 149B) airie Redox (A16) (LRR K, L, R)		
Black His			Thin Dark Surfa		(LRR R	. MLRA		cky Peat or Peat (S3) (LRR K, L, R)		
	n Sulfide (A4)	-	High Chroma S					e Below Surface (S8) (LRR K, L)		
	Layers (A5)	-	Loamy Mucky I				Thin Dark Surface (S9) (LRR K, L)			
	Below Dark Surface	(A11)	Loamy Gleyed			, ,	Iron-Manganese Masses (F12) (LRR K, L, R)			
	rk Surface (A12)		X Depleted Matrix		,			Piedmont Floodplain Soils (F19) (MLRA 149B)		
Sandy M	lucky Mineral (S1)		Redox Dark Su	rface (F	6)		Mesic Spodic (TA6) (MLRA 144A, 145, 149B)			
Sandy G	leyed Matrix (S4)	-	Depleted Dark	Surface	(F7)		Red Parent Material (F21)			
Sandy R	edox (S5)	-	Redox Depress	sions (F	3)		Very Shallow Dark Surface (F22)			
Stripped	Matrix (S6)	-	Marl (F10) (LR	R K, L)			Other (Explain in Remarks)			
Dark Sur	face (S7)									
³ Indicators of	f hydrophytic vegetati	on and we	etland hydrology mu	st be pr	esent, ur	nless dis	turbed or problematic.			
Restrictive L	_ayer (if observed):									
Type:								.a. v v		
Depth (in	ncnes):						Hydric Soil Presen	t? Yes X No		
Remarks: The hydric so	oil indicator F3 (deple	ted matrix	x) was met when bo	th criteri	a (2" with	nin uppe	r 6" or 6" within upper 1	0" of soil with chroma of 2 or less). A		
•	or less was noted to a		,		•			,		
		a depti i oi	12 . Additionally, p		it redux c	OHICEHILI	ationio word notoa in air i	ayers norm of to 24 deptil.		
		а аерит ог	12 . Additionally, p		it redux c	oncentra		ayors nom o to 24 dopin.		
		а черит от	12 . Additionally, p		it redux c	oncentra		ауста полго то 24 асрит.		
		a deptir of	12 . Additionally, p		I TEGOX C	oncentra		ауста полго то 24 асрат.		
		а черит от	12 . Additionally, p		Tedox C	oncentra		ауста полго то 24 асрат.		
		а черит от	12 . Additionally, p		il redux c	oncentra		ауста полго то 24 черит.		
		з черит от	12 . Additionally, p		i redox c	oncentra		ауста полго то 24 черит.		
		з черптог	12 . Additionally, p		il redux c	oncentra		ауста полго то 24 черит.		
		а черпто	12 . Additionally, p		il redox c	oncentra		ауста полго то 24 черит.		
		а черпто	12 . Additionally, p		i redux c	on teen in a		ауста полго то 24 черит.		
		а черпто	12 . Additionally, p		i redux c	on teen in a		ayers nom 0 to 24 depui.		

Project/Site: Ashokan Rail Trail	City/County: Hurley/Ulster Sampling Date: 6/28/16
Applicant/Owner: Ulster County	State: NY Sampling Point: UPL C/D
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:
	relief (concave, convex, none): concave Slope %:
Subregion (LRR or MLRA): LRR R Lat: 41°59'42.48"N	Long: 74° 5'32.51"W Datum: NAD 83
Soil Map Unit Name: OrC	NWI classification: PEM
Are climatic / hydrologic conditions on the site typical for this time of year?	
	Yes X No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrologysignificantly distur	
Are Vegetation, Soil, or Hydrologynaturally problems	atic? (If needed, explain any answers in Remarks.)
SUMMARY OF FINDINGS – Attach site map showing same	pling point locations, transects, important features, etc.
Hydrophytic Vegetation Present? Yes No X	Is the Sampled Area
Hydric Soil Present? Yes No X	within a Wetland? Yes No_X_
Wetland Hydrology Present? Yes No X	If yes, optional Wetland Site ID:
Remarks: (Explain alternative procedures here or in a separate report.) Wetland C on west side of reservoir access roadway.	
HYDROLOGY Westland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply) Surface Water (A1) Water-Stained Leaves (i	Surface Soil Cracks (B6) (B9) Drainage Patterns (B10)
High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)
Saturation (A3) Advantage (A2) Marl Deposits (B15)	Dry-Season Water Table (C2)
Water Marks (B1) Water Marks (B1) Hydrogen Sulfide Odor (
Sediment Deposits (B2) Oxidized Rhizospheres	· · · · · · · · · · · · · · · · · · ·
Drift Deposits (B3) Presence of Reduced In	
Algal Mat or Crust (B4) Recent Iron Reduction in	
Iron Deposits (B5) Thin Muck Surface (C7)	
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remark)	
Sparsely Vegetated Concave Surface (B8)	FAC-Neutral Test (D5)
Field Observations:	
Surface Water Present? Yes No X Depth (inches):	:
Water Table Present? Yes No X Depth (inches):	(<u> </u>
Saturation Present? Yes No X Depth (inches)	: Wetland Hydrology Present? Yes No _X
(includes capillary fringe)	
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections), if available:
Remarks:	

Project/Site: Ashokan Rail Trail	City/County: Hurley/Ulster Sampling Date: 6/28/16
Applicant/Owner: Ulster County	State: NY Sampling Point: Wet D
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:
	relief (concave, convex, none): concave Slope %:10
Subregion (LRR or MLRA): LRR R Lat: 41°59'42.19"N	Long: 74° 5'31.42"W Datum: NAD 83
Soil Map Unit Name: Oquaga-Arnot-Rock outcrop complex	NWI classification: PEM
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrology significantly distur	<u> </u>
Are Vegetation, Soil, or Hydrology naturally problems	atic? (If needed, explain any answers in Remarks.)
SUMMARY OF FINDINGS – Attach site map showing same	pling point locations, transects, important features, etc.
Hydrophytic Vegetation Present? Yes X No	Is the Sampled Area
Hydric Soil Present? Yes X No	within a Wetland? Yes X No
Wetland Hydrology Present? Yes X No	If yes, optional Wetland Site ID:
Wetland D is ponded on the east side of reservoir access roadway near the wetlands are mapped by NWI. An offsite stream resource feeds wetland C pass to Wetland D.	
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required: check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1) Water-Stained Leaves (
X High Water Table (A2) Aquatic Fauna (B13) And Deposits (B15)	Moss Trim Lines (B16)
X Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)
Water Marks (B1) Hydrogen Sulfide Odor	
Sediment Deposits (B2) Oxidized Rhizospheres Diff Pagazita (B2)	
Drift Deposits (B3) Presence of Reduced Ir	
Algal Mat or Crust (B4) Recent Iron Reduction in This Music Surface (C7)	
Iron Deposits (B5) Thin Muck Surface (C7) Other (Figlish in Remainder)	
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remai	
Sparsely Vegetated Concave Surface (B8)	X FAC-Neutral Test (D5)
Field Observations:	
Surface Water Present? Yes No X Depth (inches)	
Water Table Present? Yes X No Depth (inches)	: 2
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches)	: 2
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe)	: 2 Wetland Hydrology Present? Yes X No
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches)	: 2 Wetland Hydrology Present? Yes X No
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe)	: 2 Wetland Hydrology Present? Yes X No
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	: 2 Wetland Hydrology Present? Yes X No
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe)	: 2 : 0 Wetland Hydrology Present? Yes X No evious inspections), if available:
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, presented by the control of	: 2 : 0 Wetland Hydrology Present? Yes X No evious inspections), if available:
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, present Remarks: At wetland plot, high water table and saturation at surface were noted. Wetler	: 2 : 0 Wetland Hydrology Present? Yes X No evious inspections), if available:
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, present Remarks: At wetland plot, high water table and saturation at surface were noted. Wetler	: 2 : 0 Wetland Hydrology Present? Yes X No evious inspections), if available:
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, present Remarks: At wetland plot, high water table and saturation at surface were noted. Wetler	: 2 : 0 Wetland Hydrology Present? Yes X No evious inspections), if available:
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, present Remarks: At wetland plot, high water table and saturation at surface were noted. Wetler	: 2 : 0 Wetland Hydrology Present? Yes X No evious inspections), if available:
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, present Remarks: At wetland plot, high water table and saturation at surface were noted. Wetler	: 2 : 0 Wetland Hydrology Present? Yes X No evious inspections), if available:
Water Table Present? Yes X No Depth (inches) Saturation Present? Yes X No Depth (inches) (includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, presented by the control of	: 2 : 0 Wetland Hydrology Present? Yes X No evious inspections), if available:

VEGETATION – Use scientific names of plants. Sampling Point: Wet D Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: 30) % Cover Species? Status **Dominance Test worksheet:** 1. **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: 3 (A) 3. Total Number of Dominant Species Across All Strata: 4. 3 (B) 5. Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 100.0% (A/B) Prevalence Index worksheet: 7. =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species x 1 = Alnus incana **FACW** species 10 x 2 = 20 60 2. FAC species x 3 = 180 0 3. FACU species x 4 = 0 0 x 5 = __ 4. UPL species 5. Column Totals: 100 230 Prevalence Index = B/A = 2.30 6. **Hydrophytic Vegetation Indicators:** 10 =Total Cover 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: X 2 - Dominance Test is >50% Microstegium vimineum Yes FAC X 3 - Prevalence Index is ≤3.0¹ 20 4 - Morphological Adaptations (Provide supporting 2. Yes OBL Carex stipata data in Remarks or on a separate sheet) 3. Scirpus atrovirens 10 No OBL 4. Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must 6. be present, unless disturbed or problematic. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 90 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes X No ___ =Total Cover Remarks: (Include photo numbers here or on a separate sheet.) Prominent hydrophytic vegetation present.

SOIL Sampling Point Wet D

Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)									
Depth	Matrix		Redox	x Featur	es				
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks	
0-2		100						Organic Matter	
2-6	10YR 2/1	100					Mucky Loam/Clay		
6-8	10YR 2/1	75	10YR 6/8	25	<u>C</u>	M	Mucky Loam/Clay	Distinct redox concentrations	
8-14	2.5Y 6/2	85	10YR 6/8	15	<u>C</u>	M	Mucky Loam/Clay	Distinct redox concentrations	
14-24	2.5Y 6/3	80	2.5Y 6/6	20	<u>C</u>	M	Loamy/Clayey	Distinct redox concentrations	
ı 									
İ									
¹Type: C=Co	oncentration, D=Deple	etion, RM	=Reduced Matrix, M	//S=Masl	ked Sand	d Grains.	Location: PL:	=Pore Lining, M=Matrix.	
Hydric Soil I								Problematic Hydric Soils ³ :	
Histosol	(A1)		Polyvalue Belo	w Surfa	ce (S8) (l	LRR R,	2 cm Muc	k (A10) (LRR K, L, MLRA 149B)	
Histic Ep	ipedon (A2)		MLRA 149B))			Coast Pra	irie Redox (A16) (LRR K, L, R)	
Black His	stic (A3)		Thin Dark Surfa	ace (S9)	(LRR R	, MLRA	149B) 5 cm Muc	ky Peat or Peat (S3) (LRR K, L, R)	
Hydroger	n Sulfide (A4)		High Chroma S	Sands (S	11) (LRI	R K, L)	Polyvalue	Below Surface (S8) (LRR K, L)	
	Layers (A5)		Loamy Mucky			-		Surface (S9) (LRR K, L)	
	Below Dark Surface	(A11)	Loamy Gleyed			. ,	Iron-Manganese Masses (F12) (LRR K, L, R)		
	rk Surface (A12)	,	X Depleted Matrix		,			Floodplain Soils (F19) (MLRA 149B)	
<u> </u>	ucky Mineral (S1)		Redox Dark Su		6)			odic (TA6) (MLRA 144A, 145, 149B)	
	leyed Matrix (S4)		Depleted Dark				Red Parent Material (F21)		
	edox (S5)		Redox Depress				Very Shallow Dark Surface (F22)		
	Matrix (S6)		Marl (F10) (LR	`	-,		Other (Explain in Remarks)		
	face (S7)			, -,				,	
		on and w	etland hydrology mu	ıst be pr	esent, ur	nless dis	turbed or problematic.		
Type:	.ayer (if observed):								
Depth (in	nches):						Hydric Soil Present	? Yes X No	
							,		
Remarks:	nil indicator F3 (denle	ted matri	() was met when ho	th criteri	a (6" with	nin unne	r 10" of soil with chroma	of 2 or less). A chroma of 2 or less	
							vere noted in all layers fro		
	·	,	7.1				,	·	

Project/Site: Ashokan Rail Trail	City/County: Hurley/Ulster Sampling Date: 6/28/16				
Applicant/Owner: Ulster County	State: NY Sampling Point: Wet E				
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:				
· · · · · · · · · · · · · · · · · · ·	I relief (concave, convex, none): Concave Slope %: 15				
Subregion (LRR or MLRA): LRR R Lat: 41°59'44.24"N	Long: 74° 9'14.53"W Datum:				
Soil Map Unit Name: Oquaga-Arnot-Rock outcrop complex	NWI classification: PEM				
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)				
Are Vegetation, Soil, or Hydrology significantly distur					
Are Vegetation, Soil, or Hydrologynaturally problems					
SUMMARY OF FINDINGS – Attach site map showing sam	npling point locations, transects, important features, etc.				
Hydrophytic Vegetation Present? Yes X No	Is the Sampled Area				
Hydric Soil Present? Hydric Soil Present? Yes X No	within a Wetland? Yes X No				
Wetland Hydrology Present? Yes X No	If yes, optional Wetland Site ID: Wetland E				
Remarks: (Explain alternative procedures here or in a separate report.)	ii yoo, opiiona rromana ono is.				
	southeast beyond the delineated limits. No wetland mapping is recorded in				
this area.					
	J				
HYDROLOGY					
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)				
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)				
Surface Water (A1) Water-Stained Leaves (I					
High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)				
X Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)				
Water Marks (B1) Hydrogen Sulfide Odor (
Sediment Deposits (B2) Oxidized Rhizospheres of	· · · · · · · · · · · · · · · · · · ·				
Drift Deposits (B3) Presence of Reduced Iro					
Algal Mat or Crust (B4) Recent Iron Reduction in	<u> </u>				
Iron Deposits (B5) Thin Muck Surface (C7)	• • • • • • • • • • • • • • • • • • • •				
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remar	· · · · · · · · · · · · · · · · · · ·				
Sparsely Vegetated Concave Surface (B8)	X FAC-Neutral Test (D5)				
Field Observations:	<u> </u>				
Surface Water Present? Yes No X Depth (inches):):				
Water Table Present? Yes No X Depth (inches):					
Saturation Present? Yes X No Depth (inches):					
(includes capillary fringe)					
(morace supmary minge)					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections), if available:				
	evious inspections), if available:				
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections), if available:				
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre-					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre Remarks: Saturation was present within 4" of the soil surface. Visible drainage pattern	evious inspections), if available: rns were noted in bare patches of soil as well as bent vegetation suggesting				
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre-					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre Remarks: Saturation was present within 4" of the soil surface. Visible drainage pattern					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre Remarks: Saturation was present within 4" of the soil surface. Visible drainage pattern					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre Remarks: Saturation was present within 4" of the soil surface. Visible drainage pattern					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre Remarks: Saturation was present within 4" of the soil surface. Visible drainage pattern					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre Remarks: Saturation was present within 4" of the soil surface. Visible drainage pattern					
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre Remarks: Saturation was present within 4" of the soil surface. Visible drainage pattern					

VEGETATION – Use scientific names of plants. Sampling Point: Wet E Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: 30) % Cover Species? Status **Dominance Test worksheet:** 1. **Number of Dominant Species** That Are OBL, FACW, or FAC: 3 (A) 3. Total Number of Dominant Species Across All Strata: (B) 4. 3 Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 100.0% (A/B) Prevalence Index worksheet: =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species 40 x 1 = FACW species 0 x 2 = 15 _ FAC species x 3 = 5 3. FACU species x 4 = 0 x 5 = ___ 4. UPL species 5. Column Totals: 60 ____ (A) __ 105 Prevalence Index = B/A = 1.75 6. **Hydrophytic Vegetation Indicators:** 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: 5) X 2 - Dominance Test is >50% Scirpus atrovirens Yes OBL X 3 - Prevalence Index is ≤3.0¹ 15 4 - Morphological Adaptations (Provide supporting 2. Yes OBL Persicaria sagittata data in Remarks or on a separate sheet) 3. Microstegium vimineum 15 Yes FAC 4. Phleum pratense 5 _ No **FACU** Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must 6. be present, unless disturbed or problematic. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 60 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes X No __ =Total Cover Remarks: (Include photo numbers here or on a separate sheet.) A dominance of wetland vegetation was present. The invasive Japanese stiltgrass was present throughout the corridor and on the wetland E fringe.

SOIL Sampling Point Wet E

Depth	Matrix	o the dep		u ment tr x Featur		ator or co	onfirm the absence o	f indicators.)	
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks	
0-2	10YR 2/1	90	2.5Y 7/8	10	С	M	Loamy/Clayey	Prominent redox concentrations	
2-6	10YR 3/2	85	5YR 4/6	10	С	M	Loamy/Clayey	Prominent redox concentrations	
			2.5Y 7/8	5	С	M		Prominent redox concentrations	
6-14	5YR 3/2	90	5YR 4/6	10	C	M	Loamy/Clayey	Prominent redox concentrations	
14-22	5YR 4/3	90	7.5YR 5/8	10	<u>C</u>	<u>M</u>	Loamy/Clayey	Prominent redox concentrations	
								_	
	oncentration, D=Deple	etion, RM	=Reduced Matrix, M	/IS=Masl	ked Sand	d Grains.		L=Pore Lining, M=Matrix.	
Hydric Soil I			5 5.		(00) (or Problematic Hydric Soils ³ :	
Histosol			Polyvalue Belo		ce (S8) (LRR R,		ick (A10) (LRR K, L, MLRA 149B)	
	pipedon (A2)		MLRA 149B)	,	. /I DD D	MIDA		rairie Redox (A16) (LRR K, L, R)	
Black His			Thin Dark Surfa				-	icky Peat or Peat (S3) (LRR K, L, R)	
	n Sulfide (A4)		High Chroma S			-		e Below Surface (S8) (LRR K, L)	
	Layers (A5)	(* 4 4)	Loamy Mucky I			RK,L)		k Surface (S9) (LRR K, L)	
	Below Dark Surface	(A11)	Loamy Gleyed		F2)		Iron-Manganese Masses (F12) (LRR K, L, R)		
	ark Surface (A12)		Depleted Matrix				Piedmont Floodplain Soils (F19) (MLRA 149B)		
	lucky Mineral (S1)		X Redox Dark Su				Mesic Spodic (TA6) (MLRA 144A, 145, 149B)		
	leyed Matrix (S4)		Depleted Dark				Red Parent Material (F21)		
	edox (S5)		Redox Depress		8)		Very Shallow Dark Surface (F22)		
	Matrix (S6)		Marl (F10) (LR	R K, L)			Other (Explain in Remarks)		
Dark Sur	face (S7)								
	f hydrophytic vegetati	on and w	etland hydrology mu	ıst be pr	esent, ur	nless dist	urbed or problematic.		
Restrictive L Type:	_ayer (if observed):								
Depth (in	nches):						Hydric Soil Presei	nt? Yes X No	
Remarks:								 -	
				ie upper	14" dem	onstrated	d a value of 3 with a ch	roma of 2 or less in all layers. Redox	
reatures were	e noted throughout al	ı ıayers, a	ıs well.						

Project/Site: Ashokan Rail Trail	City/County: Hurley/Ulster Sampling Date: 6/28/16
Applicant/Owner: Ulster County	State: NY Sampling Point: UPL E
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:
- ' '	relief (concave, convex, none): Slope %:
Subregion (LRR or MLRA): LRR R Lat:	
Soil Map Unit Name: OrC	NWI classification:
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrologysignificantly distur	
Are Vegetation, Soil, or Hydrologynaturally problems	atic? (If needed, explain any answers in Remarks.)
SUMMARY OF FINDINGS – Attach site map showing same	pling point locations, transects, important features, etc.
Hudrophytia Vagatation Present?	Is the Sampled Area
Hydrophytic Vegetation Present? Hydric Soil Present? Yes No X Yes No X	within a Wetland? Yes No X
Wetland Hydrology Present? Yes No X	If yes, optional Wetland Site ID:
Remarks: (Explain alternative procedures here or in a separate report.)	
Remarks. (Explain alternative procedures here of in a separate report.)	
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1) Water-Stained Leaves (I	B9) Drainage Patterns (B10)
High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)
Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)
Water Marks (B1) Hydrogen Sulfide Odor ((C1) Crayfish Burrows (C8)
Sediment Deposits (B2) Oxidized Rhizospheres	on Living Roots (C3) Saturation Visible on Aerial Imagery (C9)
Drift Deposits (B3) Presence of Reduced Iro	on (C4) Stunted or Stressed Plants (D1)
Algal Mat or Crust (B4) Recent Iron Reduction in	n Tilled Soils (C6) Geomorphic Position (D2)
Iron Deposits (B5) Thin Muck Surface (C7)	Shallow Aquitard (D3)
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remar	
Sparsely Vegetated Concave Surface (B8)	FAC-Neutral Test (D5)
Field Observations:	
Surface Water Present? Yes No Depth (inches):	
Water Table Present? Yes No Depth (inches):	
Saturation Present? Yes No Depth (inches):	: Wetland Hydrology Present? Yes No _X
(includes capillary fringe)	
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections), if available:
Remarks:	
Kemans.	

VEGETATION – Use scientific names of plants. Sampling Point: UPL E Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: 30) % Cover Species? Status **Dominance Test worksheet:** 1. **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: 0 (A) 3. Total Number of Dominant Species Across All Strata: 4. 1 (B) Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 0.0% (A/B) Prevalence Index worksheet: =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species 0 ___ x 1 = **FACW** species 0 x 2 = 10 FAC species x 3 = 60 3. FACU species x 4 = 240 x 5 = __ 4. UPL species 0 5. Column Totals: 70 (A) Prevalence Index = B/A = 3.86 6. **Hydrophytic Vegetation Indicators:** 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: 5 2 - Dominance Test is >50% Phleum pratense Yes **FACU** 3 - Prevalence Index is ≤3.01 10 4 - Morphological Adaptations (Provide supporting 2. Microstegium vimineum No FAC data in Remarks or on a separate sheet) 3. 4. Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must 6. be present, unless disturbed or problematic. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 70 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Yes__ Present? No X =Total Cover Remarks: (Include photo numbers here or on a separate sheet.)

SOIL Sampling Point UPL E

Profile Desc Depth	ription: (Describe t Matrix	o the de		ıment tl x Featur		itor or co	onfirm the absence of indicator	s.)
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks
0-2	10YR 3/2				71			
2-12	10YR 4/2							
12-18	10YR 4/3							
12 10	1011(1/0							
						·		
	<u> </u>							
¹ Type: C=Co	oncentration, D=Deple	etion. RM	I=Reduced Matrix. V	IS=Mas	ked Sand	Grains.	² Location: PL=Pore Lin	ing. M=Matrix.
Hydric Soil I		J. 101., 111.	Troduced manny, in			<u> </u>	Indicators for Problem	
Histosol	(A1)		Polyvalue Belov	w Surfa	ce (S8) (I	LRR R,		LRR K, L, MLRA 149B)
Histic Ep	ipedon (A2)		MLRA 149B))			Coast Prairie Redo	x (A16) (LRR K, L, R)
Black His	stic (A3)		Thin Dark Surfa	ace (S9)) (LRR R,	, MLRA 1	49B) 5 cm Mucky Peat o	or Peat (S3) (LRR K, L, R)
Hydroge	n Sulfide (A4)		High Chroma S			-	Polyvalue Below Su	urface (S8) (LRR K, L)
	Layers (A5)		Loamy Mucky N			₹ K, L)	Thin Dark Surface (
	Below Dark Surface	(A11)	Loamy Gleyed		F2)			asses (F12) (LRR K, L, R)
	rk Surface (A12)		Depleted Matrix		-0)			in Soils (F19) (MLRA 149B)
	lucky Mineral (S1) leyed Matrix (S4)		Redox Dark Su Depleted Dark				Red Parent Materia) (MLRA 144A, 145, 149B)
	edox (S5)		Redox Depress				Very Shallow Dark	
	Matrix (S6)		Marl (F10) (LRI	•	<i>J</i>		Other (Explain in Re	
	face (S7)			, ,				- · · · ,
	, ,							
³ Indicators of	hydrophytic vegetati	on and w	etland hydrology mu	st be pr	esent, ur	ıless distu	urbed or problematic.	
Restrictive L	ayer (if observed):							
Type:								
Depth (ir	nches):						Hydric Soil Present?	Yes No X
Remarks:								
							2.0 to include the NRCS Field Inc	dicators of Hydric Soils
version 7.0 N	March 2013 Errata. (h	ttp://www	.nrcs.usda.gov/Interi	net/FSE	:_DOCUN	/IENTS/ni	rcs142p2_051293.docx)	

Project/Site: Ashokan Rail Trail	City/County: Olive/Ulster Sampling Date: 6/29/16
Applicant/Owner: Ulster County	State: NY Sampling Point: Wet F
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:
Landform (hillside, terrace, etc.): Toe of slope Local	relief (concave, convex, none): concave Slope %: 10
Subregion (LRR or MLRA): LRR R Lat: 41°58'49.68"N	Long: 74°10'57.76"W Datum: NAD 83
Soil Map Unit Name: Valois very bouldery soils	NWI classification: PEM
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrology significantly disturb	· · ·
Are Vegetation, Soil, or Hydrology naturally problems	
SUMMARY OF FINDINGS – Attach site map showing sam	
Hydrophytic Vegetation Present? Yes X No	Is the Sampled Area
Hydric Soil Present? Yes X No	within a Wetland? Yes X No
Wetland Hydrology Present? Yes X No	If yes, optional Wetland Site ID: Wetland F
Remarks: (Explain alternative procedures here or in a separate report.) Wetland F was located on the north side of the railroad tracks, south of the south side of the tracks, at the western end of Wetland F.	intersection of Dubois Road and Route 28. Wetland G was located on the
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1) Water-Stained Leaves (E	B9) Drainage Patterns (B10)
X High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)
X Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)
Water Marks (B1) Hydrogen Sulfide Odor ((C1) Crayfish Burrows (C8)
Sediment Deposits (B2) Oxidized Rhizospheres of	on Living Roots (C3) Saturation Visible on Aerial Imagery (C9)
Drift Deposits (B3) Presence of Reduced Iro	<u> </u>
Algal Mat or Crust (B4) Recent Iron Reduction ir	n Tilled Soils (C6) X Geomorphic Position (D2)
Iron Deposits (B5) — Thin Muck Surface (C7)	
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remark	
Sparsely Vegetated Concave Surface (B8)	X FAC-Neutral Test (D5)
Field Observations:	
Surface Water Present? Yes No _X Depth (inches):	: <u></u>
Water Table Present? Yes X No Depth (inches): Saturation Present? Yes X No Depth (inches):	: <u> </u>
Saturation Present? Yes X No Depth (inches):	0 Wetland Hydrology Present? Yes X No
(includes capillary fringe)	
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections), if available:
Remarks: Soil was saturated at surface, with the water table within 1 inch of the surfa	ice.

VEGETATION – Use scientific names of plants. Sampling Point: Wet F Absolute Dominant Indicator 30____) Tree Stratum (Plot size: Status **Dominance Test worksheet:** % Cover Species? Acer saccharinum Yes **FACW Number of Dominant Species** 2. Acer rubrum 45 Yes FAC That Are OBL, FACW, or FAC: 4 (A) 3. Total Number of Dominant 4. Species Across All Strata: (B) 5. Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 100.0% (A/B) Prevalence Index worksheet: 95 =Total Cover Multiply by: Total % Cover of: Sapling/Shrub Stratum (Plot size: _____15___) OBL species 10 x 1 = 115 ___ **FACW** species x 2 = 230 45 _ FAC species x 3 = 135 0 3. FACU species x 4 = 0 0 x 5 = ___ 4. UPL species 0 5. Column Totals: 170 (A) 375 2.21 Prevalence Index = B/A = 6. **Hydrophytic Vegetation Indicators:** 1 - Rapid Test for Hydrophytic Vegetation =Total Cover Herb Stratum (Plot size: 5 X 2 - Dominance Test is >50% Impatiens capensis 45 Yes **FACW** Persicaria pensylvanica 15 **FACW** 2. Yes 5 3. Persicaria sagittata No OBL 5 ____

No

No

OBL

FACW

8. 75 =Total Cover Woody Vine Stratum (Plot size: ___ 30) =Total Cover

X 3 - Prevalence Index is ≤3.0 ¹
4 - Morphological Adaptations (Provide supporting data in Remarks or on a separate sheet)
Problematic Hydrophytic Vegetation ¹ (Explain)
Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.
Definitions of Vegetation Strata:
Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.
Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall.

of size, and woody plants less than 3.28 ft tall. Woody vines - All woody vines greater than 3.28 ft in

Herb - All herbaceous (non-woody) plants, regardless

height.

Hydrophytic Vegetation No ___ Present? Yes X

Remarks: (Include photo numbers here or on a separate sheet.) Prominent hydrophytic vegetation noted with the dominance test.

4.

5.

6. 7. Lemna minor

Pilea pumila

SOIL Sampling Point Wet F

Depth	Matrix	o tric de	-	ox Featur		ator	onfirm the absence o	i mulcators.)
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks
0-2								Organic detritus
2-4	10YR 2/2	95	10YR 6/8	5	C	М	Mucky Loam/Clay	Prominent redox concentrations
4-10	10YR 2/2	85	10YR 6/8	15	С	М	Mucky Loam/Clay	Prominent redox concentrations
				. —				-
				· —				
				. —				
				. —				_
				. —				
			-				·	
¹ Type: C=Co	oncentration, D=Deple	etion, RN	/I=Reduced Matrix,	MS=Masl	ked Sand	d Grains.	² Location: P	L=Pore Lining, M=Matrix.
Hydric Soil I								or Problematic Hydric Soils ³ :
Histosol			Polyvalue Bel		ce (S8) (LRR R,		uck (A10) (LRR K, L, MLRA 149B)
Black His	oipedon (A2)		MLRA 149E Thin Dark Sur	,	(I RR R	МΙΡΔ		rairie Redox (A16) (LRR K, L, R) ucky Peat or Peat (S3) (LRR K, L, R)
	n Sulfide (A4)		High Chroma					e Below Surface (S8) (LRR K, L)
	Layers (A5)		Loamy Mucky			-		rk Surface (S9) (LRR K, L)
Depleted	Below Dark Surface	(A11)	Loamy Gleyed	d Matrix (F2)		Iron-Mar	nganese Masses (F12) (LRR K, L, R)
	ark Surface (A12)		Depleted Matr					nt Floodplain Soils (F19) (MLRA 149B)
	lucky Mineral (S1)		X Redox Dark S					podic (TA6) (MLRA 144A, 145, 149B)
	leyed Matrix (S4)		Depleted Dark					ent Material (F21) allow Dark Surface (F22)
	edox (S5) Matrix (S6)		Redox Depres Marl (F10) (LF		5)			ixplain in Remarks)
	face (S7)		Wan (1 10) (EI	((((((((((((((((((((Apair in Romano)
	,							
		on and v	vetland hydrology m	ust be pr	esent, u	nless dis	turbed or problematic.	
	_ayer (if observed):	_1						
Type:	Ballas						United Call Bases	
Depth (in	ncnes):	10					Hydric Soil Preser	nt? Yes X No
Remarks:	ır F6 (redox dark surfa	nce) was	met as all soil lave	rs exhibit	ed a valı	ie of 2 w	ith a chroma of 2 with 5	5-15% redox concentrations present. All
	0 inches as ballast p			TO CALIBIT	ou u vaic	10 01 Z W	iar a orionia or 2 ware	7 To 70 Todax defice fittations present. 7 til

Project/Site: Ashokan Rail Trail	City/County: Olive/Ulster Sampling Date: 6/29/16
Applicant/Owner: Ulster County	State: NY Sampling Point: UPL F
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:
Landform (hillside, terrace, etc.): Toe of slope Local	
Subregion (LRR or MLRA): LRR R Lat:	
	NWI classification: PEM
Soil Map Unit Name: VaB	
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrology significantly distur	
Are Vegetation, Soil, or Hydrologynaturally problems	atic? (If needed, explain any answers in Remarks.)
SUMMARY OF FINDINGS – Attach site map showing sam	pling point locations, transects, important features, etc.
Hydrophytic Vegetation Present? Yes No X	Is the Sampled Area
Hydric Soil Present? Yes No X	within a Wetland? Yes No_X_
Wetland Hydrology Present? Yes No X	If yes, optional Wetland Site ID:
Remarks: (Explain alternative procedures here or in a separate report.)	
Tremano. (Explain alternative procedures here of in a separate reports)	
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1) Water-Stained Leaves (I	
High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)
Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)
Water Marks (B1) Hydrogen Sulfide Odor (
Sediment Deposits (B2) Oxidized Rhizospheres	• • • • • • • • • • • • • • • • • • • •
Drift Deposits (B3) Presence of Reduced In	
Algal Mat or Crust (B4) Recent Iron Reduction in	
Iron Deposits (B5) Thin Muck Surface (C7)	· · · · · · · · · · · · · · · · · · ·
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remark)	
Sparsely Vegetated Concave Surface (B8)	FAC-Neutral Test (D5)
Field Observations:	
Surface Water Present? Yes No X Depth (inches):	
Water Table Present? Yes No X Depth (inches):	
Saturation Present? Yes No X Depth (inches):	
(includes capillary fringe)	Wedalia Hydrology Freschi: FesNoX
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections) if available:
Describe recorded Data (Stream gauge, monitoring well, actial photos, pre	ovious mapeedions), il avaliable.
Remarks:	

VEGETATION – Use scientific names of plants. Sampling Point: UPL F Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: 30) Status **Dominance Test worksheet:** % Cover Species? 1. Acer rubrum FAC **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: (A) 3. Total Number of Dominant Species Across All Strata: 4. 3 (B) 5. Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 33.3% (A/B) Prevalence Index worksheet: 20 =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species 0 ___ x 1 = **FACW** species 0 x 2 = 20 FAC species x 3 = 3. FACU species 30 x 4 = 120 x 5 = 4. UPL species 50 5. Column Totals: 100 Prevalence Index = B/A = 4.30 6. **Hydrophytic Vegetation Indicators:** 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: 5 2 - Dominance Test is >50% UPL Fragaria vesca Yes 3 - Prevalence Index is ≤3.01 20 4 - Morphological Adaptations (Provide supporting 2. Yes **FACU** Galium aparine data in Remarks or on a separate sheet) 3. Alliaria petiolata 10 No **FACU** 4. Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must 6. be present, unless disturbed or problematic. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 80 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Yes__ Present? No X =Total Cover Remarks: (Include photo numbers here or on a separate sheet.)

SOIL Sampling Point UPL F

Depth	ription: (Describe t Matrix	o the de		ı ment tı x Featur		ator or co	onfirm the absence of indic	ators.)
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks
0-2	10YR 3/2						Loamy/Clayey	
2-20	10YR 4/2						Loamy/Clayey	
						-		
	oncentration, D=Deple	etion, RM	1=Reduced Matrix, N	1S=Mas	ked Sand	d Grains.	² Location: PL=Pore	
Hydric Soil								olematic Hydric Soils ³ :
Histosol			Polyvalue Belo		ce (S8) (LRR R,		0) (LRR K, L, MLRA 149B)
Black Hi	oipedon (A2)		MLRA 149B Thin Dark Surfa		(I PP P	MI DA 1		edox (A16) (LRR K, L, R) eat or Peat (S3) (LRR K, L, R)
	n Sulfide (A4)		High Chroma S					w Surface (S8) (LRR K, L)
	Layers (A5)		Loamy Mucky			-		ace (S9) (LRR K, L)
	d Below Dark Surface	(A11)	Loamy Gleyed			, ,		e Masses (F12) (LRR K, L, R)
	ark Surface (A12)	. ,	Depleted Matri					dplain Soils (F19) (MLRA 149B)
Sandy M	lucky Mineral (S1)		Redox Dark Su	ırface (F	6)		Mesic Spodic (TA6) (MLRA 144A, 145, 149B)
Sandy G	lleyed Matrix (S4)		Depleted Dark				Red Parent Ma	
	edox (S5)		Redox Depress	•	8)			ark Surface (F22)
	Matrix (S6)		Marl (F10) (LR	R K, L)			Other (Explain	in Remarks)
Dark Su	rface (S7)							
³ Indicators of	f hydrophytic vegetation	on and w	retland hydrology mu	ıst be pr	esent. ur	nless dist	urbed or problematic.	
	_ayer (if observed):							
Type:	Balla	st						
Depth (ir	nches):	10					Hydric Soil Present?	Yes No_X_
Remarks:								
							2.0 to include the NRCS Fiel	d Indicators of Hydric Soils
version 7.0 N	March 2013 Errata. (h	tp://www	nrcs.usda.gov/Inter	net/FSE		MENTS/n	rcs142p2_051293.docx)	

Project/Site: Ashokan Rail Trail	City/County: Olive/Ulster Sampling Date: 6/29/16
Applicant/Owner: Ulster County	State: NY Sampling Point: Wet G
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:
Landform (hillside, terrace, etc.): Toe of slope Local	relief (concave, convex, none): concave Slope %: 5
Subregion (LRR or MLRA): LRR R Lat: 41°58'48.99"N	Long: 74°10′59.81″W Datum: NAD 83
Soil Map Unit Name: Valois very bouldery soils	NWI classification: PEM
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrology significantly distur	
Are Vegetation, Soil, or Hydrology naturally problems	
SUMMARY OF FINDINGS – Attach site map showing sam	
Hydrophytic Vegetation Present? Yes X No	Is the Sampled Area
Hydric Soil Present? Yes X No	within a Wetland? Yes X No
Wetland Hydrology Present? Yes X No	If yes, optional Wetland Site ID: Wetland G
Remarks: (Explain alternative procedures here or in a separate report.) Wetland G was located on the south side of the rail corridor, opposite from	Wetland F's western edge.
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1) Water-Stained Leaves (I	
X High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)
X Saturation (A3) — Marl Deposits (B15)	Dry-Season Water Table (C2)
Water Marks (B1) Hydrogen Sulfide Odor (
Sediment Deposits (B2) Oxidized Rhizospheres of the control of th	
Drift Deposits (B3) Presence of Reduced In	• , , , , , , , , , , , , , , , , , , ,
Algal Mat or Crust (B4) Recent Iron Reduction in	
Iron Deposits (B5) Thin Muck Surface (C7) Other (Figure in Present	
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remar	
Sparsely Vegetated Concave Surface (B8)	X FAC-Neutral Test (D5)
Field Observations:	
Surface Water Present? Yes No X Depth (inches):	
Water Table Present? Yes X No Depth (inches):	
Saturation Present? Yes X No Depth (inches):	:0 Wetland Hydrology Present? Yes X No
(includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections) if available:
Describe Recorded Data (stream gauge, monitoring well, aenai priotos, pre	available.
Remarks: The soil surface was saturated and water table was within 2" of the surface	e. Drainage patterns were also visible.

VEGETATION – Use scientific names of plants.

Sampling Point: Wet G

<u>Tree Stratum</u> (Plot size: 30)	Absolute % Cover	Dominant Species?	Indicator Status	Dominance Test worksheet:
1. Acer rubrum	15	Yes	FAC	
Fraxinus americana	15	Yes	FACU	Number of Dominant Species That Are OBL, FACW, or FAC: 3 (A)
		· 		
4.				Total Number of Dominant Species Across All Strata: 5 (B)
5 6				Percent of Dominant Species That Are OBL, FACW, or FAC: 60.0% (A/B)
7.				Prevalence Index worksheet:
	30	=Total Cover		Total % Cover of: Multiply by:
Sapling/Shrub Stratum (Plot size: 15)		•		OBL species 45 x 1 = 45
1. Fagus grandifolia	10	Yes	FACU	FACW species 40 x 2 = 80
2.				FAC species 15 x 3 = 45
3.				FACU species 25 x 4 = 100
4.				UPL species 0 x 5 = 0
5.				Column Totals: 125 (A) 270 (B)
6.				Prevalence Index = B/A = 2.16
7.				Hydrophytic Vegetation Indicators:
	10	=Total Cover		1 - Rapid Test for Hydrophytic Vegetation
Herb Stratum (Plot size: 5)		•		X 2 - Dominance Test is >50%
1. Impatiens capensis	40	Yes	FACW	X 3 - Prevalence Index is ≤3.0 ¹
2. Carex stipata	30	Yes	OBL	4 - Morphological Adaptations (Provide supporting
3. Glyceria canadensis	15	No	OBL	data in Remarks or on a separate sheet)
4.				Problematic Hydrophytic Vegetation ¹ (Explain)
5		·		¹ Indicators of hydric soil and wetland hydrology must
6				be present, unless disturbed or problematic.
7				Definitions of Vegetation Strata:
9.				Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.
10.				
11.				Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall.
12.				Herb – All herbaceous (non-woody) plants, regardless
	85	=Total Cover		of size, and woody plants less than 3.28 ft tall.
Woody Vine Stratum (Plot size: 30)				Woody vines – All woody vines greater than 3.28 ft in
1		·		height.
2				Hydrophytic
3.		<u> </u>		Vegetation
4				Present?
		=Total Cover		
Remarks: (Include photo numbers here or on a sepa				
The dominance test was indicated for hydrophytic vec	getation.			

SOIL Sampling Point Wet G

Profile Descripe	ription: (Describe t Matrix	o the de		ument th x Featur		ator or co	onfirm the absence o	f indicators.)	
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks	
0-2	10YR 2/2	100					Loamy/Clayey		
2-6	10YR 3/2	60	10YR 5/8	20	C	M	Loamy/Clayey	Prominent redox concentrations	
			10YR 6/8	20	С	М		Prominent redox concentrations	
6-10	10YR 3/2	60	10YR 6/8	25	С	М	Loamy/Clayey	Prominent redox concentrations	
			10YR 5/8	15	С	M		Prominent redox concentrations	
10-23	10YR 3/3	70	10YR 4/6	30	C	M	Loamy/Clayey	Distinct redox concentrations	
	ncentration, D=Deple	etion, RM	=Reduced Matrix, M	1S=Mas	ked Sand	d Grains.		L=Pore Lining, M=Matrix.	
Hydric Soil I			5 5.		(00) (or Problematic Hydric Soils ³ :	
Histosol (,		Polyvalue Belo		ce (S8) (LRR R,		ick (A10) (LRR K, L, MLRA 149B)	
	pedon (A2)		MLRA 149B)	,	/	MLDA		rairie Redox (A16) (LRR K, L, R)	
Black His	` '		Thin Dark Surfa				· —	icky Peat or Peat (S3) (LRR K, L, R)	
	Sulfide (A4)		High Chroma S			-		e Below Surface (S8) (LRR K, L)	
	Layers (A5) Below Dark Surface	(111)	Loamy Mucky I Loamy Gleyed			K K, L)		rk Surface (S9) (LRR K, L)	
	rk Surface (A12)	(A11)	Depleted Matrix		F2)		Iron-Manganese Masses (F12) (LRR K, L, R) Piedmont Floodplain Soils (F19) (MLRA 149B)		
	ucky Mineral (S1)		X Redox Dark Su	` '	·6)		Mesic Spodic (TA6) (MLRA 144A, 145, 149B)		
	eyed Matrix (S4)		Depleted Dark				Red Parent Material (F21)		
Sandy Re			Redox Depress				Very Shallow Dark Surface (F22)		
	Matrix (S6)		Marl (F10) (LRI		0)		Other (Explain in Remarks)		
Dark Sur			(1.10) (=11.1	, _,				, prami in recinality	
³ Indicators of	hydrophytic vegetati	on and w	etland hydrology mu	ist ha nr	esant III	nlace diet	urbed or problematic.		
	ayer (if observed):	on and w	etiana nyarology ma	ist be pr	esent, ui	iless dist	urbed of problematic.		
Type:									
Depth (in	ches):						Hydric Soil Presei	nt? Yes <u>X</u> No	
Remarks:									
				irst 6" o	f soil. Bo	th layers	had a matrix of 3 or le	ss and chroma of 2 or less; from 2-6",	
prominent rec	lox concentrations w	ere prese	mi, totalling 40%.						

Project/Site: Ashokan Rail Trail	City/County: Olive/Ulster Sampling Date: 6/29/16
Applicant/Owner: Ulster County	State: NY Sampling Point: UPL G
Investigator(s): Johanna Duffy, Corinne Steinmuller	Section, Township, Range:
- ' ' -	ocal relief (concave, convex, none): Slope %:
Subregion (LRR or MLRA): LRR R Lat:	Long: Datum:
Soil Map Unit Name: VaB	NWI classification:
Are climatic / hydrologic conditions on the site typical for this time of ye	ear? Yes No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrology significantly	
Are Vegetation, Soil, or Hydrology naturally pro	
SUMMARY OF FINDINGS – Attach site map showing	sampling point locations, transects, important features, etc.
Hydrophytic Vegetation Present? Yes No X	Is the Sampled Area
Hydric Soil Present? Yes No X	within a Wetland? Yes No X
Wetland Hydrology Present? Yes No X	If yes, optional Wetland Site ID:
Remarks: (Explain alternative procedures here or in a separate repor	t.)
LIVERSI SOV	
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1) Water-Stained Lea	
High Water Table (A2) Aquatic Fauna (B1 And Burns (A8)	
Saturation (A3) Marl Deposits (B15	
Water Marks (B1) Hydrogen Sulfide C	
	eres on Living Roots (C3) Saturation Visible on Aerial Imagery (C9)
Drift Deposits (B3) Presence of Reduc	
	tion in Tilled Soils (C6) Geomorphic Position (D2)
Iron Deposits (B5) Thin Muck Surface	
Inundation Visible on Aerial Imagery (B7) Other (Explain in R	
Sparsely Vegetated Concave Surface (B8)	FAC-Neutral Test (D5)
Field Observations:	
	ches):
	ches):
Saturation Present? Yes No X Depth (inc	ches): Wetland Hydrology Present? Yes No _X
(includes capillary fringe)	
Describe Recorded Data (stream gauge, monitoring well, aerial photo	s, previous inspections), if available:
Remarks:	

 VEGETATION – Use scientific names of plants.
 Sampling Point:

 UPL G

<u>Tree Stratum</u> (Plot size: 30)	Absolute % Cover	Dominant Species?	Indicator Status	Dominance Test worksheet:
1	15	Yes	Otatao	
2.				Number of Dominant Species That Are OBL, FACW, or FAC: 1 (A)
				Total Number of Dominant Species Across All Strata: 6 (B)
4 5.				
				Percent of Dominant Species That Are OBL, FACW, or FAC: 16.7% (A/B)
6				Prevalence Index worksheet:
	30	=Total Cover		Total % Cover of: Multiply by:
Sapling/Shrub Stratum (Plot size: 15)		,		OBL species 0 x1 = 0
1.	10	Yes		FACW species 0 x 2 = 0
2.				FAC species 25 x 3 = 75
3.				FACU species 10 x 4 = 40
4.				UPL species 15 x 5 = 75
5.				Column Totals: 50 (A) 190 (B)
6.				Prevalence Index = B/A = 3.80
7.				Hydrophytic Vegetation Indicators:
	10	=Total Cover		1 - Rapid Test for Hydrophytic Vegetation
Herb Stratum (Plot size: 5)		•		2 - Dominance Test is >50%
1. Microstegium vimineum	20	Yes	FAC	3 - Prevalence Index is ≤3.0 ¹
2. Fragaria vesca	15	Yes	UPL	4 - Morphological Adaptations (Provide supporting
3. Quercus rubra	10	Yes	FACU	data in Remarks or on a separate sheet)
4. Toxicodendron radicans	5	No	FAC	Problematic Hydrophytic Vegetation ¹ (Explain)
5.				Indicators of hydric call and watland hydrology must
6.				¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.
7.				Definitions of Vegetation Strata:
8.				Tree – Woody plants 3 in. (7.6 cm) or more in
9.				diameter at breast height (DBH), regardless of height.
10.				Sapling/shrub – Woody plants less than 3 in. DBH
11.				and greater than or equal to 3.28 ft (1 m) tall.
12.				Herb – All herbaceous (non-woody) plants, regardless
	50	=Total Cover		of size, and woody plants less than 3.28 ft tall.
Woody Vine Stratum (Plot size:30)				Woody vines – All woody vines greater than 3.28 ft in
1.				height.
2.				
3.				Hydrophytic Vegetation
4.				Present? Yes No X
		=Total Cover		
Remarks: (Include photo numbers here or on a sepa	rate sheet.)			-

Project/Site: Ashokan Rail Trail	City/County: Olive/Ulster Sampling Date: 7/7/16
Applicant/Owner: Ulster County	State: NY Sampling Point: Wet O
Investigator(s): Corinne Steinmuller	Section, Township, Range:
Landform (hillside, terrace, etc.): Toe of slope Local	relief (concave, convex, none): concave Slope %: 10
Subregion (LRR or MLRA): LRR R Lat: 41°58'20.68"N	Long: 74°14'37.94"W Datum: NAD 83
Soil Map Unit Name: Red Hook gravelly silt loam	NWI classification: PEM
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrology significantly disturb	
Are Vegetation, Soil, or Hydrology naturally problema	
SUMMARY OF FINDINGS – Attach site map showing sam	
Hydrophytic Vegetation Present? Yes X No	Is the Sampled Area
Hydric Soil Present? Yes X No	within a Wetland? Yes X No
Wetland Hydrology Present? Yes X No	If yes, optional Wetland Site ID: Wetland O
Remarks: (Explain alternative procedures here or in a separate report.) The wetland was located in a low spot crossing the rail corridor with no obs	served inlet or outlet.
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1) Water-Stained Leaves (E	
X High Water Table (A2) Aquatic Fauna (B13) Aug Burgai's (B45)	Moss Trim Lines (B16)
X Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)
Water Marks (B1) Sodiment Deposits (B2) Water Marks (B1) Ovidized Phizephores	
Sediment Deposits (B2) Drift Deposits (B3) Oxidized Rhizospheres of Presence of Reduced Inc.	
Algal Mat or Crust (B4) Recent Iron Reduction in	· , ,
Iron Deposits (B5) Thin Muck Surface (C7)	
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remark	
Sparsely Vegetated Concave Surface (B8)	X FAC-Neutral Test (D5)
Field Observations:	<u></u>
Surface Water Present? Yes No X Depth (inches):	·
Water Table Present? Yes X No Depth (inches):	
Saturation Present? Yes X No Depth (inches):	
(includes capillary fringe)	
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	vious inspections), if available:
Remarks: A high water table was present within 1" of the soil surface with saturation a	at surface. Additionally, hydrogen sulfide odor was noticed.

VEGETATION – Use scientific names of plants. Sampling Point: Wet O Absolute Dominant Indicator <u>Tree Stratum</u> (Plot size: 30) % Cover Species? Status **Dominance Test worksheet:** 1. **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: (A) 3. Total Number of Dominant Species Across All Strata: 4. (B) Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 100.0% (A/B) Prevalence Index worksheet: =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species 20 x 1 = **FACW** species 60 x 2 = 120 25 FAC species x 3 = 75 0 3. FACU species x 4 = 0 0 x 5 = ___ 4. UPL species 5. Column Totals: 105___ (A) _ 215 Prevalence Index = B/A = 2.05 6. **Hydrophytic Vegetation Indicators:** 1 - Rapid Test for Hydrophytic Vegetation =Total Cover Herb Stratum (Plot size: 5) X 2 - Dominance Test is >50% Impatiens capensis Yes **FACW** X 3 - Prevalence Index is ≤3.0¹ Microstegium vimineum 20 _ No FAC 4 - Morphological Adaptations (Provide supporting 2. data in Remarks or on a separate sheet) 3. Persicaria sagittata 15 No OBL 5____ 4. Scirpus atrovirens No OBL Problematic Hydrophytic Vegetation¹ (Explain) 5. Urtica dioica No FAC ¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic. 6. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 105 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes X No ____ =Total Cover Remarks: (Include photo numbers here or on a separate sheet.) A prevalance of hydrophytic vegetation was located within the wetland.

SOIL Sampling Point Wet O

Depth	Matrix	o the de	-	dox Featur		ator or c	onfirm the absence o	i ilidicators.)
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks
0-2	10YR 2/2						Mucky Loam/Clay	Organic matter 20%
2-4	10YR 3/2	85	10YR 5/8	15	С	M	Loamy/Clayey	Prominent redox concentrations
4-12	10YR 3/3	85	10YR 5/6	10	С	M	Loamy/Clayey	Distinct redox concentrations
			10YR 5/8	5	С	M		Prominent redox concentrations
¹Type: C=Co	oncentration, D=Deple	etion, RN	/=Reduced Matrix	, MS=Mas	ked San	d Grains.	Location: P	PL=Pore Lining, M=Matrix.
Hydric Soil I				,				or Problematic Hydric Soils ³ :
Histosol	(A1)		Polyvalue Be	elow Surfa	ce (S8) (LRR R,	2 cm Mu	uck (A10) (LRR K, L, MLRA 149B)
Histic Ep	pipedon (A2)		MLRA 149	9 B)			Coast P	rairie Redox (A16) (LRR K, L, R)
Black His	stic (A3)		Thin Dark S				149B) 5 cm Mu	ucky Peat or Peat (S3) (LRR K, L, R)
Hydroge	n Sulfide (A4)		High Chroma			-	Polyvalu	ie Below Surface (S8) (LRR K, L)
Stratified	d Layers (A5)		Loamy Muck	ky Mineral	(F1) (LR	R K, L)	Thin Dar	rk Surface (S9) (LRR K, L)
Depleted	d Below Dark Surface	(A11)	Loamy Gley	ed Matrix (F2)		Iron-Mar	nganese Masses (F12) (LRR K, L, R)
Thick Da	ark Surface (A12)		Depleted Ma	atrix (F3)			Piedmor	nt Floodplain Soils (F19) (MLRA 149B)
Sandy M	lucky Mineral (S1)		Redox Dark	Surface (F	6)		Mesic S	podic (TA6) (MLRA 144A, 145, 149B)
Sandy G	ileyed Matrix (S4)		Depleted Da	rk Surface	(F7)		Red Par	ent Material (F21)
Sandy R	edox (S5)		X Redox Depre	essions (F	8)		Very Sha	allow Dark Surface (F22)
Stripped	Matrix (S6)		Marl (F10) (I	LRR K, L)			Other (E	xplain in Remarks)
Dark Sur	rface (S7)							
³ Indicators of	f hydrophytic vegetation	on and w	vetland hydrology	must be pr	esent, u	nless dis	turbed or problematic.	
	_ayer (if observed):							
Type:	Ballas							
Depth (in	nches):	12					Hydric Soil Presei	nt? Yes X No
Remarks: The indicator	r F8 (redox depression	ns) was a	also met due to th	e presence	e of low s	spot pond	ding and prominent red	ox concentrations of 15% within all soil
layers.		,		•				

Project/Site: Ashokan Rail Trail	City/County: Olive/Ulster Sampling Date: 7/7/16	
Applicant/Owner: Ulster County	State: NY Sampling Point: UPL O	
Investigator(s): Corinne Steinmuller	Section, Township, Range:	
·	relief (concave, convex, none): Convex Slope %:	
Subregion (LRR or MLRA): LRR R Lat: 41°58′20.68″N	Long: 74°14'37.94"W Datum: NAD 83	
Soil Map Unit Name:	NWI classification: PEM	
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)	
Are Vegetation, Soil, or Hydrologysignificantly distur		
Are Vegetation, Soil, or Hydrology naturally problems	atic? (If needed, explain any answers in Remarks.)	
SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.		
Lhidranhi tia Vagatatian Draggat?	In the Samulad Area	
Hydrophytic Vegetation Present? Hydric Soil Present? Yes No X Yes No X	Is the Sampled Area within a Wetland? Yes No X	
Wetland Hydrology Present? Yes No X	within a Wetland? Yes No X If yes, optional Wetland Site ID:	
Remarks: (Explain alternative procedures here or in a separate report.)	ii yes, optional vveitand one ib.	
Remarks. (Explain alternative procedures here of in a separate report.)		
HYDROLOGY		
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)	
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)	
Surface Water (A1) Water-Stained Leaves (
High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)	
Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)	
Water Marks (B1) Hydrogen Sulfide Odor (
Sediment Deposits (B2) Oxidized Rhizospheres	• • • • • • • • • • • • • • • • • • • •	
Drift Deposits (B3) Presence of Reduced In	on (C4) Stunted or Stressed Plants (D1)	
Algal Mat or Crust (B4) Recent Iron Reduction is	n Tilled Soils (C6) Geomorphic Position (D2)	
Iron Deposits (B5) Thin Muck Surface (C7)	Shallow Aquitard (D3)	
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remar	rks) Microtopographic Relief (D4)	
Sparsely Vegetated Concave Surface (B8)	FAC-Neutral Test (D5)	
Field Observations:		
Surface Water Present? Yes No X Depth (inches):	:	
Water Table Present? Yes No X Depth (inches):		
Saturation Present? Yes No X Depth (inches).	: Wetland Hydrology Present? Yes No X	
(includes capillary fringe)		
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections), if available:	
Remarks:		

VEGETATION – Use scientific names of plants. Sampling Point: UPL O Absolute Dominant Indicator Tree Stratum (Plot size: 30) Status **Dominance Test worksheet:** % Cover Species? Acer pensylvanicum Yes FACU **Number of Dominant Species** 2. 10 **FACU** Robinia pseudoacacia Yes That Are OBL, FACW, or FAC: 0 (A) 3. Total Number of Dominant Species Across All Strata: 4. 4 (B) 5. Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 0.0% (A/B) Prevalence Index worksheet: 7. 20 =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species 0 ___ x 1 = Acer pensylvanicum FACU **FACW** species 0 x 2 = 0 2. FAC species x 3 = 0 120 3. FACU species x 4 = 480 0 x 5 = __ 4. UPL species 5. Column Totals: 120___ (A) Prevalence Index = B/A = 4.00 6. **Hydrophytic Vegetation Indicators:** 80 =Total Cover 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: 5 2 - Dominance Test is >50% Yes Fallopia japonica **FACU** 3 - Prevalence Index is ≤3.01 4 - Morphological Adaptations (Provide supporting 2. data in Remarks or on a separate sheet) 3. 4. Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic. 6. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 20 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Yes__ Present? No X =Total Cover Remarks: (Include photo numbers here or on a separate sheet.)

SOIL Sampling Point UPL O

Depth Matrix Redox Features
2-4 10YR 3/2 100 Loamy/Clayey
4-12 10YR 4/2 100 Loamy/Clayey
¹ Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains. ² Location: PL=Pore Lining, M=Matrix.
¹ Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains. PL=Pore Lining, M=Matrix. Indicators for Problematic Hydric Soils ³ :
Histosol (A1) Polyvalue Below Surface (S8) (LRR R, 2 cm Muck (A10) (LRR K, L, MLRA 149B
Histic Epipedon (A2) MLRA 149B) Coast Prairie Redox (A16) (LRR K, L, R)
Black Histic (A3) Thin Dark Surface (S9) (LRR R, MLRA 149B) 5 cm Mucky Peat or Peat (S3) (LRR K, L,
Hydrogen Sulfide (A4) High Chroma Sands (S11) (LRR K, L) Polyvalue Below Surface (S8) (LRR K, L) The Bod of (CS) (LRR K, L)
Stratified Layers (A5) Loamy Mucky Mineral (F1) (LRR K, L) Thin Dark Surface (S9) (LRR K, L)
Depleted Below Dark Surface (A11) Loamy Gleyed Matrix (F2) Iron-Manganese Masses (F12) (LRR K, L
Thick Dark Surface (A12) Depleted Matrix (F3) Piedmont Floodplain Soils (F19) (MLRA 1 Sandy Mucky Mineral (S1) Redox Dark Surface (F6) Mesic Spodic (TA6) (MLRA 144A, 145, 14
Sandy Gleyed Matrix (S4) Depleted Dark Surface (F7) Red Parent Material (F21)
Sandy Redox (S5) Redox Depressions (F8) Very Shallow Dark Surface (F22)
Stripped Matrix (S6) Marl (F10) (LRR K, L) Other (Explain in Remarks)
Dark Surface (S7)
31. disease of budge budge a constant of the decision and control budge by the constant of the decision of the
³ Indicators of hydrophytic vegetation and wetland hydrology must be present, unless disturbed or problematic. Restrictive Layer (if observed):
Type: Ballast
Depth (inches): 12 Hydric Soil Present? Yes No X
Remarks:
This data form is revised from Northcentral and Northeast Regional Supplement Version 2.0 to include the NRCS Field Indicators of Hydric Soils version 7.0 March 2013 Errata. (http://www.nrcs.usda.gov/Internet/FSE_DOCUMENTS/nrcs142p2_051293.docx)
version 7.0 March 2013 Effata. (http://www.fircs.usua.gov/filterfiet/1 SE_DOCOMENTS/filtes142p2_031293.uocx)

Project/Site: Ashokan Rail Trail	City/County: Olive/Ulster Sampling Date: 7/7/16	
Applicant/Owner: Ulster County	State: NY Sampling Point: Wet P	
Investigator(s): Corinne Steinmuller	Section, Township, Range:	
Landform (hillside, terrace, etc.): Toe of slope Local	relief (concave, convex, none): concave Slope %: 20	
Subregion (LRR or MLRA): LRR R Lat: 42° 0'2.59"N	Long: 74°16'12.76"W Datum: NAD 83	
Soil Map Unit Name: Tunkhannock gravelly loam	NWI classification: PEM	
Are climatic / hydrologic conditions on the site typical for this time of year?		
, , ,		
Are Vegetation, Soil, or Hydrology significantly distur		
Are Vegetation, Soil, or Hydrology naturally problematic? (If needed, explain any answers in Remarks.)		
SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.		
Hydrophytic Vegetation Present? Yes X No	Is the Sampled Area	
Hydric Soil Present? Yes X No	within a Wetland? Yes X No	
Wetland Hydrology Present? Yes X No	If yes, optional Wetland Site ID: Wetland P	
Remarks: (Explain alternative procedures here or in a separate report.)	you, opitional violatia one i.b.: <u>violatia v</u>	
At the base of a steep slope, this wetland was located north of the Esopus Creek.		
HYDROLOGY		
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)	
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)	
Surface Water (A1) Water-Stained Leaves ((B9) X Drainage Patterns (B10)	
High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)	
X Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)	
Water Marks (B1) Hydrogen Sulfide Odor	(C1) Crayfish Burrows (C8)	
Sediment Deposits (B2) Oxidized Rhizospheres	on Living Roots (C3) Saturation Visible on Aerial Imagery (C9)	
Drift Deposits (B3) Presence of Reduced Ir		
Algal Mat or Crust (B4) Recent Iron Reduction in		
Iron Deposits (B5) Thin Muck Surface (C7)		
Inundation Visible on Aerial Imagery (B7)Other (Explain in Remail		
Sparsely Vegetated Concave Surface (B8)	X FAC-Neutral Test (D5)	
Field Observations:		
Surface Water Present? Yes No _X Depth (inches)		
Water Table Present? Yes No X Depth (inches)		
Saturation Present? Yes X No Depth (inches)	:3 Wetland Hydrology Present? Yes X No	
(includes capillary fringe) Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	if qualishing	
Describe Recorded Data (stream gauge, monitoring well, aerial priotos, pre	evious inspections), ii available.	
Remarks:		
Saturation was present within 3" of the soil surface. Drainage patterns were	e visible in distinctly bent vegetation.	

VEGETATION – Use scientific names of plants. Sampling Point: Wet P Absolute Dominant Indicator Tree Stratum (Plot size: 30) Status **Dominance Test worksheet:** % Cover Species? 1. Fraxinus americana FACU **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: 2 (A) 3. Total Number of Dominant Species Across All Strata: 4. 3 (B) 5. Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 66.7% (A/B) Prevalence Index worksheet: 10 =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: _____15___) OBL species 7 x 1 = **FACW** species 45 x 2 = FAC species 45 x 3 = 135 10 3. FACU species x 4 = 0 x 5 = ___ 4. UPL species 5. Column Totals: 107___ (A) _ 272 Prevalence Index = B/A = 2.54 6. **Hydrophytic Vegetation Indicators:** 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: 5) X 2 - Dominance Test is >50% Microstegium vimineum Yes FAC X 3 - Prevalence Index is ≤3.0¹ 45 **FACW** 4 - Morphological Adaptations (Provide supporting 2. Impatiens capensis Yes data in Remarks or on a separate sheet) 5 3. Scirpus atrovirens No OBL Juncus effusus No OBL Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic. 6. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 97 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Present? Yes X No ___ =Total Cover Remarks: (Include photo numbers here or on a separate sheet.) A dominance of wetland vegetation was present.

SOIL Sampling Point Wet P

Profile Desci Depth	ription: (Describe to Matrix	o the dep		iment th x Feature		ator or co	onfirm the absence of	indicators.)
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture	Remarks
0-2	10YR 3/2						Loamy/Clayey	
2-4	10YR 3/2	80	10YR 4/6	20	<u> </u>	M	Loamy/Clayey	Prominent redox concentrations
4-10	10YR 3/2	60	10YR 4/6	40	С	М	Loamy/Clayey	Prominent redox concentrations
10-22	10YR 3/2	60	10YR 5/8	40	С	M	Loamy/Clayey	Prominent redox concentrations
								_
	ncentration, D=Deple	etion, RM	=Reduced Matrix, M	IS=Masl	ked Sand	d Grains.		=Pore Lining, M=Matrix.
Hydric Soil I			Daharaka Balar	u Curto	oo (CO) (I	. DD D		r Problematic Hydric Soils ³ :
Histosol (ipedon (A2)		Polyvalue Below MLRA 149B)		de (36) (1	LKK K,		k (A10) (LRR K, L, MLRA 149B) airie Redox (A16) (LRR K, L, R)
Black His			Thin Dark Surfa		(LRR R	. MLRA 1		ky Peat or Peat (S3) (LRR K, L, R)
	n Sulfide (A4)		High Chroma S					Below Surface (S8) (LRR K, L)
	Layers (A5)		Loamy Mucky N			-		Surface (S9) (LRR K, L)
	Below Dark Surface	(A11)	Loamy Gleyed			, ,		ganese Masses (F12) (LRR K, L, R)
	rk Surface (A12)	,	Depleted Matrix		,			Floodplain Soils (F19) (MLRA 149B)
Sandy M	ucky Mineral (S1)		X Redox Dark Su	rface (F	6)		Mesic Spo	odic (TA6) (MLRA 144A, 145, 149B)
Sandy GI	eyed Matrix (S4)		Depleted Dark	Surface	(F7)		Red Pare	nt Material (F21)
Sandy Re	edox (S5)		Redox Depress	ions (F	3)		Very Shal	low Dark Surface (F22)
Stripped	Matrix (S6)		Marl (F10) (LRI	R K, L)			Other (Ex	plain in Remarks)
Dark Surf	face (S7)							
³ Indicators of	hydrophytic vegetation	on and w	etland hydrology mu	st be pr	esent, ur	nless dist	urbed or problematic.	
	ayer (if observed):							
Type:	-1 \.						Uhadaia Oail Baasaa	10 V V N-
Depth (in	ches):						Hydric Soil Present	t? Yes X No
Remarks: The hydric so	il indicator F6 (redox	dark sur	face) was met within	the firs	t 10" of s	oil. The v	alue was 3 and chroma	a was 2, with redox concentrations
between 20 a			,					•

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Ashokan Rail Trail	City/County: Olive/Ulster Sampling Date: 7/7/16
Applicant/Owner: Ulster County	State: NY Sampling Point: UPL P
Investigator(s): Corinne Steinmuller	Section, Township, Range:
•	relief (concave, convex, none): Slope %:
Subregion (LRR or MLRA): LRR R Lat: 42° 0'2.59"N	Long: 74°16'12.76"W Datum: NAD 83
Soil Map Unit Name: TkB	NWI classification:
Are climatic / hydrologic conditions on the site typical for this time of year?	Yes X No (If no, explain in Remarks.)
Are Vegetation, Soil, or Hydrology significantly distur	
Are Vegetation, Soil, or Hydrology naturally problems	
SUMMARY OF FINDINGS – Attach site map showing sam	
Hydrophytic Vegetation Present? Yes No X	Is the Sampled Area
Hydric Soil Present? Yes No X	within a Wetland? Yes No_X_
Wetland Hydrology Present? Yes No X	If yes, optional Wetland Site ID:
Remarks: (Explain alternative procedures here or in a separate report.)	<u></u>
HYDROLOGY	
Wetland Hydrology Indicators:	Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)	Surface Soil Cracks (B6)
Surface Water (A1) Water-Stained Leaves (I	B9) Drainage Patterns (B10)
High Water Table (A2) Aquatic Fauna (B13)	Moss Trim Lines (B16)
Saturation (A3) Marl Deposits (B15)	Dry-Season Water Table (C2)
Water Marks (B1) Hydrogen Sulfide Odor ((C1) Crayfish Burrows (C8)
Sediment Deposits (B2) Oxidized Rhizospheres	on Living Roots (C3) Saturation Visible on Aerial Imagery (C9)
Drift Deposits (B3) Presence of Reduced In	· / · · · · · · · · · · · · · · · · · ·
Algal Mat or Crust (B4) Recent Iron Reduction in	n Tilled Soils (C6) Geomorphic Position (D2)
Iron Deposits (B5) — Thin Muck Surface (C7)	
Inundation Visible on Aerial Imagery (B7) Other (Explain in Remar	
Sparsely Vegetated Concave Surface (B8)	FAC-Neutral Test (D5)
Field Observations:	
Surface Water Present? Yes No X Depth (inches):	: <u></u>
Water Table Present? Yes No X Depth (inches):	: <u></u>
Saturation Present? Yes No X Depth (inches):	: Wetland Hydrology Present? Yes No _X
(includes capillary fringe)	
Describe Recorded Data (stream gauge, monitoring well, aerial photos, pre	evious inspections), if available:
Remarks:	

VEGETATION – Use scientific names of plants. Sampling Point: UPL P Absolute Dominant Indicator Tree Stratum (Plot size: 30) Status **Dominance Test worksheet:** % Cover Species? 1. Fraxinus americana FACU **Number of Dominant Species** 2. That Are OBL, FACW, or FAC: (A) 3. Total Number of Dominant Species Across All Strata: 2 4. (B) 5. Percent of Dominant Species 6. That Are OBL, FACW, or FAC: 50.0% (A/B) Prevalence Index worksheet: 25 =Total Cover Total % Cover of: Multiply by: Sapling/Shrub Stratum (Plot size: 15) OBL species 0 ___ x 1 = **FACW** species 0 x 2 = FAC species 50 x 3 = 150 25 3. FACU species x 4 = 100 0 x 5 = __ 4. UPL species 5. Column Totals: 75 ____ (A) 3.33 Prevalence Index = B/A = 6. **Hydrophytic Vegetation Indicators:** 1 - Rapid Test for Hydrophytic Vegetation Herb Stratum (Plot size: 5) 2 - Dominance Test is >50% 1. Microstegium vimineum 3 - Prevalence Index is ≤3.01 4 - Morphological Adaptations (Provide supporting 2. data in Remarks or on a separate sheet) 3. 4. Problematic Hydrophytic Vegetation¹ (Explain) 5. ¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic. 6. 7. **Definitions of Vegetation Strata:** 8. Tree - Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub - Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb - All herbaceous (non-woody) plants, regardless 50 =Total Cover of size, and woody plants less than 3.28 ft tall. Woody Vine Stratum (Plot size: 30 Woody vines - All woody vines greater than 3.28 ft in height. Hydrophytic Vegetation Yes__ Present? No X =Total Cover Remarks: (Include photo numbers here or on a separate sheet.)

SOIL Sampling Point UPL P

Depth	ription: (Describe to Matrix	o tne de		u ment tr x Featur		ator or co	confirm the absence of indicators.)	
(inches)	Color (moist)	%	Color (moist)	%	Type ¹	Loc ²	Texture Remarks	
0-2	10YR 3/2						Loamy/Clayey	
2-4	10YR 3/3						Loamy/Clayey	
4-18	10YR 4/3						Loamy/Clayey	
				_	_	_		
							·	
¹ Type: C=Co	oncentration, D=Deple	etion, RM	l=Reduced Matrix, M	IS=Mas	ked Sand	d Grains.	_	
Hydric Soil I				- ,	(20)	·	Indicators for Problematic Hydric Soi	
Histosol			Polyvalue Belov		ce (S8) (LRR R,		
Black His	oipedon (A2) stic (A3)		MLRA 149B) Thin Dark Surfa	,	A (I RR R	MIRA	Coast Prairie Redox (A16) (LRR K, 5 cm Mucky Peat or Peat (S3) (LRF	
	n Sulfide (A4)		High Chroma S				Polyvalue Below Surface (S8) (LRR	
	Layers (A5)		Loamy Mucky M			-	Thin Dark Surface (S9) (LRR K, L)	,
	Below Dark Surface	(A11)	Loamy Gleyed				Iron-Manganese Masses (F12) (LR	R K, L, R)
Thick Da	ark Surface (A12)		Depleted Matrix	د (F3)			Piedmont Floodplain Soils (F19) (M	LRA 149B)
	lucky Mineral (S1)		Redox Dark Su				Mesic Spodic (TA6) (MLRA 144A, 1	145, 149B)
	leyed Matrix (S4)		Depleted Dark				Red Parent Material (F21)	
	edox (S5) Matrix (S6)		Redox Depress Marl (F10) (LRI	•	3)		Very Shallow Dark Surface (F22) Other (Explain in Remarks)	
	rface (S7)		IVIAII (F10) (LIN	₹ 15, 1 2)			Other (Explain in Nemains)	
	1400 (3.7)							
		on and w	etland hydrology mu	st be pr	resent, u	nless dist	sturbed or problematic.	
Restrictive L	_ayer (if observed):					_		
Type:								
Depth (in	nches):		_ <u></u>				Hydric Soil Present? Yes N	lo <u>X</u>
Remarks:								
							n 2.0 to include the NRCS Field Indicators of Hydri /nrcs142p2_051293.docx)	c Soils
VEISION 1.0 IV	/Mich 2013 Eliata. (in	.lβ.// w w w	.IIICs.usua.gov/iiiicii	IEI/F JL		VIEIVIO	/IIICS 142µ2_001290.d0cx)	

Appendix B

Site Photographs



Photo 1. Wetland A looking east.



Photo 2. Wetland B looking south.



Photo 3. Wetland C looking south.



Photo 4. Wetland D looking east.



Photo 5. Wetland E looking south.



Photo 6. Wetland F looking east.



Photo 7. Wetland G looking south.



Photo 8. Wetland J looking north.



Photo 9. Wetland K on either side of rail, looking east.



Photo 10. Wetland K looking north.



Photo 11. Wetland M looking east.



Photo 12. West of Wetlands M and N.



Photo 13. Wetland N drainage continuing northwest.



Photo 14. Wetland O looking east.



Photo 15. Wetland P looking north.




Photo 16. Typical culvert under rail.



Photo 17. Typical stream crossing south of railway, from culvert.




Photo 18. Flow of stream through large culvert.



Photo 19. Typical stream through corridor.



Photo 20. Butternut creek, looking south from failed culvert.



ANDREW M. CUOMO

ROSE HARVEY

Governor

Commissioner

October 3, 2016

Ms. Corinne Steinmuller Environmental Scientist II Barton and Loguidice 10 Airline Drive Albany, NY 12203

Re: DEC

Ashokan Rail Trail 16PR06122

Dear Ms. Steinmuller:

Thank you for requesting the comments of the Division for Historic Preservation of the Office of Parks, Recreation and Historic Preservation (OPRHP). We have reviewed the submitted materials in accordance with the New York State Historic Preservation Act of 1980 (section 14.09 of the New York Parks, Recreation and Historic Preservation Law). These comments are those of the Division for Historic Preservation and relate only to Historic/Cultural resources. They do not include potential impacts that must be considered as part of the environmental review of the project pursuant to the State Environmental Quality Review Act (New York Environmental Conservation Law Article 8) and its implementing regulations (6NYCRR Part 617).

We note that the proposed project is located partially within the National Register eligible Ulster and Delaware Railroad Corridor. The historic section of the railway, extending from Shokan to Phoenicia, is listed under National Register Criterion A for its association with historical development of the towns of Shandaken and Olive from the period 1897-1942. We understand that the proposed project will include construction of a pedestrian and bicycle pathway along the existing rail bed extending approximately 11.5 miles from West Hurley to Olive. The proposed rail trail will affect approximately six miles of the historic railway, and will include removal of the rail and ties, repairs to existing culverts, and construction of multiple trailheads within the twenty foot wide easement.

We are pleased that this adaptive reuse project will retain the rail corridor along with its historic feeling, association, and use as a transportation route. Based on this review, it is the opinion of the SHPO that the proposed project will have No Adverse Impact upon the historic Ulster and Delaware Railroad Corridor provided the following conditions are incorporated into the project:

- 1. A Preservation Plan is developed for the historic rail corridor. At minimum the Plan will identify all historic structures and engineering features that will be impacted by the project.
- 2. Historic interpretation of the railway will be integrated into development of the rail trail. Interpretive materials should include interpretive signage along the rail trail. A qualified professional should be retained to develop the preservation and interpretive plans.

3. Materials related to documentation and interpretation of historic features should be submitted to our office for review in the preliminary and pre-final stages.

Any additional measures that would further ensure the preservation and understanding of the historic railway are encouraged. Towards this goal, we suggest the following:

- Small sections of track (roughly 50') may be retained at the beginning and end of the
 proposed rail trail. One or both ends of this could display the existing heavy gauge
 rails along with a sample of the previous iteration of light rail as part of an interpretive
 exhibit.
- Additional historic features including buildings, structures, and engineering features
 that are identified along the eligible route will be protected and interpreted in
 accordance with the Preservation Plan.

Consultation with our office should continue as the preservation and interpretation measures suggested above are developed. Plans, specifications, and other documentation requested in this letter should be provided via our Cultural Resource Information System (CRIS) at www.nysparks.com/shpo/online-tools/. Once on the CRIS site, you can log in as a guest and choose "submit" at the very top menu. Next choose "submit new information for an existing project". You will need this project number and your e-mail address.

If you have any questions, I can be reached at (518) 268-2164.

Sincerely,

Weston Davey

Historic Site Restoration Coordinator weston.davey@parks.ny.gov

via e-mail only


CC: Scott Ballard (DEC)

Charles Laing (NYCDEP)

Christopher White (Ulster County)

Appendix I

Web Soil Survey Map and Soil Data Mart Soil Descriptions



Appendix J

MS4 SWPPP Acceptance Form



NYS Department of Environmental Conservation Division of Water 625 Broadway, 4th Floor Albany, New York 12233-3505

MS4 Stormwater Pollution Prevention Plan (SWPPP) Acceptance Form

for

Construction Activities Seeking Authorization Under SPDES General Permit *(NOTE: Attach Completed Form to Notice Of Intent and Submit to Address Above)

I. Project Owner/Operator Information
1. Owner/Operator Name:
2. Contact Person:
3. Street Address:
4. City/State/Zip:
II. Project Site Information
5. Project/Site Name:
6. Street Address:
7. City/State/Zip:
III. Stormwater Pollution Prevention Plan (SWPPP) Review and Acceptance Information
8. SWPPP Reviewed by:
9. Title/Position:
10. Date Final SWPPP Reviewed and Accepted:
IV. Regulated MS4 Information
11. Name of MS4:
12. MS4 SPDES Permit Identification Number: NYR20A
13. Contact Person:
14. Street Address:
15. City/State/Zip:
16. Telephone Number:

MS4 SWPPP Acceptance Form - continued
V. Certification Statement - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative
I hereby certify that the final Stormwater Pollution Prevention Plan (SWPPP) for the construction project identified in question 5 has been reviewed and meets the substantive requirements in the SPDES General Permit For Stormwater Discharges from Municipal Separate Storm Sewer Systems (MS4s). Note: The MS4, through the acceptance of the SWPPP, assumes no responsibility for the accuracy and adequacy of the design included in the SWPPP. In addition, review and acceptance of the SWPPP by the MS4 does not relieve the owner/operator or their SWPPP preparer of responsibility or liability for errors or omissions in the plan.
Printed Name:
Title/Position:
Signature:
Date:
VI. Additional Information

(NYS DEC - MS4 SWPPP Acceptance Form - January 2015)



TECHNICAL FIELD GUIDANCE

SPILL REPORTING AND INITIAL NOTIFICATION REQUIREMENTS

Spill Reporting and Initial Notification Requirements

GUIDANCE SUMMARY AT-A-GLANCE

- Reporting spills is a crucial first step in the response process.
- You should understand the spill reporting requirements to be able to inform the spillers of their responsibilities.
- Several different state, local, and federal laws and regulations require spillers to report petroleum and hazardous materials spills.
- The state and federal reporting requirements are summarized in Exhibit 1.1-1.
- Petroleum spills must be reported to DEC unless they meet <u>all</u> of the following criteria:
 - The spill is known to be less than 5 gallons; and
 - The spill is contained and under the control of the spiller; and
 - The spill has not and will not reach the State's water or any land; and
 - The spill is cleaned up within 2 hours of discovery.

All reportable petroleum spills and most hazardous materials spills must be reported to DEC hotline (1-800-457-7362) within New York State; and (1-518 457-7362) from outside New York State. For spills not deemed reportable, it is strongly recommended that the facts concerning the incident be documented by the spiller and a record maintained for one year.

- Inform the spiller to report the spill to other federal or local authorities, if required.
- Report yourself those spills for which you are unable to locate the responsible spiller.
- Make note of other agencies' emergency response telephone numbers in case you require their on-scene assistance, or if the response is their responsibility and not BSPR's.

NOTES

1.1.1 Notification Requirements for Oil Spills and Hazardous Material Spills

Spillers are required under state law and under certain local and federal laws to report spills. These various requirements, summarized in Exhibit 1.1-1, often overlap; that is, a particular spill might be required to be reported under several laws or regulations and to several authorities. Under state law, all petroleum and most hazardous material spills must be reported to DEC Hotline (1-800-457-7362), within New York State, and to 1-518-457-7362 from outside New York State. Prompt reporting by spillers allows for a quick response, which may reduce the likelihood of any adverse impact to human health and the environment. Yo will often have to inform spillers of there responsibilities.

Although the spiller is responsible for reporting spills, other persons with knowledge of a spill, leak, or discharge is required to report the incident (see Appendices A and B). You will often have to inform spillers of their responsibilities. You may also have to report spills yourself in situations where the spiller is not known or cannot be located. However, it is the legal responsibility of the spiller to report spills to both state and other authorities.

BSPR personnel also are responsible for notifying other response agencies when the expertise or assistance of other agencies is needed. For example, the local fire department should be notified of spills that pose a potential explosion and/or fire hazard. If such a hazard is detected and the fire department has not been notified, call for their assistance immediately. Fire departments are trained and equipped to respond to these situations; you should not proceed with your response until the fire/safety hazard is eliminated. For more information on interagency coordination in emergency situations see Part 1, Section 3, Emergency Response.

Another important responsibility is notifying health department officials when a drinking water supply is found to be contaminated as a result of a spill. It will be the health department's responsibility to advise you on the health risk associated with any contamination.

Exhibits 1.1-1 and 1.1-2 list the state and federal requirements to report petroleum and hazardous substance spills, respectively. The charts describe the type of material covered, the applicable act or regulation, the agency that must be notified, what must be reported, and the person responsible for reporting. New York state also has a emergency notification network for spill situations (e.g., major chemical releases) that escalate beyond the capabilities of local and regional response agencies/authorities to provide adequate response. The New York State Emergency Management Office (SEMO) coordinates emergency response activities among local, state, and federal government organizations in these cases.

Exhibit 1.1-1

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Petroleum from any source	Navigation Law Article 12; 17 NYCRR 32.3 and 32.4	DEC Hotline 1-800-457-7362	The notification of a discharge must be immediate, but in no case later than two hours after discharge. 1. Name of person making report and his relationship to any person which might be responsible for causing the discharge. 2. Time and date of discharge. 3. Probable source of discharge. 4. The location of the discharge, both geographic and with respect to bodies of water. 5. Type of petroleum discharges. 6. Possible health or fire hazards resulting from the discharge. 7. Amount of petroleum discharged. 8. All actions that are being taken to clean up and remove the discharge. 9. The personnel presently on the scene. 10. Other government agencies that have been or will be notified.	Any person causing discharge of petroleum. Owner or person in actual or constructive control must notify DEC unless that person has adequate assurance that such notice has already been given.
All aboveground petroleum and underground storage facilities with a combined storage capacity of over 1100 gallons.	ECL §17-1007; 6 NYCRR §613.8	DEC Hotline 1-800-457-7362	 Report spill incident within two hours of discovery. Also when results of any inventory, record, test, or inspection shows a facility is leaking, that fact must be reported within two hours of discovery. 	Any person with knowledge of a spill, leak, or discharge.
Petroleum contaminated with PCB.	Chemical Bulk Storage Act 6 NYCRR Parts 595, 596, 597	DEC Hotline 1-800- 457-7362	Releases of a reportable quantity of PCB oil.	Owner or person in actual or constructive possession or control of the substance, or a person in contractual relationship, who inspects, tests, or repairs for owner.

Exhibit 1.1-1

State and Federal Reporting Requirements for Petroleum Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Any liquid (petroleum included) that if released would be likely to pollute lands or waters of the state.	ECL §17-1743	DEC Hotline 1-800-457-7362	Immediate notification that a spill, release, or discharge of any amount has occurred. Owner or person in actual or constructive possession or control of more than 1,100 gallons of the liquid.	
Petroleum Discharge in violation of §311(b)(3) of the Clean Water Act	40 CFR §110.10 (Clean Water Act)	1. National Response Center (NRC) 1-800-424-8802. 2. If not possible to notify NRC, notify Coast Guard or predesignated on-scene coordinator. 3. If not possible to notify either 1 or 2, reports may be made immediately to nearest Coast Guard units, provided NRC notified as soon as possible.	Immediate notification as soon as there is knowledge of an oil discharge that violates water quality standards or causes sheen on navigable waters. Procedures for notice are set forth in 33 CFR Part 153, Subpart B, and in the National Oil and Hazardous Substances Pollution Contingency Plan, 40 CFR Part 300, Subpart E.	Person in charge of vessel or on-shore or off-shore facility.
Petroleum, petroleum by-products or other dangerous liquid commodities that	33 CFR 126.29 (Ports and Waters Safety Act)	Captain of the Port or District	As soon as discharge occurs, owner or master of vessel must immediately report that a discharge has occurred.	Owner or master of vessel or owner or operator of the facility at which the discharge occurred.

may create a hazardous or toxic condition spilled into navigable waters.

Exhibit 1.1-1

State and Federal Reporting Requirements for Petroleum Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Petroleum or hazardous substance from a vessel, onshore or off-shore facility in violation of §311(b)(3) of the Clean Water Act.	33 CFR 153.203 (Clean Water Act)	1. NRC U.S. Coast Guard, 2100 Second Street, SW, Washington, DC 20593; 1-800-424-8802. 2. Where direct reporting not practicable, reports may be made to the Coast Guard (District of the EPA regional office at 26 Federal Plaza, NY, NY 10278; 1-201-548-8730. 3. Where none of the above is possible, may contact nearest Coast Guard unit, provided unit, provided NRC notified as soon as possible.	Any discharger shall immediately notify the NRC of such discharge.	Person in charge of vessel or facility.

Exhibit 1.1-2

State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Any hazardous substance pursuant to Article 37. Does not include petroleum.	Chemical Bulk Storage Act 6 NYCRR Parts 595, 596, 597; ECL 40- 0113(d)	DEC Hotline 1-800-457-7362	Releases of a reportable quantity of a hazardous substance.	Owner or person in actual or constructive possession or control of the substance, or a person in contractual relationship, who inspects, tests, or repairs for owner.
Hazardous materials or substances as defined in 49 CFR §171.8 that are transported. (See federal reporting requirements.)	Transportation Law 14(f); 17 NYCRR 507.4(b)	Local fire department or police department or local municipality	Immediate notification must be given of incident in which any of the following occurs as a direct result of a spill of hazardous materials: 1. Person is killed. 2. Person receives injuries requiring hospitalization. 3. Estimated damage to carrier or other property exceeds \$50,000. 4. Fire, breakage, spillage, or suspected contamination due to radioactive materials. 5. Fire, breakage, spillage, or suspected contamination involving etiologic agents. 6. Situation is such that, in the judgment of the carrier, a continuing danger to life or property exists at the scene of the incident.	All persons and carriers engaged in the transportation of hazardous materials.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

Materials Covered Hazardous materials (wastes included) that are transported, whose carrier is involved in an accident.	Act or Regulation Department of Transportation Regulations 49 CFR 171.15; 17 NYCRR Part 924; 17 NYCRR Part 507	Agency to Notify 1. U.S. Department of Transportation 1-800-424-8802 2. DEC Hotline 1- 800-457-7362 3. Rail Carrier On-Duty 518- 457-1046 Off-Duty 518- 457-6164 4. Notify local police or fire department.	Wha w	Who Must Report Each carrier that transports hazardous materials involves in an accident that causes any of the following as a direct result: 1. A person is killed 2. A person receives injuries requiring hospitalization 3. Estimated damage to carrier or other property exceeds \$50,000 4. Fire, breakage, spillage, suspected or otherwise involving radioactive material. 5. Fire, breakage, spillage, suspected contamination involving etiologic agents. 6. Situation is such that carrier thinks it should be reported in
			 Each carrier making this report must also make the report required by §171.16. 	accordance with paragraph b.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Reportable quantity of a hazardous substance into navigable waters or adjoining shorelines. Substances are listed in 40 CFR 302.4.	Department of Transportation Regulations 49 CFR §171.16 as authorized by the Hazardous Materials Transportation Act	U.S. Coast Guard National Response Center (NRC), 1- 800-424-8802 or 1- 202-267-2675	As soon as person in charge becomes aware of a spill incident, he must notify NRC and provide the following information: 1. The information required by 49 CFR §171.15 (see above). 2. Name of shipper of hazardous substance. 3. Quantity of hazardous substance discharged, if known. 4. If person in charge is incapacitated, carrier shall make the notification. 5. Estimate of quantity of hazardous substance removed from the scene and the manner of disposition of any unremoved hazardous substance shall be entered in Part (H) of the report required by 49 CFR 171.16 (see above).	Person in charge of aircraft, vessel, transport vehicle, or facility. Must inform NRC directly, or indirectly through carrier.
Reportable quantity of a hazardous substance from vessel, on-shore or off-shore facility. Substances and requirements specified in 40 CFR §117.3.	40 CFR §117.21 as authorized under the FWPCA	NRC 1-800-424-8802. If not practicable report may be made to the Coast Guard (3rd or 9th Districts) District Offices or to EPA, designated On-Scene Coordinator, Region II, 26 Federal Plaza, NY, NY 10278; 1-201-548-8730	Immediate notification is required.	Person in charge of vessel, or onshore or off-shore facility

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Facilities where a hazardous chemical is produced, used, or stored, and there is a reportable quantity of any extremely hazardous substance as set out in Appendix A to 40 CFR 355 or a CERCLA hazardous substance as specified in 40 CFR 302.4. (This section does not apply to a release that does not apply to a release that does not go beyond the facility, that emanates from a facility that is federally permitted, is continuous as defined under §103(f) of CERCLA or to any release exempt from CERCLA or to any release exempt from CERCLA or to any release exempt from CERCLA or CERCLA.)	40 CFR 355.40 (SARA) Releases of CERCLA Hazardous Substances are subject to release reporting requirements of CERCLA §103, codified at 40 CFR Part 302, in addition to being subject to the requirements of this Part.	Community emergency coordinator for the local emergency planning committee of any area likely to be affected and the State Emergency Response Commission of any state likely to be affected by the release. If there is no local emergency planning commission notification shall be made to relevant local emergency response personnel.	Immediately notify agencies at left and provide the following information when available: 1. Chemical name or identity of any substance involved in the release. 2. Indication of whether the substance is an extremely hazardous substance. 3. An estimate of the quantity released. 4. Time and duration of release. 5. Medium or media into which the release occurred. 6. Known health risks associated with emergency and where appropriate advice regarding medical attention for those exposed. 7. Proper precautions/actions that should be taken, including evacuation. 8. Names and telephone numbers of person to be contacted for further information. As soon as practicable after release, following information:	Owner or operator of facility

Actions taken to respond to and

contain the release. Health risks.

લં છ

Advice on medical attention for exposed individuals.

Exhibit 1.1-2 State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges

			(continued)	
Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Hazardous liquids transported in pipelines, a release of which results in any circumstances as set out in 195.50(a) through (f). Also any incident that results in circumstances listed in 195.52(g).	49 CFR 195.50, 195.52 and 195.54 (Hazardous Liquid Pipeline Safety Act).	NRC, 1-800-424- 8802	Notice must be given at the earliest practicable moment and the following information provided: 1. Name and address of the operator. 2. Name and telephone number of the reporter. 3. Location of the failure. 4. The time of the failure. 5. The fatalities and personal injuries, if any. 6. All other significant facts known by the operator that are relevant to the cause of the failure or extent of the damages.	Operator of system.
Hazardous wastes in transport	40 CFR §263.30(a) (RCRA)	1. Local authorities 2. If required by 49 CFR 171.15, notify the NRC at 1-800-424- 8802 or 1-202- 426-2675 3. Report in writing to Director of Hazardous Materials Regulations, Materials Transportation Bureau, Department of Transportation, Washington, DC 20590	Notification must be immediate. For discharge of hazardous waste by air, rail, highway, or water, the transporter must: 1. Give notice as in 49 CFR 161.15 (if applicable). 2. Report in writing as in 49 CFR 171.16. Wastes transporter (bulk shipment) must give same notice as required by 33 CFR 153.20.	Transporter by air, rail, highway, or water.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Vinyl Chloride from any manual vent valve, or polyvinyl chloride plants	Clean Air Act 40 CFR 61.64	Administrator of EPA	Within 10 days of any discharge from any manual vent valve, report must be made, in writing, and the following information provided:	Owner or operator of plant.
		·	 Source, nature and cause of the discharge Date and time of the discharge Approximate total vinyl chloride loss during discharge Method used for determining loss Action taken to prevent the discharge Measures adopted to prevent future discharges. 	
Radioactive Materials	6 NYCRR §380.7	Commissioner of DEC	 Notify immediately by telephone when concentration, averaged over a 24-hour period, exceeds or threatens to exceed 5000 times the limits set forth in Schedule 2 of 380.9 (in uncontrolled areas). Notify within 24 hours by telephone when concentration, averaged over 24- hour period, exceeds or threatens to exceed 500 times the limits set forth in Schedule 2 above (in uncontrolled areas). Report within 30 days the concentration and quantity of radioactive material involved, the cause of the discharge, and corrective steps taken or planned to ensure no recurrence of the discharge. 	Operator of the radiation installation.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Low Level radioactive wastes in transport. Any suspected or actual uncontrolled releases.	6 NYCRR 381.16 ECL §27-0305 Waste Transporter Permits	DEC and Department of Health	Immediate notification.	Transporter

Appendix L

Notice of Termination

New York State Department of Environmental Conservation Division of Water

625 Broadway, 4th Floor

Albany, New York 12233-3505

(NOTE: Submit completed form to address above)

NOTICE OF TERMINATION for Storm Water Discharges Authorized under the SPDES General Permit for Construction Activity

Please indicate your permit identification number: NYR		
I. Owner or Operator Information		
1. Owner/Operator Name:		
2. Street Address:		
B. City/State/Zip:		
Contact Person: 4a.Telephone:		
lb. Contact Person E-Mail:		
II. Project Site Information		
5. Project/Site Name:		
6. Street Address:		
7. City/Zip:		
8. County:		
III. Reason for Termination		
9a. All disturbed areas have achieved final stabilization in accordance with the general permit and SWPPP. *Date final stabilization completed (month/year):		
9b. Permit coverage has been transferred to new owner/operator. Indicate new owner/operator's permit identification number: NYR (Note: Permit coverage can not be terminated by owner identified in I.1. above until new owner/operator obtains coverage under the general permit)		
9c. □ Other (Explain on Page 2)		
IV. Final Site Information:		
10a. Did this construction activity require the development of a SWPPP that includes post-construction stormwater management practices? □ yes □ no (If no, go to question 10f.)		
10b. Have all post-construction stormwater management practices included in the final SWPPP been constructed? □ yes □ no (If no, explain on Page 2)		
10c. Identify the entity responsible for long-term operation and maintenance of practice(s)?		

NOTICE OF TERMINATION for Storm Water Discharges Authorized under the **SPDES General Permit for Construction Activity - continued** 10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit? □ yes 10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s): □ Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality. □ Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s). □ For post-construction stormwater management practices that are privately owned, a mechanism is in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the owner or operator's deed of record. □ For post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university or hospital), government agency or authority, or public utility; policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan. 10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? (acres) 11. Is this project subject to the requirements of a regulated, traditional land use control MS4? (If Yes, complete section VI - "MS4 Acceptance" statement V. Additional Information/Explanation: (Use this section to answer questions 9c. and 10b., if applicable) VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative (Note: Not required when 9b. is checked -transfer of coverage) I have determined that it is acceptable for the owner or operator of the construction project identified in guestion 5 to submit the Notice of Termination at this time.

Date:

Printed Name: Title/Position:

Signature:

NOTICE OF TERMINATION for Storm Water Discharges Authorized under the SPDES General Permit for Construction Activity - continued

VII. Qualified Inspector Certification - Final Stabilization:		
I hereby certify that all disturbed areas have achieved final stabilization as defined in the current version of the general permit, and that all temporary, structural erosion and sediment control measures have been removed. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.		
Printed Name:		
Title/Position:		
Signature:	Date:	
VIII. Qualified Inspector Certification - Post-construction Stormwater Management Practice(s):		
I hereby certify that all post-construction stormwater management practices have been constructed in conformance with the SWPPP. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.		
Printed Name:		
Title/Position:		
Signature: Date:		
IX. Owner or Operator Certification		
I hereby certify that this document was prepared by me or under my direction or supervision. My determination, based upon my inquiry of the person(s) who managed the construction activity, or those persons directly responsible for gathering the information, is that the information provided in this document is true, accurate and complete. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.		
Printed Name:		
Title/Position:		
Signature:	Date:	

(NYS DEC Notice of Termination - January 2015)

Appendix M

Contract Drawings

Please refer to the "Woodstock Dike Trailhead Construction Drawings"

Dated April 2019

Attached Separately

Appendix N

Erosion and Sediment Control Practices and Details

STANDARD AND SPECIFICATIONS FOR TOPSOILING



Definition

Spreading a specified quality and quantity of topsoil materials on graded or constructed subsoil areas.

Purpose

To provide acceptable plant cover growing conditions, thereby reducing erosion; to reduce irrigation water needs; and to reduce the need for nitrogen fertilizer application.

Conditions Where Practice Applies

Topsoil is applied to subsoils that are droughty (low available moisture for plants), stony, slowly permeable, salty or extremely acid. It is also used to backfill around shrub and tree transplants. This standard does not apply to wetland soils.

Design Criteria

- 1. Preserve existing topsoil in place where possible, thereby reducing the need for added topsoil.
- 2. Conserve by stockpiling topsoil and friable fine textured subsoils that must be stripped from the excavated site and applied after final grading where vegetation will be established.
- 3. Refer to USDA Soil Conservation Service (presently Natural Resource Conservation Service) soil surveys or soil interpretation record sheets for further soil texture information for selecting appropriate design topsoil depths.

Site Preparation

- 1. As needed, install erosion control practices such as diversions, channels, sediment traps, and stabilizing measures, or maintain if already installed.
- 2. Complete rough grading and final grade, allowing for depth of topsoil to be added.
- 3. Scarify all compact, slowly permeable, medium and fine textured subsoil areas. Scarify at approximately right angles to the slope direction in soil areas that are steeper than 5 percent. Areas that have been overly compacted shall be decompacted to a minimum depth of 12 inches with a deep ripper or chisel plow prior to topsoiling.
- 4. Remove refuse, woody plant parts, stones over 3 inches in diameter, and other litter.

Topsoil Materials

- 1. Topsoil shall have at least 6 percent by weight of fine textured stable organic material, and no greater than 20 percent. Muck soil shall not be considered topsoil.
- 2. Topsoil shall have not less than 20 percent fine textured material (passing the NO. 200 sieve) and not more than 15 percent clay.
- 3. Topsoil treated with soil sterilants or herbicides shall be so identified to the purchaser.
- 4. Topsoil shall be relatively free of stones over 1 1/2 inches in diameter, trash, noxious weeds such as nut sedge and quackgrass, and will have less than 10 percent gravel.
- 5. Topsoil containing soluble salts greater than 500 parts per million shall not be used.

Application and Grading

- 1. Topsoil shall be distributed to a uniform depth over the area. It shall not be placed when it is partly frozen, muddy, or on frozen slopes or over ice, snow, or standing water puddles.
- 2. Topsoil placed and graded on slopes steeper than 5 percent shall be promptly fertilized, seeded, mulched, and stabilized by "tracking" with suitable equipment.

3. Apply topsoil in the following amounts:

Site Conditions	Intended Use	Minimum Topsoil Depth
Deep sand or loamy sand	Mowed lawn Tall legumes, unmowed Tall grass, unmowed	6 in. 2 in. 1 in.
2. Deep sandy loam	Mowed lawn	5 in.
	Tall legumes, unmowed Tall grass, unmowed	2 in. none
3. Six inches or more: silt loam, loam, or silt	Mowed lawn Tall legumes, unmowed Tall grass, unmowed	4 in. 1 in. 1 in.

STANDARD AND SPECIFICATIONS FOR MULCHING



Definition

Applying coarse plant residue or chips, or other suitable materials, to cover the soil surface.

Purpose

The primary purpose is to provide initial erosion control while a seeding or shrub planting is establishing. Mulch will conserve moisture and modify the surface soil temperature and reduce fluctuation of both. Mulch will prevent soil surface crusting and aid in weed control. Mulch is also used alone for temporary stabilization in nongrowing months.

Conditions Where Practice Applies

On soils subject to erosion and on new seedings and shrub plantings. Mulch is useful on soils with low infiltration rates by retarding runoff.

Criteria

Site preparation prior to mulching requires the installation of necessary erosion control or water management practices and drainage systems.

Slope, grade and smooth the site to fit needs of selected mulch products.

Remove all undesirable stones and other debris to meet the needs of the anticipated land use and maintenance required.

Apply mulch after soil amendments and planting is accomplished or simultaneously if hydroseeding is used.

Select appropriate mulch material and application rate or material needs. Determine local availability.

Select appropriate mulch anchoring material.

NOTE: The best combination for grass/legume establishment is straw (cereal grain) mulch applied at 2 ton/acre (90 lbs./1000sq.ft.) and anchored with wood fiber mulch (hydromulch) at 500-750 lbs./acre (11-17 lbs./1000 sq. ft.). The wood fiber mulch must be applied through a hydroseeder immediately after mulching.

Table 3.7 Guide to Mulch Materials, Rates, and Uses

Mulch Material	Quality Standards	per 1000 Sq. Ft.	per Acre	Depth of Application	Remarks
Wood chips or shavings	Air-dried. Free of objectionable coarse material	500-900 lbs.	10-20 tons	2-7"	Used primarily around shrub and tree plantings and recreation trails to inhibit weed competition. Resistant to wind blowing. Decomposes slowly.
Wood fiber cellulose (partly digested wood fibers)	Made from natural wood usually with green dye and dispersing agent	50 lbs.	2,000 lbs.		Apply with hydromulcher. No tie down required. Less erosion control provided than 2 tons of hay or straw.
Gravel, Crushed Stone or Slag	Washed; Size 2B or 3A—1 1/2"	9 cu. yds.	405 cu. yds.	3"	Excellent mulch for short slopes and around plants and ornamentals. Use 2B where subject to traffic. (Approximately 2,000 lbs./cu. yd.). Frequently used over filter fabric for better weed control.
Hay or Straw	Air-dried; free of undesirable seeds & coarse materials	90-100 lbs. 2-3 bales	2 tons (100-120 bales)	cover about 90% surface	Use small grain straw where mulch is maintained for more than three months. Subject to wind blowing unless anchored. Most commonly used mulching material. Provides the best micro-environment for germinating seeds.
Jute twisted yarn	Undyed, unbleached plain weave. Warp 78 ends/yd., Weft 41 ends/ yd. 60-90 lbs./roll	48" x 50 yds. or 48" x 75 yds.			Use without additional mulch. Tie down as per manufacturers specifications. Good for center line of concentrated water flow.
Excelsior wood fiber mats	Interlocking web of excelsior fibers with photodegradable plastic netting	8" x 100" 2-sided plastic, 48" x 180" 1-sided plastic			Use without additional mulch. Excellent for seeding establishment. Tie down as per manufacturers specifications. Approximately 72 lbs./roll for excelsior with plastic on both sides. Use two sided plastic for centerline of waterways.
Compost	Up to 3" pieces, moderately to highly stable	3-9 cu. yds.	134-402 cu. yds.	1-3"	Coarser textured mulches may be more effective in reducing weed growth and wind erosion.
Straw or coconut fiber, or combination	Photodegradable plastic net on one or two sides	Most are 6.5 ft. x 3.5 ft.	81 rolls		Designed to tolerate higher velocity water flow, centerlines of waterways, 60 sq. yds. per roll.

Table 3.8 Mulch Anchoring Guide

Anchoring Method or Material	Kind of Mulch to be Anchored	How to Apply
1. Peg and Twine	Hay or straw	After mulching, divide areas into blocks approximately 1 sq. yd. in size. Drive 4-6 pegs per block to within 2" to 3" of soil surface. Secure mulch to surface by stretching twine between pegs in criss-cross pattern on each block. Secure twine around each peg with 2 or more tight turns. Drive pegs flush with soil. Driving stakes into ground tightens the twine.
2. Mulch netting	Hay or straw	Staple the light-weight paper, jute, wood fiber, or plastic nettings to soil surface according to manufacturer's recommendations. Should be biodegradable. Most products are not suitable for foot traffic.
3. Wood cellulose fiber	Hay or straw	Apply with hydroseeder immediately after mulching. Use 500 lbs. wood fiber per acre. Some products contain an adhesive material ("tackifier"), possibly advantageous.
4. Mulch anchoring tool	Hay or straw	Apply mulch and pull a mulch anchoring tool (blunt, straight discs) over mulch as near to the contour as possible. Mulch material should be "tucked" into soil surface about 3".
5. Tackifier	Hay or straw	Mix and apply polymeric and gum tackifiers according to manufacturer's instructions. Avoid application during rain. A 24-hour curing period and a soil temperature higher than 45° Fahrenheit are required.

STANDARD AND SPECIFICATIONS FOR PROTECTING VEGETATION DURING CONSTRUCTION



Definition

The protection of trees, shrubs, ground cover and other vegetation from damage by construction equipment.

Purpose

To preserve existing vegetation determined to be important for soil erosion control, water quality protection, shade, screening, buffers, wildlife habitat, wetland protection, and other values.

Condition Where Practice Applies

On planned construction sites where valued vegetation exists and needs to be preserved.

Design Criteria

- 1. Planning Considerations
 - A. Inventory:
 - Property boundaries, topography, vegetation and soils information should be gathered. Identify potentially high erosion areas, areas with tree windthrow potential, etc. A vegetative cover type map should be made on a copy of a topographic map which shows other natural and manmade features. Vegetation that is desirable to preserve because of its value for screening, shade, critical erosion control, endangered species, aesthetics, etc., should be identified and marked on the map.
 - Based upon this data, general statements should be prepared about the present condition, potential problem areas, and unique features of the property.

B. Planning:

- After engineering plans (plot maps) are prepared, another field review should take place and recommendations made for the vegetation to be saved. Minor adjustments in location of roads, dwellings, and utilities may be needed. Construction on steep slopes, erodible soils, wetlands, and streams should be avoided. Clearing limits should be delineated (See Section 2).
- Areas to be seeded and planted should be identified. Remaining vegetation should blend with their surroundings and/or provide special function such as a filter strip, buffer zone, or screen.
- 3) Trees and shrubs of special seasonal interest, such as flowering dogwood, red maple, striped maple, serviceberry, or shadbush, and valuable potential shade trees should be identified and marked for special protective treatment as appropriate.
- 4) Trees to be cut should be marked on the plans. If timber can be removed for salable products, a forester should be consulted for marketing advice.
- 5) Trees that may become a hazard to people, personal property, or utilities should be removed. These include trees that are weak-wooded, disease-prone, subject to windthrow, or those that have severely damaged root systems.
- 6) The vigor of remaining trees may be improved by a selective thinning. A forester should be consulted for implementing this practice.
- 2. Measures to Protect Vegetation
 - A. Limit soil placement over existing tree and shrub roots to a maximum of 3 inches. Soils with loamy texture and good structure should be used.
 - B. Use retaining walls and terraces to protect roots of trees and shrubs when grades are lowered. Lowered grades should start no closer than the dripline of the tree. For narrow-canopied trees and shrubs, the stem diameter in inches is converted to feet and doubled, such that a 10 inch tree should be protected to 20 feet.

- C. Trenching across tree root systems should be the same minimum distance from the trunk, as in "B". Tunnels under root systems for underground utilities should start 18 inches or deeper below the normal grounds surface. Tree roots which must be severed should be cut clean. Backfill material that will be in contact with the roots should be topsoil or a prepared planting soil mixture.
- D. Construct sturdy fences, or barriers, of wood, steel, or other protective material around valuable vegetation for protection from construction equipment. Place barriers far enough away from trees, but not less than the specifications in "B", so that tall equipment such as backhoes and dump trucks do not contact tree branches.
- E. Construction limits should be identified and clearly marked to exclude equipment.
- F. Avoid spills of oil/gas and other contaminants.
- G. Obstructive and broken branches should be pruned properly. The branch collar on all branches whether living or dead should not be damaged. The 3 or 4 cut method should be used on all branches larger than two inches at the cut. First cut about one-third the way through the underside of the limb (about 6-12 inches from the tree trunk). Then (approximately an inch further out) make a second cut through the limb from the upper side. When the branch is removed, there is no splintering of the main tree trunk. Remove the stub. If the branch is larger than 5-6 inches in diameter, use the four cut system. Cuts 1 and 2 remain the same and cut 3 should be from the underside of the limb, on the outside of the branch collar. Cut 4 should be from the top and in alignment with the 3rd cut. Cut 3 should be 1/4 to 1/3 the way through the limb. This will prevent the bark from peeling down the trunk. Do not paint the cut surface.
- H. Penalties for damage to valuable trees, shrubs, and herbaceous plants should be clearly spelled out in the contract.

STANDARD AND SPECIFICATIONS FOR FIBER ROLL



Definition

A fiber roll is a coir (coconut fiber), straw, or excelsior woven roll encased in netting of jute, nylon, or burlap.

Purpose

To dissipate energy along streambanks, channels, and bodies of water and reduce sheet flow on slopes.

Conditions Where Practice Applies

Fiber rolls are used where the water surface levels are relatively constant. Artificially controlled streams for hydropower are not good candidates for this technique. The rolls provide a good medium for the introduction of herbaceous vegetation. Planting in the fiber roll is appropriate where the roll will remain continuously wet.


Design Criteria

- 1. The roll is placed in a shallow trench dug below baseflow or in a 4 inch trench on the slope contour and anchored by 2" x 2", 3-foot long posts driven on each side of the roll (see Figure 4.9).
- 2. The roll is contained by a 9-gauge non-galvanized wire placed over the roll from post to post. Braided nylon rope (1/8" thick) may be used.
- 3. The anchor posts shall be spaced laterally 4 feet on center on both sides of the roll, staggered, and driven down to the top of the roll.
- 4. Soil is placed behind the roll and planted with suitable herbaceous or woody vegetation. If the roll will be continuously saturated, wetland plants may be planted into voids created in the upper surface of the roll.
- 5. Where water levels may fall below the bottom edge of the roll, a brush layer of willow should be installed so as to lay across the top edge of the roll.

Maintenance

Due to the susceptibility of plant materials to the physical constraints of the site, climate conditions, and animal populations, it is necessary to inspect installations frequently. This is especially important during the first year or two of establishment. Plant materials missing or damaged should be replaced as soon as possible. Sloughs or breaks in drainage pattern should be reestablished for the site as quickly as possible to maintain stability.

Figure 4.9 Fiber Roll



STANDARD AND SPECIFICATIONS FOR CONCRETE TRUCK WASHOUT



Definition & Scope

A temporary excavated or above ground lined constructed pit where concrete truck mixers and equipment can be washed after their loads have been discharged, to prevent highly alkaline runoff from entering storm drainage systems or leaching into soil.

Conditions Where Practice Applies

Washout facilities shall be provided for every project where concrete will be poured or otherwise formed on the site. This facility will receive highly alkaline wash water from the cleaning of chutes, mixers, hoppers, vibrators, placing equipment, trowels, and screeds. Under no circumstances will wash water from these operations be allowed to infiltrate into the soil or enter surface waters.

Design Criteria

Capacity: The washout facility should be sized to contain solids, wash water, and rainfall and sized to allow for the evaporation of the wash water and rainfall. Wash water shall be estimated at 7 gallons per chute and 50 gallons per hopper of the concrete pump truck and/or discharging drum. The minimum size shall be 8 feet by 8 feet at the bottom and 2 feet deep. If excavated, the side slopes shall be 2 horizontal to 1 vertical.

Location: Locate the facility a minimum of 100 feet from drainage swales, storm drain inlets, wetlands, streams and other surface waters. Prevent surface water from entering the structure except for the access road. Provide appropriate access with a gravel access road sloped down to the structure. Signs shall be placed to direct drivers to the facility after their load is discharged.

Liner: All washout facilities will be lined to prevent

leaching of liquids into the ground. The liner shall be plastic sheeting with a minimum thickness of 10 mils with no holes or tears, and anchored beyond the top of the pit with an earthen berm, sand bags, stone, or other structural appurtenance except at the access point.

If pre-fabricated washouts are used they must ensure the capture and containment of the concrete wash and be sized based on the expected frequency of concrete pours. They shall be sited as noted in the location criteria.

Maintenance

- All concrete washout facilities shall be inspected daily. Damaged or leaking facilities shall be deactivated and repaired or replaced immediately. Excess rainwater that has accumulated over hardened concrete should be pumped to a stabilized area, such as a grass filter strip.
- Accumulated hardened material shall be removed when 75% of the storage capacity of the structure is filled. Any excess wash water shall be pumped into a containment vessel and properly disposed of off site.
- Dispose of the hardened material off-site in a construction/demolition landfill. On-site disposal may be allowed if this has been approved and accepted as part of the projects SWPPP. In that case, the material should be recycled as specified, or buried and covered with a minimum of 2 feet of clean compacted earthfill that is permanently stabilized to prevent erosion.
- The plastic liner shall be replaced with each cleaning of the washout facility.
- Inspect the project site frequently to ensure that no concrete discharges are taking place in non-designated areas.

STANDARD AND SPECIFICATIONS FOR ROCK OUTLET PROTECTION



Definition & Scope

A **permanent** section of rock protection placed at the outlet end of the culverts, conduits, or channels to reduce the depth, velocity, and energy of water, such that the flow will not erode the receiving downstream reach.

Conditions Where Practice Applies

This practice applies where discharge velocities and energies at the outlets of culverts, conduits, or channels are sufficient to erode the next downstream reach. This applies to:

- 1. Culvert outlets of all types.
- 2. Pipe conduits from all sediment basins, dry storm water ponds, and permanent type ponds.
- New channels constructed as outlets for culverts and conduits.

Design Criteria

The design of rock outlet protection depends entirely on the location. Pipe outlet at the top of cuts or on slopes steeper than 10 percent, cannot be protected by rock aprons or riprap sections due to re-concentration of flows and high velocities encountered after the flow leaves the apron.

Many counties and state agencies have regulations and design procedures already established for dimensions, type and size of materials, and locations where outlet protection is required. Where these requirements exist, they shall be followed.

Tailwater Depth

The depth of tailwater immediately below the pipe outlet

must be determined for the design capacity of the pipe. If the tailwater depth is less than half the diameter of the outlet pipe, and the receiving stream is wide enough to accept divergence of the flow, it shall be classified as a Minimum Tailwater Condition; see Figure 3.16 on page 3.42 as an example. If the tailwater depth is greater than half the pipe diameter and the receiving stream will continue to confine the flow, it shall be classified as a Maximum Tailwater Condition; see Figure 3.17 on page 3.43 as an example. Pipes which outlet onto flat areas with no defined channel may be assumed to have a Minimum Tailwater Condition; see Figure 3.16 on page 3.42 as an example.

Apron Size

The apron length and width shall be determined from the curves according to the tailwater conditions:

Minimum Tailwater – Use Figure 3.16 on page 3.42 Maximum Tailwater – Use Figure 3.17 on page 3.43

If the pipe discharges directly into a well defined channel, the apron shall extend across the channel bottom and up the channel banks to an elevation one foot above the maximum tailwater depth or to the top of the bank, whichever is less.

The upstream end of the apron, adjacent to the pipe, shall have a width two (2) times the diameter of the outlet pipe, or conform to pipe end section if used.

Bottom Grade

The outlet protection apron shall be constructed with no slope along its length. There shall be no overfall at the end of the apron. The elevation of the downstream end of the apron shall be equal to the elevation of the receiving channel or adjacent ground.

Alignment

The outlet protection apron shall be located so that there are no bends in the horizontal alignment.

Materials

The outlet protection may be done using rock riprap, grouted riprap, or gabions. Outlets constructed on the bank of a stream or wetland shall not use grouted rip-rap, gabions or concrete.

Riprap shall be composed of a well-graded mixture of rock size so that 50 percent of the pieces, by weight, shall be larger than the d_{50} size determined by using the charts. A

well-graded mixture, as used herein, is defined as a mixture composed primarily of larger rock sizes, but with a sufficient mixture of other sizes to fill the smaller voids between the rocks. The diameter of the largest rock size in such a mixture shall be 1.5 times the d_{50} size.

Thickness

The minimum thickness of the riprap layer shall be 1.5 times the maximum rock diameter for d_{50} of 15 inches or less; and 1.2 times the maximum rock size for d_{50} greater than 15 inches. The following chart lists some examples:

D ₅₀ (inches)	d _{max} (inches)	Minimum Blanket Thick- ness (inches)
4	6	9
6	9	14
9	14	20
12	18	27
15	22	32
18	27	32
21	32	38
24	36	43

Rock Quality

Rock for riprap shall consist of field rock or rough unhewn quarry rock. The rock shall be hard and angular and of a quality that will not disintegrate on exposure to water or weathering. The specific gravity of the individual rocks shall be at least 2.5.

Filter

A filter is a layer of material placed between the riprap and the underlying soil surface to prevent soil movement into and through the riprap. Riprap shall have a filter placed under it in all cases.

A filter can be of two general forms: a gravel layer or a plastic filter cloth. The plastic filter cloth can be woven or non-woven monofilament yarns, and shall meet these base requirements: thickness 20-60 mils, grab strength 90-120 lbs; and shall conform to ASTM D-1777 and ASTM D-1682.

Gravel filter blanket, when used, shall be designed by comparing particle sizes of the overlying material and the base material. Design criteria are available in Standard and Specification for Anchored Slope and Channel Stabilization on page 4.7.

Gabions

Gabions shall be made of hexagonal triple twist mesh with heavily galvanized steel wire. The maximum linear dimension of the mesh opening shall not exceed 4 ½ inches and the area of the mesh opening shall not exceed 10 square inches.

Gabions shall be fabricated in such a manner that the sides, ends, and lid can be assembled at the construction site into a rectangular basket of the specified sizes. Gabions shall be of single unit construction and shall be installed according to manufacturer's recommendations.

The area on which the gabion is to be installed shall be graded as shown on the drawings. Foundation conditions shall be the same as for placing rock riprap, and filter cloth shall be placed under all gabions. Where necessary, key, or tie, the structure into the bank to prevent undermining of the main gabion structure.

Maintenance

Once a riprap outlet has been installed, the maintenance needs are very low. It should be inspected after high flows for evidence of scour beneath the riprap or for dislodged rocks. Repairs should be made immediately.

Design Procedure

- 1. Investigate the downstream channel to assure that nonerosive velocities can be maintained.
- Determine the tailwater condition at the outlet to establish which curve to use.
- 3. Use the appropriate chart with the design discharge to determine the riprap size and apron length required. It is noted that references to pipe diameters in the charts are based on full flow. For other than full pipe flow, the parameters of depth of flow and velocity must be used to adjust the design discharges.
- 4. Calculate apron width at the downstream end if a flare section is to be employed.

Design Examples are demonstrated in Appendix B.

Construction Specifications

- 1. The subgrade for the filter, riprap, or gabion shall be prepared to the required lines and grades. Any fill required in the subgrade shall be compacted to a density of approximately that of the surrounding undisturbed material.
- 2. The rock or gravel shall conform to the specified grad-

- ing limits when installed respectively in the riprap or filter.
- 3. Filter cloth shall be protected from punching, cutting, or tearing. Any damage other than an occasional small hole shall be repaired by placing another piece of cloth over the damaged part or by completely replacing the cloth. All overlaps, whether for repairs or for joining two pieces of cloth shall be a minimum of one foot.
- 4. Rock for the riprap or gabion outlets may be placed by equipment. Both shall each be constructed to the full course thickness in one operation and in such a manner as to avoid displacement of underlying materials. The rock for riprap or gabion outlets shall be delivered and placed in a manner that will ensure that it is reasonably homogenous with the smaller rocks and spalls filling the voids between the larger rocks. Riprap shall be placed in a manner to prevent damage to the filter blanket or filter cloth. Hand placement will be required to the extent necessary to prevent damage to the permanent works.

Figure 3.16 Outlet Protection Design—Minimum Tailwater Condition Chart (Design of Outlet Protection from a Round Pipe Flowing Full, Minimum Tailwater Condition: $T_w < 0.5D_o$) (USDA - NRCS)




Figure 3.17
Outlet Protection Design—Maximum Tailwater Condition Chart (Design of Outlet Protection from a Round Pipe Flowing Full, Maximum Tailwater Condition: $T_w \ge 0.5D_o$) (USDA - NRCS)




Figure 3.18
Riprap Outlet Protection Detail (1)




Figure 3.19
Riprap Outlet Protection Detail (2)





Figure 3.20
Riprap Outlet Protection Detail (3)



STANDARD AND SPECIFICATIONS FOR SURFACE ROUGHENING



Definition & Scope

Roughening a bare soil surface whether through creating horizontal grooves across a slope, stair-stepping, or tracking with construction equipment to aid the establishment of vegetative cover from seed, to reduce runoff velocity and increase infiltration, and to reduce erosion and provide for trapping of sediment.

Conditions Where Practice Applies

All construction slopes require surface roughening to facilitate stabilization with vegetation, particularly slopes steeper than 3:1.

Design Criteria

There are many different methods to achieve a roughened soil surface on a slope. No specific design criteria is required. However, the selection of the appropriate method depends on the type of slope. Methods include tracking, grooving, and stair-stepping. Steepness, mowing requirements, and/or a cut or fill slope operation are all factors considered in choosing a roughening method.

Construction Specifications

- 1. Cut Slope, No mowing.
 - A. Stair-step grade or groove cut slopes with a gradient steeper than 3:1 (Figure 4.18).
 - B. Use stair-step grading on any erodible material soft enough to be ripped with a bulldozer. Slopes of soft rock with some soil are particularly suited to stair-step grading.

- C. Make the vertical cut distance less than the horizontal distance, and slightly slope the horizontal position of the "step" to the vertical wall.
- D. Do not make vertical cuts more than 2 feet in soft materials or 3 feet in rocky materials.

Grooving uses machinery to create a series of ridges and depressions that run perpendicular to the slope following the contour. Groove using any appropriate implement that can be safely operated on the slope, such as disks, tillers, spring harrows, or the teeth of a front-end loader bucket. Do not make the grooves less than 3 inches deep or more than 15 inches apart.

2. Fill Slope, No mowing


- A. Place fill to create slopes with a gradient no steeper than 2:1 in lifts 9 inches or less and properly compacted. Ensure the face of the slope consists of loose, uncompacted fill 4 to 6 inches deep. Use grooving as described above to roughen the slope, if necessary.
- B. Do not back blade or scrape the final slope face.

3. Cuts/Fills, Mowed Maintenance

- A. Make mowed slopes no steeper than 3:1.
- B. Roughen these areas to shallow grooves by normal tilling, disking, harrowing, or use of cultipacker-seeder. Make the final pass of such tillage equipment on the contour.
- C. Make grooves at least 1 inch deep and a maximum of 10 inches apart.
- D. Excessive roughness is undesirable where mowing is planned.

Tracking should be used primarily in sandy soils to avoid undue compaction of the soil surface. Tracking is generally not as effective as the other roughening methods described. (It has been used as a method to track down mulch.) Operate tracked machinery up and down the slope to leave horizontal depressions in the soil. Do not back-blade during the final grading operation.

Figure 4.18 Surface Roughening



STANDARD AND SPECIFICATIONS FOR TEMPORARY CONSTRUCTION AREA SEEDING



Definition & Scope

Providing temporary erosion control protection to disturbed areas and/or localized critical areas for an interim period by covering all bare ground that exists as a result of construction activities or a natural event. Critical areas may include but are not limited to steep excavated cut or fill slopes and any disturbed, denuded natural slopes subject to erosion.

Conditions Where Practice Applies

Temporary seedings may be necessary on construction sites to protect an area, or section, where final grading is complete, when preparing for winter work shutdown, or to provide cover when permanent seedings are likely to fail due to mid-summer heat and drought. The intent is to provide temporary protective cover during temporary shutdown of construction and/or while waiting for optimal planting time.

Criteria

Water management practices must be installed as appropriate for site conditions. The area must be rough graded and slopes physically stable. Large debris and rocks are usually removed. Seedbed must be seeded within 24 hours of disturbance or scarification of the soil surface will be necessary prior to seeding.

Fertilizer or lime are not typically used for temporary seedings.

IF: Spring or summer or early fall, then seed the area with ryegrass (annual or perennial) at 30 lbs. per acre (Approximately 0.7 lb./1000 sq. ft. or use 1 lb./1000 sq. ft.).

IF: Late fall or early winter, then seed Certified 'Aroostook' winter rye (cereal rye) at 100 lbs. per acre (2.5 lbs./1000 sq. ft.).

Any seeding method may be used that will provide uniform application of seed to the area and result in relatively good soil to seed contact.

Mulch the area with hay or straw at 2 tons/acre (approx. 90 lbs./1000 sq. ft. or 2 bales). Quality of hay or straw mulch allowable will be determined based on long term use and visual concerns. Mulch anchoring will be required where wind or areas of concentrated water are of concern. Wood fiber hydromulch or other sprayable products approved for erosion control (nylon web or mesh) may be used if applied according to manufacturers' specification. Caution is advised when using nylon or other synthetic products. They may be difficult to remove prior to final seeding and can be a hazard to young wildlife species.

SEDIMENT CONTROL

Scope and Discussion

Sediment control is the second component in the site management plan after erosion control. Primary emphasis should be placed on erosion control first which combines runoff control and soil stabilization to minimize soil erosion. Sediment control practices are then integrated into the plan to further reduce the migration of eroded soil both on and off site.

The majority of sediment control practices utilize settling to capture sediment within a storage volume where it can be contained and managed. These practices include sediment basins, sediment traps and dikes, rock dams, water structures, silt fence, turbidity curtains, straw bale dikes, and portable settling tanks. There is also a group of practices that rely on both filtering and settling to capture sediment. These practices include storm drain inlet protection structures, geotextile filter bags, compost tubes, and buffer filter strips. In addition, the use of chemical polymer substances is a process that may, with NYSDEC approval, be used on sites where disturbed clay soils remain in suspension.

It is important that these sediment control practices be designed, constructed and installed in accordance with the criteria contained in these standards. For these practices to effectively remove sediment from turbid water, the volumes, dimensions, and appropriate attributes of these individual practices must be maintained. This includes the calculated relationships of dimensions to respective drainage areas, length to width ratios, and frequency of inspection and maintenance.

Note: Performing activities within or adjacent to wetlands, streams and waterbodies may require permits from the New York State Department of Environmental Conservation (NYSDEC) pursuant to Article 15 (Protection of Waters), Article 24 (Freshwater Wetlands) and Article 25 (Tidal Wetlands) of the Environmental Conservation Law (ECL). Project owners should contact NYSDEC's Regional Division of Environmental Permits early in the site planning process to discuss the requirements for meeting permit issuance standards. Following the New York State Standards and Specifications for Erosion and Sediment Control may not ensure compliance with the above referenced sections of the ECL.

To assist with the success of these sediment control practices, apply the following concepts for the practice design and location:

1. Keep the clean water clean by diverting runoff from

upslope areas away from disturbed areas.

- 2. Employ natural vegetative buffers or artificial mats to assist in sediment capture in sheet flow areas.
- 3. Control concentrated flow to minimize additional erosion that could overwhelm a practice.
- Stabilize all sediment control systems as soon as they are installed so they do not contribute sediment to site runoff.
- 5. Remove all practices after use and stabilize the regraded areas immediately.

Sediment accumulated in the sediment control practices must be removed when the sediment has filled the designated storage volume for the practice. The material must be disposed of in a manner that stabilizes it on the construction site. These details, as well as the frequency of inspection, sequences of installation and removal, and an inspection checklist shall be included in the Stormwater Pollution Prevention Plan for the site.

Chemical Treatment

Precipitation of sediment is enhanced with the use of specific chemical flocculants that can be applied to a sediment basin in liquid, powder, or solid form. Flocculants include polyacrylimide, aluminum sulfate (alum), and polyaluminum chloride.



Polymer flocculation shall only be used for dispersive soil-water mixtures that do not respond to normal settling times when allowed to set in sediment traps and basins, i.e. less than 7 days. Controlled application takes place in a sediment basin or trap with anionic polyelectrolytes in the form of liquid, powder, or solid form, such as polyacrylimide, aluminum sulfate, chitosan lactate, or chitosan acetate. Cationic polyelectrolytes have a greater toxicity to fish and other aquatic organisms than anionic

polyelectrolytes because they bind to the gills of fish resulting in respiratory failure (Pitt 2003).

Chemical treatment shall not be substituted for proper planning, phasing, sequencing, and the design of appropriate erosion and sediment control practices.



No polymer application shall take place without written approval from NYSDEC.

Field tests must be conducted on the proposed site at the design basin locations with the tributary soils to establish polymer dosing rates and verify settling performance.

Treated water discharged from sediment basins with polymer treatment will be tested to determine that any residual polymer meets the standards set by NYSDEC. Polymer flocculation systems require daily inspection.

STANDARD AND SPECIFICATIONS FOR ARMORED SLOPE AND CHANNEL STABILIZATION



Definition & Scope

A **permanent** layer of stone designed to protect and stabilize areas subject to erosion by protecting the soil surface from rain splash, sheet flow, rill and gully erosion and channel erosion. It can also be used to improve the stability of soil slopes that are subject to seepage or have poor soil structure.

Conditions Where Practice Applies

Riprap is used for cut and fill slopes subject to seepage, erosion, or weathering, particularly where conditions prohibit the establishment of vegetation. Riprap is also used for channel side slopes and bottoms, temporary dewatering diversion channels where the flow velocities exceed 6 feet/second, grade sills, on shorelines subject to erosion, and at inlets and outlets to culverts, bridges, slope drains, grade stabilization structures, and storm drains.

Slope Stabilization Design Criteria

Gradation – Riprap shall be a well-graded mixture with 50% by weight larger than the specified design size. The diameter of the largest stone size in such a mixture should be 1.5 times the d_{50} size with smaller sizes grading down to 1 inch. The designer should select the size or sizes that equal or exceed that minimum size based on riprap gradations commercially available in the area.

Thickness – The minimum layer thickness shall be 1.5 times the maximum stone diameter, but in no case less than 6 inches.

Quality – Stone for riprap shall be hard, durable field or quarry materials. They shall be angular and not subject to breaking down when exposed to water or weathering. The specific gravity shall be at least 2.5.

Size – The sizes of stones used for riprap protection are determined by purpose and specific site conditions:

1. Slope Stabilization – Riprap stone for slope stabilization not subject to flowing water or wave action shall be sized for the proposed grade. The gradient of the slope to be stabilized shall be less than the natural angle of repose of the stone selected. Angles of repose of riprap stones may be estimated from Figure 4.1.

Riprap used for surface stabilization of slopes does not add significant resistance to sliding or slope failure and should not be considered a retaining wall. Slopes approaching 1.5:1 may require special stability analysis. The inherent stability of the soil must be satisfactory before riprap is used for surface stabilization.

- Channel Stabilization Design criteria for sizing stone for stability of channel side slopes are presented under Channel Stabilization Design Criteria on page 4.10.
- Outlet Protection Design criteria for sizing stone and determining dimensions of riprap aprons are presented in Standards and Specifications for Rock Outlet Protection on page 3.39.

Filter Blanket – A filter blanket is a layer of material placed between the riprap and the underlying soil to prevent soil movement into or through the riprap. A suitable filter may consist of a well-graded gravel or sand-gravel layer or a synthetic filter fabric manufactured for this purpose. The design of a gravel filter blanket is based on the ratio of particle size in the overlying filter material to that of the base material in accordance with the criteria below. Multiple layers may be designed to affect a proper filter if necessary.

A gravel filter blanket should have the following relationship for a stable design:

$$\frac{d_{15} \text{ filter}}{d_{85} \text{ base}} \le 5$$

$$5 < \frac{d_{15} \text{ filter}}{d_{50} \text{ base}} \le 40$$

and

$$\frac{d_{so} \text{ filter}}{d_{so} \text{ base}} \le 40$$

Filter refers to the overlying material while base refers to the underlying material. These relationships must hold between the base and filter and the filter and riprap to prevent migration of material. In some cases, more than one filter may be needed. Each filter layer should be a minimum of 6 inches thick, unless an acceptable filter fabric is used.

A synthetic filter fabric may be used with or in place of gravel filters. The following particle size relationships should exist:

1. Filter fabric covering a base containing 50% or less by weight of fine particles (#200 sieve size):

A.
$$\frac{d_{as} \text{ base (mm)}}{\text{EOS} \times \text{filter fabric (mm)}} > 1$$

- B. total open area of filter fabric should not exceed 36%
- 2. Filter fabric covering other soils:
 - A. EOS is no larger than 0.21 mm (#70 sieve size)
 - B. total open area of filter fabric should not exceed 10%

*EOS – Equivalent opening size compared to a U.S. standard sieve size.

No filter fabric should have less than 4% open area or an EOS less than U.S. Standard Sieve #100 (0.15 mm). The permeability of the fabric must be greater than that of the soil. The fabric may be made of woven or nonwoven monofilament yarns and should meet the following minimum requirements:

Thickness 20-60 mils

grab strength 90-120 lbs.

conform to ASTM D-1682 or ASTM D-177

Filter blankets should always be provided where seepage is significant or where flow velocity and duration of flow or turbulence may cause underlying soil particles to move though the riprap.

Construction Specifications

Subgrade Preparation – Prepare the subgrade for riprap and filter to the required lines and grades shown on the plans. Compact any fill required in the subgrade to a density approximating that of the undisturbed material or overfill depressions with riprap. Remove brush, trees, stumps, and other objectionable material. Cut the subgrade sufficiently deep so that the finished grade of the riprap will be at the

elevation of the surrounding area. Channels shall be excavated sufficiently to allow placement of the riprap in a manner such that the finished inside dimensions and grade of the riprap meet design specifications.

Sand and gravel filter blanket – Place the filter blanket immediately after the ground foundation is prepared. For gravel, spread filter stone in a uniform layer to the specified depth. Where more than one layer of filter material is used, spread the layers with minimal mixing.

Synthetic filter fabric – Place the cloth directly on the prepared foundation. Overlap the edges by at least 2 feet, and space the anchor pins every 3 feet along the overlap. Bury the upper and lower ends of the cloth a minimum of 12 inches below ground. Take precautions not to damage the cloth by dropping the riprap. If damage occurs, remove the riprap and repair the sheet by adding another layer of filter fabric with a minimum overlap of 12 inches around the damaged area. Where large stones are to be placed, a 4-inch layer of fine sand or gravel is recommended to protect the filter cloth. Filter fabric is not recommended as a filter on slopes steeper than 2 horizontal to 1 vertical.

Stone placement – Placement of the riprap shall follow immediately after placement of the filter. Place riprap so that it forms dense, well-graded mass of stone with a minimum of voids. The desired distribution of stones throughout the mass may be obtained by selective loading at the quarry and controlled dumping during final placement. Place riprap to its full thickness in one operation. Do not place riprap by dumping through chutes or other methods that cause segregation of stone sizes. Be careful not to dislodge the underlying base or filter when placing the stones.

The toe of the riprap shall be keyed into a stable foundation at its base as shown in Figure 4.2 - Typical Riprap Slope Protection Detail. The toe should be excavated to a depth of 2.0 feet. The design thickness of the riprap shall extend a minimum of 3 feet horizontally from the slope. The finished slope should be free of pockets of small stone or clusters of large stones. Hand placing may be necessary to achieve proper distribution of stone sizes to produce a relatively smooth, uniform surface. The finished grade of the riprap should blend with the surrounding area.

Maintenance

Riprap shall be inspected periodically for scour or dislodged stones. Control weed and brush growth as needed.

Figure 4.1
Angles of Repose of Riprap Stones (FHWA)





Figure 4.2
Typical Riprap Slope Protection Detail





Channel Stabilization Design Criteria

- 1. Since each channel is unique, measures for structural channel stabilization should be installed according to a design based on specific site conditions.
- 2. The plan and profile of the design reach should approximate a naturally stable channel from the project area, based on a stable "reference reach" for the subject channel type.
- 3. Develop designs according to the following principles:
 - Make protective measures compatible with other channel modifications planned or being carried out in the channel reaches.
 - Whenever excavation and re-shaping work is proposed within channels, the design should provide functional channel dimensions and geometry at each section. Work proposed within a stream channel may require permits from the NYS DEC and US Army Corps of Engineers.
 - Use the design velocity of the peak discharge of the 10-year storm or bankfull discharge, whichever is less. Structural measures should be capable of withstanding greater flows without serious damage.
 - Ensure that the channel bottom is stable or stabilized by structural means before installing any permanent slope protection.
 - Channel stabilization should begin at a stable location and end at a stable point along the bank.
 - Changes in alignment should not be done without a complete analysis of the environmental and stability effects on the entire system.
 - Provisions should be made to maintain and improve fish and wildlife habitat. For example, restoring lost vegetation will provide valuable shade, food, and/or cover.
 - Ensure that all requirements of state law and all permit requirements of local, state, and federal agencies are met.

Construction Specifications

Riprap – Riprap is the most commonly used material to structurally stabilize a channel. While riprap will provide the structural stabilization necessary, the side slope can be enhanced with vegetative material to slow the velocity of water, filter debris, and enhance habitat. See <u>Principles of Biotechnical Practices on page 4.1</u>, for more information.

- 1. Side slope slopes shall be graded to 2:1 or flatter prior to placing bedding, filter fabric, or riprap.
- 2. Filter filters should be placed between the base material and the riprap and meet the requirements of criteria listed pages 4.7 and 4.8.
- 3. Gradation The gradation of the riprap is dependent on the velocity expected against the bank for the design conditions. See Table 4.1 on page 4.12. Once the velocity is known, gradation can be selected from the table for the appropriate class of rock. Note, this table was developed for a 2:1 slope; if the slope steepens to 1.5:1 the gradations should be increased 20%. The riprap should extend 2 feet below the channel bottom and be keyed into the side slope both at the upstream end and downstream end of the proposed work or reach.

See Figure 4.3 on page 4.13 for details.

Reinforced Concrete - Is often used to armor eroding sections of flow channel by constructing walls, bulk heads, or stabilize bank linings in urban areas for redevelopment work. Provide positive drainage behind these structures to relieve uplift pressures.



Grid Pavers – Modular concrete units with or without void areas can be used to stabilize flow channel. Units with void areas can allow the establishment of vegetation. These structures may be obtained in a variety of shapes (Figure 4.4) or they may be formed and poured in place. Maintain design and installation in accordance with manufacturer's instructions.



Revetment – Structural support or armoring to protect an embankment from erosion. Riprap and gabions are commonly used. Also used is a hollow fabric mattress with cells that receive a concrete mixture. Any revetment should be installed to a depth below the anticipated channel degradation and into the channel bed as necessary to provide stability.



Modular Pre-Cast Units – Interlocking modular precast units of different sizes, shapes, heights, and depths, have been developed for a wide variety of applications. They provide vertical support in tight areas as well as durability. Many types are available with textured surfaces. They also act as gravity retaining walls. They should be designed and installed in accordance with the manufacturer's recommendations (Figure 4.4). All areas disturbed by construction should be stabilized as soon as the structural measures are complete.



Maintenance


Check stabilized flow channel sections after every highwater event, and make any needed repairs immediately to prevent any further damage or unraveling of the existing work.

Table 4.1 - Riprap Gradations for Channel Stabilization

Class	Layer Thickness (in.)	Max. Velocity (ft/s)	Wave Height (ft.)		PERCENT FINER BY WEIGHT											
					D 10			D 50			D 85			D ₁₀₀		
					Wt. (lbs.)	d _o (in.)	d□ (in.)	Wt. (lbs.)	d _o (in.)	d□ (in.)	Wt. (lbs.)	d _o (in.)	d□ (in.)	Wt. (lbs.)	d _o (in.)	d□ (in.)
I	18	8.5	-		5	5	4	50	10	8	100	13	10	150	15	12
II	18	10	-		17	7	6	170	15	12	340	19	15	500	22	18
III	24	12	2		46	10	8	460	21	17	920	26	21	1400	30	24
IV	36	14	3		150	15	12	1500	30	25	3000	39	32	4500	47	36
V	48	17	4.8		370	20	16	3700	42	34	7400	53	43	11,000	60	49

 $d_o = gravel \ material \ d_\Box = angular \ rock \ riprap \ Wt = weight \ in \ pounds$

Figure 4.3 Riprap Channel Stabilization




CONSTRUCTION SPECIFICATIONS

- SLOPE SHALL BE GRADED TO 2:1 OR FLATTER PRIOR TO PLACING FILTER, FILTER FABRIC, OR RIPRAP.
- RIPRAP SHALL BE PLACED TO MAINTAIN A UNIFORM GRADATION. LARGER STONE SHALL BE PLACED AT THE TOE.
- ENDS OF THE RIPRAP SHALL BE KEYED INTO A STABLE BANK, WHEN TYING INTO OTHER STRUCTURES, LARGER RIPRAP CAN BE LAID IN STEPS OR STACKED AS NEEDED TO FIT. STONES LARGER THAN THOSE DESIGNED FOR FLOW SHALL BE USED FOR THIS PURPOSE.
- REMAINING DISTURBED AREAS SHALL BE GRADED AND PERMANENTLY SEEDED AND MULCHED.

ADAPTED FROM DETAILS PROVIDED BY: USDA - NRCS, NEW YORK STATE DEPARTMENT OF TRANSPORTATION, NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION, NEW YORK STATE SOIL & WATER CONSERVATION COMMITTEE RIPRAP CHANNEL STABILIZATION

Figure 4.4
Channel Stabilization Methods



STANDARD AND SPECIFICATIONS FOR LANDGRADING



Definition & Scope

Permanent reshaping of the existing land surface by grading in accordance with an engineering topographic plan and specification to provide for erosion control and vegetative establishment on disturbed, reshaped areas.

Design Criteria

The grading plan should be based upon the incorporation of building designs and street layouts that fit and utilize existing topography and desirable natural surrounding to avoid extreme grade modifications. Information submitted must provide sufficient topographic surveys and soil investigations to determine limitations that must be imposed on the grading operation related to slope stability, effect on adjacent properties and drainage patterns, measures for drainage and water removal, and vegetative treatment, etc.

Many municipalities and counties have regulations and design procedures already established for land grading and cut and fill slopes. Where these requirements exist, they shall be followed.

The plan must show existing and proposed contours of the area(s) to be graded. The plan shall also include practices for erosion control, slope stabilization, safe disposal of runoff water and drainage, such as waterways, lined ditches, reverse slope benches (include grade and cross section), grade stabilization structures, retaining walls, and surface and subsurface drains. The plan shall also include phasing of these practices. The following shall be incorporated into the plan:

 Provisions shall be made to safely convey surface runoff to storm drains, protected outlets, or to stable water courses to ensure that surface runoff will not

- damage slopes or other graded areas; see standards and specifications for Grassed Waterway, Diversion, or Grade Stabilization Structure.
- 2. Cut and fill slopes that are to be stabilized with grasses shall not be steeper than 2:1. When slopes exceed 2:1, special design and stabilization consideration are required and shall be adequately shown on the plans. (Note: Where the slope is to be mowed, the slope should be no steeper than 3:1, although 4:1 is preferred because of safety factors related to mowing steep slopes.)
- 3. Reverse slope benches or diversion shall be provided whenever the vertical interval (height) of any 2:1 slope exceeds 20 feet; for 3:1 slope it shall be increased to 30 feet and for 4:1 to 40 feet. Benches shall be located to divide the slope face as equally as possible and shall convey the water to a stable outlet. Soils, seeps, rock outcrops, etc., shall also be taken into consideration when designing benches.
 - A. Benches shall be a minimum of six feet wide to provide for ease of maintenance.
 - B. Benches shall be designed with a reverse slope of 6:1 or flatter to the toe of the upper slope and with a minimum of one foot in depth. Bench gradient to the outlet shall be between 2 percent and 3 percent, unless accompanied by appropriate design and computations.
 - C. The flow length within a bench shall not exceed 800 feet unless accompanied by appropriate design and computations; see Standard and Specifications for Diversion on page 3.9
- 4. Surface water shall be diverted from the face of all cut and/or fill slopes by the use of diversions, ditches and swales or conveyed downslope by the use of a designed structure, except where:
 - A. The face of the slope is or shall be stabilized and the face of all graded slopes shall be protected from surface runoff until they are stabilized.
 - B. The face of the slope shall not be subject to any concentrated flows of surface water such as from natural drainage ways, graded ditches, downspouts, etc.
 - C. The face of the slope will be protected by anchored stabilization matting, sod, gravel, riprap, or other stabilization method.

- 5. Cut slopes occurring in ripable rock shall be serrated as shown in Figure 4.9 on page 4.26. The serrations shall be made with conventional equipment as the excavation is made. Each step or serration shall be constructed on the contour and will have steps cut at nominal two-foot intervals with nominal three-foot horizontal shelves. These steps will vary depending on the slope ratio or the cut slope. The nominal slope line is 1 ½: 1. These steps will weather and act to hold moisture, lime, fertilizer, and seed thus producing a much quicker and longer-lived vegetative cover and better slope stabilization. Overland flow shall be diverted from the top of all serrated cut slopes and carried to a suitable outlet.
- Subsurface drainage shall be provided where necessary to intercept seepage that would otherwise adversely affect slope stability or create excessively wet site conditions.
- 7. Slopes shall not be created so close to property lines as to endanger adjoining properties without adequately protecting such properties against sedimentation, erosion, slippage, settlement, subsidence, or other related damages.
- 8. Fill material shall be free of brush, rubbish, rocks, logs, stumps, building debris, and other objectionable material. It should be free of stones over two (2) inches in diameter where compacted by hand or mechanical tampers or over eight (8) inches in diameter where compacted by rollers or other equipment. Frozen material shall not be placed in the fill nor shall the fill material be placed on a frozen foundation.
- 9. Stockpiles, borrow areas, and spoil shall be shown on the plans and shall be subject to the provisions of this Standard and Specifications.
- All disturbed areas shall be stabilized structurally or vegetatively in compliance with the Permanent Construction Area Planting Standard on page 4.42.

Construction Specifications

See Figures 4.9 and 4.10 for details.

- All graded or disturbed areas, including slopes, shall be protected during clearing and construction in accordance with the erosion and sediment control plan until they are adequately stabilized.
- 2. All erosion and sediment control practices and measures shall be constructed, applied and maintained in accordance with the erosion and sediment control plan and these standards.
- Topsoil required for the establishment of vegetation shall be stockpiled in amount necessary to complete finished grading of all exposed areas.

- 4. Areas to be filled shall be cleared, grubbed, and stripped of topsoil to remove trees, vegetation, roots, or other objectionable material.
- Areas that are to be topsoiled shall be scarified to a minimum depth of four inches prior to placement of topsoil.
- 6. All fills shall be compacted as required to reduce erosion, slippage, settlement, subsidence, or other related problems. Fill intended to support buildings, structures, and conduits, etc., shall be compacted in accordance with local requirements or codes.
- 7. All fill shall be placed and compacted in layers not to exceed 9 inches in thickness.
- 8. Except for approved landfills or nonstructural fills, fill material shall be free of frozen particles, brush, roots, sod, or other foreign objectionable materials that would interfere with, or prevent, construction of satisfactory fills.
- Frozen material or soft, mucky or highly compressible materials shall not be incorporated into fill slopes or structural fills.
- 10. Fill shall not be placed on saturated or frozen surfaces.
- 11. All benches shall be kept free of sediment during all phases of development.
- 12. Seeps or springs encountered during construction shall be handled in accordance with the Standard and Specification for Subsurface Drain on page 3.48 or other approved methods.
- 13. All graded areas shall be permanently stabilized immediately following finished grading.
- 14. Stockpiles, borrow areas, and spoil areas shall be shown on the plans and shall be subject to the provisions of this Standard and Specifications.



Figure 4.9
Typical Section of Serrated Cut Slope




Figure 4.10 Landgrading




Figure 4.11 Landgrading - Construction Specifications

CONSTRUCTION SPECIFICATIONS

- ALL GRADED OR DISTURBED AREAS INCLUDING SLOPES SHALL BE PROTECTED DURING CLEARING AND CONSTRUCTION IN ACCORDANCE WITH THE APPROVED EROSION AND SEDIMENT CONTROL PLAN UNTIL THEY ARE PERMANENTLY STABILIZED.
- ALL SEDIMENT CONTROL PRACTICES AND MEASURES SHALL BE CONSTRUCTED, APPLIED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED EROSION AND SEDIMENT CONTROL PLAN.
- TOPSOIL REQUIRED FOR THE ESTABLISHMENT OF VEGETATION SHALL BE STOCKPILED IN AMOUNT NECESSARY TO COMPLETE FINISHED GRADING OF ALL EXPOSED AREAS.
- AREAS TO BE FILLED SHALL BE CLEARED, GRUBBED, AND STRIPPED OF TOPSOIL TO REMOVE TREES, VEGETATION, ROOTS OR OTHER OBJECTIONABLE MATERIAL.
- AREAS WHICH ARE TO BE TOPSOILED SHALL BE SCARIFIED TO A MINIMUM DEPTH OF FOUR INCHES PRIOR TO PLACEMENT OF TOPSOIL.
- 6. ALL FILLS SHALL BE COMPACTED AS REQUIRED TO REDUCE EROSION, SLIPPAGE, SETTLEMENT, SUBSIDENCE OR OTHER RELATED PROBLEMS. FILL INTENDED TO SUPPORT BUILDINGS, STRUCTURES AND CONDUITS, ETC. SHALL BE COMPACTED IN ACCORDANCE WITH LOCAL REQUIREMENTS OR CODES.
- ALL FILL SHALL BE PLACED AND COMPACTED IN LAYERS NOT TO EXCEED 9 INCHES IN THICKNESS.
- EXCEPT FOR APPROVED LANDFILLS, FILL MATERIAL SHALL BE FREE OF FROZEN PARTICLES, BRUSH, ROOTS, SOD, OR OTHER FOREIGN OR OTHER OBJECTIONABLE MATERIALS THAT WOULD INTERFERE WITH OR PREVENT CONSTRUCTION OF SATISFACTORY FILLS.
- FROZEN MATERIALS OR SOFT, MUCKY OR HIGHLY COMPRESSIBLE MATERIALS SHALL NOT BE INCORPORATED IN FILLS.
- FILL SHALL NOT BE PLACED ON SATURATED OR FROZEN SURFACES.
- ALL BENCHES SHALL BE KEPT FREE OF SEDIMENT DURING ALL PHASES OF DEVELOPMENT.
- SEEPS OR SPRINGS ENCOUNTERED DURING CONSTRUCTION SHALL BE HANDLED IN ACCORDANCE WITH THE STANDARD AND SPECIFICATION FOR SUBSURFACE DRAIN OR OTHER APPROVED METHOD.
- ALL GRADED AREAS SHALL BE PERMANENTLY STABILIZED IMMEDIATELY FOLLOWING FINISHED GRADING.
- 14. STOCKPILES, BORROW AREAS AND SPOIL AREAS SHALL BE SHOWN ON THE PLANS AND SHALL BE SUBJECT TO THE PROVISIONS OF THIS STANDARD AND SPECIFICATION.

ADAPTED FROM DETAILS PROVIDED BY: USDA - NRCS, NEW YORK STATE DEPARTMENT OF TRANSPORTATION, NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION, NEW YORK STATE SOIL & WATER CONSERVATION COMMITTEE

LANDGRADING SPECIFICATIONS

STANDARD AND SPECIFICATIONS FOR ANCHORED STABILIZATION MATTING



Definition and Scope

A **temporary** or **permanent** protective covering placed on a prepared, seeded planting area that is anchored in place by staples or other means to aid in controlling erosion by absorbing rain splash energy and withstand overland flow as well as provide a microclimate to protect and promote seed establishment.

Conditions Where Practice Applies

Anchored stabilization mats are required for seeded earthen slopes steeper than 3 horizontal to 1 vertical; in vegetated channels where the velocity of the design flow exceeds the allowable velocity for vegetation alone (usually greater than 5 feet per second); on streambanks and shorelines where moving water is likely to erode newly seeded or planted areas; and in areas where wind prevents standard mulching with straw. This standard does not apply to slopes stabilized with sod, rock riprap or hard armor material.

Design Criteria

<u>Slope Applications</u> - Anchored stabilization mats for use on slopes are primarily used as mulch blankets where the mesh material is within the blanket or as a netting over previously placed mulch. These stabilization mats are NOT effective in preventing slope failures.

- 1. Required on all slopes steeper than 3:1
- 2. Matting will be designed for proper longevity need and strength based on intended use.
- 3. All installation details and directions will be included on the site erosion and sediment control plan and will follow manufactures specifications.

<u>Channel Applications</u> - Anchored stabilization mats, for use in supporting vegetation in flow channels, are generally a non-degradable, three dimensional plastic structure which can be filled with soil prior to planting. This structure provides a medium for root growth where the matting and roots become intertwined forming a continuous anchor for the vegetated lining.

- Channel stabilization shall be based on the tractive force method.
- For maximum design shear stresses less than 2 pounds per square foot, a temporary or bio-degradable mat may be used.
- The design of the final matting shall be based on the mats ability to resist the tractive shear stress at bank full flow.
- 4. The installation details and procedures shall be included on the site erosion and sediment control plan and will follow manufacturers specifications.



Construction Specifications

- 1. Prepare soil before installing matting by smoothing the surface, removing debris and large stone, and applying lime, fertilizer and seed. Refer to manufacturers installation details.
- 2. Begin at the top of the slope by anchoring the mat in a 6" deep x 6" wide trench. Backfill and compact the trench after stapling.
- 3. In channels or swales, begin at the downslope end, anchoring the mat at the bottom and top ends of the blanket. When another roll is needed, the upslope roll

- should overlay the lower layer, shingle style, so that channel flows do not peel back the material.
- 4. Roll the mats down a slope with a minimum 4" overlap. Roll center mat in a channel in direction of water flow on bottom of the channel. Do not stretch blankets. Blankets shall have good continuous contact with the underlying soil throughout its entire length.
- 5. Place mats end over end (shingle style) with a 6" overlap, use a double row of staggered staples 4" apart to secure mats.
- 6. Full length edge of mats at top of side slopes must be anchored in 6" deep x 6" wide trench; backfill and compact the trench after stapling.
- 7. Mats on side slopes of a channel must be overlapped 4" over the center mat and stapled.
- 8. In high flow channel applications, a staple check slot is recommended at 30 to 40 foot intervals. Use a row of staples 4" apart over entire width of the channel. Place a second row 4" below the first row in a staggered pattern.
- 9. The terminal end of the mats must be anchored in a 6"x6" wide trench. Backfill and compact the trench after stapling.
- 10. Stapling and anchoring of blanket shall be done in accordance with the manufactures recommendations.

Maintenance

Blanketed areas shall be inspected weekly and after each runoff event until perennial vegetation is established to a minimum uniform 80% coverage throughout the blanketed area. Damaged or displaced blankets shall be restored or replaced within 2 calendar days.

Appendix O

Contractor Submitted and Approved Erosion and Sediment Control Narrative and Plans for Specific Operations and Project Time Schedule



Appendix P

B&L and **NYCDEP** Delineated Watercourses

